#### District 01

<b>No.</b> 1	District PPNO County Route 01 0100V DN 101	<b>Title</b> Dr. Fine Bridge Replacement	Location and Type of Work Near Crescent City from 0.3 mile south to 0.4 mile north of Smith River (Dr Ernest M Fine Memorial) Bridge No 01-0020.  Replace bridge.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 14,391 4,887 650 13,355 6,499 86,565 126,347	SHOPP Budget (\$1,000s) 14,391 4,887 650 13,355 6,499 86,565 126,347	Total Expended (\$1,000s) 14,383 4,886 580 8,040 1,340 32,644 61,873	SHOPP Expended (\$1,000s) 14,383 4,886 580 8,040 1,340 32,644 61,873	EAC (\$1,000s) 14,383 4,886 761 17,300 6,499 86,565 130,394	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 3/19/20 4/1/21 4/19/21 9/1/21	Actual Finish Date 6/24/20 3/19/20 4/15/21 5/3/21 8/2/22	Current Finish Date	Award Amount (\$1,000s) 86,565	<b>CAPs</b> Cost
2	01 1072 DN 101	Bridge Replacement	Near Klamath, at Panther Creek Bridge No 01-0025 and at Hunter Creek Bridge No 01-0003.  Seismic retrofit.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,729 3,720 373 5,266 5,584 21,171 39,843	3,729 3,720 373 5,266 5,584 21,171 39,843	3,726 2,987 80 5,196 2,230 20,640 34,859	3,726 2,987 80 5,196 2,230 20,640 34,859	3,726 2,987 185 <b>6,389</b> 2,230 21,171 36,688	Baseline PAED RW Cert RTL Begin End Const	7/5/18 5/10/19 6/3/19 9/16/19	1/31/19 7/5/18 4/16/19 10/14/19 5/8/20	7/30/24	21,171	Cost
3	01 1113M DN 101	Dominie Fish Passage Mitigation	Near the Smith River community, at Dominie Creek.  Environmental mitigation for EA 0F310.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 100 0 200 300	0 0 100 0 200 300	0 0 34 0 <u>19</u> 53	0 0 34 0 19 53	0 0 0 <b>334</b> 0 200 534	Baseline PAED RW Cert RTL Begin End Const		1/15/19 12/11/19 2/3/20 7/4/20	12/1/27	200	
4	01 1129 DN 101	KLAMATH CAPM	Near Klamath and Crescent City, from 1.4 miles south of Klamath River Bridge to 0.1 mile south of Humboldt Road/Enderts Beach Road.  Rehabilitate pavement and upgrade signs, guardrail, and Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,554 1,121 85 2,900 52 37,221 42,933	1,554 1,121 85 2,900 52 37,221 42,933	1,551 797 43 0 8 0 2,399	1,551 797 43 0 8 0 2,399	1,551 1,192 84 2,667 49 26,805 32,348	Baseline PAED RW Cert RTL Begin End Const	8/15/22 7/1/24 7/15/24 1/28/25	3/23/23	9/3/24 9/17/24 4/9/25 12/1/26	0	
5	01 1137M DN 101	Hunter-Panther Mitigation	Near Klamath, at Panther Creek Bridge No 01-0025 and at Hunter Creek Bridge No 01-0003.  Environmental mitigation and revegetation for project EA 0B090 which includes five year maintenance and monitoring period.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 3 200 5 230 438	0 0 3 200 5 230 438	0 0 0 0 0	0 0 0 0 0	0 0 5 307 0 0 2 312	Baseline PAED RW Cert RTL Begin End Const	7/5/18 4/16/19 6/1/22 10/1/22	7/5/18 4/16/19 12/1/23 1/15/24	12/15/30	230	

EAC = Estimate at Completion Approved = Last Commission

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	Distric				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
	Count				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No	. Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
6		Smith River BR/HAMBRO Off Site	Near Crescent City at Elk Valley Road.	PAED	0	0	0	0		Baseline				300	
	1148N	Mitigation		PSE	0	0	0	0		PAED					
	DN	· ·		RW Sup	0	0	0	0	0	RW Cert		4/15/21			
	101		Off-iti	Con Sup	283	283	48	48	275	RTL		5/3/21			
			Offsite environmental mitigation and monitoring for project EA 43640.	RW Cap	0	0	0	0	0	Begin			12/1/25		
				Con Cap	<u>300</u>	300 583	<u>105</u> 153	<u>105</u>	300	End Const			12/1/27		
				Total	583	583	153	153	575						
7	01	South Fork Eel River	Near Myers Flat, at South Fork Eel River Bridge No 04-0123.	PAED	4,641	4,641	3,833	3,833	3,833	Baseline				7.066	
	2301	Bridge #04-123		PSE	2,072	2,072	2,030	2,030	2,030	PAED	11/26/19	11/26/19		,	
	HUM			RW Sup	218	218	93	93	210	RW Cert	3/18/21	3/9/21			
	101			Con Sup	2,812	2,812	1,828	1,828	3,062	RTL	4/1/21	4/1/21			
			Seismic retrofit.	RW Cap	290	290	63	63	63	Begin	8/1/21	11/12/21			
				Con Cap	<u>7,066</u>	7,066	4,887	4,887	7,066	End Const			11/30/24		
				Total	17,099	17,099	12,734	12,734	16,264						
8	01	05101410	In Rio Dell, from 0.2 mile south of Eel River Bridge No 04-	PAED	5,433	5,433	5,381	5,381	5,381	Baseline				0	
	2301E	SEISMIC	0016R to 0.4 mile south of Metropolitan Heights Road.	PSE	5,404	5,404	1,196	1,196	5,404	PAED	12/16/22	5/18/23			
	HUM			RW Sup	231	231	51	51	224	RW Cert	5/25/25		5/25/25		
	101			Con Sup	6,004	6,004	0	0	6,853	RTL	6/6/25		6/6/25		
			Seismic retrofit and partial bridge replacement.	RW Cap	2,390	2,390	51	51	2,390	Begin	12/17/25		12/17/25		
				Con Cap	69,728	69,728	0	0	61,474	End Const			10/6/28		
				Total	89,190	89,190	6,679	6,679	81,726						
g	01	Bridge Rail	Near Bridgeville, at Hely Creek Bridge No 04-0092, Little	PAED	3,442	3.442	3.440	3.440	3.440	Baseline				16.830	
	2363	Replacement - 3	Larabee Creek Bridge No 04-0102 (PM 25.3), and Butte	PSE	2.952	2,952	2,913	2,913	2,913	PAED	6/1/21	6/14/21		10,000	
	HUM	bridges	Creek Bridge No 04-0116.	RW Sup	315	315	246	246	307	RW Cert	5/2/22	5/26/22			
	36			Con Sup	4,639	4,639	1,657	1,657	4,900	RTL	6/1/22	6/27/22			
				RW Cap	997	997	460	460	471	Begin	11/1/22	3/24/23			
			Upgrade bridge rails and widen at one bridge, and replace two bridges.	Con Cap	<u>16,831</u>	<u>16,831</u>	3,129	3,129	16,831	End Const			12/1/25		
			two bilages.	Total	29,176	29,176	11,845	11,845	28,862						
10	0 01	HUM-299 Culverts	Near Blue Lake and Willow Creek, from 0.1 mile east of	PAED	1,194	1,194	1,155	1,155	1,155	Baseline				6,857	
	2433		Route 200 to 0.5 mile east of Boise Creek Campground.	PSE	958	958	864	864	864	PAED	5/1/20	6/2/20		2,221	
	HUM			RW Sup	77	77	36	36	63	RW Cert	7/2/21	2/25/22			
	299			Con Sup	1,263	1,263	553	553	1,485	RTL	8/2/21	4/22/22			
			Rehabilitate culverts to facilitate drainage and prevent	RW Cap	102	102	106	106	106	Begin	2/1/22	9/30/22			
			damage to the highway system.	Con Cap	<u>6,857</u>	6,857	3,645	3,645	<u>6,857</u>	End Const			12/31/25		
				Total	10,451	10,451	6,359	6,359	10,530						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 11	District PPNO County Route 01 2449 HUM 96	Title HUM 96-169 5 BRIDGES Rail Upgrade	Location and Type of Work  Near Weitchpec and Orleans, at Aikens Creek Bridge No 04- 0059 (PM 28.1), Bluff Creek Bridge No 04-0063 (PM 28.3), Bluff Creek Bridge No 04-0225 (PM R28.9), and Slate Creek Bridge No 04-0061 (PM 29.9); also on Route 169 at Rube Creek Bridge No 04-0215 (PM 27.6).  Upgrade bridge rails at five locations and also strengthen for truck permit load capacity at two locations.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,050 2,127 110 2,242 278 12,178 17,985	SHOPP Budget (\$1,000s) 1,050 2,127 110 2,242 278 12,178 17,985	Total Expended (\$1,000s) 704 1,352 15 1,936 4 8,593 12,604	SHOPP Expended (\$1,000s) 704 1,352 15 1,936 4 8.593 12,604	EAC (\$1,000s) 704 1,352 42 3,446 4 12,178 17,726	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 4/30/20 10/18/21 11/2/21 3/23/22	Actual Finish Date 4/30/20 10/18/21 12/31/21 12/14/22	Current Finish Date	Award Amount (\$1,000s) 12,178	CAPs
12	01 2487 HUM 169	REHAB HUM-169 CULVERTS	Near Weitchpec, from 0.6 mile east of Pecwan Creek Bridge to Route 96 at various locations.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap	2,499 1,339 1,397 1,718 474	2,499 1,339 1,397 1,718 474	1,497 1,211 206 0 29	1,497 1,211 206 0 29	1,497 1,325 240 1,716 366	Baseline PAED RW Cert RTL Begin	6/6/22 12/6/23 1/8/24 5/22/24	6/21/22 3/15/24 5/2/24	9/20/24	0	
13	01		In and near Arcata, from Route 101 to east of Blue Lake	Con Cap Total PAED	0 7,427 <b>629</b>	0 7,427 629	<u>0</u> 2,943 505	<u>0</u> 2,943 505	<b>4,500</b> 9,644 505	End Const  Baseline			12/1/26		
	2493 HUM 299		BoulevaRd Rehabilitate pavement and upgrade guardrail, lighting, and Transportation Management System (TMS) elements.	PSE RW Sup Con Sup RW Cap	776 50 1,438 9	776 50 1,438 9	761 28 452 7	761 28 452 7	761 49 1,403 7	PAED RW Cert RTL Begin	10/7/21 9/1/22 10/1/22 4/1/23	10/7/21 1/30/23 3/27/23 9/1/23	404405		
	0.4		This project will extend the pavement service life and improve ride quality.  Near Blue Lake, from 0.5 mile east of Blue Lake Boulevard	Con Cap Total	<u>13,615</u> 16,517	<u>13,615</u> 16,517	<u>5,586</u> 7,339	<u>5,586</u> 7,339	<u>13,615</u> 16,340	End Const			12/1/25		
14	01 2494 HUM 299	HUM-299 CAPM	to 0.1 mile east of Titlow Hill Road.  Rehabilitate roadway and upgrade guardrail and	PAED PSE RW Sup Con Sup RW Cap	605 816 37 2,457	605 816 37 2,457 6	442 767 9 164	442 767 9 164	442 767 32 2,241	Baseline PAED RW Cert RTL Begin	11/1/21 9/15/22 1/13/23 7/14/23	10/27/21 8/29/22 3/24/23 10/25/23		15,444	
			Transportation Management System (TMS) elements. This project will extend the pavement service life and improve ride quality.	Con Cap Total	15,445 19,366	15,445 19,366	1,912 3,295	1,912 3,295	15,445 18,928	End Const	25	.5,25,20	11/1/25		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or EAC

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

District PPNO County  No. Route Title 15 01 HUM-36 CA 2495 201.121 HUM 36	Location and Type of Work  Near Fortuna, from 2.0 miles east of Redwood House Road to 1.7 miles west of Burr Valley Road.  Rehabilitate pavement and upgrade guardrail and Transportation Management System (TMS) elements. This project will extend the pavement service life and improve ride quality.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 921 1,090 123 3,297 32 39,746 45,209	SHOPP Budget (\$1,000s) 921 1,090 123 3,297 32 39,746 45,209	Total Expended (\$1,000s) 806 1,014 18 163 3 3.625 5,629	SHOPP Expended (\$1,000s) 806 1,014 18 163 3 3,625 5,629	EAC (\$1,000s) 806 1,014 71 3,138 26 39,746 44,801	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 1/10/22 2/16/23 3/1/23 7/19/23	Actual Finish Date 2/7/22 7/15/22 3/23/23 11/30/23	Current Finish Date	Award Amount (\$1,000s) 39,746	CAPs
HUM-101 D South	to Eel River Bridge at various locations.  Rehabilitate drainage systems and upgrade lighting and Transportation Management System (TMS) elements.	PSE RW Sup Con Sup RW Cap Con Cap Total	3,094 1,657 410 3,035 264 17,493 25,953	3,094 1,657 410 3,035 264 17,493 25,953	2,967 1,367 80 0 189 <u>0</u> 4,603	2,967 1,367 80 0 189 <u>0</u> 4,603	2,967 1,613 399 2,493 264 15,467 23,203	Baseline PAED RW Cert RTL Begin End Const	4/3/23 4/1/24 4/11/24 10/8/24	4/19/23 5/28/24 6/28/24	11/28/24 12/1/26	0	
	In and near Fortuna, Eureka, Arcata, and Trinidad, from 1.0 mile south of Route 36/Fowler Lane to Del Norte County line at various locations.  Replace and rehabilitate culverts, construct and repair Transportation Management System (TMS) elements, replace lighting, and construct Maintenance Vehicle Pullouts (MVPs).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,916 1,368 503 3,345 202 22,888 30,222	1,916 1,368 503 3,345 202 22,888 30,222	1,911 1,184 160 0 228 0 3,483	1,911 1,184 160 0 228 <u>0</u> 3,483	1,911 1,773 437 3,290 802 21,223 29,436	Baseline PAED RW Cert RTL Begin End Const	5/19/23 8/15/24 10/15/24 4/29/25	6/20/23	8/15/24 10/15/24 4/29/25 12/1/26	0	
HUM-254 c	Near Phillipsville and Weott, from 0.1 mile south of Chimney Tree Gift Shop to 0.2 mile north of Bull Creek Flats Road.  Rehabilitate drainage systems, reduce sediment loads to South Fork Eel River, and eliminate fish passage barriers.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,365 1,066 254 941 550 1,531 5,707	1,365 1,066 254 941 550 1.531 5,707	1,079 1,003 32 54 12 <u>0</u> 2,180	1,079 1,003 32 54 12 <u>0</u> 2,180	1,079 1,003 112 888 12 <u>1,531</u> 4,625	Baseline PAED RW Cert RTL Begin End Const	5/2/22 10/13/23 11/1/23 3/20/24	6/13/22 10/13/23 12/4/23 5/8/24	12/1/25	1,531	
EAC = Estimate at Completio	n CAP = Corrective Action Plan	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	190 1,026 123 2,828 0 <u>5,178</u> 9,345	0 1,026 123 928 0 1,106 3,183	821 534 28 1,182 1,513 3,365 7,443	0 534 28 388 161 <u>724</u> 1,835	821 534 28 3,878 0 5,177 10,438	Baseline PAED RW Cert RTL Begin End Const	behind schedule	1/10/17 1/17/20 2/26/20 7/23/20	1/21/25	5,177	

\*\* Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

Approved = Last Commission

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
20	01	HUM-36 Drainage	Near Fortuna, from Route 101 to 0.1 mile west of Trinity	PAED		4,058	0	0	3,887	Baseline				0	
	2549		County line at various locations.	PSE	0	0	0	0	3,281	PAED	3/2/27		3/2/27		
	HUM			RW Sup	0	0	0	0	1,852	RW Cert	9/4/28		9/4/28		
	36			Con Sup	0	0	0	0	4,192	RTL	10/13/28		10/13/28		
			Rehabilitate drainage systems, improve fish passage,	RW Cap	0	0	0	0	772	Begin	3/20/29		3/20/29		
			improve pedestrian and bicycle infrastructure, install flashing beacons, and upgrade Traffic Management System (TMS)	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	20,934	End Const			12/3/31		
			elements. (Long Lead Project).	Total	4,058	4,058	0	0	34,918						
21			Near Point Arena, at Garcia River Bridge No 10-0113.	PAED		1,631	0	0	1.639	Baseline				0	
			·	PSE	2,003	2,003	0	0	7	PAED	12/2/26		12/2/26		
				RW Sup	460	460	0	0	418	RW Cert	12/2/27		12/2/27		
				Con Sup	2,958	2,958	0	0		RTL	3/2/28		3/2/28		
			Mitigate bridge scour, paint bridge, and upgrade Traffic	RW Cap	1,404	1,404	0	0	,	Begin	8/29/28		8/29/28		
			Management System (TMS) elements.	Con Cap	4,851	4,851	0	0	4,016	End Const			12/3/30		
				Total	13,307	13,307	0	0	11,916						
22	01	Benbow CAPM	Near Garberville, from Mendocino County line to 0.8 mile	PAED	.,	505	0	0	·	Baseline				0	
	2551	20112011 07 11 111	south of Sprowl Creek Road Overcrossing.		1,073	1,073	0	0		PAED	11/3/25		11/3/25		
	HUM			PSE RW Sup	1,073	1,073	0	0	92	RW Cert	9/2/26		9/2/26		
	101			Con Sup	2,619	2,619	0	0	2,494	RTL	10/13/26		10/13/26		
			Rehabilitate pavement and drainage systems, and upgrade	RW Cap	2,019	2,019	0	0	2,494	Begin	5/14/27		5/14/27		
			guardrail and Traffic Management System (TMS) elements.	Con Cap	22,433	22,433	0	<u>0</u>		End Const	3/14/21		12/1/29		
				Total	26,748	26,748	0	0		Liid Collot			12/1/20		
				Total	20,140	20,140	ŭ	Ü	20,040						
23	01		Near Blue Lake, from 1.0 mile west of North Fork Mad River	PAED	0	0	0	0	0	Baseline				5,000	
	2572		Bridge to Trinity County line; also in Trinity County, from Humboldt County line to 0.5 mile west of Hennessy Road	PSE	0	0	0	0	0	PAED		12/27/21			
	HUM		(PM 0.0/10.0).	RW Sup	50	50	27	27	27	RW Cert		12/27/21			
	299		•	Con Sup		1,500	1,497	1,497	1,943	RTL		12/27/21			
				RW Cap	75	75	0	0	0	Begin		12/27/21			
			Repair guardrails, signs, fences, and drainage systems, and	Con Cap		<u>14,700</u>	<u>14,510</u>	<u>14,510</u>	<u>14,700</u>	End Const			7/4/25		
			remove hazardous trees.	Total	16,325	16,325	16,034	16,034	16,670						
0.1	0.1														
24	01	Hartsook Creek Fish Passage	Near Cooks Valley, at 0.9 mile north of Mendocino County line.	PAED		1,000	600	600	1,325	Baseline				0	
	2597	, assage	mio.	PSE	1,561	1,561	0	0		PAED	3/1/24		9/6/24		
	HUM			RW Sup	173	173	0	0		RW Cert	8/1/25		2/13/26		
	101			Con Sup	1,071	1,071	0	0		RTL	8/22/25		3/2/26		
			Restore culvert and improve fish passage.	RW Cap	51	51	0	0	51	Begin	1/27/26		9/1/26		
				Con Cap	5,794	<u>5,794</u>	0	0		End Const			12/1/28		
				Total	9,650	9,650	600	600	10,224						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 25	District PPNO County Route 01 2598 HUM 211	<b>Title</b> Fernbridge Bridge Repair	Location and Type of Work Near Ferndale, at Eel River Bridge No 04-0134.  Repair bridge, replace bridge railing, and place erosion control.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)  0 0 50 7,800 50 28,000 35,900	SHOPP Budget (\$1,000s) 0 0 50 7,800 50 28,000 35,900	Total Expended (\$1,000s)  0 0 34 3,439 0 21,499 24,972	SHOPP Expended (\$1,000s) 0 0 34 3,439 0 21,499 24,972	EAC (\$1,000s)  0 0 112 5,180 0 28,000 33,292	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date	Actual Finish Date 12/22/22 12/22/22 12/22/22	Current Finish Date 2/3/25	Award Amount (\$1,000s) 6,000	CAPs
26	01 3107M LAK 20	Bachelor Creek Bridge Mitigation	Near Upper Lake, at Bachelor Creek Bridge No 14-0001.  Environmental mitigation for project EA 0F490.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 218 0 166 384	0 0 218 0 166 384	0 0 0 64 0 13 77	0 0 0 64 0 13 77	0 236 0 0 236	Baseline PAED RW Cert RTL Begin End Const	1/15/23 3/15/23	12/17/18 4/7/20 7/1/22 12/7/22	12/31/27	166	
27	01 3130 LAK 29		Near Upper Lake, at Robinson Creek Bridge No 14-0030; also on Route 175 at Kelsey Creek Bridge No 14-0044 (PM 19.48); also on Route 20 at Morrison Creek Bridge No 14-0004 (PM 16.81).  Widen bridge and upgrade bridge rails at Robinson Creek Bridge and Morrison Creek Bridge, and replace existing Kelsey Creek Bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,434 2,220 223 3,247 833 10,575 18,532	1,434 2,220 223 3,247 833 10,575 18,532	1,432 2,077 201 2,761 130 10.061 16,662	1,432 2,077 201 2,761 130 10,061 16,662	1,432 2,077 218 <b>3,269</b> 358 10,575 17,929	Baseline PAED RW Cert RTL Begin End Const	6/15/20 4/21/21 6/18/21 9/1/21	6/29/20 5/19/21 6/18/21 10/19/21	12/31/24	9,526	
28	01 3132 LAK 29	Twin Lakes CAPM	Near Clear Lake, from Spruce Grove Road to Diener Drive/Road 543.  Rehabilitate pavement by grinding and placing rubberized asphalt, upgrade guardrail and signs, rehabilitate drainage systems, place rumble strips, and replace signal.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,395 958 51 3,008 505 26,553 32,470	1,395 958 51 3,008 505 26,553 32,470	1,149 0 0 0 0 0 0 0 0 1,149	1,149 0 0 0 0 0 0 0 0 1,149	1,149 933 21 2,400 201 25,710 30,414	Baseline PAED RW Cert RTL Begin End Const	6/28/24 11/3/25 11/15/25 2/1/26	6/28/24	11/3/25 11/15/25 2/1/26 12/1/27	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 29	District PPNO County Route 01 3206 LAK 29	Title LAKEPORT CAPM	Location and Type of Work  Near Lakeport, from 0.5 mile north of Route 175 to Route 50.  Rehabilitate pavement, improve pedestrian and bicycle infrastructure, and upgrade Traffic Management System (TMS) elements, Weigh-In-Motion (WIM) system, lighting, and guardrail.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,076 1,441 84 4,798 42 46,974 54,415	SHOPP Budget (\$1,000s) 1,076 1,441 84 4,798 42 46,974 54,415	Total Expended (\$1,000s)  0 0 0 0 0 0 0	SHOPP Expended (\$1,000s)  0 0 0 0 0 0 0 0	EAC (\$1,000s) 963 1,419 107 4,858 42 38,885 46,274	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 2/2/26 3/1/27 7/15/27 2/1/28	Actual Finish Date	Current Finish Date 2/2/26 3/1/27 7/15/27 2/1/28 4/15/30	Award Amount (\$1,000s)	CAPs
30	01 4587 MEN 20	Calpella 2 Bridge Replacements	Near Ukiah, from North Calpella Overcrossing to 0.5 mile east of County Road 144 at Russian River Bridge and Overhead No 10-0182 and Redwood Valley Undercrossing No 10-0183.  Replace two bridges with a single bridge on a new alignment.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,424 3,129 426 7,534 2,064 28,701 45,278	3,424 3,129 426 7,534 2,064 28,701 45,278	3,413 3,058 302 4,921 1,074 22,770 35,538	3,413 3,058 302 4,921 1,074 22,770 35,538	3,413 3,058 417 <b>7,846</b> 1,121 <u>28,701</u> 44,556	Baseline PAED RW Cert RTL Begin End Const	5/28/20 6/1/21 6/15/21 10/20/21	8/12/20 5/28/20 7/8/21 7/8/21 6/9/22	11/3/25	28,701	
31	01 4588 MEN 1	Elk Creek Bridge Replacement	Near Fort Bragg, at Elk Creek Bridge No 10-0120.  Replace bridge to improve geometric and structural deficiencies of the bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,532 2,026 221 0 400 <u>0</u> 5,179	2,532 2,026 221 0 400 <u>0</u> 5,179	2,495 1,898 153 0 111 <u>0</u> 4,657	2,495 1,898 153 0 111 <u>0</u> 4,657	2,495 1,898 178 0 2,050 11,507 18,128	Baseline PAED RW Cert RTL Begin End Const	1/15/21 4/29/22 5/6/22 8/31/22	12/24/21 8/10/22 1/27/23 12/13/23	12/1/25	13,083	
32	01 4588M MEN 1	Elk Creek Bridge LTM	Near Fort Bragg, at Elk Creek Bridge No 10-0120; also at 0.4 mile north of Iversen Road (PM 10.17).  Onsite and offsite mitigation and monitoring work for bridge replacement EA 0E110. The work includes seed collecting, cultivating the plants for two years, and ten years of maintenance and monitoring at the revegetation sites.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 770 1,850 318 2,938	0 0 770 1,850 318 2,938	0 0 19 442 <u>0</u> 461	0 0 0 19 442 <u>0</u> 461	0 0 0 <b>953</b> 516 <u>318</u> 1,787	Baseline PAED RW Cert RTL Begin End Const		12/24/21 8/10/22 12/4/23	6/30/24 12/1/36	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 33	District PPNO County Route 01 4676 MEN 162	Title COVELO PAVEMENT	Location and Type of Work Near Longvale and Covelo, from Route 101 to 1.1 miles east of Poonkinney Road.  Rehabilitate roadway, upgrade guardrail and signs, apply High Friction Surface Treatment (HFST), replace Transportation Management System (TMS) elements, and enhance highway worker safety. This project will preserve and extend the life of the facility, improve ride quality, and improve safety.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 109 49,090	SHOPP Budget (\$1,000s) 1,810 1,477 480 5,492 109 39,722 49,090	Total Expended (\$1,000s) 1,806 1,394 180 50 18 0 3,448	SHOPP Expended (\$1,000s) 1,806 1,394 180 50 18 0 3,448	EAC (\$1,000s) 1,806 1,394 308 5,429 18 39,722 48,677	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/17/22 10/1/23 10/15/23 2/15/24	Actual Finish Date 6/10/22 9/26/23 10/10/23 5/13/24	Current Finish Date	Award Amount (\$1,000s) 39,721	CAPs
34	01 4677 MEN 101	Ridgewood Class 1 Pavement	Near Willits, from 1.1 miles north of West Road to 0.6 mile south of Haehl Creek Bridge.  Rehabilitate pavement, replace concrete median barrier, rehabilitate drainage systems, and upgrade guardrail, signs, lighting, and Transportation Management System (TMS) elements. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	39 ————————————————————————————————————	561 1,010 33 3,457 39 <u>25,733</u> 30,833	538 1,006 9 1,269 1 21,373 24,196	538 1,006 9 1,269 1 21,373 24,196	538 1,006 20 3,402 1 25,733 30,700	Baseline PAED RW Cert RTL Begin End Const	9/24/21 10/3/22 10/15/22 2/28/23	12/8/21 9/24/21 9/23/22 11/15/22 6/8/23	12/1/25	25,733	
35	01 4678 MEN 101		Near Willits, from 0.6 mile north of Upp Creek Bridge to 2.6 miles north of Ryan Creek Road.  Rehabilitate pavement, upgrade guardrail and signs, and place rumble strips and high friction surface treatment. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	16 	886 1,095 27 2,373 16 10,037 14,434	720 1,057 15 28 2 0 1,822	720 1,057 15 28 2 0 1,822	720 1,057 27 2,031 2 10.037 13,874	Baseline PAED RW Cert RTL Begin End Const	11/1/21 6/19/23 7/4/23 12/20/23	10/28/21 7/31/23 9/18/23 6/5/24	7/15/25	10,036	
36	01 4682 MEN 1	Jack Peters Cr Bridge	Near the Mendocino community, at Jack Peters Creek Bridge No 10-0150.  Upgrade bridge rails, widen bridge, overlay deck, modify drainage, and install erosion control.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	385 ————————————————————————————————————	968 2,329 260 3,101 385 13,494 20,537	957 2,279 225 466 188 2,528 6,643	957 2,279 225 466 188 2,528 6,643	957 2,279 239 <b>3,109</b> 364 <u>13,494</u> 20,442	Baseline PAED RW Cert RTL Begin End Const	4/9/21 4/15/22 5/6/22 8/31/22	2/25/22 1/11/23 6/26/23 1/10/24	10/15/25	13,494	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 37	District PPNO County Route 01 4682M MEN 1	<b>Title</b> Jack Peters Long Term Mitigation	Location and Type of Work Near the Mendocino community, at Jack Peters Creek Bridge No 10-0150 (PM 51.87).  Onsite and offsite mitigation and monitoring work for bridge rail upgrade project EA 43484. The work includes seed collecting, cultivating the plants for two years, and ten years of maintenance and monitoring at the revegetation sites.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 0 979 0 461 1,440	SHOPP Budget (\$1,000s) 0 0 0 979 0 461 1,440	Total Expended (\$1,000s)  0 0 0 0 0 0 0	SHOPP Expended (\$1,000s)  0 0 0 0 0 0 0	EAC (\$1,000s) 0 0 0 931 0 461 1,392	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date	Actual Finish Date 2/25/22 1/11/23 12/4/23 1/26/24	Current Finish Date	Award Amount (\$1,000s) 461	CAPs
38	01 4692 MEN 162	Eel River Bridge Replacement	Near Longvale, from 8.0 miles to 8.4 miles east of Route 101 at Eel River Bridge No 10-0236.  Replace bridge to address seismic deficiencies.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,532 2,638 504 4,158 251 18,808 27,891	1,532 2,638 504 4,158 251 18,808 27,891	1,472 2,637 376 785 536 343 6,149	1,472 2,637 376 785 536 343 6,149	1,472 2,637 502 3,923 560 18.808 27,902	Baseline PAED RW Cert RTL Begin End Const	10/1/20 12/30/21 1/15/22 6/1/22	12/15/20 8/19/22 9/22/22 7/3/23	12/1/27	18,807	
39	01 4694 MEN 101		Near Willits, from 0.5 mile south of Shimmins Ridge Road to 0.2 mile north of Old Sherwood Road.  Rehabilitate roadway and upgrade guardrail and Transportation Management System (TMS) elements. This project will improve safety and ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	820 732 126 2,871 0 25,634 30,183	820 732 126 2,871 0 25,634 30,183	785 626 85 0 0 0 <u>0</u> 1,496	785 626 85 0 0 0 <u>0</u> 1,496	785 690 103 2,721 1 23,468 27,768	Baseline PAED RW Cert RTL Begin End Const	9/1/22 10/2/23 10/16/23 2/15/24	9/1/22 9/26/23 10/16/23	<b>8/29/24</b> 12/2/26	0	
40	01 4695 MEN 101	UKIAH REHAB	In and near Ukiah, from north of Robinson Creek Bridge to Pomo Lane Undercrossing.  Rehabilitate roadway, install vegetation control, upgrade guardrail, lighting, and Transportation Management System (TMS) elements, and apply High Friction Surface Treatment (HFST).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	720 2,365 48 5,000 22 52,822 60,977	720 2,365 48 5,000 22 52,822 60,977	700 1,605 27 0 20 0 2,352	700 1,605 27 0 20 0 2,352	700 2,226 54 4,495 21 46,740 54,236	Baseline PAED RW Cert RTL Begin End Const	5/2/22 7/1/24 7/15/24 1/27/25	4/27/22	3/3/25 3/27/25 9/30/25 12/31/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No. Rou 41 01 468 ME	te Title Rockport to Leggett CAPM	Location and Type of Work Near Leggett, from north of Rockport Street to Route 101.  Rehabilitate pavement and upgrade guardrail and Transportation Management System (TMS) elements. This project will extend the pavement service life and improve ride quality.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 531 776 133 1,865 20 18,709 22,034	SHOPP Budget (\$1,000s) 531 776 133 1,865 20 18,709 22,034	Total Expended (\$1,000s) 515 762 14 165 7 9.663 11,126	SHOPP Expended (\$1,000s) 515 762 14 165 7 9.663 11,126	EAC (\$1,000s) 515 762 29 1,956 7 18.709 21,978	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 12/1/21 1/6/23 1/20/23 5/1/23	Actual Finish Date 12/22/21 12/12/22 1/20/23 9/1/23	Current Finish Date	Award Amount (\$1,000s) 18,708	CAPs
	Elk to Mendocino CAPM	Near the Mendocino community, from 0.2 mile south of Philo Greenwood Road to 0.2 mile north of Little Lake Road.  Rehabilitate pavement, upgrade guardrail, and replace rumble strips. This project will extend pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	721 1,390 111 0 22 <u>0</u> 2,244	721 1,390 111 0 22 <u>0</u> 2,244	720 1,318 36 0 11 <u>0</u> 2,085	720 1,318 36 0 11 <u>0</u> 2,085	720 1,390 131 2,168 17 25,201 29,627	Baseline PAED RW Cert RTL Begin End Const	12/1/21 7/17/23 7/31/23 1/8/24	12/1/21 10/25/23 6/12/24	<b>8/27/24</b> 12/1/26	0	
		Near Piercy, from 0.7 mile north of Route 271/101 Separation Bridge No 10-0217 to 0.4 mile south of Sidehill Viaduct No 10-0100.  Mitigation planting and monitoring for EA 0A840.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 2 <b>60</b> 0 205 465	0 0 260 0 205 465	0 0 132 0 133 265	0 0 132 0 133 265	0 0 259 0 205 464	Baseline PAED RW Cert RTL Begin End Const	4/27/17 4/15/18 7/15/20 9/15/20	4/27/17 4/15/18 8/27/20 9/15/20	12/1/26		
		In and near Point Arena, from 0.2 mile south of Iverson Avenue to Philo Greenwood Road.  Rehabilitate pavement by grinding and placing asphalt, upgrade guardrails, repair Transportation Management System (TMS) elements, and upgrade curb ramps to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,431 1,163 511 2,539 511 26,984 33,139	1,431 1,163 511 2,539 511 26,984 33,139	1,325 0 0 0 18 0 1,343	1,325 0 0 0 18 0 1,343	1,427 1,155 <b>2,013</b> 2,279 <b>667</b> 26,984 34,525	Baseline PAED RW Cert RTL Begin End Const	10/10/24 7/14/25 3/5/26 9/1/26		7/31/24 4/6/26 5/1/26 10/19/26 12/1/28	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 45	District PPNO County Route 01 4742 MEN 101	Title Cummings CAPM	Location and Type of Work Near Leggett, from 0.2 mile north of Bell Springs Road to 0.1 mile north of Route 1.  Rehabilitate pavement and drainage systems, and upgrade Traffic Management System (TMS) elements.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,893 157 2,693 1 27,682 33,515	SHOPP Budget (\$1,000s) 1,089 1,893 157 2,693 1 27,682 33,515	Total Expended (\$1,000s)  0 0 0 0 0 0 0 0	SHOPP Expended (\$1,000s)  0 0 0 0 0 0 0 0 0 0 0	EAC (\$1,000s) 1,017 1,805 173 2,551 0 22,915 28,461	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 9/2/25 12/2/25 9/15/26 3/16/27	Actual Finish Date	Current Finish Date 9/2/25 12/2/25 9/15/26 3/16/27 6/1/28	Award Amount (\$1,000s)	CAPs
46	01 4743 MEN 101	Cook's Valley CAPM	Near Legget, Piercy and Cooks Valley, from north of Route 1 to Humboldt County line.  Rehabilitate pavement by grinding and placing rubberized asphalt, upgrade guardrails, repair Transportation Management System (TMS) elements, and upgrade curb ramps to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,079 18 2,837 21 34,292 39,094	847 1,079 18 2,837 21 34,292 39,094	844 103 2 0 0 0 949	844 103 2 0 0 0 949	844 877 16 2,357 18 30,381 34,493	Baseline PAED RW Cert RTL Begin End Const	12/20/23 10/1/25 10/15/25 2/4/26	1/25/24	10/1/25 10/15/25 2/4/26 12/1/27	0	
47	01 4744 MEN 128	BOONVILLE CAPM	Near Boonville, from Mill Creek Bridge to Robinson Creek Bridge.  Rehabilitate pavement, upgrade Transportation Management System (TMS) elements, guardrails, and sign panels, upgrade facilities to Americans with Disabilities Act (ADA) standards, and construct complete streets elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,613 1,778 460 2,648 172 21,057 28,728	2,613 1,778 460 2,648 172 21,057 28,728	2,008 0 0 0 0 0 0 2,008	2,008 0 0 0 0 0 0 2,008	2,551 2,475 2,332 2,544 432 17,836 28,170	Baseline PAED RW Cert RTL Begin End Const	6/1/24 3/15/26 4/1/26 9/1/26		9/1/24 5/15/26 5/25/26 12/1/26 12/4/28	0	
48	01 4745 MEN 101	Reconstruct Drainage	Near Laytonville, Legget, and Piercy, from 0.8 mile south of Old Sherwood Road to 0.7 mile north of Piercy Separation (Route 271).  Replace and rehabilitate culverts to facilitate drainage and prevent damage to the highway system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	465 937 121 1,300 103 3,677 6,603	465 937 121 1,300 103 3,677 6,603	458 899 105 410 145 <u>3,402</u> 5,419	458 899 105 410 145 3,402 5,419	458 899 119 1,234 161 3,677 6,548	Baseline PAED RW Cert RTL Begin End Const	10/15/21 7/1/22 7/14/22 12/21/22	10/15/21 6/16/22 10/14/22 4/20/23	12/31/24	3,677	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 49	District PPNO County Route 01 4745M MEN 101	Title Piercy Culvert Revegetation	Location and Type of Work Near Laytonville, Leggett, and Piercy, from 0.8 mile south of Old Sherwood Road to 0.7 mile north of Piercy Separation (Route 271).  Revegetation mitigation and monitoring for drainage rehabilitation project EA 48400.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)  0 0 370 0 157 527	SHOPP Budget (\$1,000s) 0 0 0 370 0 157 527	Total Expended (\$1,000s)  0 0 0 0 0 0 0 0 0	SHOPP Expended (\$1,000s)  0 0 0 0 0 0 0 0 0	EAC (\$1,000s)  0 0 0 360 0 130 490	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date	Actual Finish Date 10/15/21 6/16/22 3/25/24	Current Finish Date 12/1/25 9/2/31	Award Amount (\$1,000s) 157	CAPs
50	01 4753 MEN 1	Salmon Creek Sandblast Waste Abatement	Near Albion, from 2.6 miles north of Route 128 Junction to 0.5 mile north of Salmon Creek Bridge No 10-0134.  Lead abatement for bridge replacement project EA 0M900.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,080 2,000 475 2,750 5,250 16,205 28,760	2,080 2,000 475 2,750 5,250 16,205 28,760	1,765 0 0 0 5 0 1,770	1,765 0 0 0 5 0 1,770		Baseline PAED RW Cert RTL Begin End Const	6/1/24 11/12/25 11/26/25 4/29/26		7/30/24 11/12/25 11/26/25 4/29/26 12/31/26	0	
51			Near Gualala, Fort Bragg, and Leggett, from Sonoma County line to Humboldt County line at various locations.  Rehabilitate drainage systems, improve fish passage, construct pedestrian and bicycle infrastructure, widen shoulders, improve roadway geometry, and upgrade guardrail and Traffic Management System (TMS) elements. (Long Lead Project).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	9,487 0 0 0 0 0 0 9,487	9,487 0 0 0 0 0 0 9,487	0 0 0 0 0 0 0	0 0 0 0 0 0 0	5,586 1,715	Baseline PAED RW Cert RTL Begin End Const	6/2/27 7/2/29 7/17/29 1/29/30		6/2/27 7/2/29 7/17/29 1/29/30 12/1/33	0	
		DeHaven to Rockport CAPM	Near DeHaven, from 0.2 mile south of Branscomb Road to South Fork Cottoneva Creek Bridge.  Rehabilitate pavement, pave bicycle turnouts, and upgrade guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,132 1,091 62 1,556 12 14,246 18,099	1,132 1,091 62 1,556 12 14,246 18,099	0 0 0 0 0 0	0 0 0 0 0 0	1,128 1,077 54 1,432 12 12,535 16,238	Baseline PAED RW Cert RTL Begin End Const	11/3/25 2/23/26 2/15/27 8/31/27		11/3/25 12/15/26 2/15/27 8/31/27 12/1/28	0	
			IN MENDOCINO COUNTY NEAR ELK FROM 0.2 MILE SOUTH OF ELK CREEK BRIDGE TO 0.2 MILE NORTH OF ELK CREEK BRIDGE MIDDLE MILE BROADBAND and Bridge Rehab	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 2,710 0 13,083 15,793	0 0 2,700 0 12,926 15,626	0 0 370 0 1,553 1,923	0 0 368 0 1,534 1,902	0 0 <b>2,899</b> 0 <u>13,083</u> 15,982	Baseline PAED RW Cert RTL Begin End Const		12/24/21 1/27/23 12/13/23	12/1/25	13,083	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

County Budget Budget Expended EAC	Finish Finish Date Date	Finish Amount
No. Route Title Location and Type of Work Phase (\$1,000s) (\$1,000s) (\$1,000s) (\$1,000s) (\$1,000s) Milestone		Date (\$1,000s) CAPs
54 01 Navarro Combined IN MENDOCINO COUNTY NEAR ALBION FROM 1.5   PAFD 1.817 1.817 1.802 1.802 1.802 Baseline		6,462
4807 MILES NORTH OF THE JUNCTION OF ROUTE 128 TO 0.1 PSE 2,044 2,044 1,960 1,960 PAED	3/14/19	
MEN MILE NORTH OF NAVARRO RIDGE ROAD RW Sup 872 872 786 786 786 RW Cert	3/29/23	
001 Con Sup 1,779 1,779 160 160 <b>2,013</b> RTL	5/8/23	
SAFETY IMPROVEMENTS AND DRAINAGE RW Cap 0 0 597 597 0 Begin	3/5/24	
IMPROVEMENTS Con Cap <u>6,780</u> <u>1,657</u> <u>1,657</u> <u>6,462</u> End Const		12/16/24
Total 13,292 13,292 6,962 6,962 13,023		
55 Near Albion, from 2.2 miles north of Route 128 Junction to PAFD 7,390 0 0 7,357 Baseline		0
Near Albion, from 2.2 miles north of Route 128 Junction to 0.2 mile north of Salmon Creek Bridge No 10-0134.  PAED 7,390 0 0 7,357 Baseline PSE 0 0 0 0 6,391 PAED	7/15/27	7/15/27
RW Sup 0 0 0 0 1,297 RW Cert	9/11/28	9/11/28
Con Sup 0 0 0 0 11,513 RTL	10/12/29	10/12/29
Replace bridge. (Long Lead Project).  Replace bridge. (Long Lead Project).  RW Cap 0 0 0 7,924 Begin	6/1/30	3/19/30
Con Cap <u>0</u> <u>0</u> <u>0</u> <u>0</u> End Const	0/1/30	10/13/34
Total 7,390 7,390 0 0 110,502		10/10/04
56 01 REPAIR LANDSLIDE Near Leggett, at 3.8 miles south of Route 271. PAED 0 0 0 Baseline		3,500
4899 PSE 0 0 0 0 PAED	2/13/24	·
MEN RW Sup 25 25 0 0 37 RW Cert	2/13/24	
1 Con Sup 1,050 61 61 994 RTL	2/13/24	
Reconstruct and stabilize the embankment, place Rock RW Cap 25 25 0 0 0 Begin	2/6/24	
Slope Protection (RSP) and erosion control, and reconstruct roadway.  Con Cap  3,500  2,259  2,259  3,500  End Const		11/1/25
Total 4,600 4,600 2,320 2,320 4,531		
57 01 Near Gualala, from 0.1 mile south to 0.1 mile north of Pacific PAED 0 0 0 Baseline		2,000
4901 Drive. PSE 0 0 0 0 PAED	2/20/24	
MEN RW Sup 50 50 0 0 25 RW Cert	2/20/24	
1 Con Sup 500 37 37 445 RTL	2/20/24	
Reconstruct and stabilize embankment, place Rock Slope RW Cap 25 25 0 0 0 Begin	3/25/24	
Protection (RSP) and erosion control, and repair the drainage system.  Con Cap  2,000  418  418  2,000  End Const		9/2/25
Total 2,575 2,575 455 455 2,470		
58 01 Repair Landslide Near Weott, from 0.2 mile south to 1.3 miles north of Newton PAED 0 0 0 Baseline		2,000
4902 Road Undercrossing; also on Route 254, from 0.4 mile south to 0.6 mile north of Lum Street/Newton Road (PM 18.0/19.0).	2/22/24	
HUM 10 0.6 Iffile India of Luff Street/Newton Road (PM 10.0/19.0). RW Sup 25 25 0 0 37 RW Cert	2/22/24	
101 Con Sup 600 174 174 632 RTL	2/22/24	
RW Cap 10 10 0 0 Begin	2/21/24	
Remove slide material, regrade slope, reconstruct roadway, Con Cap 2,000 1,340 1,340 2,000 End Const		11/3/25
and repair culvert. Total 2,635 2,635 1,514 1,514 2,669		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>N</b> 4	9 01 4906 MEN 1	<b>Title</b> Multiple Location Slipout Repairs	Location and Type of Work  Near Rockport, from 0.9 mile south of Juan Creek Bridge to Juan Creek Bridge.  Reconstruct and stabilize roadway, install micropiles, repair retaining wall and viaduct, restore drainage systems, and provide erosion control.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)  0 0 25 1,500 25 5,000 6,550	SHOPP Budget (\$1,000s) 0 0 25 1,500 25 5,000 6,550	Total Expended (\$1,000s)  0 0 48 465 0 0 513	SHOPP Expended (\$1,000s) 0 48 465 0 0 0 513	FAC (\$1,000s)  73 1,237 0 5,000 6,310	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date	Actual Finish Date 3/5/24 3/5/24 3/5/24 3/18/24	Current Finish Date	Award Amount (\$1,000s) 5,000	CAPs
6	4907 MEN 128	SLIDE REPAIR	Near Navarro, from 4.0 miles east to 5.0 miles east of Route 1.  Remove slide material and unstable trees, stabilize slope, reconstruct and stabilize roadway, provide erosion control, and restore drainage.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 25 <b>300</b> 25 <b>1,000</b> 1,350	0 0 25 300 25 1,000 1,350	0 0 33 0 443 476	0 0 33 0 443 476	12 284 0 1,000 1,296	Baseline PAED RW Cert RTL Begin End Const		3/7/24 3/7/24 3/7/24 3/7/24	11/3/25	1,000	
6	1 01 4908 MEN 101	Repair Slide Damage	Near Cummings, from 1.7 miles south to 0.2 mile south of Route 271; also on Route 271, from 0.2 mile north to 1.2 miles north of Hermitage Road (PM 1.5/2.5).  Stabilize and reconstruct roadway, install subsurface drainage systems, restore culverts, and place erosion control.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 25 <b>650</b> 25 <b>2,000</b> 2,700	0 0 25 650 25 2,000 2,700	0 0 52 0 1.441 1,493	0 0 52 0 1,441 1,493	12 611 0 2,000 2,623	Baseline PAED RW Cert RTL Begin End Const		3/11/24 3/11/24 3/11/24 3/10/24	11/3/25	2,000	
6	2 01 4917 MEN 101	Repair Storm Damage	Near Cloverdale, at 1.2 miles north of Geysers Road.  Stabilize slope, construct Rock Slope Protection (RSP) buttress, and repair the drainage system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 10 <b>300</b> 5 1,000 1,315	0 0 10 300 5 1,000 1,315	0 0 0 34 0 <u>256</u> 290	0 0 0 34 0 <u>256</u> 290	315	Baseline PAED RW Cert RTL Begin End Const		4/3/24 4/3/24 4/3/24	4/15/25 11/1/25	1,000	
6	3 01 4918 HUM 101	Repair Sink	Near Big Lagoon, at 0.3 mile south of Kane Road.  Stabilize and reconstruct roadway, install subsurface drainage systems, restore drainage systems, and place erosion control.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 25 300 25 1,000 1,350	0 0 25 300 25 1,000 1,350	0 0 0 34 0 0 2 34	0 0 0 34 0 0 34	25 296 0 <u>0</u> 321	Baseline PAED RW Cert RTL Begin End Const		4/3/24 4/3/24 4/3/24 5/16/24	11/4/25	1,000	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No	District PPNO County D. Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
64		Repair Storm	Near Cloverdale, from 0.1 mile north of Sonoma County line	PAED	0	0	0	0		Baseline				850	
	4919	Damage	to Sonoma County line.	PSE	0	0	0	0		PAED		4/3/24			
	MEN			RW Sup	25	25	0	0	25	RW Cert		4/3/24			
	128			Con Sup	300	300	35	35	323	RTL		4/3/24			
			Stabilize and reconstruct the roadway, restore drainage	RW Cap	25	25	0	0	0	Begin		4/25/24			
			systems, and place erosion control.	Con Cap	<u>850</u>	<u>850</u>	<u>0</u>	<u>0</u>	<u>850</u>	End Const			11/1/24		
				Total	1,200	1,200	35	35	1,198						
6	5 01	Repair Sink	Near Westport, from Blue Slide Gulch Viaduct No 10-0166 to	PAED	0	0	0	0		Baseline				15	
	4921		0.3 mile south of Wages Creek Bridge.	PSE	0	0	0	0		PAED		4/3/24			
	MEN			RW Sup	25	25	5	5	29	RW Cert		4/3/24			
	1			Con Sup	750	750	57	57	795	RTL		4/3/24			
			Stabilize and reconstruct the roadway, repair viaduct, restore	RW Cap	25	25	0	0	0	Begin		5/21/24			
			drainage systems, and place erosion control.	Con Cap	2,500	2,500	<u>0</u>	<u>0</u>	<u>16</u>	End Const			11/3/25		
				Total	3,300	3,300	62	62	840						
66	6 01	Repair Slipout	Near Bridgeville, from Bridgeville Maintenance Station to 0.6	PAED	0	0	0	0		Baseline				8,440	
	4922		mile east of Bridgeville Maintenance Station.	PSE	0	0	0	0		PAED		4/4/24			
	HUM			RW Sup	50	50	0	0	49	RW Cert		4/4/24			
	36			Con Sup	1,750	1,750	179	179	1,907	RTL		4/4/24			
			Construct soldier pile retaining wall, reconstruct roadway,	RW Cap	25	25	0	0	0	Begin		5/21/24			
			construct underdrain and drainage system, install guardrail, and place erosion control.	Con Cap	<u>8,440</u>	8,440	0	<u>0</u>	8,440	End Const			11/3/25		
			and place crosion control.	Total	10,265	10,265	179	179	10,396						

#### District 02

	District													
	PPNO			Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
	County			Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or EAC

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> . 67	District PPNO County Route 02 2711 SHA 299	<b>Title</b> Lake Boulevard Pavement	Location and Type of Work In and near Redding, from Route 299 to 0.1 mile east of Hootenanny Lane; also on Route 273 from 0.1 mile south to 0.1 mile north of Lake Boulevard (PM 18.5/18.7).  Rehabilitate pavement, reconstruct onramp, upgrade facilities to meet Americans with Disabilities Act (ADA) standards, upgrade Transportation Management System (TMS) elements, rehabilitate drainage systems, add multiuse bi-directional path, and widen and overlay existing Class 1 bike path. This project will extend the pavement service life and improve ride quality.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)  895 1,610 400 2,410 468 31,251 37,034	SHOPP Budget (\$1,000s) 895 1,610 400 2,410 468 31,251 37,034	Total Expended (\$1,000s) 881 1,602 363 963 390 6.892 11,091	SHOPP Expended (\$1,000s)	EAC (\$1,000s) 881 1,602 422 2,591 390 31,251 37,137	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date  2/15/22 4/3/23 5/1/23 8/22/23	Actual Finish Date 4/12/22 5/23/23 6/20/23 12/15/23	Current Finish Date	Award Amount (\$1,000s) 31,250	CAPs
68	02 3619A PLU 070	Ü	IN PLUMAS COUNTY AT AND NEAR CROMBERG FROM GILL RANCH ROAD TO 0.2 MILE WEST OF BIG GRIZZLY CREEK BRIDGE.  Rehabilitate roadway/culverts and upgrade bridge rail	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,189 3,622 1,552 9,130 911 <u>92,807</u> 113,211	5,139 3,582 1,542 9,080 911 <u>92,542</u> 112,796	5,166 3,582 1,405 1,130 655 9,093 21,031	5,121 3,544 1,403 1,124 653 9,077 20,922	5,166 3,582 1,405 10,307 0 92,130 112,590	Baseline PAED RW Cert RTL Begin End Const	9/1/21 6/22/22 6/30/22 12/27/22	11/23/22 8/18/23	1/28/26	92,130	
69	02 3620 SIS 96	Portuguese and Cade Creek	Near Happy Camp, from 0.9 mile west to 0.4 mile west of Gordons Ferry Road at Cade Creek (PM 43.4 to 43.8); also near Seiad Valley at Portuguese Creek (PM 57.0).  Replace deteriorated large-diameter culverts with natural-bottom structures, reduce fish passage barriers, and adjust new approaches. (Additional contribution of \$100,000 for PA&ED from US Fish and Wildlife Service (USFWS) Grant.).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,820 2,740 185 2,840 36 11,887 19,508	1,720 2,740 185 2,840 36 11.887 19,408	1,619 2,337 140 573 16 2,131 6,816	1,519 2,337 140 573 16 2,131 6,716	1,619 2,337 185 <b>2,854</b> 16 11,887 18,898	Baseline PAED RW Cert RTL Begin End Const	10/5/21 1/9/23 6/1/23 10/31/23	10/5/21 12/14/22 3/27/23 8/30/23	7/31/26	11,887	
70	02 3629 SIS 96	Horse Creek Bridge Replacement	Near Horse Creek, at Klamath River Bridge No 02-0117, from 0.4 mile west of Klamath River Bridge to 2.0 miles west of Kohl Creek.  Replace bridge on new alignment to correct scour critical conditions, improve safety, and reduce operational deficiencies.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,640 2,810 830 4,100 711 34,578 45,669	2,640 2,810 830 4,100 711 34,578 45,669	2,103 2,306 446 95 677 <u>0</u> 5,627	2,103 2,306 446 95 677 <u>0</u> 5,627	2,103 2,306 726 3,985 821 34,578 44,519	Baseline PAED RW Cert RTL Begin End Const	1/15/22 5/30/23 7/10/23 11/7/23	2/1/22 8/31/23 10/16/23 5/10/24	1/21/28	34,578	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 71	District PPNO County Route 02 3633 TRI 3	<b>Title</b> Trinity Four Bridges	Location and Type of Work In Trinity County, at Dobbins Gulch Bridge No 05-0042 (PM 0.6), Stuart Fork Bridge No 05-0055 (PM 43.9) and Mule Creek Bridge No 05-0056 (PM 48.5); also on Route 299, at Grass Valley Creek Bridge No 05-0013 (PM 65.5).  Repair unsound concrete, clean and paint structural steel, repair bearings and anchor joints, replace joint seals, place deck-on-deck replacement, and replace guardrail and bridge barrier.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 900 1,155 230 2,060 206 4,263 8,814	SHOPP Budget (\$1,000s) 900 1,155 230 2,060 206 4,263 8,814	Total Expended (\$1,000s) 723 1,103 160 1,394 34 3,524 6,938	SHOPP Expended (\$1,000s) 723 1,103 160 1,394 34 3,524 6,938	EAC (\$1,000s) 723 1,103 190 1,987 96 4,263 8,362	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 7/2/20 1/21/22 2/22/22 8/9/22	Actual Finish Date 10/8/20 2/16/22 3/25/22 12/27/22	Current Finish Date	Award Amount (\$1,000s) 4,263	CAPs
72	02 3643 SIS 3	Yreka Rehab	In Yreka, from 0.4 mile north of Laura Lane to Juniper Drive; also on Route 263, from Route 3 to 1.0 mile south of Long Gulch Road (PM 49.07/49.41).  Rehabilitate roadway, replace sidewalk and driveways, upgrade drainage system and bridge rail, upgrade curb ramps and pedestrian signals to meet current Americans with Disabilities Act (ADA) standards, and designate bikeways with new signage and pavement delineation. This is a Construction Manager/General Contractor (CMGC) project.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,758 3,703 5,880 9,650 1,482 <u>71,643</u> 96,116	3,758 3,703 5,880 9,650 1,482 <u>71,633</u> 96,106	3,378 3,604 3,567 4,650 3,906 50,032 69,137	3,378 3,604 3,567 4,650 3,906 50,023 69,128	3,378 3,604 4,810 9,679 3,906 71,643 97,020	Baseline PAED RW Cert RTL Begin End Const	4/21/20 3/7/22 3/21/22 7/21/22	8/12/20 4/21/20 3/8/22 3/21/22 8/15/22	11/17/25	71,643	Cost
73	02 3660 SIS 96	Scott River Bridge	Near Hamburg, at Scott River Bridge No 02-0079.  Replace existing bridge deck and widen bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,130 1,840 190 3,860 3 12,060 20,083	2,130 1,840 190 3,860 3 12,060 20,083	1,082 0 0 0 3 <u>0</u> 1,085	1,082 0 0 0 3 0 1,085	190 3,812	Baseline PAED RW Cert RTL Begin End Const	10/6/25 2/1/27 3/5/27 6/26/27		10/6/25 2/1/27 3/5/27 6/26/27 1/3/30	0	
74	02 3685A SIS 005	Sac Gap Combined	In Siskiyou County at and near Dunsmuir from Central Dunsmuir Undercrossing to Black Butte Overhead.  Pavement rehabilitation and deck replacement	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,422 8,717 545 15,590 12 150,147 178,433	3,422 8,717 545 15,590 12 150,147 178,433	2,607 7,795 531 4,652 108 87,393 103,086	2,607 7,795 531 4,652 108 87,393 103,086	2,607 7,795 531 13,658 0 150,147 174,738	Baseline PAED RW Cert RTL Begin End Const	1/15/21 12/21/21 3/10/22 8/2/22	6/30/22 6/6/23	5/1/26	150,146	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 75	District PPNO County Route 02 3697 SIS 5	<b>Title</b> Grenada Pavement	Location and Type of Work Near Weed, from North Edgewood Overhead to north of Grenada Overcrossing.  Rehabilitate pavement, replace signs, add lighting, upgrade guardrail and Transportation Management System (TMS) elements, and rehabilitate drainage systems. This project will extend the pavement service life and improve ride quality.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)  0  28,802	SHOPP Budget (\$1,000s) 2,270 1,890 40 3,250 0 21,352 28,802	Total Expended (\$1,000s) 1,503 921 11 492 0 14.851 17,778	SHOPP Expended (\$1,000s) 1,503 921 11 492 0 14.851 17,778	EAC (\$1,000s) 1,503 921 26 2,831 0 21,352 26,633	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 1/18/22 7/18/22 2/27/23 9/12/23	Actual Finish Date 4/22/22 2/13/23 3/23/23 10/31/23	Current Finish Date	Award Amount (\$1,000s) 21,351	CAPs
76	02 3699 SHA 5	O Brien CAPM	Near Shasta Lake City, from north of Pit River Bridge to 1.8 miles north of Riverview Drive Undercrossing.  Rehabilitate pavement, upgrade guardrail and Transportation Management System (TMS) elements, and replace signs. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	54 	890 1,240 80 3,650 54 31.457 37,371	777 1,198 21 583 2 4,885 7,466	777 1,198 21 583 2 4,885 7,466	777 1,198 72 3,557 2 31.457 37,063	Baseline PAED RW Cert RTL Begin End Const	12/6/21 12/6/22 2/14/23 7/25/23	6/20/22 5/12/23 6/20/23 11/8/23	1/21/25	31,457	
77	02 3700 PLU 89		Near Canyon Dam, from 0.6 mile north of Route 147 to Route 36.  Rehabilitate roadway, upgrade guardrail and signs, rehabilitate drainage systems, and construct 3.7 miles of Class 1 bike lanes as complete streets. This project will improve safety and ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	65 — 44,275	1,510 2,130 200 2,240 65 38.130 44,275	1,229 1,537 56 0 6 <u>0</u> 2,828	1,229 1,537 56 0 6 <u>0</u> 2,828	1,229 1,756 89 2,048 10 36,400 41,532	Baseline PAED RW Cert RTL Begin End Const	6/16/22 3/12/24 4/12/24 8/27/24	6/30/22 4/17/24 5/3/24	11/5/24 1/21/27		
78	02 3706A LAS 044	Poison Lake Shalas Combine	IN LASSEN COUNTY ABOUT 9 MILES EAST OF OLD STATION FROM SHASTA COUNTY LINE TO ROUTE 36.  Pavement rehabilitation and curve improvement	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,510 1,660 220 2,390 100 30,368 36,248	1,510 1,660 220 2,390 100 30,368 36,248	1,364 1,378 128 562 51 4,390 7,873	1,364 1,378 128 562 51 4,390 7,873	1,364 1,378 128 2,359 0 30.368 35,597	Baseline PAED RW Cert RTL Begin End Const		3/1/22 6/1/23 6/20/23 11/30/23	1/7/25	30,368	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 79	District PPNO County Route 02 3707 TEH 99	<b>Title</b> VP2	Location and Type of Work Near Los Molinos, from Butte County line to south of Los Molinos Creek Bridge.  Rehabilitate pavement, upgrade guardrail and Transportation Management System (TMS) elements, upgrade facilities to meet Americans with Disabilities Act (ADA) standards, rehabilitate drainage systems, and widen shoulders. (G13 Contingency).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 2,390 2,200 810 0 763 0 6,163	SHOPP Budget (\$1,000s) 2,390 2,200 810 0 763 0 6,163	Total Expended (\$1,000s) 2,338 1,155 283 0 136 0 3,912	SHOPP Expended (\$1,000s) 2,338 1,155 283 0 136 0 3,912	EAC (\$1,000s) 2,338 1,962 424 3,162 704 33,010 41,600	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 2/1/23 3/7/24 3/22/24 9/27/24	Actual Finish Date 6/12/23 6/3/24 6/28/24	Current Finish Date 12/17/24 1/12/27	Award Amount (\$1,000s)	CAPs
80	02 3709 PLU 89	Graeagle Cap & Flood	Near Graeagle, from Sierra County line to Route 70.  Rehabilitate pavement, raise the roadway grade, upgrade guardrail and signs, and widen shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,250 1,900 500 3,210 2,861 24,190 36,911	4,250 1,900 500 3,210 2,861 24,190 36,911	2,046 0 0 0 2 <u>0</u> 2,048	2,046 0 0 0 2 <u>0</u> 2,048	617 2,345 2,837	Baseline PAED RW Cert RTL Begin End Const	11/6/24 1/6/26 3/3/26 8/5/26		7/1/25 7/1/26 9/23/26 1/19/27 1/4/28	0	
81	02 3712 SIS 97	Dorris CAPM	In and near Dorris, from south of Sams Neck Road to Oregon State line; also on Route 161, from Route 97 to 0.4 mile east of Indian Tom Lake Road (PM 0.037/0.5).  Rehabilitate pavement and upgrade facilities to meet Americans with Disabilities Act (ADA) standards, and upgrade guardrail and Transportation Management System (TMS) elements. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	920 1,030 500 1,166 85 12,119 15,820	920 1,030 500 1,166 85 12.119 15,820	716 999 355 212 63 Z 2,352	716 999 355 212 63 Z 2,352	999 481 1,244 88	Baseline PAED RW Cert RTL Begin End Const	11/12/21 1/12/23 3/9/23 9/12/23	12/24/21 5/23/23 6/23/23 5/22/24	12/8/24	12,119	
82	02 3713 PLU 70	Beckwourth CAPM	Near Portola, from west of Grizzly Road/Rocky Point Road to 0.9 mile west of Summit School Drive.  Rehabilitate pavement, add intersection lighting, upgrade signs and guardrail, install deer fencing, pave maintenance station parking lot, and rehabilitate drainage systems. (Additional contribution of \$750,000 from Department of Water Resources.).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,058 1,102 260 2,080 9 17,450 21,959	1,058 1,102 260 2,080 9 17,450 21,959	1,057 974 61 0 25 0 2,117	1,057 974 61 0 25 <u>0</u> 2,117	1,057 1,109 136 1,992 26 17,660 21,980	Baseline PAED RW Cert RTL Begin End Const	2/4/22 2/6/23 3/7/23 8/3/23	8/8/22 10/25/23 6/28/24	<b>3/18/25</b> 1/3/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 83	District PPNO County Route 02 3714 PLU 89	Title Crescent Mills CAPM	Location and Type of Work Near Greenville, from 1.4 miles north of Indian Falls Road to south of Hot Springs Road; also from Mill Street to 0.4 mile north of Mill Street (PM 20.6/21.0).  Rehabilitate pavement, upgrade guardrail, replace Transportation Management System (TMS) elements and signs, rehabilitate drainage systems, and construct a Maintenance Vehicle Pullout (MVP) and a wildlife crossing. This project will extend pavement service life and improve ride quality.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 937 920 460 0 68 0 2,385	SHOPP Budget (\$1,000s) 937 920 460 0 68 <u>0</u> 2,385	Total Expended (\$1,000s) 931 865 113 0 50 0 1,959	SHOPP Expended (\$1,000s) 931 865 113 0 50 0 1,959	EAC (\$1,000s) 931 1,173 180 1 118 14.688 17,091	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 7/15/22 12/26/23 2/20/24 9/5/24	Actual Finish Date 12/6/22 1/16/24 6/14/24	Current Finish Date	Award Amount (\$1,000s)	CAPs
84	02 3718 LAS 139	139 Susanville Paving	Near Susanville, from north of Chestnut Street to 2.7 miles south of Horse Lake Road.  Rehabilitate pavement, upgrade guardrail and concrete barrier, pave Maintenance Vehicle Pullouts (MVPs) and chain area, rehabilitate drainage systems, upgrade facilities to meet Americans with Disabilities Act (ADA) standards and widen shoulders from PM 0.7 to PM 1.9 to provide multimodal connectivity as complete streets elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,120 1,180 266 1,213 104 13,240 17,123	1,120 1,180 266 1,213 104 13,240 17,123	946 1,047 200 0 57 <u>0</u> 2,250	946 1,047 200 0 57 0 2,250	946 1,210 263 1,425 57 13,040 16,941	Baseline PAED RW Cert RTL Begin End Const	11/16/22 2/16/24 4/12/24 8/16/24	12/8/22 3/7/24 6/20/24	12/10/24 1/26/26	0	
85	02 3719 TEH 36	Dibble Creek CAPM	Near Red Bluff, from 0.8 mile east of Salt Creek Bridge to Baker Road.  Rehabilitate pavement by repairing localized failure and overlaying with asphalt to extend pavement service life and improve ride quality. Work also includes upgrading guardrail and signs, adding lighting, and rehabilitating drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,140 1,410 255 1,470 63 13,007 17,345	1,140 1,410 255 1,470 63 13,007 17,345	935 1,137 236 448 47 <u>7,332</u> 10,135	935 1,137 236 448 47 <u>7,332</u> 10,135	935 1,137 251 1,728 47 13,007 17,105	Baseline PAED RW Cert RTL Begin End Const	3/2/22 3/15/23 3/20/23 9/12/23	6/10/22 5/15/23 6/20/23 11/14/23	4/7/25	13,007	
86	02 3721 SIS 96	Somes Bar CAPM	Near Somes Bar, from Humboldt County line to west of Dillon Creek Bridge.  Rehabilitate pavement and upgrade guardrails.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,660 1,790 230 3,200 6 27,470 36,356	3,660 1,790 230 3,200 6 27,470 36,356	2,631 0 0 0 3 0 2,634	2,631 0 0 0 3 0 2,634	4,073 2,278 248 2,953 163 39,323 49,038	Baseline PAED RW Cert RTL Begin End Const	10/7/24 10/7/25 12/2/25 4/21/26		8/15/24 10/24/25 11/24/25 4/1/26 1/16/30	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> . 87	District PPNO County Route 02 37222 PLU 36	<b>Title</b> Chester Causeway Rehab	Location and Type of Work  Near Chester, from Melissa Avenue to Lassen County line; also in Lassen County, from Plumas County line to 2.4 miles east of Road A21/Mooney Road (PM 0.0/6.1).  Rehabilitate pavement, upgrade signs and Transportation Management System (TMS) elements, install rockfall drapery systems, and rehabilitate drainage systems. This project will extend pavement service life and improve ride quality.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,960 2,160 702 3,600 67 40,898 49,387	SHOPP Budget (\$1,000s) 1,960 2,160 702 3,600 67 40,898 49,387	Total Expended (\$1,000s) 1,920 1,719 442 0 67 0 4,148	SHOPP Expended (\$1,000s) 1,920 1,719 442 0 67 0 4,148	EAC (\$1,000s) 1,920 2,047 661 3,428 88 25,370 33,514	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 9/17/22 3/15/24 5/12/24 10/22/24	Actual Finish Date 2/24/23 4/12/24 5/6/24	Current Finish Date 10/29/24 1/13/26	Award Amount (\$1,000s)	CAPs
88	02 3733 TEH 36	Red Bluff Bridges	In Red Bluff, at East Sand Slough Bridge No 08-0090 (PM 41.95), Samson Slough Bridge No 08-0089 (PM 42.24), and Paynes Creek Slough Bridge No 08-0088 (PM 42.5).  Seismic retrofit of three bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,050 1,270 370 1,400 96 6,676 10,862	1,050 1,270 370 1,400 96 <u>6,676</u> 10,862	993 845 176 0 11 <u>0</u> 2,025	993 845 176 0 11 <u>0</u> 2,025	993 1,290 368 1,306 44 3,230 7,231	Baseline PAED RW Cert RTL Begin End Const	10/5/22 3/15/24 3/29/24 10/8/24	3/30/23 3/5/24 3/25/24	9/3/24 4/3/26	0	
89	02 3735 TRI 299	Poker Bar Culverts	Near Weaverville and Douglas City, from 0.3 mile east of Glennison Gap Road/Jennings Road to 0.2 mile west of Shasta County line.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,938 1,250 360 1,240 209 <u>6,400</u> 11,397	1,938 1,250 360 1,240 209 <u>6,400</u> 11,397	1,539 0 0 0 0 0 0 0 1,539	1,539 0 0 0 0 0 0 1,539	1,884 1,285 401 1,309 210 6,400 11,489	Baseline PAED RW Cert RTL Begin End Const	10/7/24 1/12/26 2/1/26 5/31/26		8/12/24 12/1/25 1/12/26 6/2/26 1/19/27	0	
90	02 3737 SHA 89	Burney Falls Pavement	Near Burney, from0.3 mile north of Route 299 to 1.4 miles north of Lake Britton Bridge.  Rehabilitate pavement by grinding and overlaying with asphalt, extend turn lane, construct Maintenance Vehicle Pullouts (MVPs), replace guardrail and signs, and rehabilitate drainage systems. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	639 760 90 745 233 7.079 9,546	639 760 90 745 233 7.079 9,546	639 590 51 303 23 4.684 6,290	639 590 51 303 23 4.684 6,290	639 590 92 920 23 7.079 9,343	Baseline PAED RW Cert RTL Begin End Const	5/2/22 7/3/23 7/28/23 12/26/23	5/25/22 7/19/23 8/28/23 3/21/24	1/2/25	7,079	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or EAC

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 91	District PPNO County Route 02 3752 TRI 299	Title Burnt Ranch CAPM	Location and Type of Work  Near Burnt Ranch, from 0.6 mile east of Gray Creek Road to 1.3 miles east of Mill Creek Road.  Rehabilitate pavement, upgrade guardrails, signs, and pavement markings, and rehabilitate drainage systems.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,260 740 270 1,630 95 9,590 13,585	SHOPP Budget (\$1,000s) 1,260 740 270 1,630 95 9,590 13,585	Total Expended (\$1,000s) 953 0 0 0 0 0 0 953	SHOPP Expended (\$1,000s) 953 0 0 0 0 0 0 953		Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 10/4/24 1/5/26 2/2/26 6/3/26	Actual Finish Date	Current Finish Date 10/3/24 1/3/26 1/27/26 6/24/26 10/8/27	Award Amount (\$1,000s)	CAPs
92	02 3753 SIS 3	Montague CAPM	In and near Yreka and Montague, from 0.5 mile north of Juniper Drive to north of Sixth Street.  Rehabilitate pavement, upgrade guardrails and signs, rehabilitate drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, and construct complete streets elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,729 1,010 380 1,620 148 8,190 13,077	1,729 1,010 380 1,620 148 8,190 13,077	1,675 0 0 0 21 <u>0</u> 1,696	1,675 0 0 0 21 <u>0</u> 1,696	1,149 911 1,620 239	Baseline PAED RW Cert RTL Begin End Const	5/15/24 12/1/25 1/12/26 6/2/26	6/26/24	12/1/25 1/12/26 6/2/26 12/6/27	0	
93			Near Dorris, from 4.5 miles east of Route 97 to 2.1 miles west of Fugate Road.  Rehabilitate roadway, replace signs, upgrade facilities to Americans with Disabilities Act (ADA) standards at the vista point.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,025 770 30 990 1 14,010 16,826	1,025 770 30 990 1 14,010 16,826	1,016 0 0 0 1 1 0 1,017	1,016 0 0 0 1 1 0 1,017	777 73 1,061	Baseline PAED RW Cert RTL Begin End Const	2/5/24 9/6/24 10/7/24 4/1/25	6/24/24	3/9/25 5/3/25 10/13/25 1/27/27	0	
94	02 3758 MOD 395	Alturas CAPM	In and near Alturas, from 1.0 mile north of South Fork Pit River Bridge to south of County Road 118; also on Route 299, from Spruce Street to Route 395 (PM 40.4/40.6).  Rehabilitate pavement, upgrade guardrails and drainage systems, and upgrade curb ramps to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,670 1,190 1,265 2,350 202 20,570 27,247	1,670 1,190 1,265 2,350 202 20,570 27,247	1,603 0 0 0 17 0 1,620	1,603 0 0 0 17 0 1,620	1,054 2,258 500 20,330	Baseline PAED RW Cert RTL Begin End Const	4/5/24 10/6/25 1/8/26 5/31/26	4/30/24	10/6/25 11/14/25 4/1/26 1/3/28	0	
95	02 3766 MOD 299	Cedarville ADA and CAPM	Near Cedarville, from west of Patterson Street to 0.6 mile east of Main Street.  Rehabilitate pavement and drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,150 1,110 802 1,150 218 4,510 8,940	1,150 1,110 802 1,150 218 4,510 8,940	1,111 0 0 0 21 0 1,132	1,111 0 0 0 21 <u>0</u> 1,132	301 4,510	Baseline PAED RW Cert RTL Begin End Const	4/5/24 11/6/25 11/21/25 4/1/26	4/16/24	11/6/25 11/21/25 4/1/26 12/1/26	0	
		at Completion t Commission	CAP = Corrective Action Plan		Bold	Phase allocat	ted			3 to 6 months	behind schedule				

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	-	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
96	02	Tangle Blue CAPM	Near Coffee Creek, from Coffee Creek Bridge to Siskiyou	PAED		1,289	1,279	1,279	1,279	Baseline				0	
	3768		County line.	PSE		1,250	103	103	1,205	PAED	2/1/24	2/5/24			
	TRI			RW Sup		270	64	64	262	RW Cert	4/15/25		4/8/25		
	3			Con Sup	1,530	1,530	0	0	1,839	RTL	5/1/25		5/1/25		
			Rehabilitate pavement, pave ditches, upgrade bridge rails,	RW Cap	657	657	15	15	308	Begin	8/26/25		8/26/25		
			guardrails, drainage systems, signs, and Transportation	Con Cap	23,370	23,370	0	0	20,130	End Const			1/19/28		
			Management System (TMS) elements, and develop disposal sites.	Total	28,366	28,366	1,461	1,461	25,023						
			Sites.						·						
97			Near McCloud and Mount Shasta, from 1.1 miles south of	PAED		1,428	1.347	1,347	1,347	Baseline				0	
			Pilgrim Creek Road to Route 5.	PSE	840	840	0	0	1,000	PAED	1/16/24	5/28/24			
				RW Sup	160	160	0	0	442	RW Cert	1/16/25	0,20,2	2/13/25		
				Con Sup	1,790	1,790	0	0	1,638	RTL	3/13/25		3/13/25		
			Rehabilitate pavement, widen shoulders, rehabilitate	RW Cap	108	108	4	4	84	Begin	7/29/25		7/29/25		
			drainage systems, and upgrade guardrail and signs.	Con Cap	<u>24,070</u>	<u>24,070</u>	0	0	24,070	End Const	1120120		1/26/27		
				Total	28,396	28,396	1,351	1,351	28,581	End Const			1720727		
				Total	20,030	20,000	1,001	1,001	20,501						
98	02	Wolf Creek Pavement	Near Canyondam, from 2.5 miles north of Greenville Dump	PAED		1,000	36	36	1,211	Baseline				0	
	3775		Road to Lake Almanor Spillway.	PSE	1,110	1,110	0	0	1,530	PAED	7/13/26		7/13/26		
	PLU			RW Sup	220	220	0	0	252	RW Cert	8/13/27		8/13/27		
	89			Con Sup	1,200	1,200	0	0	1,200	RTL	9/14/27		9/14/27		
			Rehabilitate pavement, improve vertical clearance at Wolf	RW Cap	223	223	0	0	208	Begin	2/15/28		2/15/28		
			Creek Underpass, construct shoulders, rehabilitate drainage systems, and upgrade guardrail.	Con Cap	11,310	11,310	<u>0</u>	<u>0</u>	11,310	End Const			1/30/29		
			systems, and upgrade guardraii.	Total	15,063	15,063	36	36	15,711						
99			In and near Dunsmuir, from 0.6 mile north of Sims Road to	PAED		2,960	2,290	2,290	3,345	Baseline				0	
	3777		Siskiyou County line; also in Siskiyou County, from Shasta County line to south of Siskiyou Avenue (PM 0.0/2.7).	PSE	2,100	2,100	0	0	1,775	PAED	8/26/24		12/6/24		
	SHA		Godiny line to count of closkyou / Verlace (1 in c.o/2.7).	RW Sup	300	300	0	0	528	RW Cert	12/7/25		12/7/25		
	5			Con Sup	5,780	5,780	0	0	4,860	RTL	12/22/25		12/22/25		
			Rehabilitate pavement, upgrade guardrails, bridge rail,	RW Cap	415	415	3	3	228	Begin	6/2/26		6/2/26		
			concrete barrier, signs, and drainage systems. Also install	Con Cap	<u>57,390</u>	<u>57,390</u>	<u>0</u>	<u>0</u>	<u>65,320</u>	End Const			12/18/28		
			lighting and wildlife fencing, and upgrade Transportation Management System (TMS) elements.	Total	68,945	68,945	2,293	2,293	76,056						
100		Dit Divoro Salamia	Near Picher at Bit Biyer Quartery Bridge No 07 0005			20-	27:	27.	27:	Deserti					
100		Pit Rivers Seismic	Near Bieber, at Pit River Overflow Bridge No 07-0005 and Pit River Bridge No 07-0007 (PM 14.1).	PAED		695	671	671	671	Baseline	10/5/00	0/00/04		0	
	3786			PSE		970	282	282	1,164	PAED	12/5/23	2/28/24			
	LAS			RW Sup		41	0	0	40	RW Cert	12/30/24		12/30/24		
	299			Con Sup	1,840	1,840	0	0	1,232	RTL	1/26/25		1/26/25		
			Seismic retrofit.	RW Cap	23	23	0	0	33	Begin	7/8/25		7/8/25		
				Con Cap	<u>5,560</u>	<u>5,560</u>	<u>0</u>	<u>0</u>	<u>1,650</u>	End Const			12/8/26		
				Total	9,129	9,129	953	953	4,790						

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

\*\* Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 101	District PPNO County Route 02 3789 SHA 299	Title Diddy Roost Culverts Shingle Station	Location and Type of Work  Near Redding, from west of Seaman Gulch Road to west of Fenders Ferry Road at various locations.  Rehabilitate drainage systems.  Near Shingletown and Old Station, from east of Shingletown	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 910 180 950 496 4,240 8,526	SHOPP Budget (\$1,000s) 1,750 910 180 950 496 4,240 8,526	Total Expended (\$1,000s) 816 0 0 0 0 0 0 816 816 1 206	SHOPP Expended (\$1,000s) 816 0 0 0 0 0 816	EAC (\$1,000s) 1,552 981 239 972 571 4.240 8,555 2,370	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 9/16/24 10/15/25 11/12/25 4/1/26	Actual Finish Date	Current Finish Date 9/16/24 10/15/25 11/12/25 4/1/26 12/1/26	Award Amount (\$1,000s)	CAPs
102		Paving and Drainage	Rehabilitate pavement and drainage systems, and replace Transportation Management System (TMS) elements.  In and near Shasta Lake City, from 0.7 mile south of Pine	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,210 220 1,700 592 <u>12,950</u> 19,442	2,770 1,210 220 1,700 592 12,950 19,442	1,206 0 0 0 0 0 0 0 1,206	1,206 0 0 0 0 0 0 0 1,206	1,209 217 1,611 592 12,950 18,949	Baseline PAED RW Cert RTL Begin End Const	1/3/25 2/2/26 3/3/26 7/21/26		1/3/25 2/2/26 3/3/26 7/21/26 12/6/27		
			Grove Avenue to north of Brídge Bay Road.  Rehabilitate drainage system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	930 300 1,050 644 <u>8,920</u> 13,284	1,440 930 300 1,050 644 8,920 13,284	1,153 0 0 0 2 <u>0</u> 1,155		1,711 1,060 326 1,013 644 7,870 12,624	Baseline PAED RW Cert RTL Begin End Const	8/5/24 1/8/26 1/30/26 6/2/26		8/5/24 1/8/26 1/30/26 6/2/26 1/7/28	0	
		Lake Shasta Viaducts	Near Shasta Lake City, at Tunnel Gulch Sidehill Viaduct No 06-0131R, Johns Cove Sidehill Viaduct No 06-0132R, and Island View Sidehill Viaduct No 06-0133R.  Apply polyester concrete overlay to bridge decks.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	840 7 <u>4.550</u> 6,857	710 730 20 840 7 <u>4.550</u> 6,857	504 20 0 0 0 0 0 0 524	504 20 0 0 0 0 0 0 524	504 694 20 752 6 <b>5.020</b> 6,996	Baseline PAED RW Cert RTL Begin End Const	2/26/24 1/20/25 2/20/25 8/26/25	3/29/24	2/1/25 2/20/25 8/26/25 12/9/26	0	
			Near Happy Camp, at Thompson Creek Bridge No 02-0068.  Replace a portion of the bridge deck and apply polyester concrete overlay.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,352 54 <u>5,490</u> 9,226	940 1,190 200 1,352 54 <u>5,490</u> 9,226	875 59 28 0 9 <u>0</u> 971	875 59 28 0 9 0 971	875 1,243 184 1,392 77 5,940 9,711	Baseline PAED RW Cert RTL Begin End Const	11/16/23 11/17/25 12/1/25 6/20/26	4/11/24	11/17/25 12/1/25 5/8/26 12/22/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District							011000							
	PPNO				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
	County	T141 -	Landing and Time of Wards	Dhara	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	B#11 4	Date	Date	Date	(\$1,000s)	040-
N	o. Route	Title Downtown Redding	Location and Type of Work In Redding, on Routes 44, 273, and 299 at various locations.	Phase PAED	5,000	5,000	(\$1,000)	(\$1,000)	4,904	Milestone Baseline	Duto	Duto	Duto	0	CAPs
		CAPM	in reducing, on reduced 11, 210, and 200 at randad locations.	PSE	5,180	5,180	0	0	4,698	PAED	12/1/26		12/1/26		
				RW Sup	1,500	1,500	0	0	1,450	RW Cert	3/13/28		3/13/28		
				Con Sup	7,400	7,400	0	0	6,488	RTL	3/27/28		3/27/28		
			Rehabilitate pavement and drainage systems, upgrade traffic	RW Cap	533	533	0	-	481	Begin	9/5/28		9/5/28		
			signals, guardrail, Transportation Management System	Con Cap	63,070	63,070	0	0	0	End Const	9/3/20		1/19/31		
			(TMS) elements, and facilities to Americans with Disabilities	Total	82,683	82,683	0	_	18,021	Liid Collst			1/ 19/31		
			Act (ADA) standards, and install fiber optic cable.	TOTAL	62,063	62,063	U	U	10,021						
			Near Quincy, from Route 89 to 0.8 mile east of Clough	PAED	3,060	3,060	18	18	3,126	Baseline				0	
			Street.	PSE	2,500	2,500	0	0	2,093	PAED	6/26/26		6/26/26		
				RW Sup	2,500	2,500	0	0	2,500	RW Cert	9/29/27		9/29/27		
				Con Sup	4,000	4,000	0	0	4,070	RTL	11/4/27		11/4/27		
			Rehabilitate pavement and drainage systems, upgrade	RW Cap	1,381	1,381	0	0	1,381	Begin	7/12/28		7/12/28		
			guardrail, traffic signals, Traffic Management System (TMS) elements, and facilities to Americans with Disabilities Act	Con Cap	37,620	37,620	0	0	37,620	End Const			1/11/30		
			(ADA) standards, and improve pedestrian and bicycle	Total	51,061	51,061	18	18	50,790						
			infrastructure.												
		Sac Valley ITS	In Shasta, Tehama, and Trinity Counties on Routes 5, 36, 44, and 299 at various locations.	PAED	1,670	1,670	0	0	1,353	Baseline				0	
			44, and 299 at various locations.	PSE	2,020	2,020	0	0	1,578	PAED	10/7/25		10/7/25		
				RW Sup	240	240	0	0	239	RW Cert	10/7/26		10/7/26		
				Con Sup	3,160	3,160	0	0	2,576	RTL	12/9/26		12/9/26		
			Upgrade Traffic Management System (TMS) elements and	RW Cap	35	35	0	0	35	Begin	6/1/27		6/1/27		
			guardrail, and construct maintenance vehicle pullouts.	Con Cap	12,520	12,520	0	0	12,520	End Const			3/26/29		
				Total	19,645	19,645	0	0	18,301						
			In Siskiyou, Shasta, Lassen, and Modoc Counties, on	PAED	1,340	1,340	2	2	1,260	Baseline				0	
			Routes 5, 89, and 299 at various locations.	PSE	1,630	1,630	0	0	1,442	PAED	10/10/25		10/10/25		
				RW Sup	220	220	0	0	218	RW Cert	11/10/26		11/10/26		
				Con Sup	2,030	2,030	0	0	1,796	RTL	12/14/26		12/14/26		
			Upgrade Traffic Management System (TMS) elements.	RW Cap	12	12	0	0	11	Begin	6/1/27		6/1/27		
				Con Cap	7,040	7,040	0	-	7,040	End Const			4/26/29		
				Total	12,272	12,272	2	_							
					-,2	-,-,-	-	-	,						
				•						•					

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
110	02	Lassen County ITS	In Lassen County, on Routes 36, 70, 139, and 395, at	PAED	1,110	1,110	2	2	1,045	Baseline				0	
	3837		various locations.	PSE	1,420	1,420	0	0	1,246	PAED	10/13/25		10/13/25		
	LAS			RW Sup	80	80	0	0	71	RW Cert	11/1/26		11/1/26		
	395			Con Sup	1,420	1,420	0	0	1,228	RTL	12/15/26		12/15/26		
			Upgrade Traffic Management System (TMS) elements.	RW Cap	0	0	0	0	0	Begin	7/6/27		7/6/27		
				Con Cap	5,560	5,560	<u>0</u>	<u>0</u>	<u>0</u>	End Const			1/20/29		
				Total	9,590	9,590	2	2	3,590						
111	02		Near Douglas City, from 0.4 mile east of Lewiston Road to	PAED	980	980	2	2	966	Baseline				0	
	3838		2.2 miles west of Shasta County line.	PSE	920	920	0	0		PAED	8/3/26		8/3/26		
	TRI			RW Sup	80	80	0	0	75	RW Cert	1/11/27		1/11/27		
	299			Con Sup	900	900	0	0	892	RTL	3/1/27		3/1/27		
			Rehabilitate pavement, upgrade guardrail, and replace	RW Cap	5	5	0	0	4	Begin	8/31/27		8/31/27		
			signs.	Con Cap	8,940	8,940	0	0	0	End Const			1/15/29		
				Total	11,825	11,825	2	2	2,800						
					,	,			,						
112	02	Goose Lake	Near Goose Lake, from 4.2 miles north of Westside Road to	PAED	830	830	1	1		Baseline				0	
	3839	Pavement	Oregon State line.	PSE	1,270	1,270	0	0	1,234	PAED	10/22/25		9/24/25		
	MOD			RW Sup	180	180	0	0	283	RW Cert	12/7/26		12/7/26		
	395			Con Sup	900	900	0	0		RTL	12/15/26		12/15/26		
			Rehabilitate pavement and drainage systems, and upgrade	RW Cap	406	406	0	0	267	Begin	6/1/27		6/1/27		
			guardrail.	Con Cap	<u>11,120</u>	<u>11,120</u>	<u>0</u>	<u>0</u>	<u>0</u>	End Const			1/26/29		
				Total	14,706	14,706	1	1	3,542						
113	02			PAED	1,730	1,730	22	22	1,557	Baseline				0	
	3843			PSE	1,810	1,810	0	0	1,517	PAED	10/7/25		10/7/25		
	SIS			RW Sup	360	360	0	0	349	RW Cert	10/7/26		10/7/26		
	5			Con Sup	1,460	1,460	0	0	1,173	RTL	12/9/26		12/9/26		
				RW Cap	24	24	0	0	23	Begin	6/1/27		6/1/27		
				Con Cap	6,740	6,740	<u>0</u>	<u>0</u>	6,740	End Const			1/26/29		
				Total	12,124	12,124	22	22	11,359						
114	02	Sweetbrier Deck	Near Castella, at Sweetbrier Avenue Overcrossing No 06-	PAED	560	560	19	19	560	Baseline				0	
	3846	Replacement	0115.	PSE	1,180	1,180	0	0	1,153	PAED	10/3/25		10/3/25		
	SHA			RW Sup	60	60	0	0	55	RW Cert	7/17/26		7/17/26		
	5			Con Sup	1,230	1,230	0	0	1,146	RTL	8/5/26		8/5/26		
			Replace bridge deck, paint girders, widen shoulders and	RW Cap	0	0	0	0	0	Begin	12/22/26		12/22/26		
			bridge approaches, upgrade guardrail, and install signs and	Con Cap	6,340	6,340	<u>0</u>	0	6,340	End Const			1/2/28		
			Traffic Management System (TMS) elements.	Total	9,370	9,370	19	19	9,254						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 115	District PPNO County Route 02 3876 PLU 70	Title BUT/PLU 70 Corridor Slides	Location and Type of Work  Near Pulga and Quincy, from Butte County line to Lawrence Street; also in Butte County, from Table Mountain Boulevard to Plumas County line (PM 22.0/48.076).  Remove slide material from slope and traveled way and monitor the corridor for additional rock fall and mud slides.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 0 0 200 200 30,500	SHOPP Budget (\$1,000s) 0 0 0 2,500 200 27,800 30,500	Total Expended (\$1,000s)  0 0 2,039 159 21,615 23,813	SHOPP Expended (\$1,000s) 0 0 2,039 159 21.615 23,813	EAC (\$1,000s)  0 0 2,039 0 27,800 29,839	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s) 4,000	CAPs
116	02 3903 TRI 299	Del Loma Combine	IN TRINITY COUNTY NEAR DEL LOMA FROM 1.0 MILE EAST OF TRINITY RIVER BRIDGE #05-0006 TO 0.1 MILE WEST OF PRAIRIE CREEK ROAD.  Pavement Preservation	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,275 2,284 115 2,194 14 19,743 25,625	1,260 2,196 70 2,087 3 19,293 24,909	1,278 2,229 84 0 1 0 3,592	1,257 2,146 46 0 1 0 3,450	1,278 2,228 84 2,300 0 0 5,890	Baseline PAED RW Cert RTL Begin End Const		1/29/24	9/27/24 1/20/27	0	
117	02 3918 PLU 70		Near Pulga, from Butte County line to Route 89; also in Butte County, from 0.2 mile west of Deadwood Road to Plumas County line (PM 35.26/48.076).  Remove rocks and debris, restore pavement, drainage, and guardrail, remove hazard trees, and place rock containment system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	100	0 0 600 100 3,000 3,700	0 0 126 0 1.764 1,890	0 0 126 0 1.764 1,890	0 0 126 0 3,000 3,126	Baseline PAED RW Cert RTL Begin End Const		3/20/24	10/1/24		
118	02 3920 PLU 70	PLU 70 Stabilization	Near Paxton, from Route 89 to 1.0 mile east of Route 89.  Repair or replace culverts and cover the slope with plastic sheeting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0	0 0 600 0 3,000 3,600	0 0 69 0 <u>957</u> 1,026	0 0 69 0 <u>957</u> 1,026	0 69 0 3.000 3,069	Baseline PAED RW Cert RTL Begin End Const		4/16/24	8/2/24	3,000	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or EAC

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

#### District 03

<b>No.</b> 119	District PPNO County Route 03 2115 BUT 32	<b>Title</b> BUT-32 Chico Rehab	Location and Type of Work In and near Chico, from Muir Avenue to Route 99 (PM 5.0/10.2L/R).  Rehabilitate pavement, install signals and lighting, upgrade Transportation Management System (TMS) elements, rehabilitate drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 2,400 2,364 1,770 0 2,430 0 8,964	SHOPP Budget (\$1,000s) 2,400 2,364 1,770 0 2,430 0 8,964	Total Expended (\$1,000s) 2,396 2,363 1,644 0 571 0 6,974	SHOPP Expended (\$1,000s) 2,396 2,363 1,644 0 571 0 6,974	EAC (\$1,000s) 2,396 2,364 1,764 0 581 29,583 36,688	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 12/1/21 6/1/23 6/15/23 10/27/23	Actual Finish Date 12/6/21 11/15/23 12/1/23	Current Finish Date	Award Amount (\$1,000s)	CAPs
120	03 2115A BUT 032	Butte County Rehabilitation	Updates to Butte 32 and various other signal locations within Butte County.  Rehabilitate pavement install signals and lighting upgrade TMS elements rehabilitate drainage systems and upgrade facilities to ADA standards and install Middle-Mile Broadband Network fiber optic.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 3,213 0 33,993 37,206	0 0 0 3,213 0 33,993 37,206	0 0 0 0 0 0	0 0 0 0 0 0	0 0 3,204 0 0 3,204	Baseline PAED RW Cert RTL Begin End Const			11/29/25	33,412	
121	03 2300 BUT 70	Butte 70 CAPM	Near Pulga, from 0.1 mile east of Big Bend Road to 0.8 mile west of Shady Rest Area; also from 0.2 mile east of Shady Rest Area to Plumas County line (PM 47.0/48.076).  Rehabilitate pavement, drainage systems, lighting, sign panels, and Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,540 1,490 300 1,250 880 18,390 23,850	1,540 1,490 300 1,250 880 18,390 23,850	1,323 0 0 0 3 0 1,326	1,323 0 0 0 3 0 1,326	1,376 1,489 297 1,225 1,190 14,946 20,523	Baseline PAED RW Cert RTL Begin End Const	12/28/23 9/10/25 9/25/25 2/16/26		10/10/24 9/10/25 9/25/25 2/16/26 12/13/26	0	
122	03 2435 BUT 99	Butte 99 Road Rehab in Gridley	In and near Gridley, from Hollis Lane to north of Ford Avenue.  Rehabilitate pavement, upgrade Transportation Management System (TMS) elements, rehabilitate drainage systems, upgrade lighting and bike and ped facilities along east side of SR99 to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	915 1,940 860 1,480 1,447 15,200 21,842	915 1,740 860 1,480 947 11,700 17,642	908 1,801 859 0 300 Q 3,868	908 1,721 859 0 300 0 3,788	908 1,910 861 2,160 301 23,310 29,450	Baseline PAED RW Cert RTL Begin End Const	4/1/21 12/15/23 1/10/24 5/29/24 6/15/26	6/27/22 4/15/24 6/20/24	1/10/25 10/1/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 123	District PPNO County Route 03 2633 GLE 162	Title Butte City Bridge Replacement	Location and Type of Work Near Butte City, from Route 45 to 0.4 mile east of McDougall Street.  Replace Sacramento River Bridge No 11-0017 and viaduct approach, and reconstruct east side roadway to conform with new structure.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 5,500 5,500 1,740 10,000 3,000 88,818 114,558	SHOPP Budget (\$1,000s) 5,500 5,500 1,740 10,000 3,000 88,818 114,558	Total Expended (\$1,000s) 5,233 4,645 1,548 7,928 1,994 64,763 86,111	SHOPP Expended (\$1,000s) 5,233 4,645 1,548 7,928 1,994 64,763 86,111	EAC (\$1,000s) 5,233 4,645 1,716 11,628 2,058 88,818 114,098	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 5/1/19 2/15/21 3/1/21 7/31/21	Actual Finish Date 6/26/19 5/1/19 5/13/21 6/30/21 2/2/22	Current Finish Date	Award Amount (\$1,000s) 80,972	CAPs Cost
124	03 2638 BUT 162	Oroville CAPM	In and near Oroville, from Feather River Bridge to Foothill BoulevaRd Rehabilitate pavement and drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, upgrade signs and guardrail, and modify or replace signals and lighting.  Rehabilitate pavement and drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, upgrade signs and guardrail, and modify or replace signals and lighting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,212 1,642 906 1,280 809 20,684 26,533	1,212 1,642 906 1,280 809 20,684 26,533	1,212 708 703 0 565 0 3,188	1,212 708 703 0 565 Q 3,188	1,212 1,527 909 1,227 844 22,294 28,013	Baseline PAED RW Cert RTL Begin End Const	10/17/23 11/18/24 12/3/24 5/19/25	10/17/23	11/18/24 12/3/24 5/19/25 12/15/26	0	
125	03 3157 ED 49	Route 49 El Dorado County	In and near Placerville, from 0.1 mile north of Skyline Drive to 0.1 mile north of Diana Street.  Rehabilitate pavement and drainage systems, construct maintenance vehicle pullouts, and upgrade signs, Traffic Management System (TMS) elements, and facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	950 460 1,640 550 <u>8,740</u> 13,220	880 950 460 1,640 550 8,740 13,220	11 0 0 0 0 0 0 0	0	861 881 463 1,554 548 7,465 11,772	Baseline PAED RW Cert RTL Begin End Const	11/15/25 7/7/27 7/22/27 12/10/27		11/15/25 7/7/27 7/22/27 12/10/27 12/9/28	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
126	03	Placerville CAPM	In and near Placerville, from west of Carson Road	PAED	3,350	3,350	2,670	2,670	3,277	Baseline				0	
	3337		Overcrossing to west of Still Meadows Road; also at 5 Mile Road in westbound direction (PM 22.6/22.9); also near	PSE	2,310	2,310	0	0	2,689	PAED	2/1/24		7/17/24		
	ED		Camino, from 1.1 miles west of Snow Road Undercrossing	RW Sup	500	500	0	0	420	RW Cert	5/15/25		5/15/25		
	50		to east of Ridgeway Drive Undercrossing (PM 24.2/R29.1).	Con Sup	3,800	3,800	0	0	3,432	RTL	5/30/25		6/16/25		
				RW Cap	760	760	75	75	663	Begin	8/11/25		12/19/25		
				Con Cap	<u>36,150</u>	36,150	<u>0</u>	<u>0</u>	<u>36,389</u>	End Const			9/10/27		
				Total	46,870	46,870	2,745	2,745	46,870						
			Rehabilitate pavement, construct acceleration lane, upgrade facilities to Americans with Disabilities Act (ADA) standards, rehabilitate drainage systems, upgrade concrete barrier, signs, and Transportation Management System (TMS) elements, and construct maintenance vehicle pullouts.												
127	03	South Tahoe CAPM	In South Lake Tahoe, from east of Blue Lake Avenue to the	PAED	1,960	1,960	1,949	1,949	1,949	Baseline				0	
	3338		Nevada State line.	PSE	2,400	2,400	0	0	2,298	PAED	4/15/24	4/17/24			
	ED			RW Sup	1,720	1,720	0	0	2,164	RW Cert	4/1/26		4/1/26		
	50			Con Sup	3,524	3,524	0	0	3,126	RTL	5/1/26		5/1/26		
			Rehabilitate pavement and drainage systems, upgrade	RW Cap	2,745	2,745	303	303	2,745	Begin	10/1/26		10/1/26		
			facilities to Americans with Disabilities Act (ADA) standards, and replace Transportation Management System (TMS)	Con Cap	21,228	21,228	<u>0</u>	<u>0</u>	20,101	End Const			12/10/27		
			elements.	Total	33,577	33,577	2,252	2,252	32,383						
128	03	ED 50 CAPM	Near Pollock Pines, Kyburz, and Strawberry, from west of	PAED	2,378	2,378	2,225	2,225	2,347	Baseline				0	
	3341		Icehouse Road to 0.5 mile east of Cedar Street.	PSE	2,510	2,510	0	0	2,502	PAED	8/1/24		8/1/24		
	ED			RW Sup	220	220	0	0	415	RW Cert	4/16/25		6/6/25		
	50			Con Sup	3,230	3,230	0	0	3,109	RTL	5/1/25		6/16/25		
			Rehabilitate pavement and drainage systems, and upgrade lighting and guardrail.	RW Cap	1,240	1,240	4	4	1,033	Begin	10/16/25		10/16/25		
			lighting and guardrail.	Con Cap	33,440	33,440	<u>0</u>	<u>0</u>	<u>32,995</u>	End Const			12/1/27		
				Total	43,018	43,018	2,229	2,229	42,401						
129	03	GLE-5 CAPM	Near Orland, from north of County Road 28 to Tehama	D450	600	600	628	628	600	Baseline				0	
123	3712	OLL-5 OAI W	County line.	PAED	680 1,250	680 1,250	196	196	628 1,227	PAED	7/1/23	9/1/23		ľ	
	GLE			PSE RW Sup	1,250	1,250	190	190	39	RW Cert	9/1/25	9/1/23	9/1/25		
	5			Con Sup	2,370	2,370	0	-		RTL	10/1/25		10/1/25		
	3		Rehabilitate pavement, upgrade facilities to Americans with						2,170						
			Disabilities Act (ADA) standards, rehabilitate drainage	RW Cap Con Cap	30 25,540	30 25,540	9 <u>0</u>		35 26,782	Begin End Const	5/29/26		5/29/26 4/1/27		
			systems, replace concrete barrier and guardrail, and	Total	29,910	29,910	840	인 840	30,881	End Const			4/1/2/		
			upgrade signs and Transportation Management System (TMS) elements.	Total	29,910	29,910	840	840	30,881						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
N	lo. Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
1	30 03	GLE 32 CAPM	In and near Orland and Hamilton City, from Route 5 to Butte	PAED	1,360	1,360	1,280	1,280	1,280	Baseline				0	
	3790		County line.	PSE	1,860	1,860	218	218	2,027	PAED	7/1/23	7/26/23			
	GLE			RW Sup	1,350	1,350	531	531	1,667	RW Cert	5/1/25		7/7/25		
	32			Con Sup	1,670	1,670	0	0	1,595	RTL	7/1/25		7/22/25		
			Rehabilitate pavement and drainage systems, and upgrade	RW Cap	657	657	199	199	641	Begin	12/15/25		12/8/25		
			facilities to Americans with Disabilities Act (ADA) standards.	Con Cap	13,960	13,960	<u>0</u>	<u>0</u>	13,670	End Const			12/8/26		
				Total	20,857	20,857	2,228	2,228	20,880						
1	31		In and near Willows, from west of Route 5 to east of Tehama	PAED	1,430	1,430	1,333	1,333	1,333	Baseline				0	
			Street.	PSE	1,690	1,690	307	307	1,637	PAED	10/20/23	12/22/23			
				RW Sup	1,452	1,452	581	581	1,737	RW Cert	6/9/25		6/9/25		
				Con Sup	2,163	2,163	0	0	1,613	RTL	6/24/25		6/24/25		
			Rehabilitate pavement and drainage systems, upgrade curb	RW Cap	884	884	331	331	884	Begin	12/9/25		12/9/25		
			ramps to Americans with Disabilities Act (ADA) standards, update traffic signal preemption at railroad crossings and	Con Cap	<u>15,601</u>	15,601	<u>0</u>	0	14,650	End Const			12/9/26		
			upgrade signs and Transportation Management System (TMS) elements.	Total	23,220	23,220	2,552	2,552	21,854						
		Gold Nugget	In and near Grass Valley and Nevada City, from Route 20/49	PAED	1,030	1,030	987	987	987	Baseline				22,150	
			Separation to east of Stonehill Road/Dow Road.	PSE	1,927	1,927	1,927	1,927	1,927	PAED	7/30/21	7/30/21			
				RW Sup	340	340	332	332	336	RW Cert	4/14/23	4/12/23			
				Con Sup	1,910	1,910	473	473	1,810	RTL	4/28/23	4/28/23			
			Rehabilitate pavement, replace sign panels, upgrade	RW Cap	250	250	29	29	29	Begin	10/17/23	12/8/23			
			Transportation Management System (TMS) elements, rehabilitate drainage systems, and upgrade facilities to	Con Cap	22,150	22,150	6,267	6,267	22,150	End Const			12/16/25		
			Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.	Total	27,607	27,607	10,015	10,015	27,239						
			Near Nevada City and Emigrant Gap, from east of Dow Road to Placer County line (PM 20.0/41.287) and from	PAED	1,970	1,970	1,864	1,864	1,864	Baseline				0	
			Placer County line to Route 80 (PM 43.868/46.1); also in	PSE	1,950	1,950	0	0	1,950	PAED	6/7/24	6/26/24			
			Placer County from Nevada County line to east of Lake	RW Sup	270	270	0	0	268	RW Cert	4/30/25		4/30/25		
			Spaulding Road (PM 41.287/43.868).	Con Sup	2,720	2,720	0		2,501	RTL	5/2/25		5/2/25		
				RW Cap	420	420	5		221	Begin	11/8/25		11/7/25		
				Con Cap	23,840	23,840	<u>0</u>	0	<u>24,374</u>	End Const			12/1/27		
			Rehabilitate pavement and drainage systems, and upgrade guardrail, signs and Transportation Management System (TMS) elements.	Total	31,170	31,170	1,869	1,869	31,178						
														-	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	Distri PPN Coun	)			Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No	. Rout	e Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
13		NEV 20 Slip Out	Near Nevada City, at 0.5 mile east of White Cloud	PAED	0	0	0	0	0	Baseline				7,000	
	4009		Campground Road.	PSE	0	0	0	0	0	PAED				, , , , , ,	
	NEV			RW Sup	0	0	0	0	0	RW Cert					
	20			Con Sup	1.000	1,000	31	31	603	RTL					
			Remove slide material, stabilize slope, and place Rock	RW Cap	0	0	0	0	0	Begin		4/29/24			
			Slope Protection (RSP).	Con Cap	7,000	7,000	8	8	7,000	End Const		.,20,2 .	6/30/25		
				Total	8,000	8,000	39	39	7,603	Lina Conict			0,00,20		
				- otta	0,000	0,000	00	00	,,000						
13	5		Near Whitmore, from 0.7 mile west to 0.8 mile east of Yuba	PAED	3,620	3,620	3,355	3,355	3,355	Baseline		8/17/22		94,421	
			Pass Separation and Overhead No 17-0023L/R (PM	PSE	4,831	4,831	4,828	4,828	4,828	PAED	4/27/22	5/31/22			
			R58.7L/R/PM R60.2); also in Placer County, from PM R58.5L/R to PM R58.7L/R; also in Nevada County on Route	RW Sup	430	430	233	233	425	RW Cert	2/15/23	10/26/23			
			20 at PM 45.7.	Con Sup	8,500	8.500	67	67	8,378	RTL	3/1/23	10/26/23			
				RW Cap	836	836	101	101	613	Begin	8/1/23	6/5/24			
				Con Cap	94,421	94,421	1	1	94,421	End Const			12/31/27		
			Replace and widen bridges, construct retaining walls in the	Total	112,638	112,638	8,585	8,585	112,020	2.14 001.01			12/01/27		
			median, rehabilitate drainage systems, and install Roadway Weather Information Systems (RWIS).		,	,	5,550	-,	,						
13	36 03 468 <sup>2</sup>	PLA-28 Rehab	Near Tahoe City and Kings Beach, from Route 89 to Nevada State line.	PAED	1,460	1,460	1,447	1,447	1,447	Baseline	10/0/04	10/0/04		0	
			outo inio.	PSE	1,762	1,762	1,744	1,744	1,857	PAED	12/6/21	12/6/21			
	PLA			RW Sup	1,136	1,136	812	812	953	RW Cert	6/5/23	3/21/24			
	28			Con Sup	2,100	2,100	0	0	2,113	RTL	6/15/23	5/3/24			
			Rehabilitate pavement, rehabilitate drainage systems, upgrade guardrail, and upgrade facilities to Americans with	RW Cap	2,077	2,077	853	853	851	Begin	11/6/23		10/29/24		
			Disabilities Act (ADA) standards. This project will extend	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>22,727</u>	End Const			10/1/26		
			pavement service life and improve ride quality.	Total	8,535	8,535	4,856	4,856	29,948						
40	.7														
13		Soda Springs Pavement	Near Kingvale, from Placer County line to 0.2 mile east of Donner Pass Road (PM 0.0/R2.7L/R); also in Placer County,	PAED	3,000	3,000	2,998	2,998	2,998	Baseline		5/18/22		72,940	
	5111	Rehabilitation	from 0.2 mile west of Troy Road Undercrossing to Nevada	PSE	3,584	3,584	3,501	3,501	3,501	PAED	2/24/22	2/24/22			
	NEV		County line (PM 68.3/69.7).	RW Sup	500	500	364	364	425	RW Cert	4/20/23	4/19/23			
	80			Con Sup	9,000	9,000	692	692	9,364	RTL	4/24/23	5/5/23			
				RW Cap	1,687	1,687	46	46	46	Begin	10/2/23	12/21/23			
			Rehabilitate roadway, construct truck climbing lane in	Con Cap	<u>72,941</u>	<u>72,941</u>	<u>7,900</u>	<u>7,900</u>	<u>72,941</u>	End Const			7/30/27		
			eastbound direction, replace Kingvale Undercrossing No 19- 0107R and Troy Road Undercrossing No 19-0106R, replace sign panels, upgrade lighting and Transportation Management System (TMS) elements, and rehabilitate drainage systems. This project will improve safety and ride quality.	Total	90,712	90,712	15,501	15,501	89,275						
				•						•				-	

EAC = Estimate at Completion Approved = Last Commission

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

\*\* Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	Distri PPN Coun	0			Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No	. Rout	e Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
138		Blue Canyon	Near Applegate, from east of Crother Road Overcrossing to	PAED	6,400	6,400	6,168	6,168	6,168	Baseline		8/16/23		0	
	513	Rehabilitation	east of Weimar Overhead; also near Magra from PM 39.5 to PM 41.4; also near Emigrant Gap from PM 53.0 to PM	PSE	5,700	5,700	5,149	5,149	6,720	PAED	4/3/23	4/3/23			Cost
	PLA	· · · · · · · · · · · · · · · · · · ·	R55.1.	RW Sup	1,700	1,700	1,063	1,063	1,770	RW Cert	4/19/24		6/2/25		Schedule
	80			Con Sup	0	0	0	0	8,831	RTL	5/6/24		6/16/25		
				RW Cap	2,972	2,972	2,180	2,180	2,657	Begin	11/11/24		1/10/26		
			Rehabilitate roadway, construct truck climbing lanes in	Con Cap	0	0	<u>0</u>	<u>0</u>	141,756	End Const			12/31/28		
			eastbound direction, widen shoulders, replace or widen structures, upgrade median barrier and Transportation Management System (TMS) elements. (G13 Contingency).	Total	16,772	16,772	14,560	14,560	167,902						
139		Monte Vista Pavement	Near Gold Run, from 0.5 mile west of Monte Vista Overcrossing to 0.3 mile east of Drum Forebay	PAED	3,500	3,500	3,499	3,499	3,499	Baseline		12/27/22		135,478	
	513	Rehabilitation	Overcrossing to 0.5 mile east of Druff 1 drebby	PSE	3,900	3,900	3,839	3,839	3,839	PAED	8/12/22	8/12/22			
	PL <i>A</i> 80			RW Sup	230	230	85	85	212	RW Cert	4/24/23	4/28/23			
	80		Rehabilitate roadway, construct truck climbing lane, replace	Con Sup RW Cap	<b>13,000</b> 2,165	13,000 2,165	671 170	671 170	12,741 169	RTL	5/1/23 10/2/23	5/8/23 3/27/24			
			or widen structures, upgrade median concrete barrier, sign	Con Cap	135,479	2,165 135,479	3,032	3,032	135,479	Begin End Const	10/2/23	3/2//24	6/16/28		
			panels, and Transportation Management System (TMS)	Total	158,274	158,274	11,296	11,296	155,939	Liid Collst			0/10/20		
			elements, and rehabilitate drainage systems. This project will improve safety and ride quality.			,	.,	.,	,						
140		Alta CAPM	Near Colfax, from 0.1 mile west of Route 174 Separation to	PAED	4,110	4,110	3,218	3,218	4,676	Baseline				0	
	514		0.1 mile east of Alta Road Undercrossing.	PSE	2,650	2,650	0	0	2,810	PAED	5/1/24		8/16/24		
	PLA	•		RW Sup	310	310	0	0	314	RW Cert	1/13/25		5/13/25		
	80		B. 1.177.	Con Sup	2,900	2,900	0	0	2,919	RTL	1/27/25		5/27/25		
			Rehabilitate pavement and drainage systems, and upgrade quardrail, signs, and Transportation Management System	RW Cap	830	830	3	3	1,069	Begin	6/27/25		12/8/25		
			(TMS) elements.	Con Cap	27,100	<u>27,100</u>	0	0	<u>34,824</u>	End Const			11/30/26		
				Total	37,900	37,900	3,221	3,221	46,612						
14		Drum Forebay Drainage Restoration	Near Emigrant Gap, from east of Drum Forebay Overcrossing (OC) to west of Yuba Gap OC (PM	PAED	910	910	903	903	903	Baseline				0	
	514		49.3R/R58.7R) and from Nevada County line to west of Troy	PSE	1,550	1,550	759	759	1,904	PAED	7/7/23	6/27/23			
	PL <i>A</i> 80	•	Undercrossing (PM R62.541R/68.5); also in Nevada County	RW Sup	150	150	70	70	155	RW Cert	11/15/24		11/15/24		
	80		from west of Yuba Gap OC to Placer County line (PM R58.712R/R62.541R).	Con Sup	1,580	1,580	0	0	1,540	RTL	12/2/24		12/2/24		
			1.00.1.12.01.02.04 H.y.	RW Cap Con Cap	170 13,899	170 <u>13,899</u>	16 <u>0</u>	16 0	140	Begin End Const	5/28/25		5/28/25 12/1/26		
				Total	18,259	18,259	1,748	<u>U</u> 1,748	<u>12,804</u> 17,446	End Const			12/1/20		
			Rehabilitate drainage systems and upgrade Transportation Management System (TMS) elements.	rotai	10,200	10,200	1,7 40	1,740	17,440						
E44	O F-4:	ata at Occasional attack	CAR Constitut Artist Rise												

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	ı	PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
N	lo. I	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
1	42	03	Placer 80	In and near Auburn, from 0.1 mile west of Nevada Street	PAED	4,280	4,280	0	0	4,213	Baseline				0	
		5149	Rehabilitation	Overcrossing to 0.3 mile east of Crother Road Overcrossing.	PSE	4,620	4,620	0	0	4,286	PAED	12/1/25		12/1/25		
		PLA			RW Sup	1,260	1,260	0	0	1,199	RW Cert	9/27/27		9/27/27		
		80			Con Sup	5,820	5,820	0	0	5,429	RTL	10/11/27		10/11/27		
				Rehabilitate roadway and drainage systems, and upgrade	RW Cap	1,150	1,150	0	0	1,145	Begin	4/28/28		4/28/28		
				signs, lighting, Traffic Management System (TMS) elements, and facilities to Americans with Disabilities Act (ADA)	Con Cap	91,760	91,760	<u>0</u>	<u>0</u>	<u>75,958</u>	End Const			12/29/28		
	10	00		standards.	Total	108,890	108,890	0		92,230						
1	43	03	I-80 CAPM Antelope to Sierra College	In and near Roseville, from Sacramento County line to 0.3 mile 0.4 mile east of Sierra College Boulevard; also in	PAED	4,150	4,150	0		3,980	Baseline				0	
		5150	to Sierra College	Sacramento County.	PSE	4,280	4,280	0	0	3,784	PAED	3/30/26		3/30/26		
		PLA		•	RW Sup	490	490	0	0	471	RW Cert	11/25/27		11/25/27		
		80			Con Sup	5,430	5,430	0	0	4,967	RTL	12/10/27		12/10/27		
				from 0.7 mile east of Antelope Road to Placer County line	RW Cap	1,270	1,270	0	0	1,270	Begin	7/16/28		7/16/28		
				(PM 17.4/18.0). Rehabilitate pavement and drainage	Con Cap	<u>63,400</u>	63,400	0	0	<u>52,523</u>	End Const			9/28/29		
				systems, and upgrade signs, guardrail, Transportation Management System (TMS) elements, and facilities to Americans with Disabilities Act (ADA) standards. (Additional contribution of \$628,000 for Construction Capital from town of Loomis.).	Total	79,020	79,020	0	0	66,995						
1	44	03	CAPM & Drainage	Near Truckee, from 0.8 mile north of Alpine Meadows Road	PAED	1,322	1,322	1,034	1,034	1,034	Baseline				0	
		5292	Improvements	to Nevada County line; also in Nevada County in Truckee,	PSE	1,180	1,180	0	0	1,175	PAED	7/1/24	5/3/24			
		PLA		from Placer County line to Route 80 (PM 0.0/0.5).	RW Sup	60	60	0	0	58	RW Cert	4/24/25		4/24/25		
		89			Con Sup	1,300	1,300	0	0	1,287	RTL	5/1/25		5/1/25		
					RW Cap	30	30	26	26	44	Begin	10/1/25		10/1/25		
				Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, and upgrade quardrail and	Con Cap	10,350	10,350	<u>0</u>	<u>0</u>	<u>10,425</u>	End Const			10/1/26		
				Transportation Management System (TMS) elements.	Total	14,242	14,242	1,060	1,060	14,023						
1	45	03	North Sac 5 CapM	In and near the city of Sacramento, from American River Bridge to Sacramento River Bridge.	PAED	1,399	1,399	1,387	1,387	1,387	Baseline				0	
		5859		Enage to easiamente river bridge.	PSE	2,200	2,200	452	452	2,145	PAED	12/15/23	12/29/23			
		SAC			RW Sup	600	600	38	38	583	RW Cert	6/24/25		9/16/25		
		5			Con Sup	6,300	6,300	0	0	5,664	RTL	7/1/25		9/23/25		
				Rehabilitate pavement and drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards,	RW Cap	1,340	1,340	1	1	494	Begin	12/22/25		4/20/26		
				and upgrade guardrail, signs, and Transportation Management System (TMS) elements.	Con Cap Total	<u>49,770</u> 61,609	<u>49,770</u> 61,609	<u>0</u> 1,878	<u>0</u> 1,878	<u>46,765</u> 57,038	End Const			10/22/27		
					1						I				1	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 146	District PPNO County Route 03 5960 SAC 12	<b>Title</b> Rio Vista Bridge Rehab	Location and Type of Work  In and near Rio Vista, at the Sacramento River Bridge No 23-0024; also on Route 160 from PM L10.6 to R0.1; also in Solano County, from PM 26.1 to PM 26.4.  Rehabilitate bridge by placing polyester concrete overlay on the bridge deck, replace bridge rails, install bridge approach slabs, construct Americans with Disabilities Act (ADA) compliant switchback ramp, and install vertical clearance signs.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 985 1,850 30 1,810 5 7,146 11,826	SHOPP Budget (\$1,000s) 985 1,850 30 1,810 5 7,146 11,826	Total Expended (\$1,000s)  914  1,808  30  74  5  3  2,834	SHOPP Expended (\$1,000s) 914 1,808 30 74 5 3 2,834	EAC (\$1,000s) 914 1,808 32 1,772 5 7,146 11,677	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 12/11/20 3/10/22 3/25/22 7/22/22	Actual Finish Date 12/28/20 4/21/22 5/6/22 4/22/24	Current Finish Date	Award Amount (\$1,000s) 7,146	CAPs
147			In and near the cities of Sacramento, Rancho Cordova, and Folsom, from Yolo County line to 0.8 mile east of Folsom Boulevard; also in Yolo County in West Sacramento, from Route 80 to Sacramento County line (PM 2.5/3.156).  Install Transportation Management System (TMS) field elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	940 3,200 520 4,490 200 32,698 42,048	940 3,200 520 4,490 200 32,698 42,048	795 3,037 117 3,873 23 27,973 35,818	795 3,037 117 3,873 23 27,973 35,818	795 3,037 117 4,318 23 32,698 40,988	Baseline PAED RW Cert RTL Begin End Const	8/13/19 9/16/20 10/15/20 4/5/21	12/5/19 8/13/19 2/25/21 3/19/21 9/24/21	2/20/26	32,698	
148	03 6254 SAC 050	Sac 50 Design-Build	In Sacramento County on Route 50 from I-5 Junction to Watt Ave.  Add high occupancy vehicle lane and pavement rehab.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	13,600 13,000 4,300 36,800 5,700 368,900 442,300	7,800 1,400 1,800 25,800 200 286,900 323,900	11,997 10,228 1,807 32,815 1,715 362,742 421,304	6,201 1,385 1,033 23,872 41 283,962 316,494	11,997 10,228 1,807 <b>43,684</b> 0 <b>402,317</b> 470,033	Baseline PAED RW Cert RTL Begin End Const	5/31/17 2/3/20 2/14/20 7/15/20 12/1/24	9/25/19 9/26/19 6/30/20	7/31/25	397,785	
149	03 6402 SAC 51	American River Bridge Rehabilitation	In the city of Sacramento, from north of B Street Underpass to north of Exposition Boulevard Overcrossing at the American River Bridge No 24-0003 and Cal Expo Undercrossing No 24-0133.  Outcome/Output: Widen and replace bridge deck and construct 0.14 mile of Class 1 bike and pedestrian path as a complete streets element. This is a Construction Manager/General Contractor (CMGC) project. Additional \$2,700,000 contribution for Const Cap from the city of Sacramento and \$350,000 for Const Sup from Sacramento Area Council of Governments (SACOG).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	9,948 26,800 1,720 39,300 15,268 295,761 388,797	9,948 26,800 1,720 39,300 15,268 290,361 383,397	9,948 26,482 723 5,626 3,151 52,910 98,840	4,974 13,241 723 5,626 3,151 51,894 79,609	9,948 26,482 859 13,346 4,600 147,745 202,980	Baseline PAED RW Cert RTL Begin End Const	2/17/21 7/1/23 8/1/23 2/1/24	5/12/21 2/17/21 4/27/23 6/28/23 8/28/23	12/1/26	147,745	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

		District														
		PPNO				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
		County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
	No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
	150	03 6402C SAC 51	SR-51 ARB Child Project (CP3)	In the city of Sacramento, from north of B Street Underpass to north of Exposition Boulevard Overcrossing at the American River Bridge No 24-0003 and Cal Expo Undercrossing No 24-0133.	PAED	0	0	0	0	0	Baseline				52,927	
					PSE	0	0	0	0	0	PAED		2/17/21			
					RW Sup	0	0	0	0	0	RW Cert		3/3/22			
					Con Sup	8,100	8,100	7,919	7,919	8,053	RTL		6/16/22			
					RW Cap	0	0	0		0	Begin		6/29/22	10/0/01		
				Early Work Package No 3 for Construction Manager/General Contractor (CMGC) parent project EA 3F070. Construct the foundation for widening American River Bridge.	Con Cap Total	<b>58,420</b> 66,520	<u>58,420</u> 66,520	53,342 61,261	53,342 61,261	<u>58,420</u> 66,473	End Const			12/6/24		
	151	03 6689X SAC 080	I-80 Across the Top	IN YOLO AND SACRAMENTO COUNTIES	DAED	215	0	2,433	0	2,433	Baseline				104.588	
					PAED PSE	4,255	334	8,273	1,837		PAED				104,566	
					RW Sup	1,058	0	432	1,037	432	RW Cert		9/7/10			
					Con Sup	20.081	15,000	20,057	14,976	20,057	RTL		9/8/10			
				REPLACE PCCP AND PLACE HMA	RW Cap	198	0	605	0		Begin		8/24/11			
					Con Cap	<u>117,088</u>	<u>68,551</u>	<u>116,653</u>	68,496	117,088	End Const		7/13/17			
					Total	142,895	83,885	148,453	85,309	149,094	2 00		7710717			
	152	03 6931 SAC 99	Sac 99 Fruitridge CAPM	In and near the city of Sacramento, from south of Martin Luther King Jr Boulevard to Route 50/51 Separation.  Rehabilitate pavement and drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, upgrade signs and Transportation Management System (TMS) elements, replace concrete barrier and guardrail, and construct maintenance vehicle pullouts.	PAED	1,487	1,487	1,480	1,480	1,480	Baseline				0	
					PSE	2.150	2,150	511	511	2,093	PAED	11/16/23	12/22/23		Ü	
					RW Sup	400	400	117	117	536	RW Cert	11/14/25	12/22/20	11/14/25		
					Con Sup	3,190	3,190	0	0	2,748	RTL	12/3/25		12/3/25		
					RW Cap	520	520	2	2	•	Begin	4/13/26		4/13/26		
					Con Cap	29,500	29,500	0	0		End Const			5/10/27		
					Total	37,247	37,247	2,110	2,110	37,082						
	450		04000/540													
	153	03 6932 SAC 99	SAC 99/51 Pump Plant Project	In and near Galt and city of Sacramento, on Routes 99 and 51 at various pump plant locations.	PAED	882	882	852	852		Baseline				0	
					PSE	1,890	1,890	448	448		PAED	10/27/23	11/13/23			
					RW Sup	50	50	2	2		RW Cert	6/4/25		6/4/25		
				Dehabilitate and immunity access to five number of	Con Sup	2,570	2,570	0	0	, -	RTL	6/18/25		6/23/25		
				Rehabilitate and improve access to five pump plants.	RW Cap	50	50	0	0	11	Begin	11/9/25		11/9/25		
					Con Cap	<u>17,380</u>	<u>17,380</u>	<u>0</u>	<u>0</u>	<u>15,540</u>	End Const			11/1/27		
					Total	22,822	22,822	1,302	1,302	20,558						
											ı				ı	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
154	03 6936 SAC 99	Willow Slough Replacement	Near Elk Grove, from Arno Road to south of Dillard Road at Willow Slough Bridge No 24-0046L/R.  Replace existing south bridge, close the median gap between southbound and northbound bridges, widen shoulders, upgrade guardrail, and install Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,531 1,820 140 2,280 970 11,100 17,841	1,531 1,820 140 2,280 970 11,100 17,841	1,520 26 2 0 3 0 1,551	1,520 26 2 0 3 0 1,551	1,520 1,828 101 2,618 303 9,748 16,118	Baseline PAED RW Cert RTL Begin End Const	1/12/24 4/17/25 5/1/25 10/20/25	3/22/24	4/17/25 5/1/25 10/20/25 10/15/27	0	
155			In Butte, Colusa, Sutter, and Yolo Counties, on Routes 5, 16, 20, 70, and 505 at various locations.  Bridge scour mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,103 1,200 330 1,130 3,310 3,920 11,993	2,103 1,200 330 1,130 3,310 3,920 11,993	1,725 0 0 0 33 <u>0</u> 1,758	1,725 0 0 0 33 <u>0</u> 1,758	2,104 1,188 276 1,106 3,485 3,852 12,011	Baseline PAED RW Cert RTL Begin End Const	6/14/24 2/27/26 3/16/26 9/14/26		3/5/26 3/15/26 3/15/26 9/14/26 12/1/28	0	
156	03 8578 YOL 5	Dunnigan 5 Rehab	Near Dunnigan, from 0.2 mile south of Route 505 Separation to Colusa County line.  Rehabilitate pavement and drainage systems, construct maintenance vehicle pullouts, and upgrade signs, facilities to Americans with Disabilities Act (ADA) standards, and Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,520 1,730 320 1,990 330 21,000 26,890	1,520 1,730 320 1,990 330 21,000 26,890	0 0 0 0 0 0 0	0 0 0 0 0 0 0	1,515 1,598 291 1,855 326 17,313 22,898	Baseline PAED RW Cert RTL Begin End Const	1/2/26 10/18/27 11/1/27 4/3/28		1/12/26 9/10/27 9/27/27 4/3/28 12/8/28	0	
157	03 8671 YOL 16	Capay Valley Rehab	Near Esparto, from 0.1 mile west of County Road 68 to 0.3 mile east of County Road 78A.  Rehabilitate roadway and drainage systems, construct concrete barrier, and upgrade signs, facilities to Americans with Disabilities Act (ADA) standards, and Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,310 3,340 1,180 3,850 1,530 28,800 42,010	3,310 3,340 1,180 3,850 1,530 28,800 42,010	9 0 0 0 0 0 0 9	9 0 0 0 0 0 0 9	3,307 3,104 1,103 3,638 1,528 23,837 36,517	Baseline PAED RW Cert RTL Begin End Const	5/6/26 2/23/28 3/9/28 7/26/28		5/6/26 2/23/28 3/9/28 7/26/28 7/26/29	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	Distri PPN Coun	)			Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
N	o. Rout	e Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
1:	58 03	Yolo Pavement	In and near West Sacramento, from 1.4 miles east of Mace	PAED	10,337	10,337	9,602	9,602	9,602	Baseline		5/12/21		235,520	
	878	Rehab	Boulevard to Sacramento River Bridge; also on Route 50, from Route 80 to Jefferson Boulevard Overcrossing (PM	PSE	10,045	10,045	10,010	10,010	10,010	PAED	2/1/21	2/1/21			
	YOL		0.0/2.5).	RW Sup	200	200	103	103	156	RW Cert	4/18/22	6/16/22			
	80		· · · · · · · · · · · · · · · · · · ·	Con Sup	23,800	23,800	10,798	10,798	23,445	RTL	4/28/22	6/24/22			
				RW Cap	50	50	50	43	51	Begin	11/3/22	3/17/23			
			Rehabilitate roadway by placing Continuous Reinforced	Con Cap	235,520	235,520	63,399	63,399	235,520	End Const			5/11/26		
			Concrete Pavement (CRCP) overlay, rehabilitate ramps, upgrade existing barriers and guardrail to concrete barrier, rehabilitate bridge decks, bridge median widening at two locations, upgrade bridge railings, replace overhead sign structures, and install fiber optic lines. This project will improve safety and ride quality.	Total	279,952	279,952	93,962	93,955	278,784						
1:	59 03	YOL 128 Slipouts	Near Winters, from 1.0 mile east of the Napa County line to	PAED	0	0	0	0	0	Baseline				3,700	
	930		1.3 miles west of County Road 87D.	PSE	0	0	0	0	0	PAED					
	YOL			RW Sup	0	0	0	0	0	RW Cert					
	128			Con Sup	1,110	1,110	1,097	1,097	1,097	RTL					
			Repair slipouts by placing Rock Slope Protection (RSP) and	RW Cap	0	0	0	0	0	Begin		5/5/23			
			constructing a soldier pile tieback wall.	Con Cap	<u>4,660</u>	<u>4,660</u>	<u>4,540</u>	<u>4,540</u>	4,660	End Const			11/1/24		
				Total	5,770	5,770	5,637	5,637	5,757						
1	60 03	Browns Valley Rehab	Near Marysville, from Marysville Road to 0.1 mile east of	PAED	4,300	4,300	3,677	3,677	3,677	Baseline		10/17/18		39,600	
	9579		Yuba River Bridge.	PSE	2,800	2,800	2,764	2,764	2,764	PAED	8/1/17	8/1/17			
	YUE			RW Sup	2,950	2,950	2,629	2,629	2,921	RW Cert	4/1/19	6/17/19			
	20			Con Sup	6,900	6,900	5,977	5,977	6,901	RTL	4/15/19	6/20/19			
			Rehabilitate roadway.	RW Cap	9,400	9,400	4,409	4,409	5,765	Begin	12/29/19	1/22/20			
				Con Cap	42,500	42,400	<u>39,711</u>	<u>39,611</u>	42,500	End Const			12/1/24		
				Total	68,850	68,750	59,167	59,067	64,528						
1	61 03	Wheatland Donut Hole HMA and ADA	In and near Wheatland, from 0.1 mile north of State Street to 0.3 mile north of Evergreen Drive.	PAED	500	500	442	442	442	Baseline				7,674	
	9732		0.3 mile north of Evergreen Drive.	PSE	1,113	1,113	1,080	1,080	1,080	PAED	5/3/21	5/3/21			
	YUE			RW Sup	660	660	509	509	590	RW Cert	10/20/22	11/18/22			
	65			Con Sup	680	680	535	535	876	RTL	11/4/22	12/6/22			
			Rehabilitate pavement, add bike lanes, rehabilitate drainage systems, upgrade facilities to Americans with Disabilities Act	RW Cap	270	270	106	106	304	Begin	4/3/23	6/29/23			
			(ADA) standards, and construct Class 1 multi-use path,	Con Cap	<u>7,674</u>	<u>7,574</u>	<u>193</u>	<u>96</u>	<u>7,674</u>	End Const			12/11/24		
			modify driveways, and enhance crosswalk visibility as complete streets elements, and add a traffic signal at the intersection with McDevitt Drive. This project will extend the pavement service life and improve ride quality.	Total	10,897	10,797	2,865	2,768	10,966						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 162	2 03 9733 YUB 65	Title YUB 65 CAPM & Drainage	Location and Type of Work  Near Olivehurst, from South Beale Road to Route 70.  Rehabilitate pavement and drainage systems, and upgrade guardrail, signs, Transportation Management System (TMS) elements, sidewalks, curb and gutter, and lighting, and add acceleration and deceleration lanes.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,190 1,480 270 2,200 790 20,900 26,830	SHOPP Budget (\$1,000s) 1,190 1,480 270 2,200 790 20,900 26,830	Total Expended (\$1,000s) 1,180 483 78 0 61 0 1,802	SHOPP Expended (\$1,000s) 1,180 483 78 0 61 0 1,802	EAC (\$1,000s) 1,180 1,452 223 2,170 158 18,660 23,843	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 11/15/23 4/10/25 7/21/25 3/12/26	Actual Finish Date	Current Finish Date 6/30/25 8/11/25 2/9/26 12/15/26	Award Amount (\$1,000s)	CAPs
163	3 03 9820 YUB 70		In and near Marysville, from south of 14th Street to north of Cemetery Road.  Roadway rehabilitation and operational improvements including turn pockets and auxiliary lanes. This is a Construction Manager/General Contractor (CMGC) project. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,500 10,784 2,775 0 15,300 0 32,359	3,500 10,784 2,775 0 15,300 <u>0</u> 32,359	3,426 10,170 2,599 0 6,003 <u>0</u> 22,198	3,426 10,170 2,599 0 6,003 <u>0</u> 22,198	3,426 12,178 3,301 13,234 17,381 122,500 172,020	Baseline PAED RW Cert RTL Begin End Const	12/7/20 9/7/23 10/4/23 2/12/24	3/25/21 12/7/20	12/29/25 1/12/26 5/29/26 10/29/29	0	Cost Schedule
164	4 03 9820A YUB 70	CP1 Pump Plant	In and near Marysville, from 0.1 mile south of 14th Street to 0.1 mile north of Cemetery Road.  Early Work Package No 1 for Construction Manager/General Contractor (CMGC) parent project EA 0H160. Construct new pump plant at Marysville Underpass and reconstruct pump plant at Binney Junction Underpass.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 1,600 0 13,000 14,600	0 0 1,600 0 13,000 14,600	0 0 0 1,513 0 11,318 12,831	0 0 0 1,513 0 11,318 12,831	0 0 1,990 0 13,000 14,990	Baseline PAED RW Cert RTL Begin End Const		5/5/23 5/5/23 7/31/23	7/31/24	12,999	

### District 04

District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
04	Lake Merritt Railroad	In Oakland, near Lake Merrit Channel Bridge No 33-0027	PAED	500	500	1,029	1,029	1,029	Baseline				7,225	
0050N	Bridge Replacement	and 5th Avenue.	PSE	3,179	3,179	3,488	3,488	3,488	PAED		5/11/15			
ALA			RW Sup	892	892	949	949	1,002	RW Cert		7/15/21			
880			Con Sup	3,600	3,600	2,211	2,211	4,184	RTL		7/16/21			
		Replace Hanlon Lead Railroad bridge. Mitigation for EA	RW Cap	7,500	7,500	3,775	3,775	11,858	Begin		3/30/22			
		17060.	Con Cap	7,226	7,226	3,267	3,267	7,226	End Const			12/31/25		
			Total	22,897	22,897	14,719	14,719	28,787						
	PPNO County Route 04 0050N ALA	PPNO County Route 17itle 1050N Bridge Replacement ALA	PPNO County Route 17itle Lake Merritt Railroad 87idge Replacement ALA 880 Location and Type of Work In Oakland, near Lake Merrit Channel Bridge No 33-0027 and 5th Avenue.	PPNO County Route 04 Lake Merritt Railroad 0050N Bridge Replacement ALALA 880 Replace Hanlon Lead Railroad bridge. Mitigation for EA 1706U.  Location and Type of Work Phase Phase In Oakland, near Lake Merrit Channel Bridge No 33-0027 and 5th Avenue. PSE RW Sup Con Sup Replace Hanlon Lead Railroad bridge. Mitigation for EA 1706U.	PPNO         Approved           County         Title         Location and Type of Work         Phase         (\$1,000s)           04         Lake Merritt Railroad 0050N         In Oakland, near Lake Merrit Channel Bridge No 33-0027 and 5th Avenue.         PAED         500           ALA         RW Sup         RW Sup         892           880         Con Sup         Con Sup         3,600           Replace Hanlon Lead Railroad bridge. Mitigation for EA 1706U.         RW Cap         7,500           Con Cap         7,226	PPNO         Approved         APPROVED         SHOPP           County         Title         Location and Type of Work         Phase         (\$1,000s)         \$1,000s)           04         Lake Merritt Railroad Bridge Replacement         In Oakland, near Lake Merrit Channel Bridge No 33-0027 and 5th Avenue.         PAED         5.00         5.00           ALA         RW Sug         880         RW Sug         889         RW Sug         880         6.00         3,600         3,600           Replace Hanlon Lead Railroad bridge. Mitigation for EA         RW Cap         7,500         7,500           1706U.         1706U.         Con Cap         7,226         7,226	PPNO         Approved         SHOPP         Total           County         Title         Location and Type of Work         Phase         (\$1,000s)         \$5,000s)         \$1,000s)         \$1	PPNO         Approved         SHOPP         Total         SHOPP           County         Title         Location and Type of Work         Phase         (\$1,000s)         (\$1,000s)         (\$1,000s)         (\$1,000s)         (\$1,000s)         (\$1,000s)         (\$1,000s)         \$1,000s)         \$1,000s)         \$1,000s)         \$1,000s)         \$1,000s         \$1,000	PPNO         Approved         SHOPP         Total         SHOPP           County         Title         Location and Type of Work         Phase         (\$1,000s)         \$5,000s)         \$1,000s)         \$1,00	PPNO         Approved         SHOPP         Total         SHOPP         SHOPP         County         County         Expended         EAC         FLOCATION         Plase         (\$1,000s)         (\$1,000s)         (\$1,000s)         (\$1,000s)         (\$1,000s)         (\$1,000s)         (\$1,000s)         (\$1,000s)         Milestone           0050N         Bridge Replacement         In Oakland, near Lake Merrit Channel Bridge No 33-0027         PAED         50         500         1,029         1,029         3,888         3,488         3,488         3,488         9,849         949         1,002         RW Cert         8W Cert         60         892         892         949         949         1,002         RW Cert         60         Con Sup         3,600         3,600         2,211         2,211         4,184         RT         RW Cap         7,500         7,500         3,775         3,775         11,858         Begin           80         TOBUL         RW Cap         7,226         7,226         3,267         3,267         7,226         End Const	PPNO County         Title Lake Merritt Railroad Moths         Location and Type of Work In Oakland, near Lake Merrit Channel Bridge No 33-0027 ALA         Phase RW Sungh	PPNO         PPNO         Approved Budget         Budget         Budget         Expended Budget         Expended Expended Expended         E	PPNO         County         Approved County         Approved Budget         Budget Budget         Expended St. (\$1,000s)         \$1,000s         \$1,000s	PPNO         County         County         Total Date of County         Expended Short Prints         Expe

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
166	04 0064A ALA 80	Install 26 Miles of Fiber Optics Trunk Line, Hubs and TOS/TMS Elements	In Alameda, Contra Costa, and Solano Counties, on Routes 80, 580, and 980 at various locations; also on local streets from Route 980 to the District 4 Transportation Management Center (TMC).  Install fiber optic cable and install and upgrade Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,220 10,497 121 4,140 320 93,346 110,644	2,220 10,497 121 4,140 320 93,346 110,644	2,359 9,094 157 17 124 0 11,751	2,359 9,094 157 17 124 0 11,751	2,359 11,524 376 9,016 618 93,346 117,239	Baseline PAED RW Cert RTL Begin End Const	6/24/20 5/1/23 10/1/22 5/1/23	10/22/20 5/13/16	9/16/24 10/1/24 5/1/25 3/2/26	0	Scope Cost Schedule
167	04 0084B ALA 84	NILES CANYON ALAMEDA CREEK BRIDGE REPLACEMENT PROJECT	In Fremont, from 0.3 mile south to 0.3 mile north of Alameda Creek Bridge No 33-0036.  Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	7,800 6,500 600 7,200 275 22,622 44,997	7,800 6,500 600 7,200 275 22,622 44,997	7,487 6,196 465 7,193 557 21,198 43,096	7,487 6,196 465 7,193 557 21.198 43,096	7,487 6,196 585 7,344 558 22,622 44,792	Baseline PAED RW Cert RTL Begin End Const	9/25/17 5/20/19 6/3/19 12/8/19	10/17/18 9/25/17 4/16/20 5/4/20 12/15/20	8/29/25	20,521	Cost
168	04 0269M SON 12	SON 12 Bridge Scour Mitigation	In and near Sonoma, at Sonoma Creek Bridge No 20-0027 and Hooker Creek Bridge No 20-0030.  Scour mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,519 3,710 500 2,020 4,420 11,153 23,322	1,519 3,710 500 2,020 4,420 11,153 23,322	1,511 3,709 445 2,017 250 10,514 18,446	1,511 3,709 445 2,017 250 10,514 18,446	1,511 3,709 526 2,017 3,404 11,153 22,320	Baseline PAED RW Cert RTL Begin End Const		9/12/18 12/31/21 1/5/22 8/17/22	1/13/25	9,957	
169	04 0273S ALA 680	HM315 Bridge Program	In and near Fremont and Hayward, on Routes 580, 680, 880 at various locations.  Apply polyester concrete overlay to bridge decks and repair asphalt concrete approach slabs. (Bridge Deck Preservation).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	105 1,748 28 2,484 0 5,358 9,723	105 1,631 28 2,484 0 <u>5,358</u> 9,606	105 980 9 30 0 0 1,124	105 980 9 30 0 0 1,124	105 980 24 2,445 10 8,600 12,164	Baseline PAED RW Cert RTL Begin End Const	11/30/21 5/23/23 6/16/23 9/22/23	12/29/22 6/15/23 6/22/23 3/13/24	12/20/24	4,144	
170	04 0332C MRN 37	Petaluma River Bridge	Near Novato, at Petaluma River Bridge No 27-0013.  Rehabilitate bridge deck, upgrade railings, replace fender system, and mitigate bridge scour. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,810 3,630 130 0 130 <u>0</u> 5,700	1,810 3,630 130 0 130 <u>0</u> 5,700	1,807 2,518 37 0 79 <u>0</u> 4,441	1,807 2,518 37 0 79 <u>0</u> 4,441	1,807 4,200 122 6,809 1,146 26,342 40,426	Baseline PAED RW Cert RTL Begin End Const	10/6/22 4/5/24 6/30/24 2/7/25	1/23/23	12/3/24 1/3/25 8/5/25 8/5/27	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> . 171	District PPNO County Route 04 0386F SCL 9	<b>Titte</b> SCL 9 Saratoga Bridge Project	Location and Type of Work Near Saratoga, at Saratoga Creek Bridge No 37-0074.  Replace bridge. This is a Construction Manager/General Contractor (CMGC) project.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 3,720 4,817 1,200 4,100 9,111 15,657 38,605	SHOPP Budget (\$1,000s) 3,720 4,817 1,200 4,100 9,111 15.657 38,605	Total Expended (\$1,000s) 3,709 4,815 631 3,856 844 12,675 26,530	SHOPP Expended (\$1,000s) 3,709 4,815 631 3,856 844 12,675 26,530	EAC (\$1,000s) 3,709 4,815 1,195 4,198 9,111 15,657 38,685	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 10/15/19 10/1/21 3/4/22 10/15/22	Actual Finish Date 1/28/20 7/29/22 8/18/22 11/28/22	Current Finish Date	Award Amount (\$1,000s) 14,051	CAPs
172	04 0417A ALA 580	Adeline St UC and Lakeshore Park UC Br Overlay	In Oakland, at Lakeshore Park Undercrossing No 33-0131; also at Adeline Street Undercrossing No 33-0280L (PM 45.7).  Overlay bridge decks with polyester concrete.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	994 2,140 11 2,384 0 6,279 11,808	994 2,140 11 2,384 0 6,279 11,808	766 0 0 0 0 0 0 0	766 0 0 0 0 0 0 0	766 1,770 11 2,371 0 <u>6.354</u> 11,272	Baseline PAED RW Cert RTL Begin End Const	4/1/24 11/3/25 12/1/25 6/1/26	6/28/24	11/3/25 12/1/25 6/1/26 8/2/27	0	
173	04 0449A SCL 280	SCL-SM-280 CAPM	In and near Los Altos, Los Altos Hills, and Palo Alto, from Foothill Boulevard to San Mateo County line (PM 11.5/20.625); also in San Mateo County, from Santa Clara County line to 0.5 mile north of Sand Hill Road (PM R0.0/R2.1).  Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,853 3,284 48 5,500 50 53,233 63,968	1,853 3,284 48 5,500 50 53,233 63,968	1,488 3,243 23 5,499 0 46,705 56,958	1,488 3,243 23 5,499 0 46,705 56,958	1,488 3,243 53 5,499 0 53,233 63,516	Baseline PAED RW Cert RTL Begin End Const	12/1/17 4/15/19 5/1/19 11/1/19	10/17/18 12/1/17 6/6/19 6/25/19 2/19/20 8/7/22		53,233	
174	04 0480B CC 24	Caldecott Tunnel Bores 1,2,& 3 Rehab	In Orinda, at the Caldecott Tunnel No 28-0015R, 28-0015, and 28-0015L.  Rehabilitate Caldecott Tunnel Bores 1, 2, and 3. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	6,269 14,400 184 0 253 <u>0</u> 21,106	6,269 14,400 184 0 253 <u>0</u> 21,106	1,461 0 0 0 0 0 0 0 1,461	1,461 0 0 0 0 0 0 0 1,461	11,406 13,202 179 17,092 28 42,320 84,227	Baseline PAED RW Cert RTL Begin End Const	10/1/24 4/1/26 5/1/26 10/1/26		6/16/25 4/15/26 5/15/26 11/30/26 11/30/29	0	
175	04 0480C MRN 1	Millerton Gulch Br Scour Mitigation	Near Point Reyes Station, at Millerton Gulch Bridge No 27- 0114.  Environmental mitigation for emergency project EA 4K500.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,620 1,080 180 830 150 836 4,696	1,620 1,080 180 830 150 836 4,696	1,134 267 43 550 0 323 2,317	1,134 267 43 550 0 323 2,317	1,134 267 115 779 150 1,000 3,445	Baseline PAED RW Cert RTL Begin End Const		12/26/17 10/22/18 12/5/18 7/5/19	7/31/24	836	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 176	District PPNO County Route 04 0480Q SOL 12	Title Sol-12 Rehab - SEG 1	Location and Type of Work  Near Rio Vista, from Currie Road to Azevedo Road.  Rehabilitate roadway by resurfacing the pavement, upgrading guardrails and drainage systems, and upgrading curb ramps to Americans with Disabilities Act (ADA) standards. This project will improve safety and ride quality.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 5,780 1,000 49 1,064 144 3,224 11,261	SHOPP Budget (\$1,000s) 5,780 1,000 49 1,064 144 3,224 11,261	Total Expended (\$1,000s) 5,764 1,839 108 1,002 34 2,752 11,499	SHOPP Expended (\$1,000s) 5,764 1,839 108 1,002 34 2,752 11,499	EAC (\$1,000s) 5,764 1,839 145 1,194 34 3,224 12,200	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 11/22/19 1/1/22 2/1/22 8/1/22	Actual Finish Date 11/22/19 3/18/22 4/28/22 10/19/22	Current Finish Date	Award Amount (\$1,000s) 3,224	CAPs
177	04 0480S SOL 12	Sol-12 Rehab - SEG 3	In Rio Vista, from Drouin Drive to Sacramento County line.  Roadway resurfacing and rehabilitation, widening, and sidewalk upgrade.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,780 1,377 2,670 828 10,940 18,595	0 2,780 1,377 2,670 828 10,940 18,595	0 1,760 641 0 54 <u>0</u> 2,455	1,760 641 0 54	0 2,455 <b>1,555</b> 2,657 <b>851</b> 10,940 18,458	Baseline PAED RW Cert RTL Begin End Const	11/22/19 4/30/23 6/1/23 10/1/23	11/22/19	12/5/24 12/5/24 5/1/25 6/30/28	0	
178	04 0480W SOL 80	ENVIRONMENTAL MITIGATION	In and near Dixon and Vacaville, at McCune Creek Bridge No 23-0084L/R; also on Route 505 at Horse Creek Bridge No 23-0077L(PM R0.2) .  Environmental mitigation for EA 0J600 includes onsite habitat mitigation enhancement plan, site monitoring and reporting. The work also includes repairing irrigation, replacing dead plants, weeding, mowing, fertilizing, and pruning.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 500 0 223 723	0 0 500 0 223 723	0 0 135 0 65 200	0 0 135 0 65 200	0 0 <b>503</b> 5 223 731	Baseline PAED RW Cert RTL Begin End Const	3/1/22 2/15/23	6/1/19 6/24/22 8/1/22 3/20/23	5/1/27	222	
179	04 0480X SOL 12	Sol 12 Rehab - SEG2	In and near Rio Vista, from Summerset Road to Drouin Drive.  Roadway resurfacing and rehabilitation, realignment, and widening.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,329 2,090 5,478 2,010 31,500 44,407	0 3,329 2,090 5,478 2,010 31,500 44,407	0 2,161 707 0 71 <u>0</u> 2,939	2,161 707 0	2,838 1,417 7,924 9,879 31,500 53,558	Baseline PAED RW Cert RTL Begin End Const	3/3/25 3/14/25 8/8/25	11/22/19	3/3/25 3/14/25 8/18/25 3/1/28	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

		istrict PNO				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
		ounty				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
N			Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
18		04	SCL 101 Br. Rail Replacement/Upgrad	Near Gilroy, at Sargent Bridge and Overhead No 37-0006L (PM R0.77), Pajaro River Bridge No 37-0007 (PM 0.03), and	PAED	1,800	1,800	1,676	1,676	1,676	Baseline				9,606	
		481H	e	Carnadero Creek Bridge Nos.	PSE	2,250	2,250	2,273	2,273	2,273	PAED		10/5/18			
		SCL		3	RW Sup	50	50	44	44	52	RW Cert		6/30/20			
		101			Con Sup	3,170	3,170	3,108	3,108	3,108	RTL		6/30/20			
				37-0008L/R (PM 4.2); also on Route 237 in Sunnyvale at	RW Cap	70	70	8	8	70	Begin		4/15/21			
				Route 237/101 Separation No 37-0178 (PM 2.45). Bridge rail	Con Cap	<u>9,606</u>	<u>9,606</u>	<u>7,788</u>	<u>7,788</u>	<u>9,606</u>	End Const			9/30/24		
				upgrade of five structures at four locations.	Total	16,946	16,946	14,897	14,897	16,785						
18	81	04	Scour at Arroyo De	Near Sunol, at Arroyo De La Laguna Bridge No 33-0043.	PAED	2,249	2,249	2,240	2,240	2,240	Baseline				0	
	0-	481M	La Laguna		PSE	4,710	4,710	4,587	4,587	4,941	PAED	11/30/21	12/21/21			
		ALA			RW Sup	275	275	280	280	472	RW Cert	4/15/23		8/9/24		
		84			Con Sup	6,750	6,750	0	0	6,641	RTL	9/1/23		8/20/25		
				Replace bridge and realign roadway.	RW Cap	930	930	55	55	930	Begin	5/19/24		4/6/26		
					Con Cap	33,000	33,000	<u>0</u>	<u>0</u>	13,000	End Const			12/10/27		
					Total	47,914	47,914	7,162	7,162	28,224						
18	82	04	REHABILITATE	In and near Pleasanton and Dublin, from Koopman Road	PAED	7,150	7,150	3,234	3,234	3,234	Baseline		6/26/19		72,730	
	0	481P	PAVEMENT	Undercrossing to Alcosta BoulevaRd Roadway rehabilitation in northbound direction.	PSE	7,150	7,150	7,188	7,188	7,188	PAED	5/1/19	5/1/19			
		ALA		III Horti ibouria direction.	RW Sup	1,500	1,500	42	42	224	RW Cert	5/15/20	6/17/21			
		680			Con Sup	9,400	9,400	8,392	8,392	9,774	RTL	6/1/20	6/21/21			
				DOADWAY DELIABILITATION	RW Cap	75	75	120	120	120	Begin	3/30/21	5/17/22			
				ROADWAY REHABILITATION.	Con Cap	72,730	72,730	<u>55,132</u>	<u>55,132</u>	72,730	End Const			9/30/24		
					Total	98,005	98,005	74,108	74,108	93,270						
18	83	04	sol 80 raise oc	In Vallejo, from Magazine Street Overcrossing No 23-0066	PAED	2,100	2,100	2,056	2,056	2,056	Baseline		10/17/18		27.963	
		481R		to Redwood Street Overcrossing No 23-0114.	PSE	2,154	2,154	2,152	2,152	2,152	PAED	7/23/18	7/23/18		27,000	
		SOL			RW Sup	154	154	11	11	15	RW Cert	6/1/19	6/24/19			
		80			Con Sup	7,714	7,714	7,661	7,661	7,925	RTL	6/14/19	6/28/19			
				Increase vertical clearance at six overcrossing structures.	RW Cap	10	10	10	10	10	Begin	1/15/20	4/16/20			
				ACCELERATED BRIDGE.	Con Cap	27,963	27,963	24,763	24,763	27,963	End Const	17 10/20	2/15/24			
					Total	40,095	40,095	36,653	36,653	40,121						
						,	,	,	,							
18		04	SR 128 Conn Creek	Near Rutherford, at Conn Creek Bridge No 21-0021.	PAED	0	0	0	0	0	Baseline				253	
		587K	Bridge Replacement Plant Establishment		PSE	122	122	59	59	59	PAED	10/5/15	10/5/15			
		NAP	I MIT ESTADIISTITICIT		RW Sup	89	89	53	53	95	RW Cert	4/2/21	8/10/21			
		128			Con Sup	200	200	86	86	322	RTL	5/7/21	8/23/21			
				Plant establishment mitigation for bridge replacement project	RW Cap	30	30	2	2	2	Begin	2/4/22	7/26/22			
				EA 1G430.	Con Cap	<u>253</u>	<u>253</u>	<u>77</u>	<u>77</u>	220	End Const			10/31/31		
					Total	694	694	277	277	698						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 185	District PPNO County Route 04 0587M NAP 29	<b>Title</b> Env. Mitigation and Establishment	Location and Type of Work In Calistoga, at Napa River Bridge No 21-0018.  Environmental mitigation and plant establishment for bridge replacement project.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 640 400 150 85 314 1,589	SHOPP Budget (\$1,000s) 0 640 400 150 85 314 1,589	Total Expended (\$1,000s) 0 640 80 102 0 184 1,006	SHOPP Expended (\$1,000s) 0 640 80 102 0 184 1,006	EAC (\$1,000s)  640 180 116 0 314 1,250	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date	Actual Finish Date 2/9/15 5/10/19 5/29/19 5/28/20	Current Finish Date	Award Amount (\$1,000s) 314	CAPs
186	04 0658D SCL,SM 101	US 101 Managed Lanes Project - Northern Segment	In the cities of San Carlos, Millbrae, Burlingame, San Mateo and Belmont in San Mateo County, and Menlo Park and East Palo Alto in Santa Clara County, from Matadero Creek to just North of I-380.  Construct Express Lanes, from Whipple Avenue to just North of I-380.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	21,000 38,477 1,000 29,543 4,500 342,540 437,060	0 0 0 543 0 28,000 28,543	14,340 22,673 176 23,322 2,147 355,836 418,494	0 0 539 0 32,594 33,133	14,340 22,673 240 23,441 2,180 359,140 422,014	Baseline PAED RW Cert RTL Begin End Const	10/31/18 5/1/19 5/1/19 7/1/19 2/1/23	10/31/18 10/3/19 10/4/19 1/9/20 11/4/22		359,140	
187	04 0732J SM 280	SM 280 Culvert Rehab	Near Redwood City, San Carlos and Belmont, from Edgewood Road to Route 92 and near Hillsborough at PM R12.7; also in Santa Clara County in and near Mountain View and Palo Alto, at various spot locations (PM 11.6, 12.9, 18.2/18.5).  Replace failing culverts to facilitate drainage and prevent damage to the highway system, restore damaged slopes, pavement, and bridge approaches at five locations.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,800 2,400 260 3,000 50 22,870 30,380	1,800 2,400 260 3,000 50 22,870 30,380	1,799 2,279 18 1,463 8 16,556 22,123	1,799 2,279 18 1,463 8 16,556 22,123	1,799 2,279 273 3,384 50 22,870 30,655	Baseline PAED RW Cert RTL Begin End Const	2/1/20 10/1/21 11/1/21 5/1/22	4/14/20 3/25/22 4/8/22 4/6/23	11/29/24	22,870	
188	04 0756K MRN 1	Lagunitas Creek Bridge	Near Point Reyes Station, at Lagunitas Creek Bridge No 27-0023 and Lagunitas Creek Overflow Bridge No 27-0024.  Replace bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,547 <b>4,140</b> <b>1,765</b> 4,000 6,893 <u>17,986</u> 40,331	5,547 4,140 1,765 4,000 6,893 17,986 40,331	4,132 3,735 950 0 61 0 8,878	4,132 3,735 950 0 61 <u>0</u> 8,878	4,132 4,641 1,573 4,481 6,893 11,093 32,813	Baseline PAED RW Cert RTL Begin End Const	6/29/18 8/20/20 8/25/20 2/8/21	10/17/18 6/29/18	1/17/25 1/31/25 9/1/25 4/17/28	0 S	Schedule

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No. Route 189 04 0830C NAP 128	y  Title  MITIGATION &	Location and Type of Work Near Napa, at Capell Creek Bridge No 21-0078.  Environmental mitigation and plant establishment for rehabilitate bridge project EA 4G840. The project will provide nine years of plant establishment work to replace dead plants and eradicate weeds disturbed by the bridge replacement project.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 0 75 885 50 499 1,509	SHOPP Budget (\$1,000s) 0 0 75 885 50 499 1,509	Total Expended (\$1,000s) 0 0 0 9 162 0 157 328	SHOPP Expended (\$1,000s) 0 0 9 162 0 157 328	EAC (\$1,000s) 0 0 24 866 0 499 1,389	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/16/16 7/15/21 8/15/21 3/15/22	Actual Finish Date 6/16/16 4/28/22 5/23/22 12/21/22	Current Finish Date	Award Amount (\$1,000s) 498	CAPs
190 04 0886 SOL 84	Miner Slough	Near Rio Vista, at Miner Slough Bridge No 23-0035.  Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,550 7,001 800 8,000 2,800 44,400 66,551	3,550 7,001 800 8,000 2,800 44,400 66,551	3,366 6,287 243 0 156 0	3,366 6,287 243 0 156 0 10,052	3,366 7,309 773 5,945 2,956 44,400 64,749	Baseline PAED RW Cert RTL Begin End Const	9/29/17 4/30/20 5/30/20 12/20/20	10/17/18 9/29/17	11/1/25 12/1/25 6/1/26 6/1/29	0	Schedule
191 04 1450C ALA 880		In Hayward, San Leandro, and Oakland, at Tennyson Road Overcrossing (OC) No 33-0236 (PM 15.65), Washington Avenue OC No 33-0166 (PM 20.82), and Damon Slough southbound onramp No 33-0142K (PM 26.53); also on Route 77 in Oakland, at San Leandro OC No 33-0284 (PM 0.29).  Upgrade bridge rails with concrete barriers, replace joint seals, refinish concrete deck with polyester concrete overlay, and install sign structures, chain link fence, trash capture devices, and guardrails.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	935 2,029 250 2,406 25 <u>9,270</u> 14,915	935 2,029 250 2,406 25 <u>9,270</u> 14,915	935 2,008 76 2,332 6 <u>7,601</u> 12,958	935 2,008 76 2,332 6 7,601 12,958	935 2,008 248 <b>2,965</b> 20 <u>9,270</u> 15,446	Baseline PAED RW Cert RTL Begin End Const	5/15/20 12/17/21 1/21/22 9/26/22	5/22/20 6/27/22 6/28/22 1/18/23	10/31/24	9,269	
192 04 1451C NAP 128	Hopper Slough Bridge Replac	Near Rutherford, at Hopper Slough Bridge No 21-0019.  Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,800 2,791 206 3,900 1,514 12,200 24,411	3,800 2,791 206 3,900 1,514 12,200 24,411	3,840 2,314 0 0 13 0 6,167	3,840 2,314 0 0 13 0 6,167	3,840 3,876 0 4,628 370 7,864 20,578	Baseline PAED RW Cert RTL Begin End Const	6/10/22 4/19/24 5/3/24 1/31/25	6/29/22	11/1/25 11/30/25 6/10/26 12/31/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 193	District PPNO County Route 04 1452A SM 1	Title SM-1 TOS	Location and Type of Work In and near the cities of Half Moon Bay, Pacifica and Daly City, from south of Miramontes Point Road to Clarinada Avenue Undercrossing, at various locations.  Install six Microwave Vehicle Detection Systems (MVDS) and two Variable Message Signs (VMS), enable two existing Changeable Message Signs (CMS), and modify Advanced Transportation Management System (ATMS) to improve the corridor system performance.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,073 1,371 30 528 36 1,290 4,328	SHOPP Budget (\$1,000s) 1,073 1,371 30 528 36 1,290 4,328	Total Expended (\$1,000s) 1,059 949 21 115 27 21 2,192	SHOPP Expended (\$1,000s) 1,059 949 21 115 27 21 2,192	EAC (\$1,000s) 1,059 949 33 708 21 1,290 4,060	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 9/1/20 8/1/21 9/1/21 1/15/22	Actual Finish Date 5/10/21 6/27/22 1/23/23 8/11/23	Current Finish Date	Award Amount (\$1,000s) 1,290	CAPs
194	04 1452B MRN 37	MRN-37 11.2/14.6 CAPM	In and near Novato, from Route 101 to Sonoma County line.  Rehabilitate pavement, upgrade guardrail, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,509 2,405 350 1,600 1,038 18,936 26,838	2,509 2,405 350 1,600 1,038 18,936 26,838	2,478 1,873 42 0 3 0 4,396	2,478 1,873 42 0 3 0 4,396	2,478 2,492 293 1,794 3 15,236 22,296	Baseline PAED RW Cert RTL Begin End Const	8/12/22 4/12/24 5/17/24 2/10/25	8/26/22 6/17/24 6/20/24	12/17/24 8/14/26	0	
195	04 1452J ALA 61	ALA-61 CAPM	In the city of Alameda, from Broadway/Encinal Avenue to Sherman Street.  Pavement rehabilitation, upgrade Americans with Disabilities Act (ADA) curb ramps, and improve crosswalks.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,404 1,420 50 2,164 200 5,989 11,227	1,404 1,420 50 2,164 200 5,989 11,227	1,373 1,413 40 2,038 18 <u>5,489</u> 10,371	1,373 1,413 40 2,038 18 <u>5,489</u> 10,371	1,373 1,413 76 2,282 200 5,989 11,333	Baseline PAED RW Cert RTL Begin End Const	6/1/20 5/15/21 6/1/21 11/1/21	6/30/20 9/24/21 9/24/21 4/1/22	10/31/24	5,989	
196	04 1453C SON 1	Rehabilitate Culvert	Near Bodega Bay, Carmet, and Jenner, from 0.7 mile south of Middle Road to 2.3 miles north of Meyers Grade Road at various locations.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	984 850 68 687 655 3,569 6,813	984 850 68 687 655 3,569 6,813	983 634 50 0 13 0 1,680	983 634 50 0 13 0 1,680	983 879 82 669 155 2,870 5,638	Baseline PAED RW Cert RTL Begin End Const	10/1/22 2/1/24 4/1/24 10/1/24	6/30/23	7/1/25 7/7/25 4/1/26 4/5/28	0	
197	04 1453J SON 1	Son 1 Culverts Rehab	Near Jenner, from 2.2 miles south of Fort Ross Road to 0.7 mile north of Moon Rock Campground at various locations.  Rehabilitate culverts to ensure efficient drainage and preserve the integrity of the highway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,018 1,706 429 1,385 595 3,335 8,468	1,018 1,706 429 1,385 595 3,335 8,468	1,012 1,703 179 32 50 <u>0</u> 2,976	1,012 1,703 179 32 50 <u>0</u> 2,976	1,012 1,703 353 <b>1,659</b> 595 3,335 8,657	Baseline PAED RW Cert RTL Begin End Const	12/29/19 5/15/22 6/1/22 1/1/23	5/8/20 1/23/23 5/10/23 11/8/23	11/27/26	3,335	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	I C Io. I 98	District PPNO County Route 04 1453K NAP 29	Title SHEEHY CRK PLANT MITIGATION	Location and Type of Work In American Canyon, at Rio Del Mar; also near American Canyon at 0.3 mile south of North Kelly Road (PM 5.1).  Replace and rehabilitate culverts to facilitate drainage and prevent damage to the highway system.	Phase PAED PSE RW Sup Con Sup RW Cap	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s) 1,086 1,064 350 706 294	Total Expended (\$1,000s) 1,079 1,052 216 695 75	SHOPP Expended (\$1,000s) 1,079 1,052 216 695 75	EAC (\$1,000s) 1,079 1,052 418 1,857 402	Milestone Baseline PAED RW Cert RTL Begin	Approved Finish Date 11/4/19 7/1/21 8/2/21 1/11/22	Actual Finish Date 2/4/20 8/18/22 10/3/22 4/7/23	Current Finish Date	Award Amount (\$1,000s) 2,177	CAPs
4	00				Con Cap Total	5,677	2,177 5,677	<u>1,596</u> 4,713	1,596 4,713	2,177 6,985	End Const			11/30/25		
	99			In Fremont, from Santa Clara County line to 0.4 mile north of Fremont Boulevard Overcrossing.  Rehabilitate pavement by grinding and overlaying with Rubberized Hot Mix Asphalt (RHMA-G) and Open Graded Friction Course (OGFC), upgrade curb ramps to Americans with Disabilities Act (ADA) standards, upgrade metal beam guardrail, and replace loop detectors. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	185 103,098	3,000 7,050 620 6,470 185 <u>76,254</u> 93,579	2,999 7,057 145 1,927 15 32,570 44,713	2,999 7,057 145 1,693 15 29,561 41,470	2,999 7,057 629 7,620 185 85,103 103,593	Baseline PAED RW Cert RTL Begin End Const	3/2/20 11/1/21 3/1/22 3/1/23	6/24/20 3/2/20 6/27/22 6/27/22 8/16/23	12/31/25	85,102	
		04 1457C SCL Var	CCTV Technology Replacement	In various counties, on various routes at various locations.  Replace camera units and related technology components at existing Closed Circuit Television (CCTV) camera systems.  Components include camera controller, video encoder units, communication and networking equipment, and power distribution assemblies. This is a Design-Build project.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	15 _ 1,627	522 1,075 15 0 15 0 1,627	522 934 6 0 0 0 1,462	522 934 6 0 0 0 1,462	522 1,655 15 2,467 0 15,946 20,605	Baseline PAED RW Cert RTL Begin End Const	12/31/21 9/1/22 10/1/22 6/15/23	9/15/22 5/4/23 6/23/23	<b>7/31/24</b> 10/1/26	0	
2		04 1462M SON 1	Son 1 Culverts Rehab	Near Gualala, from 1.7 miles south of Kruse Ranch Road to 0.1 mile north of Vantage Road.  Rehabilitate drainage culverts to ensure efficient drainage and preserve the integrity of the highway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	175 	1,355 1,850 340 1,545 175 3,399 8,664	1,355 1,847 230 50 69 <u>0</u> 3,551	1,355 1,847 230 50 69 <u>0</u> 3,551	1,355 1,847 421 1,869 175 3,399 9,066	Baseline PAED RW Cert RTL Begin End Const	10/15/20 6/15/22 6/15/22 1/16/23	10/15/20 2/27/23 5/11/23 11/9/23	11/27/26	3,399	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
202	04 1462N SON 1	Son 1 Culverts Rehab	Near Sea Ranch, at 2.7 miles south of Skaggs Springs Road.	PAED PSE RW Sup Con Sup	767 704 315 370	767 704 315 370	726 656 8 0	726 656 8 0	726 840 88 607	Baseline PAED RW Cert RTL	1/30/23 6/7/24 6/21/24	4/5/23	7/17/24 10/14/24	0	
			Rehabilitate damaged culvert.	RW Cap Con Cap Total	165 <u>1,192</u> 3,513	165 1,192 3,513	15 <u>0</u> 1,405	15 <u>0</u> 1,405	120 <u>750</u> 3,131	Begin End Const	1/17/25	,	4/16/25 10/30/26		
203	04 1462R CC 4		In and near Concord and Pittsburg, from Route 242 to Loveridge Road.  Rehabilitate pavement by replacing damaged slabs, grinding	PAED PSE RW Sup Con Sup RW Cap	2,720 6,400 780 8,320	2,720 6,400 780 8,320 93	2,592 5,564 79 1,908	2,592 5,564 79 1,908	2,592 5,564 374 9,042 40	Baseline PAED RW Cert RTL Begin	6/16/20 5/2/22 6/1/22 1/20/23	10/22/20 6/16/20 6/30/22 6/30/22 4/20/23		46,851	
			and resurfacing existing asphalt, construct additional lane on offramp, modify signals, upgrade guardrail, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will extend and preserve pavement service life and improve ride quality and safety.	Con Cap Total	51,736 70,049	51,736 70,049	35,75 <u>8</u> 45,914	35,75 <u>8</u> 45,914	<u>51,736</u> 69,348	End Const		2020	5/14/25		
204	04 1480A MRN 1	MRN 1 CAPM	Near Point Reyes Station and Olema, from Olema Creek Bridge to 0.2 mile north of Cypress Road; also near Tomales, from 0.4 mile south of Tomales-Petaluma Road to 0.2 mile south of Valley Ford Road (PM 45.0/50.5).	PAED PSE RW Sup Con Sup RW Cap Con Cap	2,570 3,335 660 2,715 817 17,152	2,570 3,335 660 2,715 817 17,152	2,522 3,332 573 353 60 535	2,522 3,332 573 353 60 535	2,522 3,332 670 5,011 569 17,152	Baseline PAED RW Cert RTL Begin End Const	8/14/20 4/15/22 4/29/22 10/31/22	8/25/20 6/29/23 6/30/23 3/7/24	4/10/26	17,152	
			Rehabilitate pavement, widen paved shoulders, replace failed culverts, modify guardrail, and upgrade pedestrian curb ramps to conform with Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.	Total	27,249	27,249	7,375	7,375	29,256						
205	04 1480B SCL 17	SCL 17 CAPM		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,400 3,225 175 6,690 56 52,834 65,380	2,400 3,225 175 6,690 56 52,834 65,380	2,380 3,220 147 6,441 33 45,812 58,033	2,380 3,220 147 6,441 33 45,812 58,033	2,380 3,220 151 <b>6,807</b> 53 <u>52,834</u> 65,445	Baseline PAED RW Cert RTL Begin End Const	10/10/18 1/17/20 1/27/20 7/15/20	3/14/19 10/10/18 6/29/20 6/30/20 5/19/21	10/28/24		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
206	04	BIG PAVE	In and near Windsor, Healdsburg, and Cloverdale, from Old	PAED	5,149	5,149	3,796	3,796	3,796	Baseline		10/17/18		67,890	
	1482F	SEGMENT 2	Redwood Highway to 2.0 miles south of Mendocino County line.	PSE	6,799	6,799	5,795	5,795	5,795	PAED	4/19/18	4/19/18			
	SON		ine.	RW Sup	320	320	257	257	292	RW Cert	6/3/19	6/21/19			
	101			Con Sup	9,182	9,182	8,974	8,974	9,142	RTL	6/3/19	6/28/19			
			Roadway rehabilitation.	RW Cap	890	890	126	126	868	Begin	12/1/19	1/14/20			
				Con Cap	<u>67,890</u>	67,890	<u>57,851</u>	<u>57,851</u>	67,890	End Const			8/30/24		
				Total	90,230	90,230	76,799	76,799	87,783						
207	04	SCL, VAR, Sub-	In various cities, on Routes 25, 82, 85, and 152 at	PAED	900	900	884	884	884	Baseline				3,418	
	1482R	Structure Rehab.	Carnadero Creek Bridge No 37-0156, San Francisquito Creek Bridge No 37-0018, San Tomas Aquino Creek Bridge	PSE	1,325	1,325	1,439	1,439	1,439	PAED		3/1/19			
	SCL		No 37-0524L, and Bodfish Creek Bridge No 37-0046.	RW Sup	44	44	28	28	81	RW Cert		5/4/21			
	Var		•	Con Sup	1,234	1,234	1,077	1,077	1,608	RTL		5/19/21			
				RW Cap	10	10	108	108	112	Begin		1/11/22			
			Bridge preventative maintenance.	Con Cap	<u>3,418</u>	3,418	3,004	3,004	<u>3,418</u>	End Const			11/15/24		
			3 1	Total	6,931	6,931	6,540	6,540	7,542						
208	04	SM 101 Cordilleras	In Redwood City, from 0.4 mile south to 0.5 mile north of	PAED	4.500	4,500	4,200	4,200	4,200	Baseline		6/23/21		23,705	
	1483C	Crk Br Replacement	Cordilleras Creek Bridge No 35-0019.	PSE	5.175	5,175	3,986	3,986	3,986	PAED	5/7/21	5/7/21		20,700	Cost
	SM			RW Sup	1,125	1,125	48	48	218	RW Cert	5/13/22	8/19/22			0001
	101			Con Sup	6,650	6.650	3,880	3,880	7,087	RTL	6/20/22	8/19/22			
			Replace bridge to restore structural integrity and replace	RW Cap	4,285	4,285	87	87	5,114	Begin	5/16/23	4/7/23			
			existing drainage.	Con Cap	23,705	23,705	20.835	20,835	23,705	End Const			3/1/25		
				Total	45,440	45,440	33,036	33,036	44,310						
209	04	East Crk Slough	In Oakland, at East Creek Slough Bridge No 33-0143.	PAED	1,200	1,200	1,158	1,158	1,158	Baseline				4,892	
	1483D	Scour Mitigation		PSE	1,867	1,867	1,867	1,867	1,867	PAED	10/1/20	10/9/20			
	ALA			RW Sup	160	160	123	123	158	RW Cert	5/14/22	8/1/22			
	880			Con Sup	2,851	2,851	1,715	1,715	3,333	RTL	6/1/22	8/11/22			
			Mitigate eroded channel side-slope tidal scour and replace	RW Cap	300	300	36	36	37	Begin	1/15/23	3/8/23			
			bridge approach slabs.	Con Cap	4,892	<u>4,892</u>	3,294	<u>3,294</u>	<u>4,892</u>	End Const			1/15/25		
				Total	11,270	11,270	8,193	8,193	11,445						
210	04	SR 29 One bridge.	Near Calistoga, at No Name Creek Bridge No 21-0100.	l	0.007	0.007	0.004	0.004	0.004	Deseline					
210	1483E	scour measures	iveal Callstoya, at two tvalle Creek blidge two 21-0100.	PAED	2,867	2,867 5,428	2,884 4,466	2,884 4,466	2,884 4,662	Baseline PAED	2/1/19	2/1/19		0	
	NAP			PSE RW Sup	5,428 1.088	5,428 1.088	4,466	4,466	4,662 849	RW Cert	2/1/19 8/11/25	2/1/19	8/11/25		
	29			•		,	487	487 0		RW Cert RTL	9/15/25				
	25		Bridge preventative maintenance and scour mitigation.	Con Sup RW Cap	2,235 1,391	2,235 1,391	41	41	2,263 1,432	Begin	9/15/25 4/6/26		9/15/25 4/6/26		
			Driago proventative maintenance and scout militigation.	•		-			3,944	End Const	4/0/20		4/5/28		
				Con Cap Total	<u>2,202</u> 15,211	<u>2,202</u> 15,211	<u>0</u> 7,878	<u>0</u> 7,878	16,034	Life Const			4/3/20		
				iolai	13,211	10,211	1,010	1,010	10,034						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 211	District PPNO County Route 04 1483M SM 1	Title SM-1/84, Pillarcitos/S.Gregorio RSP	Location and Type of Work In Half Moon Bay, at the Pilarcitos Creek Bridge No 35- 0139L/R; also on Route 84 at San Gregorio Creek Bridge No 35-0166 (PM 7.55).  Retrofit scour critical bridges to preserve the structural integrity of the bridges by reinforcing with Rock Slope Protection (RSP).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,575 1,561 309 1,752 343 5,258 10,798	SHOPP Budget (\$1,000s) 1,575 1,561 309 1,752 343 5,258 10,798	Total Expended (\$1,000s) 1,562 1,570 36 20 38 0 3,226	SHOPP Expended (\$1,000s) 1,562 1,570 36 20 38 0 3,226	EAC (\$1,000s) 1,562 1,697 302 2,040 424 5,214 11,239	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 4/30/21 9/16/22 10/3/22 5/1/23	Actual Finish Date 4/30/21 12/1/23 12/4/23	Current Finish Date 7/25/24 5/1/25	Award Amount (\$1,000s)	CAPs
212	04 1483S SF 80	Bayshore Viaduct Structure Painting	In the City and County of San Francisco, on Route 80, at the Bayshore Viaduct No 34-0088 from Route 101 to 4th Street (PM 3.836/4.992).  Paint superstructure steel members.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,500 9,200 300 7,500 76 24,226 43,802	2,500 9,200 300 7,500 76 24,226 43,802	1,944 4,676 79 6,118 0 21,996 34,813	1,944 4,676 79 6,118 0 21,996 34,813	1,944 4,676 79 7,461 76 24,226 38,462	Baseline PAED RW Cert RTL Begin End Const	12/1/18 3/1/20 4/1/20 12/15/20	12/6/18 12/21/18 6/25/20 6/4/21	12/20/24	24,225	
213	04 1483T SF 101	Central Viaduct Structure Painting	In the City and County of San Francisco, at the Central Viaduct No 34-0077 from south of 17th Street to S Van Ness Avenue.  Paint superstructure steel members.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 7,500 153 30,993 38,646	0 0 7,500 153 30,993 38,646	0 0 5,471 0 26,048 31,519	0 0 5,471 0 26,048 31,519	0 0 0 6,435 153 30,993 37,581	Baseline PAED RW Cert RTL Begin End Const		4/16/21	12/2/24	30,993	
214	04 1485E MRN 1	Rehabilitate Culvert	Near Marshall, at 0.1 mile south of Clark Road.  Replace culvert.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,250 1,570 345 1,400 176 2,307 7,048	1,250 1,570 345 1,400 176 2,307 7,048	1,249 807 41 0 3 0 2,100	1,249 807 41 0 3 0 2,100	1,249 1,855 374 2,667 610 2,307 9,062	Baseline PAED RW Cert RTL Begin End Const	8/26/22 3/7/24 4/12/24 12/4/24	6/29/23	11/25/25 11/26/25 5/27/26 9/25/26	0	
215	04 1485K SM 101	Bridge Rail Replacement	In East Palo Alto, Redwood City, San Mateo, Millbrae, and South San Francisco, from University Avenue Overcrossing to Sierra Point offramp separation.  Upgrade bridge rails at seven structures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,326 2,276 130 1,700 64 12,247 17,743	1,326 2,276 130 1,700 64 12,247 17,743	1,318 2,276 45 1,230 12 <u>7,342</u> 12,223	1,318 2,276 45 1,230 12 7,342 12,223	1,318 2,276 131 2,033 35 12,247 18,040	Baseline PAED RW Cert RTL Begin End Const	8/1/20 12/1/21 3/1/22 9/1/22	8/3/20 6/23/22 6/23/22 3/3/23	10/1/24	12,247	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

		PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
			Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
2	216	04	San Antonio Creek	Near Petaluma, at San Antonio Creek Bridge No 20-0019Y.	PAED	1,232	1,232	1,229	1,229	1,229	Baseline				1,530	
		1487D			PSE	716	716	723	723	723	PAED	10/1/20	6/28/21			
		SON			RW Sup	34	34	29	29	70	RW Cert	12/1/21	6/30/22			
		101			Con Sup	700	700	695	695	1,322	RTL	12/1/21	6/30/22			
				Abutment scour mitigation and channel sediment cleaning to address flooding.	RW Cap	160	160	20	20	191	Begin	6/1/22	3/15/23			
				address nooding.	Con Cap	<u>1,530</u>	<u>1,530</u>	<u>1,301</u>	<u>1,301</u>	<u>1,530</u>	End Const			12/31/25		
					Total	4,372	4,372	3,997	3,997	5,065						
2	217	04	CC-80 Roadway	In and near Hercules, Rodeo, and Crocket, from Route 4 to	PAED	3,083	3,083	2,565	2,565	2,565	Baseline		12/3/20		49,567	
		1487E	Rehab 2R	the Carquinez Bridge.	PSE	4,624	4,624	4,592	4,592	4,592	PAED	7/29/20	7/29/20			
		CC			RW Sup	206	206	18	18	58	RW Cert	12/1/21	6/24/22			
		80			Con Sup	7,501	7,501	5,223	5,223	7,566	RTL	2/1/22	6/27/22			
				Rehabilitate roadway by replacing the pavement with Plain	RW Cap	28	28	0	0	28	Begin	11/15/22	4/25/23			
				Jointed Concrete Pavement (PJCP) and asphalt concrete. This project will improve safety and ride quality.	Con Cap	<u>49,568</u>	<u>49,568</u>	47,218	47,218	<u>49,568</u>	End Const			12/31/24		
				This project will improve surety and had quality.	Total	65,010	65,010	59,616	59,616	64,377						
2	218	04 1488Z	Controller replacement	In various counties, on various routes at various locations.	PAED	160	160	148	148	148	Baseline	40/04/04	0/45/00		0	
			,		PSE	490	490	222	222	755	PAED	12/31/21	9/15/22			
		ALA 980			RW Sup	15 0	15	8	8	15	RW Cert	9/1/22	5/4/23			
		900		Replace controllers and related electronic components at	Con Sup RW Cap	15	0 15	0	0	1,216 0	RTL Begin	10/1/22 6/15/23	6/23/23	7/31/24		
				vehicle detection and traffic signal systems. This is a Design-	Con Cap	0	15 <u>0</u>	0	<u>0</u>	<u>7,316</u>	End Const	0/13/23		10/1/26		
				Build project.	Total	680	680	378	378	9,450	End Const			10/1/20		
	219	04	PSSR - SCL-87	In San Jose, from Route 85 to West Julian Street.						·						
•		1492C	Pavement 2R	III Sail Jose, Iloili Roule 65 to West Julian Street.	PAED	2,767	2,767	2,633	2,633	2,633	Baseline	4.4.15.10.0	3/25/21		56,800	
		SCL			PSE	4,425	4,425	4,092	4,092	4,092	PAED	11/5/20	11/5/20			Cost
		87			RW Sup Con Sup	82 6,581	82 6,581	71 2,925	71 2,925	95 7,500	RW Cert RTL	4/1/22 4/30/22	6/22/22 6/29/22			Benefits
		01		Rehabilitate Roadway by grinding and replacing roadway,	RW Cap	304	304	2,925	2,925	7,500 85	Begin	2/1/23	5/22/23			benefits
				upgrade concrete barrier, replace damaged slabs with rapid	Con Cap	56,800	56,800	36,216	36,216	<u>56,800</u>	End Const	2/1/23	3/22/23	3/11/27		
				set concrete, upgrade existing electrical systems, repair	Total	70,959	70,959	45,940	45,940	71,205	Liid Collst			3/11/27		
				areas of settlement by injecting polyurethane, upgrade guardrails and drainage, install shoulder rumble strips, and upgrade traffic signs. This project will improve safety and ride quality.	Total	70,959	70,959	45,940	45,940	71,205						
											I					

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 220	District PPNO County Route 04 1493A CC	Title Seismic Restoration	Location and Type of Work In Orinda, at St Stephens Drive Overcrossing No 28-0111.	Phase PAED PSE RW Sup	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s) 1,122 1,375 175	Total Expended (\$1,000s) 1,080 1,375 51	SHOPP Expended (\$1,000s) 1,080 1,375 51	EAC (\$1,000s) 1,080 1,375 166	Milestone Baseline PAED RW Cert	Approved Finish Date 4/13/20 1/4/22	Actual Finish Date 5/18/20 5/26/22	Current Finish Date	Award Amount (\$1,000s) 4,242	CAPs
	24		Seismic retrofit bridge columns with steel casings, repair bridge deck, apply polyester concrete overlay, replace approach slab, repair sidewalk, and upgrade pedestrian crossings.	Con Sup RW Cap Con Cap Total	68  8,682	1,700 68 4,242 8,682	1,276 21 3,853 7,656	1,276 21 3,853 7,656	2,069 21 4,242 8,953	RTL Begin End Const	2/21/22 12/12/22	6/2/22 12/13/22	7/25/24		
221			In the city of Napa, at Tulocay Creek Bridge No 21-0003 (PM 6.423).  Replace existing bridge with a single span precast concrete box girder bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,510 6,282 <u>15,580</u> 33,766	3,302 3,848 1,244 3,510 6,282 15,580 33,766	3,302 3,297 247 0 23 <u>0</u> 6,869	3,302 3,297 247 0 23 0 6,869	3,302 5,868 1,289 5,119 4,007 15,580 35,165	Baseline PAED RW Cert RTL Begin End Const	10/20/22 5/3/24 5/3/24 2/24/25	3/27/23	11/1/25 11/30/25 6/10/26 12/3/27	0	
222	04 1493E MRN 101	Multi-asset Interchange Improvement	In Corte Madera, at Tamalpais Drive Overcrossing No 27-0072 (PM 7.37).  Bridge seismic restoration and upgrade facilities to Americans with Disabilities Act (ADA) standards. Additional \$5,298,000 contribution for R/W Cap, R/W Sup, and Const Cap from the Town of Corte Madera and Transportation Authority of Marin.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,041 692 <u>27,187</u> 39,541	2,440 3,982 199 5,041 692 27,187 39,541	2,424 1,955 76 0 13 <u>0</u> 4,468	2,424 1,955 76 0 13 <u>0</u> 4,468	2,424 5,193 213 5,116 3,255 13,905 30,106	Baseline PAED RW Cert RTL Begin End Const	12/30/22 1/15/24 6/28/24 1/22/25	6/30/23	8/1/25 8/15/25 3/12/26 4/7/28	0	
223	04 1493M SON 12	SON 12 CAPM	In and near Santa Rosa, from Llano Road to Farmers Lane.  Rehabilitate pavement, upgrade guardrail to make standard and upgrade curb ramps to Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	280 32,549	2,084 2,900 66 3,350 280 23,869 32,549	2,083 2,899 15 2,400 18 20,334 27,749	2,083 2,899 15 2,400 18 20,334 27,749	2,083 2,899 72 3,361 18 23,869 32,302	Baseline PAED RW Cert RTL Begin End Const	5/1/20 11/1/21 12/1/21 6/15/22	6/29/20 6/14/22 6/24/22 4/11/23	9/1/25	23,868	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 224	PPNO County Route 04 1493N ALA	<b>Title</b> 0K530 Install Ramp Metering	Location and Type of Work In and near San Leandro and Oakland, from Strobridge Avenue to 0.7 mile west of San Pablo Avenue at various locations (PM 30.36/46.5L/R).	Phase PAED PSE RW Sup	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s) 4,627 0	Total Expended (\$1,000s) 4,578 0 0	SHOPP Expended (\$1,000s) 4,578 0 0	EAC (\$1,000s) 4,578 3,440 512	Milestone Baseline PAED RW Cert	Approved Finish Date 10/1/22 3/1/24	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
	580		Install and upgrade ramp meters and widen ramps to provide High-Occupancy Vehicle (HOV) bypass ramp lanes. (G13 Contingency).	Con Sup RW Cap Con Cap Total	0 85 <u>0</u> 4,712	0 85 <u>0</u> 4,712	0 0 <u>0</u> 4,578	0 0 <u>0</u> 4,578	3,555 56 37,000 49,141	RTL Begin End Const	5/1/24 11/1/24		6/30/25 4/27/26 12/31/27		
225	04 1493P SOL 80		In and near Fairfield, Vacaville, and Dixon, on Routes 12, 80, and 680 at various locations.  Apply polyester concrete overlay to bridge decks. (Bridge Deck Preservation).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0  15,063	140 2,100 70 2,755 0 9,900 14,965	139 1,495 8 0 0 0 1,642	139 1,495 8 0 0 0	139 1,924 66 2,750 0 11,400 16,279	Baseline PAED RW Cert RTL Begin End Const	11/30/21 5/19/23 6/16/23 9/22/23	1/9/23 6/6/24 5/24/24	<mark>9/30/24</mark> 10/31/25	0	
226	04 1494C ALA 185		In San Leandro, from Fairmont Drive Drive to Farrely Drive; also on Route 112 from Doolittle Drive to East 14th Street/Route 185 (PM R0.0/1.782).  Rehabilitate pavement and upgrade curb ramps to Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	40 ————————————————————————————————————	1,417 2,497 375 2,750 40 12,560 19,639	1,408 2,484 105 2,622 0 9,728 16,347	1,408 2,484 105 2,622 0 9,728 16,347	1,408 2,484 451 3,371 75 12,560 20,349	Baseline PAED RW Cert RTL Begin End Const	3/2/20 7/1/21 10/8/21 5/4/22	7/3/20 6/17/22 6/21/22 1/13/23	1/17/25	12,559	
227			In and near Yountville, at Dry Creek Bridge No 21-0014 (PM 16.48), Perfume Creek Bridge No 21-0051 (PM 17.81), and California Drive Undercrossing No 21-0047 (PM 19.04).  Upgrade bridge rails and widen shoulders to make standaRd	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	295  10,406	2,600 1,771 350 1,500 295 3,890 10,406	2,597 1,765 283 1,202 23 1.858 7,728	2,597 1,765 283 1,202 23 1,858 7,728	2,597 1,765 381 1,746 22 3,890 10,401	Baseline PAED RW Cert RTL Begin End Const	10/1/20 4/1/22 6/1/22 12/29/22	10/22/20 12/5/22 12/5/22 7/14/23	11/10/25	3,890	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	C	PPNO Ounty Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
2	228	04	SOL 80 Roadway Rehab CAPM	In and near Fairfield and Vacaville, from 1.5 miles east of Suisun Valley Road/Pittman Road to 0.8 mile east of Leisure	PAED	1,276	1,276	1,276	1,276	1,276	Baseline				0	
		1494F	richab or ii ivi	Town Road/Vaca Valley Parkway.	PSE	2,092	2,092	1,858	1,858	2,805	PAED	8/15/22	10/18/22			
		SOL		· ·	RW Sup	29	29	28	28	29	RW Cert	5/15/24	5/10/24			
		80			Con Sup	0	0	0	0	4,881	RTL	6/3/24	6/17/24			
				Rehabilitate pavement, upgrade facilities to Americans with	RW Cap	25	25	12	12	200	Begin	1/10/25		1/7/25		
				Disabilities Act (ADA) standards, and upgrade guardrail and	Con Cap	0	0	0	0	25,043	End Const			6/2/26		
				Transportation Management System (TMS) elements. (G13 Contingency).	Total	3,422	3,422	3,174	3,174	34,234						
2	229	04	SM-1 Pescadero Crk.	Near Pescadero, at Pescadero Creek Bridge No 35-0028.	PAED	1,200	1,200	1,192	1,192	1,192	Baseline				3,028	
		1494G	Br. Rails	,	PSE	1,180	1,180	1,123	1,123	1,123	PAED	11/1/20	11/1/20		0,020	
		SM			RW Sup	8	8	3	3	98	RW Cert	4/1/22	10/13/22			
		1			Con Sup	1,428	1,428	1,372	1,372	1,427	RTL	5/1/22	10/14/22			
				Upgrade bridge rails.	RW Cap	260	260	2		260	Begin	12/15/22	3/27/23			
					Con Cap	3,028	3,028	2,743	2,743	3,028	End Const			7/31/24		
					Total	7,104	7,104	6,435	6,435	7,128						
2	230	04	SM 82 Roadway	In the cities of San Mateo and Burlingame, from East Santa	PAED	8,181	8,181	7,507	7,507	7,507	Baseline		12/27/22		0	
		1496J	Rehab 3R	Inez Avenue to Murchison Drive.	PSE	8,181	8,181	4,178	4,178	9,415	PAED	4/20/22	4/20/22			Cost
		SM			RW Sup	4,091	4,091	488	488	3,716	RW Cert	9/1/23		10/3/24		Schedule
		82			Con Sup	0	0	0	0	10,988	RTL	10/1/23		10/14/24		
				Rehabilitate roadway, improve drainage, and upgrade existing curb ramps and sidewalks to Americans with	RW Cap	2,215	2,215	5	5	902	Begin	4/1/24		2/15/25		
				Disabilities Act (ADA) standards. This is a Construction	Con Cap	0	0	0	<u>0</u>	<u>86,061</u>	End Const			4/1/26		
				Manager/General Contractor (CMGC) project. (G13 Contingency).	Total	22,668	22,668	12,178	12,178	118,589						
2	231	04	HM315-Bridge	In and near Walnut Creek and Martinez, at Rudgear Road	PAED	167	167	167	167	167	Baseline				10,099	
		1496K	Program	Undercrossing Bridge No 28-0059 (PM R12.61), Olympic	PSE	2,340	2,310	1,572		1,572	PAED	11/30/21	2/13/23		10,000	
		CC		Boulevard Undercrossing Bridge No 28-0161 (PM 13.93), and Mococo Overhead Bridge No 28-0356R (PM 24.26).	RW Sup	83	83	14	14	79	RW Cert	5/19/23	5/30/23			
		680		and Mococo Overnead Bridge No 26-0556K (FM 24.20).	Con Sup	3,100	3,100	132	132	3,051	RTL	6/16/23	6/21/23			
					RW Cap	0	0	0		0	Begin	9/22/23	4/3/24			
				Replace joint seals and apply polyester concrete overlay to	Con Cap	10,100	10,100	1,234	1,234	10,100	End Const			8/1/25		
				bridge decks. (Bridge Deck Preservation).	Total	15,790	15,760	3,119	3,119	14,969						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
232	04 1497A SM 84	CAPM SR-84	In and near Woodside and Redwood City, from Route 280 to Route 101.  Rehabilitate pavement, make curb ramps and sidewalks Americans with Disabilities Act (ADA) compliant, and upgrade guardrails to make standaRd This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	566 	2,340 3,275 243 3,712 566 19,320 29,456	2,327 3,270 244 1,251 55 5,041 12,188	2,327 3,270 244 1,251 55 5,041 12,188	2,327 3,270 315 4,485 83 19,320 29,800	Baseline PAED RW Cert RTL Begin End Const	5/1/20 6/1/21 8/1/21 3/1/22	6/8/20 4/25/23 5/4/23 1/10/24	1/5/26	19,319	
233			Near Fremont, at Silver Spring Road Underpass; also on Route 580 at Fairmont Drive Overcrossing (PM 32.7) and Route 880 at Washington Avenue (PM 20.8); also in Solano County on Route 80 at Route 113 Junction (PM 42.84).  Upgrade drainage pump plants.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,028 101 <u>8,508</u> 13,923	1,091 2,040 155 2,028 101 8,508 13,923	775 1,269 110 0 0 0 2,154	775 1,269 110 0 0 0 2,154	775 1,909 167 2,021 101 4,483 9,456	Baseline PAED RW Cert RTL Begin End Const	10/31/22 5/30/24 6/7/24 1/30/25	12/30/22	7/31/25 8/22/25 4/3/26 9/30/27	0	
234	04 1498G SM 280	SM-280 Seismic at 5 Br.s	In and near Menlo Park and San Bruno, from Alpine Road to Route 380 at Alpine Road Undercrossing No 35-0009L/R (PM R0.05), Sand Hill Road Overcrossing (OC) (South) No 35-0007 (PM R1.56), Sand Hill Road OC (North) No 35-0008 (PM R1.62), and Route 280/380 Separation No 35-0217 (PM R20.97).  Install steel column casings to seismically retrofit five bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	262 ———————————————————————————————————	860 2,553 100 2,150 262 13,254 19,179	859 2,547 14 1,058 33 4,070 8,581	859 2,547 14 1,058 33 4,070 8,581	859 2,547 94 1,693 262 13,254 18,709	Baseline PAED RW Cert RTL Begin End Const	3/18/20 3/1/22 4/1/22 7/1/22	3/27/20 6/3/22 6/30/22 4/25/23	7/12/25	13,253	
235	04 1498N SM 280	HM315	In and near Woodside, South San Francisco and Daly City, at various locations.  Apply polyester concrete overlay to bridge decks and approach decks. (Bridge Deck Preservation).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0  9,324	110 1,670 55 2,480 0 <u>4,840</u> 9,155	107 1,245 14 6 0 0 1,372	107 1,245 14 6 0 0 1,372	107 1,245 37 2,438 0 4,840 8,667	Baseline PAED RW Cert RTL Begin End Const	11/30/21 5/19/23 6/16/23 9/22/23	12/30/22 6/13/23 6/27/23 4/30/24	12/20/24	4,840	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
236	04	BRIDGE SCOUR MITIGATION	Near Sunol, at Alameda Creek Bridge No 33-0047.	PAED	1,699	1,699	1,702	1,702	1,702	Baseline				0	
	2020B	WITTOATTON		PSE	1,850	1,850	1,024	1,024	2,807	PAED	8/12/22	4/12/23			
	ALA			RW Sup	261	261	86	86	302	RW Cert	2/1/24		6/20/25		
	680			Con Sup	2,166	2,166	0	0	1,979	RTL	3/1/24		6/27/25		
			Scour mitigation, bridge deck rehabilitation, and joint seal	RW Cap	305	305	41	41	346	Begin	10/1/24		2/2/26		
			replacement.	Con Cap	<u>7,461</u>	<u>7,461</u>	<u>0</u>	<u>0</u>	2,000	End Const			1/2/27		
				Total	13,742	13,742	2,853	2,853	9,136						
237	04	BRIDGE	In Fremont, at Mission San Jose (680/238) Separation No	PAED	712	712	708	708	708	Baseline				0	
	2020C	REHABILITATION	33-0294.	PSE	2,110	2,110	2,030	2,030	2,125	PAED	12/13/21	2/4/22			
	ALA			RW Sup	46	46	9	9	43	RW Cert	7/1/23	5/16/24			
	680			Con Sup	4,165	4,165	0	0	4,157	RTL	8/1/23	6/19/24			
			Bridge approach slabs replacement, bridge deck overlay,	RW Cap	139	139	0	0	25	Begin	3/1/24	0/10/21	1/2/25		
			and joint seals replacement.	Con Cap	<u>14,937</u>	<u>14,937</u>	0	0	14,937	End Const	0/1/24		9/1/26		
				Total	22,109	22,109	2,747	2,747	21,995	Liid Oorist			3/1/20		
				Total		22,109	2,141	2,141	21,993						
238	04	SCL-152 Drainage	Near San Felipe, from 1.9 miles east of Bloomfield Avenue	PAED	977	977	878	878	878	Baseline				0	
	2020F	Improvement and MGS	to 0.1 mile west of Casa De Fruta Parkway at various locations.	PSE	1,059	1,059	986	986	1,335	PAED	6/30/22	6/21/22			
	SCL	MGG	locations.	RW Sup	9	9	9	9	77	RW Cert	10/2/23	2/26/24			
	152			Con Sup	0	0	0	0	1,876	RTL	11/1/23	4/18/24			
			Rehabilitate drainage systems, upgrade guardrail, and pave	RW Cap	31	31	31	31	31	Begin	7/1/24		11/22/24		
			roadside areas to prevent vegetation growth and enhance	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>4,213</u>	End Const			12/31/25		
			highway worker safety.	Total	2,076	2,076	1,904	1,904	8,410						
200	2.1														
239	04	RAMP METERING SYSTEMS	In Alameda, Contra Costa, Santa Clara, San Mateo, and Solano Counties, on various routes at various locations.	PAED	1,179	1,179	1,176	1,176	1,176	Baseline				10,339	
	2020G	STSTEMS	Solario Courtiles, ori various roules at various locations.	PSE	1,553	1,553	1,550	1,550	1,550	PAED	4/15/22	5/6/22			
	SM			RW Sup	40	40	12	12	40	RW Cert	5/15/23	6/2/23			
	101			Con Sup	3,087	3,087	43	43	3,209	RTL	5/30/23	6/19/23			
			Modify and enhance ramp metering systems to improve Transportation Management System (TMS) performance	RW Cap	31	31	3	3	3	Begin	12/6/23	5/16/24			
			and install quardrail at ramps to enhance highway worker	Con Cap	<u>10,340</u>	<u>10,340</u>	<u>0</u>	<u>0</u>	<u>10,340</u>	End Const			7/15/25		
			safety.	Total	16,230	16,230	2,784	2,784	16,318						
240	04	BRUNS DRIVE POC	In Oakland, at Bruns Drive Pedestrian Overcrossing No 33-0244 (PM 7.91).	PAED	2,795	2,795	2,840	2,840	2,840	Baseline				0	
	2020L		0277 (I WI 1.51).	PSE	0	0	0	0	0	PAED	6/15/22	12/11/23			
	ALA			RW Sup	0	0	0	0	0	RW Cert	2/20/24		1/2/26		
	13			Con Sup	0	0	0	0	0	RTL	6/15/24		2/2/26		
			Replace pedestrian overcrossing and upgrade seismic	RW Cap	26	26	3	3	168	Begin	9/3/24		8/10/26		
			safety.	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>17,450</u>	End Const			8/31/27		
				Total	2,821	2,821	2,843	2,843	20,458						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 241	District PPNO County Route 04 2020N MRN 1	<b>Title</b> Marin 1 Bridge Rail replacements	Location and Type of Work  Near Mill Valley, Stinson Beach, and Olema, at Coyote Creek Bridge No 27-0018 (PM 0.42), Eskoot Creek Bridge No 27-0077 (PM 12.37), Olema Creek Bridge No 27-0020 (PM 22.81) and Olema Creek Bridge No 27-0021 (PM 22.96).  Upgrade bridge rails.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)  1,650 2,070 510 2,065 676 8,091 15,062	SHOPP Budget (\$1,000s) 1,650 2,070 510 2,065 676 8,091 15,062	Total Expended (\$1,000s) 1,649 1,051 42 0 3 0 2,745	SHOPP Expended (\$1,000s) 1,649 1,051 42 0 3 0 2,745	EAC (\$1,000s) 1,649 2,748 469 3,740 712 6,232 15,550	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 10/6/22 4/5/24 5/1/24 1/17/25	Actual Finish Date 8/25/23	Current Finish Date 11/20/25 11/21/25 5/20/26 2/1/27	Award Amount (\$1,000s)	CAPs
242	04 2020P SCL 680	SCL 680 CAPM	In and near San Jose and Milpitas, from Route 101 to Alameda County line.  Rehabilitate pavement, upgrade guardrail, construct Maintenance Vehicle Pullout (MVP), upgrade facilities to Americans with Disabilities Act (ADA) standards, improve planting, irrigation, and roadside safety features, and provide stormwater mitigation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,474 5,329 284 6,980 277 38,212 53,556	2,474 5,329 284 6,980 277 38,212 53,556	2,440 284 0 0 0 0 2,724	2,440 284 0 0 0 0 2,724	2,440 5,832 226 7,640 22 80,924 97,084	Baseline PAED RW Cert RTL Begin End Const	4/24/24 9/17/25 10/1/25 5/26/26	4/18/24	11/17/25 12/1/25 5/26/26 5/23/28	0	
243	04 2020Q SOL 113		Near Rio Vista, from Route 12 to 1.1 miles south of Brown Road.  Rehabilitate roadway and drainage systems, provide Class 2 bike lane, realign curves, and widen and replace bridges. (Long Lead Project).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,961 0 0 0 0 0 0 0 5,961	5,961 0 0 0 0 0 0 5,961	1,814 0 0 0 0 0 0 <u>0</u> 1,814	1,814 0 0 0 0 0 0 0 1,814	6,619 5,171 1,489 12,512 11,569 37,700 75,060	Baseline PAED RW Cert RTL Begin End Const	3/1/26 5/1/29 6/1/29 3/1/30		3/2/26 5/1/29 6/1/29 3/1/30 9/1/31		
244	04 2020W CC 680		In Alameda, Contra Costa, and Solano Counties, on Routes 580, 680, and 780 at various locations.  Install and upgrade fiber optic cable, ramp metering systems, and Transportation Management System (TMS) elements, and widen ramps to provide High-Occupancy Vehicle (HOV) bypass ramp lanes. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,475 9,620 632 0 251 0 15,978	5,475 9,620 632 0 251 <u>0</u> 15,978	4,892 8,020 199 0 6 0 13,117	4,892 8,020 199 0 6 0 13,117	4,892 8,020 199 13,159 636 90,354 117,260	Baseline PAED RW Cert RTL Begin End Const	5/17/23 5/1/24 6/1/24 2/18/25	6/30/23	12/3/24 12/20/24 7/24/25 12/30/27	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
N.	•	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
<b>N</b> c 24		Upgrade Ramp	In Contra Costa County, on Route 680, at various locations.	PAED	5,475	5,475	574	574		Baseline	-4.0	2410	24.0	0	CAPS
	2020X	Metering and Widen	,,,	PSE	9,620	9,620	940	940		PAED				O	
	CC	Ramps In CC County on Route 680		RW Sup	632	632	23	23	23	RW Cert	3/13/26		3/13/26		
	680	on Route 660		Con Sup	0	0	0	0	2,234	RTL	3/26/26		3/26/26		
			Install and upgrade ramp metering system, and widen ramps	RW Cap	61	61	0	0	0	Begin	10/29/26		10/29/26		
			to provide High-Occupancy Vehicle (HOV) bypass ramp	Con Cap	0	0	<u>0</u>	0	9,977	End Const			3/15/28		
			lanes. (G13 Contingency).	Total	15,788	15,788	1,537	1,537	13,748						
24	.6 04	BRIDGE RAIL SCL	In the cities of Santa Clara and Palo Alto, at De La Cruz		638	638	637	637	637	Baseline				9.093	
24	2021B	82	Boulevard Overcrossing Bridge No 37-0214 (PM R11.38),	PAED	2,206						0/0/00	1/25/22		9,093	
	SCL		Mayfield Pedestrian Undercrossing Bridge No 37-0091 (PM	PSE RW Sup	2,206 155	2,206 155	2,199 146	2,199 146	2,199	PAED RW Cert	2/3/22 4/17/23	6/26/23			
	82		24.15), University Avenue Overcrossing Bridge No 37-0092 (PM 25.88), and San Francisquito Creek Bridge No 37-0018	Con Sup	1,485	1,485	30	30	163 1,479	RTL	4/17/23 5/1/23	6/26/23			
	02		(PM 26.36).	RW Cap	43	43	14	14	1,479	Begin	12/12/23	5/13/24			
				Con Cap	9,093	9,093	0	0	9,093	End Const	12/12/23	3/13/24	9/8/25		
				Total	13,620	13,620	3,026	3,026	13,585	Liid Oorist			3/0/23		
			Upgrade bridge rails at three locations and abandon the Mayfield Pedestrian Undercrossing Bridge to meet Federal crash test standards and to increase safety for pedestrians and bicyclists using the sidewalk or bike path.												
24		Storm Damage - Permanent	Near Schellville, from 0.2 mile to 0.8 mile north of Ramal Road.	PAED	528	528	524	524	524	Baseline				1,875	
	2021D	Restoration	Road.	PSE	941	941	931	931	931	PAED	3/1/22	5/27/22			
	SON			RW Sup	157	157	102	102	134	RW Cert	4/28/23	6/29/23			
	121		Destant the clint with of the contestion of the	Con Sup	786	786	27	27	967	RTL	6/1/23	6/30/23			
			Restore structural integrity of the existing roadway by injecting polyurethane to densify the soil below and	RW Cap	11	11	1	1	1	Begin	12/1/23	4/30/24	7/45/05		
			minimizing future settlement, grind and replace asphalt	Con Cap Total	1,876 4,299	<u>1,876</u> 4,299	<u>0</u> 1,585	<u>0</u> 1,585	<u>1,876</u> 4,433	End Const			7/15/25		
			concrete, and rehabilitate drainage systems.		,	,	·	·	·						
24		SM1 Br Seismic+Rail	Near San Gregorio, at San Gregorio Creek Bridge No 35- 0030.	PAED	2,866	2,866	1,714	1,714	3,076	Baseline				0	
	2021J		0000.	PSE	2,932	2,932	0	0	2,917	PAED	9/30/24		3/31/25		
	SM			RW Sup	183	183	0	0	64	RW Cert	4/10/26		4/10/26		
	1		Pridge eciomic retrefit and ungreade builder reils	Con Sup	3,160	3,160	0	0	3,154	RTL	6/30/26		6/30/26		
			Bridge seismic retrofit and upgrade bridge rails.	RW Cap	438	438	0	0	1,782	Begin	3/1/27		3/1/27		
				Con Cap	<u>12,280</u>	<u>12,280</u>	<u>0</u> 1,714	<u>0</u>	10,500	End Const			3/1/29		
				Total	21,859	21,859	1,714	1,714	21,493						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 249	District PPNO County Route 04 2021K SF 101	Title BRIDGE REHABILITATION	Location and Type of Work In the City and County of San Francisco, at Central Viaduct No 34-0077; also on Route 80 at Bayshore Viaduct No 34-0088 (PM L3.79/4.99).  Rehabilitate bridges by overlaying bridge deck, replacing joint seals, and repairing bridge rails. This is a Construction Manager/General Contractor (CMGC) project. (G13 Contingency).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)  1,941 3,466 292 0 246 0 5,945	SHOPP Budget (\$1,000s) 1,941 3,466 292 0 246 <u>0</u> 5,945	Total Expended (\$1,000s) 1,466 2,265 30 0 14 0 3,775	SHOPP Expended (\$1,000s) 1,466 2,265 30 0 14 0 3,775	EAC (\$1,000s) 1,466 3,400 174 3,632 246 28,514 37,432	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 2/1/22 9/1/23 10/1/23 5/1/24	Actual Finish Date 6/30/22	Current Finish Date 10/2/24 11/15/24 4/1/25 1/1/27	Award Amount (\$1,000s)	CAPs
250	04 2021L SCL 17	SCL-17-BRIDGE RAIL UPGRADE AND REPLACEMENT	In Los Gatos, at Santa Cruz Avenue Undercrossing No 37-0124L (PM 6.16) and Main Street Overcrossing No 37-0117 (PM 6.55).  Replace and upgrade bridge rails to meet current Federal and State design standards, ensure the protection of the traveling public, and enhance the reliability of the bridge railings.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	794 1,798 67 1,521 40 5,053 9,273	794 1,798 67 1,521 40 5,053 9,273	773 1,770 59 0 27 <u>0</u> 2,629	773 1,770 59 0 27 <u>0</u> 2,629	773 1,837 75 1,636 27 4,879 9,227	Baseline PAED RW Cert RTL Begin End Const	5/31/22 11/30/23 12/29/23 6/30/24	6/20/22 2/12/24 3/1/24	<b>10/14/24</b> 8/29/25	0	
251	04 2022B SF 280	CAPM SF-280	In the City and County of San Francisco, from San Mateo County line to Brannan Street.  Rehabilitate pavement, upgrade concrete median barrier, rehabilitate drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, and replace Whipple Avenue Pedestrian Overcrossing No 34-0096. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,101 6,682 322 0 1,373 <u>0</u> 12,478	4,101 6,682 322 0 1,373 <u>0</u> 12,478	4,098 5,813 119 0 7 <u>0</u> 10,037	4,098 5,813 119 0 7 <u>0</u> 10,037	,	Baseline PAED RW Cert RTL Begin End Const	1/6/23 5/2/24 6/1/24 3/2/25	8/16/23 1/6/23	7/14/25 8/15/25 3/2/26 3/1/28	0	Cost Schedule
252	04 2022C SM 1	SM 1 Multi-asset Roadway Rehab	In and near Half Moon Bay, from south of Wavecrest Road to south of Marine BoulevaRd Rehabilitate roadway, upgrade guardrail and Transportation Management System (TMS) elements, rehabilitate drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, and make bicycle improvements. (G13 Contingency).  REHABILITATE PAVEMENT AND OTHER ROADWAY INFRASTRUCTURES.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,640 4,800 147 0 282 <u>0</u> 7,869	2,640 4,800 147 0 282 <u>0</u> 7,869	2,640 3,643 68 0 42 <u>0</u> 6,393	2,640 3,643 68 0 42 <u>0</u> 6,393	2,640 5,402 143 5,777 200 33.836 47,998	Baseline PAED RW Cert RTL Begin End Const	10/14/22 4/1/24 4/12/24 10/1/24	11/8/22	8/1/24 12/31/24 7/23/25 7/26/27	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

253 04 S 2022G P	Fitle Storm Damage - Permanent restoration	Location and Type of Work In Napa, from First Street to 0.1 mile south of Redwood Road/Trancas Street.  Replace culvert with a reinforced concrete pipe using jack and bore and open-trench construction to restore drainage system.  In Pinole and Hercules, at Appian Way Overcrossing No 28-	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 42 ———————————————————————————————————	SHOPP Budget (\$1,000s) 1,437 1,792 152 1,450 42 14,073 18,946	Total Expended (\$1,000s) 1,437 1,791 126 0 2 0 3,356	SHOPP Expended (\$1,000s) 1,437 1,791 126 0 2 0 3,356	EAC (\$1,000s) 1,437 1,937 162 1,410 2 13,403 18,351	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 7/1/21 5/2/22 6/1/22 4/3/23	Actual Finish Date 9/10/21 11/17/23 12/4/23	Current Finish Date 10/16/24 12/31/26	Award Amount (\$1,000s)	CAPs
2022K CC 80		0146R (PM 7.60) and Cummings Skyway Overcrossing No 28-0149 (PM 12.75).  Upgrade bridge rails and widen bridges to comply with Americans with Disabilities Act (ADA) standards.	PSE RW Sup Con Sup RW Cap Con Cap Total	4,256 37 15,528 24,612	2,904 17 4,256 37 15,528 24,612	1,701 7 0 0 0 2 3,566	1,701 7 0 0 0 2 3,566	3,081 17 4,234 10 15,528 24,728	PAED RW Cert RTL Begin End Const	4/1/22 2/2/24 3/29/24 11/1/24	6/30/23 6/27/24 6/28/24	1/6/25 2/2/26	Ü	
255			PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,684 831 <u>4,881</u> 11,272	1,663 2,118 95 1,684 831 4,881 11,272	1,660 1,340 33 0 3 0 3,036	3,036	1,660 2,804 419 2,119 1,107 1.822 9,931	Baseline PAED RW Cert RTL Begin End Const	8/15/22 1/29/24 6/3/24 8/28/24	2/8/23	11/3/25 11/3/25 4/9/26 9/13/28	0	
256 04 2023K SCL 880		In San Jose, at Park Avenue Overcrossing No 37-0127.  Upgrade bridge rails and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	263  3,937	418 916 57 529 263 1.754 3,937	403 882 51 470 9 1.515 3,330	403 882 51 470 9 1,515 3,330	403 882 51 1,196 9 1,754 4,295	Baseline PAED RW Cert RTL Begin End Const	11/1/21 2/1/23 3/1/23 9/1/23	11/30/21 5/4/23 5/8/23 11/14/23	3/28/25	1,753	
257		In the city of San Mateo, at Hillsdale Boulevard Overcrossing No 35-0198 (PM 9.345).  Upgrade bridge rails and signals and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,281 76 <u>2,708</u> 6,341	657 1,550 69 1,281 76 2,708 6,341	602 1,215 9 0 0 0 1,826	602 1,215 9 0 0 0 1,826	602 1,730 68 926 15 1,821 5,162	Baseline PAED RW Cert RTL Begin End Const	1/3/22 7/3/23 10/2/23 5/6/24	2/23/22 6/24/24 6/24/24	12/5/25	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	Distric	t													
	PPNO				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
	County	1			Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
	No. Route		Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
2	258 04		In various cities, from Santa Clara County line to north of South Airport BoulevaRd Rehabilitate pavement, upgrade	PAED	6,030	6,030	3,611	3,611	3,611	Baseline		8/17/22		0	
	2024D	REHABILITATION	signs, quardrail, and Transportation Management System	PSE	16,105	16,105	8,297	8,297	16,263	PAED	2/14/22	2/14/22			
	SM	TELIN BIETT TOTA	(TMS) elements, rehabilitate drainage systems, and upgrade	RW Sup	69	69	69	69	93	RW Cert	6/1/23		7/8/24		Schedule
	101		facilities to Americans with Disabilities Act (ADA) standards.	Con Sup	11,315	11,315	0	0	11,718	RTL	6/22/23		9/30/24		
				RW Cap	102	102	1	1	163	Begin	2/1/24		4/9/25		
				Con Cap	130,353	130,353	0	<u>0</u>	130,353	End Const			5/5/27		
				Total	163,974	163,974	11,978	11,978	162,201						
			REHABILITATE PAVEMENT, UPGRADE SIGNS, GUARDRAIL, AND TMS ELEMENTS, REHABILITATE DRAINAGE SYSTEMS, AND UPGRADE FACILITIES TO ADA STANDARDS												
	259 04	Putah Creek, Bridge	Near Winters, at Putah Creek Bridge No 23-0099 (PM 0.72).			004	700	700	700						
•	2024F	23-0099	Near Willers, at Futan Creek Bridge No 25-0099 (FM 0.72).	PAED	801	801	790	790	790	Baseline	10/0/00	4/00/00		0	
	SOL			PSE	2,275	2,275	1,178	1,178	2,417	PAED	10/3/22	1/26/23	4/4/05		
	128			RW Sup	165	165	72	72	180	RW Cert	1/25/24		1/1/25 2/1/25		
	120		Rehabilitate bridges by upgrading bridge rails and overlaying	Con Sup RW Cap	1,506 1.400	1,506	0	0	1,506 1.400	RTL	2/1/24 9/9/24		2/1/25 7/25/25		
			bridge deck.	Con Cap	,	1,400		0	,	Begin End Const	9/9/24		8/30/27		
			·	Total	<u>5,848</u> 11,995	<u>5,848</u>	<u>0</u> 2,043	2,043	<u>5,848</u> 12,141	End Const			6/30/27		
				rotai	11,995	11,995	2,043	2,043	12,141						
2	260 04	NB I 280 SB SR-1	In Daly City, at northbound Route 280 to southbound Route	PAED	916	916	890	890	890	Baseline				0	
	2024H	CONNECTOR	1 Connector No 35-0179G.	PSE	1,500	1,500	169	169	1,540	PAED	3/1/24	4/24/24		_	
	SM			RW Sup	48	48	2	2	51	RW Cert	10/1/25		10/1/25		
	280			Con Sup	1,298	1,298	0	0	1,297	RTL	2/2/26		12/1/26		
			Seismic retrofit.	RW Cap	7	7	0	0	30	Begin	9/1/26		9/1/26		
				Con Cap	1.689	1.689	0	0	1,689	End Const			12/1/28		
				Total	5,458	5,458	1,061	1,061	5,497						
	261 04	CAPM - SM 101	In East Palo Alto, Menlo Park, and Redwood City, from	PAED	0	0	0	0	0	Baseline		8/17/22		44,260	
	20248	South Segment	Santa Clara County line to 0.1 mile south of Whipple	PSE	0	0	0	0	0	PAED	2/14/22	2/14/22		, , , ,	
	SM		Avenue.	RW Sup	0	0	0	0	0	RW Cert	6/1/23	6/22/23			
	101			Con Sup	1,750	1,750	236	236	1,638	RTL	6/22/23	6/26/23			
			Rehabilitate pavement of the mainline and upgrade concrete	RW Cap	0	0	0	0	0	Begin	2/1/24	2/12/24			
			median barrier. This project will extend the pavement service	Con Cap	44,261	44,261	4,739	4,739	44,261	End Const			6/5/25		
			life and improve ride quality.	Total	46,011	46.011	4.975	4.975	45,899						
					•	•									

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 262	District PPNO County Route 04 2025N NAP 121	Title Minor Pavement Rehabilitation	Location and Type of Work In and near the city of Napa, from Route 29 to north of Vichy Avenue.  Rehabilitate pavement, upgrade signs and guardrail, rehabilitate drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, and construct sidewalks, high visibility crosswalks, curb ramps, Class 2 and 4 bike lanes, passive bicycle detection, transit islands, and green bikeway markings as complete streets elements.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 5,250 1,325 35,004 48,499	SHOPP Budget (\$1,000s) 1,140 2,535 3,245 5,250 1,325 35,004 48,499	Total Expended (\$1,000s) 1,139 1,926 213 0 11 0 3,289	SHOPP Expended (\$1,000s) 1,139 1,926 213 0 11 0 3,289	EAC (\$1,000s) 1,139 4,031 3,221 4,480 1,070 11,037 24,978	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/30/22 7/21/23 8/4/23 2/1/24	Actual Finish Date	Current Finish Date 11/10/25 11/14/25 6/30/26 6/30/27	Award Amount (\$1,000s)	CAPs
263			Near Morgan Hill, at Burnett Avenue and at Cochrane Road (PM R17.89); also in San Jose, on Route 680 at Alum Rock Avenue (PM M1.74).  Upgrade pump plants and increase storm water storage at the Alum Rock pump plant.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	33 17,936	713 2,121 473 3,250 33 11,346 17,936	676 2,118 128 85 3 <u>915</u> 3,925	676 2,118 128 85 3 915 3,925	676 2,118 277 3,146 3 11,346 17,566	Baseline PAED RW Cert RTL Begin End Const	10/4/21 2/15/23 3/1/23 10/19/23	9/20/21 6/19/23 6/26/23 3/14/24	9/30/26	11,346	
264	04 2026F SM 82	CAPM ON SR 82	In and near South San Francisco, Colma, and Daly City, from Arroyo Drive to Route 280.  Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, install bike lanes and separated bikeways, and upgrade guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,676 1,804 <u>23,972</u> 38,336	2,550 3,935 399 5,676 1,804 23,972 38,336	2,404 0 0 0 0 0 0 0 2,404	2,404 0 0 0 0 0 0 0 2,404	2,404 3,305 398 1,828 2,796 9,922 20,653	Baseline PAED RW Cert RTL Begin End Const	3/27/24 3/2/26 3/31/26 10/21/26	6/28/24	3/2/26 3/31/26 10/21/26 12/17/27	0	
265	04 2026H SF 101	04-2Q460_SF 101- BRIDGE RAIL REPLACEMENT AND UPGRADE	In the City and County of San Francisco, at Twenty Third Street Overcrossing No 34-0035 (PM 3.37); also at Third Street Undercrossing No 34-0030S (PM 0.77).  Replace and upgrade existing bridge rails with new bridge rails to meet current crash and safety standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	33  8,294	772 1,480 125 1,488 33 4,396 8,294	764 1,473 29 23 12 <u>0</u> 2,301	764 1,473 29 23 12 <u>0</u> 2,301	764 1,481 88 1,386 12 2,750 6,481	Baseline PAED RW Cert RTL Begin End Const	12/1/21 7/1/23 7/1/23 3/1/24	5/16/22 12/28/23 1/25/24	9/1/25	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 266	PPNO County Route	Title SONOMA SR 128	Location and Type of Work Near Cloverdale, Geyserville, and Calistoga, from	Phase PAED	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s) 4,885	Milestone Baseline	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
200	2027A SON 128	PAVEMENT REHAB	Mendocino County line to Napa County line.	PSE RW Sup Con Sup	4,892 151 3,411	4,892 151 3,411	0 0 0	0 0 0	4,850 194 5,140	PAED RW Cert RTL	8/1/24 2/2/26 3/16/26		11/15/24 2/2/26 3/16/26	U	
			Rehabilitate pavement, upgrade guardrail, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	RW Cap Con Cap Total	144 31,271 43,239	144 <u>31,271</u> 43,239	0 <u>0</u> 1,888	0 <u>0</u> 1,888	59 <u>34,746</u> 49,874	Begin End Const	10/1/26		10/1/26 12/29/28		
267	04 2027C SOL 29	PAVEMENT PRESERVATION AND SAFETY IMPROVEMENTS	In Vallejo, from Route 80 to Napa County line (PM 0.0/5.955).  Rehabilitate pavement, upgrade facilities to Americans with	PAED PSE RW Sup Con Sup RW Cap	2,481 3,608 231 3,616 200	2,481 3,608 231 3,616 200	2,479 1,884 35 0	2,479 1,884 35 0	2,479 4,144 204 3,611 330	Baseline PAED RW Cert RTL Begin	4/4/22 6/12/23 6/19/23 1/29/24	5/9/23	11/29/24 12/5/24 7/23/25	0	
			Disabilities Act (ADA) standards, widen sidewalks, and construct 3.6 miles of Class 2 and 4 bikeways, curb extensions, Light Emitting Diode (LED) light fixtures, and green bikeway markings as complete streets elements.	Con Cap Total	26,759 36,895	<u>26,759</u> 36,895	<u>0</u> 4,398	<u>0</u> 4,398	<u>24,059</u> 34,827	End Const	.,20,2		7/23/27		
268	04 2027D SOL 12	PAVEMENT REHABILITATION	Near Suisun City, from 0.5 mile west of Walters Road to 0.5 mile west of Lambie Road/Shiloh Road.	PAED PSE RW Sup Con Sup	2,136 3,680 80 2,921	2,136 3,680 80 2,921	2,116 2,679 26 0	2,116 2,679 26 0	2,116 4,211 114 3,292	Baseline PAED RW Cert RTL	12/29/22 5/15/24 6/10/24	12/29/22 5/14/24	8/23/24	0	
			Rehabilitate roadway and upgrade guardrail.	RW Cap Con Cap Total	10 23,478 32,305	10 <u>23,478</u> 32,305	6 <u>0</u> 4,827	6 <u>0</u> 4,827	1,463 13,076 24,272	Begin End Const	12/9/24		3/10/25 12/1/27		
269	04 2027F CC 4	CAPITAL PREVENTATIVE MAINTENANCE	In and near Hercules, Martinez, and Concord, from San Pablo Avenue to 0.3 mile east of Peralta Road Undercrossing.  Rehabilitate pavement by repairing localized failure, grinding	PAED PSE RW Sup Con Sup RW Cap	3,324 4,538 917 7,287	3,324 4,538 917 7,287 111	3,036 4,105 30 9	3,036 4,105 30 9	3,036 4,105 892 5,332	Baseline PAED RW Cert RTL Begin	7/8/22 5/26/23 6/15/23 3/15/24	2/27/23 7/8/22 6/29/23 6/29/23 5/29/24		40,113	
			and overlaying roadway to extend pavement service life and improve ride quality. Work includes upgrading guardrail, signs, and facilities to Americans with Disabilities Act (ADA) standards.	Con Cap Total	<b>40,113</b> 56,290	<u>40.113</u> 56,290	<u>0</u> 7,182	<u>0</u> 7,182	<u>40,113</u> 53,488	End Const			12/14/26		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

		District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
1	No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
2	270	04	PAVEMENT	In the cities of San Leandro, Oakland, and Alameda, from	PAED	1,530	1,530	1,652	1,652	1,652	Baseline				0	
		2027G	PRESERVATION	Route 112 (Davis Street) to Encinal Avenue.	PSE	2,435	2,435	2,120	2,120	2,324	PAED	6/15/22	6/26/23			
		ALA			RW Sup	106	106	34	34		RW Cert	1/2/24		9/6/24		
		61			Con Sup	3,020	3,020	0	0		RTL	1/16/24		9/30/24		
				Rehabilitate pavement, upgrade guardrail, rehabilitate drainage systems, and upgrade facilities to Americans with	RW Cap	200	200	12			Begin	9/20/24		3/12/25		
				Disabilities Act (ADA) standards.	Con Cap	<u>19,587</u>	<u>19,587</u>	<u>0</u>	0	<u>16,345</u>	End Const			7/22/27		
					Total	26,878	26,878	3,818	3,818	-7-						
2	271	04	INSTALL TOS/RM AND FIBERS	In Alameda, San Francisco, and San Mateo Counties, on Routes 80, 101, 880, and 980 at various locations.	PAED	2,155	2,155	2,155			Baseline				0	
		2027J	ANDTIBLING	routes of, 101, 000, and 500 at various locations.	PSE	12,698	10,958	4,686	4,091		PAED	6/7/22	5/24/23	212121		
		ALA 880			RW Sup	141	141	36	36 0		RW Cert RTL	4/10/23 5/1/23		9/3/24 10/1/24		
		000		Install and upgrade Transportation Management System	Con Sup RW Cap	11,071 319	11,071 319	0 10			Begin	5/1/23 1/30/24		4/15/25		
				(TMS) elements including Closed Circuit Television (CCTV)	Con Cap	<u>78,761</u>	<u>78,761</u>	<u>0</u>	<u>0</u>	1	End Const	1/30/24		4/15/27		
				cameras, Vehicle Detection Systems (VDS), Changeable Message Signs (CMS), ramp meters, and fiber optic cable.	Total	105,145	103,405	6,887	6,292		Life Const			4/10/21		
,	272	04	Pavement													
4		2027P	Rehabilitation	In and near the city of Napa, from 0.3 mile north of Napa River Bridge to 0.1 mile south of Sierra Avenue.	PAED	2,454	2,454	2,453	2,453		Baseline	0/5/00	4/00/00		0	
		NAP	T to Trabilitation	Turo. Bridge to err time codul or ciona / tronde.	PSE	2,343	2,343	2,287	2,287		PAED	3/5/22	4/20/22			
		29			RW Sup Con Sup	170 2.935	170	76 0	76 0	222 2,866	RW Cert RTL	4/1/24 4/29/24	4/24/24			
		23		Rehabilitate pavement by overlaying with asphalt to extend	RW Cap	107	2,935 107	11	11		Begin	11/29/24	5/3/24	11/4/24		
				the pavement service life and improve ride quality. Work	Con Cap	24,305	24,305	0	0	23,299	End Const	11/29/24		11/27/26		
				includes upgrading guardrail and Transportation Management System (TMS) elements, rehabilitating	Total	32,314	32,314	4,827	4,827		Liid Oolist			11/21/20		
				drainagement System (TMS) elements, renabilitating drainage systems, and upgrading facilities to Americans with Disabilities Act (ADA) standards.	rotal	02,014	02,014	7,027	4,027	04,411						
	273	04	CCTV Technology	In various counties, on various routes at various locations.	PAED	387	387	387	387	387	Baseline				0	
		2028B	Replacement		PSE	1,120	1,120	791	791		PAED	12/31/21	8/22/22		1	
		ALA			RW Sup	15	15	2	2		RW Cert	7/1/23	5/4/23			
		Var			Con Sup	0	0	0	0	2,625	RTL	8/1/23	6/23/23			
				Replace camera units and related technology components at	RW Cap	15	15	0	0	0	Begin	4/15/24		7/31/24		
				existing Closed Circuit Television (CCTV) camera systems. Components include camera controller, video encoder units,	Con Cap	<u>0</u>	0	<u>0</u>	0	<u>16,662</u>	End Const			10/1/26		
				communication and networking equipment, and power	Total	1,537	1,537	1,180	1,180	20,987						
				distribution assemblies. This is a Design-Build project.											l	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
274	04	SON 116 Bridge	Near Sebastopol, at Jones Creek Bridge No 20-0094 (PM	PAED	1,380	1,380	1,377	1,377	1,377	Baseline				0	
	2028P	railing systems	19.90), Blucher Creek Bridge No 20-0103 (PM 29.83) and Gossage Creek Bridge No 20-0104 (PM 33.37).	PSE	2,100	2,100	972	972	2,493	PAED	2/1/23	10/6/23			
	SON		3033age Greek Bridge 140 20-0104 (1 W 30.57).	RW Sup	202	202	10	10	422	RW Cert	4/5/24		12/16/24		
	116			Con Sup	1,740	1,740	0	0	1,988	RTL	5/1/24		1/6/25		
			Upgrade bridge rails.	RW Cap	160	160	3	3	640	Begin	1/17/25		7/30/25		
			opgrado briago rano.	Con Cap	4,310	<u>4,310</u>	0	0	4,310	End Const			5/3/27		
				Total	9,892	9,892	2,362	2,362	11,230						
275	04	SON-121 Bridge	Near Schellville, at Yellow Creek Bridge No 20-0021 (PM	PAED	2,100	2,100	2,100	2,100	2,100	Baseline				0	
	2028Q	railing upgrade	6.52) and Arroyo Seco Bridge No 20-0023 (PM 8.43).	PSE	2,610	2,610	860	860	2,550	PAED	11/18/22	10/18/23			
	SON			RW Sup	95	95	27	27	101	RW Cert	2/15/24	6/19/24			
	121			Con Sup	2,370	2,370	0	0	2,428	RTL	3/1/24	6/26/24			
			Upgrade bridge rails.	RW Cap	190	190	3	3	110	Begin	1/17/25		12/20/24		
				Con Cap	<u>7,780</u>	<u>7,780</u>	<u>0</u>	<u>0</u>	<u>7,780</u>	End Const			8/31/26		
				Total	15,145	15,145	2,990	2,990	15,069						
276		SON-101 Bridge rails at four locations	In and near Santa Rosa, at Mendocino Avenue Overcrossing No 20-0179 (PM 22.81), Fulton Road Overcrossing No 20-	PAED	1,528	1,528	1,525	1,525	1,525	Baseline				0	
	2029C	at lour locations	0200 (PM 25.90), Shiloh Road Overcrossing No 20-0202	PSE	1,842	1,842	1,814	1,814	2,058	PAED	10/6/22	12/30/22			
	SON		(PM 27.62), and Limerick Lane Overcrossing No 20-0066	RW Sup	80	80	31	31	75	RW Cert	4/5/24	6/11/24			
	101		(PM 32.79).	Con Sup	1,484	1,484	0	0	1,481	RTL	5/1/24	6/21/24	1/00/05		
				RW Cap	252	252	0	0	252	Begin	1/17/25		4/28/25		
				Con Cap Total	8,056 13,242	<u>8,056</u> 13,242	<u>0</u> 3.370	<u>0</u> 3,370	<u>8,056</u> 13,447	End Const			12/14/26		
			Upgrade bridge rails.	Total	13,242	13,242	3,370	3,370	15,447						
277	04	San Pablo CAPM in	In El Cerrito and Richmond, from Alameda County line to	PAED	1,119	1,119	890	890	1,033	Baseline				0	
	2031N	El Cerrito	Route 80.	PSE	1,532	1,532	0	0	1,512	PAED	8/1/24		8/1/24		
	CC			RW Sup	179	179	0	0	175	RW Cert	5/1/25		5/1/25		
	123			Con Sup	2,260	2,260	0	0	2,150	RTL	8/1/25		8/1/25		
			Rehabilitate pavement and upgrade facilities to Americans	RW Cap	25	25	0	0	65	Begin	2/18/26		2/18/26		
			with Disabilities Act (ADA) standards.	Con Cap	9,122	9,122	<u>0</u>	<u>0</u>	<u>9,100</u>	End Const			2/15/27		
				Total	14,237	14,237	890	890	14,035						
278		ALA 92 CAPM	In Hayward, from west of San Mateo Hayward Bay Bridge	PAED	1,413	1,413	1,381	1,381	1,381	Baseline				0	
	2031T		Toll Station to Santa Clara Street.	PSE	2,767	2,767	271	271	3,175	PAED	1/2/24	2/13/24			
	ALA			RW Sup	135	135	2	2	337	RW Cert	4/1/25		5/19/25		
	92			Con Sup	3,335	3,335	0	0	3,937	RTL	6/2/25		6/2/25		
			Rehabilitate pavement and upgrade facilities to Americans with Disabilities Act (ADA) standards.	RW Cap	246	246	0	0	160	Begin	1/2/26		1/2/26		
			with Disabilities Act (ADA) staffdalus.	Con Cap	<u>22,870</u>	22,870	<u>0</u>	<u>0</u>	22,870	End Const			1/4/27		
				Total	30,766	30,766	1,654	1,654	31,860						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	•	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
279		CAPM CC-242	In Concord, from Route 680 to Route 4.	PAED	1,505	1,505	880	880	880	Baseline				0	
	2032F			PSE	3,150	3,150	0	0	2,100	PAED	4/3/24	6/28/24			
	CC			RW Sup	189	189	0	0	182	RW Cert	1/2/26		1/2/26		
	242			Con Sup	4,126	4,126	0	0	2,688	RTL	2/2/26		2/2/26		
			Rehabilitate pavement, upgrade facilities to Americans with	RW Cap	25	25	0	0	60	Begin	8/20/26		8/20/26		
			Disabilities Act (ADA) standards, construct Maintenance Vehicle Pullouts (MVPs), upgrade guardrail, and install	Con Cap	33,591	33,591	<u>0</u>	0	33,591	End Const			9/1/28		
			lighting.	Total	42,586	42,586	880	880	39,501						
280		04-CC-680-PM RO,O/R7,7; CAPM I-	In San Ramon and Danville, from Alcosta Boulevard to north	PAED	1,959	1,959	2,009	2,009		Baseline				0	
	2032P	680	of Diable Neau.	PSE	3,390	3,390	70	70	3,346	PAED	1/18/24	4/18/24			
	CC			RW Sup	224	224	1	1	224	RW Cert	4/1/25		4/1/25		
	680		Debelijitete was was de was de was de in ander it en de was de	Con Sup	3,929	3,929	0	0	3,914	RTL	6/2/25		6/2/25		
			Rehabilitate pavement, upgrade guardrail, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	RW Cap	60	60	0	0	60	Begin	1/2/26		1/2/26		
			identified to / interroduce with Broadmittee / fet (/ 12/ ) etailida.	Con Cap	33,477	33,477	0	0	28,937	End Const			4/1/27		
00.4			N	Total	43,039	43,039	2,080	2,080	38,490						
281			Near Jenner, from south of Russian Gulch Bridge to 2.5 miles south of Fort Ross Road.	PAED	1,313	1,313	1,217	1,217	1,217	Baseline				0	
			miles south of Fort Ross Road.	PSE	2,000	2,000	39	39		PAED	3/1/24	5/10/24			
				RW Sup	21	21	0	0		RW Cert	1/2/26		12/31/25		
			Rehabilitate pavement and upgrade guardrail.	Con Sup	2,214	2,214	0	0	2,174	RTL	1/2/26		1/2/26		
			Renabilitate pavernent and upgrade guardrali.	RW Cap	20	20	0	0		Begin	9/1/26		9/1/26		
				Con Cap	<u>10,435</u>	<u>10,435</u>	0	0	<u>10,435</u>	End Const			6/1/28		
282	2 04	CC-4 CAPM	In and near Antioch and Brentwood, from Hillcrest Avenue to	Total	16,003	16,003	1,256	1,256	15,931						
202	2033N	HILLCREST OC TO	Byron Highway.	PAED	2,663	2,663	1,419	1,419	1,419	Baseline	0/4.4/0.4	0/00/04		0	
	CC	BYRON HWY	, , ,	PSE	3,520	3,520	0	0	3,366	PAED RW Cert	6/14/24	6/30/24	E/4/0E		
	4			RW Sup	<b>228</b> 4,534	228 4,534	0	0	201	RTL RTL	5/1/25		5/1/25		
	7		Rehabilitate pavement and drainage systems, and upgrade	Con Sup RW Cap	234	234	0	0	3,219 50	Begin	6/2/25 1/15/26		6/2/25 1/15/26		
			facilities to Americans with Disabilities Act (ADA) standards.	Con Cap	32,075	32.075	0	0	30,385	End Const	1/15/20		11/30/27		
				Total	43.254	43,254	1,419	1,419	38,640	End Const			11/30/27		
				Total	40,204	43,234	1,419	1,419	30,040						
283		CAPM	In and near Corte Madera, Larkspur, and San Rafael, from north of Nellen Avenue Undercrossing to south of Miller	PAED	1,845	1,845	1,805	1,805	1,805	Baseline				0	
	2035D		Creek Road.	PSE	3,207	3,207	0	0		PAED	5/1/24	6/6/24			
	MRN			RW Sup	217	217	0	0	190	RW Cert	5/1/25		5/1/25		
	101			Con Sup	4,132	4,132	0	0	4,125	RTL	6/1/25		6/1/25		
			Rehabilitate pavement and drainage systems, upgrade guardrail, and upgrade facilities to Americans with	RW Cap	60	60	0	0		Begin	6/1/26		6/1/26		
			Disabilities Act (ADA) standards.	Con Cap	21,571	21,571	0	0	21,571	End Const			3/1/28		
			,	Total	31,032	31,032	1,805	1,805	31,503						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 284	District PPNO County Route 04 2095C ALA 24	Title TMS Equipment Rehab	Location and Type of Work In Alameda, Contra Costa, Solano, and Sonoma Counties, on Routes 4, 13, 24, 37, 80, 84, 92, 101, 160, 238, 242, 580, 680, 780, and 880 at various locations.  Replace technology components of Transportation Management System (TMS) elements.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap	Approved Budget (\$1,000s) 1,649 0 0 2,563 350 20,120	SHOPP Budget (\$1,000s) 1,649 0 0 2,563 350 20,120	Total Expended (\$1,000s) 870 0 0 0 0 0 0	SHOPP Expended (\$1,000s) 870 0 0 0	EAC (\$1,000s) 870 3,609 66 2,396 43 20,120	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 4/22/24 5/23/25 6/20/25 12/12/25	Actual Finish Date 4/29/24	Current Finish Date 5/23/25 6/20/25 2/19/26 8/20/27	Award Amount (\$1,000s)	CAPs
			,	Total	24,682	24,682	870	870	27,104						
285	04 2804D CC 680		In and near Concord and Pleasant Hill, from Route 242 to Solano County line.  Rehabilitate pavement, upgrade drainage systems, install lighting, construct concrete barrier, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,771 3,530 325 4,759 766 30,874 43,025	2,771 3,530 325 4,759 766 30.874 43,025	1,264 0 0 0 0 0 0 0 0 1,264	1,264 0 0 0 0 0 0 0 0 1,264	3,209 3,348 391 4,855 10 28,212 40,025	Baseline PAED RW Cert RTL Begin End Const	9/9/24 4/1/26 5/1/26 11/2/26		9/9/24 4/1/26 5/1/26 11/2/26 5/1/28	0	
286	04 2804G NAP 29	CAPM SR 29	In and near American Canyon, from Solano County line to Napa River Bridge.  Rehabilitate pavement and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,721 2,627 630 2,966 90 18,911 26,945	1,721 2,627 630 2,966 90 18,911 26,945	1,486 0 0 0 0 0 0 0 0 1,486	1,486 0 0 0 0 0 0 0 0	1,486 2,282 614 4,699 108 22,480 31,669	Baseline PAED RW Cert RTL Begin End Const	2/23/24 5/1/25 6/2/25 1/5/26	6/28/24	5/1/25 6/6/25 1/5/26 1/4/28	0	
287	04 2804N ALA 580	Bridge Health - Broadway-Richmond Blvd UC		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	649 1,359 54 1,218 6 6.726 10,012	649 1,359 54 1,218 6 6,726 10,012	340 0 0 0 0 0 0 2 340	340 0 0 0 0 0 0 0 340	828 1,556 72 1,202 0 6,726 10,384	Baseline PAED RW Cert RTL Begin End Const	8/26/24 7/31/25 9/29/25 2/20/26		8/26/24 7/31/25 9/29/25 2/20/26 12/1/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

		District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
		Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
2	288	04	Pavement CAPM from Route 101/680	In San Jose, from Route 680 to Route 87.	PAED	1,199	1,199	1,198	1,198	1,198	Baseline				24,981	
		2904H	to Route 87		PSE	2,568	2,568	2,519	2,519	2,519	PAED	3/1/22	5/5/22			
		SCL	to reduce or		RW Sup	20	20	18	18	36	RW Cert	4/13/23	6/27/23			
		280			Con Sup	2,946	2,946	21	21	2,517	RTL	5/1/23	6/28/23			
				Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, rehabilitate drainage	RW Cap	60	60	0	0	0	Begin	11/20/23	5/17/24			
				systems, and upgrade quardrail and Transportation	Con Cap	24,981	24,981	0	<u>0</u>	24,981	End Const			11/29/25		
				Management System (TMS) elements. This project will extend the pavement service life and improve ride quality.	Total	31,774	31,774	3,756	3,756	31,251						
2	289			In the City and County of San Francisco, from San Mateo	PAED	2,594	2,594	2,337	2,337	2,337	Baseline				0	
				County line to Market Street.	PSE	4,500	4,500	1,986	1,986	4,504	PAED	11/1/22	6/15/23			
					RW Sup	223	223	11	11	201	RW Cert	1/2/24		1/6/25		
					Con Sup	0	0	0	0	6,826	RTL	2/1/24		1/15/25		
				Rehabilitate roadway, upgrade signs, concrete barrier, and	RW Cap	250	250	0	0	250	Begin	10/1/24		11/1/25		
				Transportation Management System (TMS) elements, rehabilitate drainage, and upgrade facilities to Americans	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>45,556</u>	End Const			9/1/27		
				with Disabilities Act (ADA) standards. (G13 Contingency).	Total	7,567	7,567	4,334	4,334	59,674						
2	290	04	MARIN SR 131,	In and near Tiburon, from Route 101 to Main Street (PM	PAED	2,612	2,612	2,584	2,584	2,584	Baseline				0	
		2904N	CAPM	0.0/4.392).	PSE	4,226	4,226	172	172	4,460	PAED	10/3/22	2/6/24			
		MRN			RW Sup	158	158	19	19	369	RW Cert	1/2/24		11/25/25		
		131			Con Sup	3,341	3,341	0	0	4,151	RTL	2/5/24		11/26/25		
				Rehabilitate pavement, upgrade guardrail, rehabilitate drainage systems, upgrade facilities to Americans with	RW Cap	611	611	3	3	564	Begin	7/25/24		5/27/26		
				Disabilities Act (ADA) standards, and construct Class 2 and Class 4 bikeways as complete streets elements.	Con Cap Total	<u>12,762</u> 23,710	<u>12,762</u> 23,710	<u>0</u> 2,778	<u>0</u> 2,778	<u>10,421</u> 22,549	End Const			5/27/27		
2	291	04	SON-12 CAPM	In Santa Rosa, from east of Brigham Avenue Undercrossing to Fourth Street.	PAED	893	893	887	887	989	Baseline				0	
		2905A		to rountin Street.	PSE	1,625	1,625	0	0	1,509	PAED	7/27/24		9/27/24		
		SON			RW Sup	184	184	0	0	1,018	RW Cert	2/27/26		2/27/26		
		12		Debakilitata navament and ducinous sustains and	Con Sup	1,492	1,492	0		1,505	RTL	3/2/26		3/2/26		
				Rehabilitate pavement and drainage systems, upgrade guardrail, and upgrade facilities to Americans with	RW Cap	124	124	0		507	Begin	9/2/26		9/2/26		
				Disabilities Act (ADA) standards.	Con Cap	<u>7,508</u>	<u>7,508</u>	<u>0</u>	<u>0</u>	2,705	End Const			11/26/27		
					Total	11,826	11,826	887	887	8,233						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
292	04	Landscape and	Near Fairfield, at Suisun Creek Bridge No23-0007.	PAED	0	0	0	0	0	Baseline				610	
	2905C	Biological Mitigation		PSE	320	320	320	320	320	PAED		3/11/19			
	SOL			RW Sup	20	20	10	10	23	RW Cert		5/5/22			
	80			Con Sup	725	725	174	174	750	RTL		6/22/22			
			Landscape and biological mitigation for EA 4G872.	RW Cap	270	270	96	96	96	Begin		1/13/23			
				Con Cap	<u>610</u>	610	<u>307</u>	<u>307</u>	610	End Const			12/31/27		
				Total	1,945	1,945	907	907	1,799						
293			IN ALAMEDA AND CONTRA COSTA COUNTIES AT	PAED	0	0	0	0	895	Baseline				213,061	
			SUNOL AND IN SAN RAMON BETWEEN 0.4 MILE SOUTH	PSE	0	0	113	0	113	PAED					
			OF CALAVERAS ROAD UNDERCROSSING AND 0.9 MILE NORTH OF ALCOSTA BLVD.OVERCROSSING	RW Sup	0	0	0	0	0	RW Cert		10/8/21			
			NORTH OF ALGOOTA BEVB. OVEROROGORING	Con Sup	22,926	6,608	7,086	726	15,082	RTL		10/29/21			
				RW Cap	0	0	0	0	0	Begin		12/30/22			
			CONSTRUCT EXPRESS LANES AND REHABILITATE	Con Cap	214,685	70,606	96,876	32,086	213,061	End Const			12/31/26		
			ROADWAY.	Total	237,611	77,214	104,075	32,812	229,151						
					201,011	,	101,010	02,012	220,101						
294	04	Minor Rehab - CAPM	In the City and County of San Francisco, from Holloway	PAED	1,153	1,153	1,000	1,000	1,000	Baseline				0	
	2906C	001	Avenue to Lincoln Way; also at the intersection of California	PSE	2,391	2,391	1,231	1,231	1,912	PAED	12/1/23	4/21/23			
	SF		Street and Park Presidio Boulevard (PM 5.75).	RW Sup	170	170	57	57	133	RW Cert	8/23/24		10/29/24		
	1			Con Sup	2,429	2,429	0	0	2,156	RTL	9/2/24		11/15/24		
				RW Cap	278	278	0	0	200	Begin	6/2/25		6/16/25		
			Rehabilitate pavement and upgrade facilities to Americans	Con Cap	22,678	22,678	<u>0</u>	0	16,378	End Const			6/1/27		
			with Disabilities Act (ADA) standards.	Total	29,099	29,099	2,288	2,288	21,779						
					·	·	·	·	·						
295	04		In Larkspur, at Corte Madera Creek Bridge No 27-0008K.	PAED	955	955	883	883	883	Baseline				0	
	2906F			PSE	1,826	1,826	0	0	2,089	PAED	4/1/24	5/7/24			
	MRN			RW Sup	113	113	0	0	55	RW Cert	9/15/25		9/15/25		
	101			Con Sup	2,130	2,130	0	0	2,212	RTL	10/10/25		10/10/25		
			Patch deck spalls, replace joint seal, treat bridge deck with methacrylate and overlay with polyester concrete, place	RW Cap	91	91	3	3	46	Begin	3/24/26		3/24/26		
			galvanic anode jacket system around columns, and build up	Con Cap	<u>2,696</u>	2,696	<u>0</u>	<u>0</u>	2,320	End Const			1/25/27		
			bridge approaches.	Total	7,811	7,811	886	886	7,605						
296	04	Son 1 Drainage System Restoration	Near Sea Ranch, from north of Moonraker Road to north of Leeward Spur, at various locations.	PAED	829	829	796	796	1,648	Baseline				0	
	2907A	Gystein Nestorallon	Leeward opur, at various locations.	PSE	1,361	1,361	0	0	1,329	PAED	9/30/24		9/30/24		
	SON			RW Sup	495	495	0	0	984	RW Cert	2/13/26		3/2/26		
	1			Con Sup	1,710	1,710	0	0	1,672	RTL	3/30/26		3/30/26		
			Rehabilitate drainage systems.	RW Cap	796	796	0	0	718	Begin	7/24/26		11/2/26		
				Con Cap	4,286	4,286	0	0	0	End Const			12/30/27		
				Total	9,477	9,477	796	796	6,351						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
297	04	Scotts Corner Separation	Near Pleasanton, at Scotts Corner Separation 68/84 Bridge No 33-0352.	PAED	603	603	0	0	495	Baseline				0	
	2910A	Separation	NO 33-0332.	PSE	1,000	1,000	0	0	480	PAED	10/1/25		10/1/25		
	ALA			RW Sup	34	34	0	0	56	RW Cert	2/3/27		3/15/27		
	680			Con Sup	916	916	0	0	239	RTL	4/5/27		4/5/27		
			Overlay bridge deck with polyester concrete.	RW Cap	10	10	0	0	10	Begin	10/5/27		9/15/27		
				Con Cap	<u>1,928</u>	<u>1,928</u>	<u>0</u>	0	2,731	End Const			10/5/28		
				Total	4,491	4,491	0	0	4,011						
298	04	Foothill-Davenport	In Oakland, at Foothill Boulevard Undercrossing Bridge No	PAED	1,472	1,472	0	0	1,562	Baseline				0	
	2910D	Seismic Retrofit	33-0334K; also at Davenport Avenue Undercrossing Bridge No 33-0343.	PSE	2,584	2,584	0	0	1,596	PAED	1/2/26		1/2/26		
	ALA		100 00-0040.	RW Sup	61	61	0	0	0	RW Cert	10/1/27		1/23/32		
	580			Con Sup	3,723	3,723	0	0	2,315	RTL	12/1/27		12/1/27		
			Deides sciencia restaustion	RW Cap	10	10	0	0	10	Begin	6/1/28		6/1/28		
			Bridge seismic restoration.	Con Cap	<u>7,864</u>	<u>7,864</u>	<u>0</u>	<u>0</u>	3,639	End Const			6/1/29		
				Total	15,714	15,714	0	0	9,122						
299			In Oakland, at Park Boulevard Overcrossing Bridge No 33-	PAED	1,620	1,620	0	0	1,577	Baseline					
			0159; also at Broadway Terrace Undercrossing Bridge No 33-0162.	PSE	3,610	3,610	0	0	2,764	PAED	1/2/26		1/2/26		
			00 0 102.	RW Sup	240	240	0	0	167	RW Cert	8/2/27		8/2/27		
				Con Sup	6,130	6,130	0	0	2,658	RTL	10/1/27		10/1/27		
			Seismic retrofit one bridge and replace one bridge.	RW Cap	60	60	0	0	50	Begin	4/3/28		4/3/28		
				Con Cap	23,348	23,348	<u>0</u>	<u>0</u>	<u>3,975</u>	End Const			4/2/29		
				Total	35,008	35,008	0	0	11,191						
300	04	TMS/CCTV Lifecycle	In San Francisco, Marin, Napa, Santa Clara, San Mateo, and	PAED	1,767	1,767	774	774	774	Baseline				0	
	2910J	Replacement	Sonoma Counties, on Routes 1, 37, 82, 84, 87, 92, 116, 121,	PSE	4,266	4,266	1,114	1,114	4,069	PAED	6/1/23	6/30/23			
	MRN		152, 237, 680, 880, 17, 80, 85, 101, 280, 380, and 580 at various locations.	RW Sup	34	34	6	6	41	RW Cert	11/4/24		11/4/24		
	101		various locations.	Con Sup	5,761	5,761	0	0	5,181	RTL	11/20/24		11/20/24		
				RW Cap	10	10	0	0	0	Begin	7/31/25		7/31/25		
			Replace technology components of Transportation	Con Cap	27,048	27,048	<u>0</u>	0	29,700	End Const			9/29/27		
			Management System (TMS) elements.	Total	38,886	38,886	1,894	1,894	39,765						
301	04	Marin Hwy 1	Near Stinson Beach, Point Reyes, and Tomales, from north	PAED	4,000	4,000	3,984	3,984	3,984	Baseline					
	2910M	Combined Culvert replacement	of Calle Del Arroyo to south of Tomales Petaluma Road at various locations.	PSE	3,960	3,960	306	306	4,277	PAED	8/31/22	11/30/23			
	MRN	. op. doornom	Tarious issuedits.	RW Sup	1,360	1,360	49	49	1,459	RW Cert	4/15/24		11/12/25		
	1			Con Sup	4,530	4,530	0	0	2,560	RTL	5/13/24		11/14/25		
			Pohabilitata drainaga ayatama	RW Cap	1,729	1,729	18	18	1,657	Begin	2/7/25		7/3/26		
			Rehabilitate drainage systems.	Con Cap	14,129	14,129	0	<u>0</u>	9,301	End Const			4/24/29		
				Total	29,708	29,708	4,357	4,357	23,238						
										l					

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
302	04	End-of-life replacement of TMS	In Alameda and San Joaquin Counties, on Routes 13, 24, 61, 80, 84, 92, 123, 185, 205, 238, 260, 580, 680, 880, and	PAED		1,604	0	0	1,386	Baseline				0	
	2914F	field devices	980, at various routes.	PSE	2,019	2,019	0	0	651	PAED	1/2/26		1/2/26		
	ALA		ood, at railous routes.	RW Sup	436	436	0	0	373	RW Cert	5/3/27		5/2/27		
	580			Con Sup	3,509	3,509	0	0	255	RTL	6/1/27		6/1/27		
			Upgrade Transportation Management System (TMS)	RW Cap	48	48	0	0	48	Begin	11/1/27		12/13/27		
			elements.	Con Cap	10,831	<u>10,831</u>	<u>0</u>	<u>0</u>	<u>8,873</u>	End Const			10/30/28		
				Total	18,447	18,447	0	0	11,586						
303	04		Near Saratoga, at Saratoga Creek Bridge No 37-0074.		0	0	0			Deseller					
303	2914W		Near Saratoga, at Saratoga Creek Bridge No 37-0074.	PAED	0	0	0	0		Baseline		4/00/00		0	
	SCL			PSE		100	84	84	106	PAED		1/28/20			
	9			RW Sup	0	0	0	0	0	RW Cert		1/18/24			
	9		Mitigation project for the property of ancits plant actablishment	Con Sup		275	0	0	269	RTL		1/29/24			
			Mitigation project for two years of onsite plant establishment period and plant monitoring for project EA 3G630.	RW Cap	0	0	0	0	0	Begin			6/2/25		
			position and plant mountaining for project 27 to 5000.	Con Cap		<u>125</u>	0	0	<u>125</u>	End Const			11/15/27		
				Total	500	500	84	84	500						
304	04		In the cities of Alameda and Oakland, at the Posey Tube No			3,748	589	500	2 572	Baseline				0	
304	2919C		33-0106R (PM R1.1R/R1.8R) and Webster Tube No 33-	PAED	0.706	•	0	589	3,572	PAED	9/30/25		0/20/25	U	
	ALA		0106L (PM R1.1L/R1.9L).	PSE	8,706	8,706		0	8,316				9/30/25		
	260			RW Sup	25	25	0		24	RW Cert	6/5/26		6/5/26		
	200		Improve ventilation by installing jet fans.	Con Sup	9,191	9,191	0	0	_	RTL	6/15/26		6/15/26		
			improve vertiliation by installing jet lans.	RW Cap	11	11	0		67.206	Begin	11/30/26		11/30/26 12/30/28		
				Con Cap Total	37,348 59,029	<u>37,348</u> 59,029	<u>0</u> 589	<u>0</u> 589	67,396 88,559	End Const			12/30/20		
305				PAED	09,029	09,029	0	0	00,009	Baseline				7,500	
				PSE	0	0	0	0	0	PAED				7,500	
				RW Sup	200	200	44	44	44	RW Cert					
				Con Sup	200	3,420	2,601	2,601	2,581	RTL					
				RW Cap	0	0, .20	0	0	2,001	Begin		3/10/23			
				Con Cap		11,400	<u>8,107</u>	8,107	11,400	End Const		0/10/20	10/15/24		
				Total	15,020	15,020	10,752	10,752	14,025						
306	04		Near Calistoga, at 1.6 miles north of Tubbs Lane.	PAED	0	0	0	0		Baseline				924	
	2923E		•	PSE	0	0	0	0		PAED				024	
	NAP			RW Sup		18	0	0	0	RW Cert					
	29			Con Sup		245	26	26	249	RTL					
			Remove debris and install Double Twisted Wire Mesh	RW Cap	30	30	0	0	0	Begin		2/27/24			
			(DTWM) system to control rockfall. This project will utilize the	Con Cap		<u>894</u>	0	0	<u>894</u>	End Const			10/15/24		
			Emergency Limited Bid contract method.	Total	1,187	1,187	26	26	1,143						
					,	,			,						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	Distri PPN Coun No. Rout	dy	L	ocation and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
3	307 04	DO	N	Near Hamlet, at 2.4 miles south of Tomales-Petaluma Road.	PAED	0	0	0	0		Baseline				992	
	2924	3			PSE	0	0	0	0		PAED					
	MRN	l			RW Sup	15	15	0	0	0	RW Cert					
	1				Con Sup	360	360	27	27	350	RTL					
				Repair roadway slipout and embankment, install retaining wall, and place rock slope protection. This project will utilize the Emergency Limited Bid contract method.	RW Cap	60	60	0	0	0	Begin		2/26/24			
					Con Cap	992	992	<u>126</u>	<u>126</u>	992	End Const			7/15/24		
					Total	1,427	1,427	153	153	1,342						
3	308 04	DO		Near Calistoga, from 1.9 to 5.6 miles east of Wragg Canyon Road.	PAED	0	0	0	0		Baseline				5,750	
	2925		٢		PSE	0	0	0	0		PAED					
	NAF				RW Sup	116	116	0	0	0	RW Cert					
	128				Con Sup	1,644	1,644	338	338	1,561	RTL					
				Repair roadway embankment, side slope, and drainage system. This project will utilize the Emergency Limited Bid contract method.	RW Cap	100	100	0	0		Begin		2/26/24			
					Con Cap	<u>5,750</u>	<u>5,750</u>	<u>0</u>	<u>0</u>	<u>5,750</u>	End Const			11/30/24		
					Total	7,610	7,610	338	338	7,311						
3	309 04	DO .	l)	n Palo Alto, at 1.2 miles south of Alpine Road.	PAED	0	0	0	0		Baseline				500	
	29251				PSE	0	0	0	0		PAED					
	SCL				RW Sup	0	0	0	0							
	35		-	Non-independent of the land of the control of the c	Con Sup	150	150	40	40	39	RTL					
				Repair damaged pavement, sinkhole, and slope mbankment.	RW Cap	0	0	0	0		Begin		3/18/24	0/00/04		
			_		Con Cap	<u>500</u> 650	<u>500</u> 650	<u>0</u> 40	<u>0</u> 40		End Const			9/30/24		
3	310 04	DO		Near Saratoga, at 1.0 mile north of Redwood Gulch Road.	Total	0	050	0	0	539	Baseline				1,300	
Ì	2926		·	Total Salatoga, at 1.0 mile floriti of realition Outer Real	PSE	0	0	0	0		PAED				1,300	
	SCL				RW Sup	0	0	0	0	0						
	9				Con Sup	1,084	1,084	290	290	290	RTL					
			F	Remove debris and stabilize slope embankment.	RW Cap	0	0	0	0	0	Begin		3/7/24			
				·	Con Cap	4.914	4,914	1,217	1.217	4,914	End Const			8/30/24		
					Total	5,998	5,998	1,507	1,507	5,204						
	311 04	DO		Near Timber Cove, at the District 4 Fort Ross Maintenance Station (21265 Shoreline Highway).	PAED	0	0	0	0		Baseline				925	
	2926		S		PSE	0	0	0	0		PAED					
	SON				RW Sup	0	0	0								
	1				Con Sup	275	275	132			RTL					
			F	Replace septic system and repair building.	RW Cap	0	0	0	0		J		5/8/24			
					Con Cap	<u>925</u>	<u>925</u>	<u>150</u>	<u>150</u>	<u>925</u>	End Const			7/23/24		
					Total	1,200	1,200	282	282	1,056	l					

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
Na	County	Tialo	Location and Type of Work	Phase	Budget (\$1,000s)	Budget (\$1,000s)	Expended (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Finish Date	Finish Date	Finish Date	Amount (\$1,000s)	CAPs
<b>No</b> . 312	Route 04	Title DO	Near Tomales, at 1.4 miles south of Tomales-Petaluma	PAED	0	0	0	0	(+1,000)	Baseline			24.0	1,700	CAPS
	2926K		Road.	PSE	0	0	0	0		PAED					
	MRN			RW Sup	0	0	0	0	0	RW Cert					
	1			Con Sup		250	196	196	183	RTL					
			Remove debris, repair slope, and clean and repair drainage	RW Cap	0	0	0	0	0	Begin		3/20/24			
			system.	Con Cap		<u>1,700</u>	<u>93</u>	<u>93</u>	<u>1,700</u>	End Const			7/31/24		
				Total	1,950	1,950	289	289	1,883						
313			Near Timber Cove, at 1.8 miles north of Pacific View Drive.	PAED	0	0	0	0		Baseline				5,740	
				PSE	0	0	0	0		PAED					
				RW Sup	20	20	56	56	54	RW Cert					
				Con Sup		1,720	441	441	423	RTL					
			Remove debris, repair slope and roadway, and construct new retaining wall.	RW Cap	60	60	0	0	0	Begin		3/20/24			
			Now rotaling wall.	Con Cap	7.540	<u>5,740</u>	<u>452</u>	<u>452</u>	<u>5,740</u>	End Const			8/19/25		
				Total	7,540	7,540	949	949	6,217						
314	04	82 CAPM & ADA	IN SANTA CLARA COUNTY, IN SUNNYVALE,MOUNTAIN VIEW, LOS ALTOS, AND PALO ALTO FROM	PAED	2,518	2,518	2,511	2,511	2,511	Baseline				30,852	
	2926X SCL		KNICKERBOCKER DR. TO SAN MATEO COUNTY LINE.	PSE	5,061	4,441	4,810	4,284	4,810	PAED					
	082		UPGRADE PEDESTRIAN FACILITIES ADA COMPLAINT	RW Sup	805	805	791	791	791	RW Cert		4/00/00			
	002		AND REHABILITATE PAVEMENT.	Con Sup RW Cap	4,478 1,974	3,983 1,974	2,037 409	1,778 409	6,019 0	RTL Begin		1/23/23 9/13/23			
				Con Cap	30,852	28,223	8,009	7,322	<u>30,852</u>	End Const		9/13/23	9/23/25		
			PRESERVE AND EXTEND LIFE OF EXISTING PAVEMENT & IMPROVEMENT.	Total	45,688	41,944	18,567	17,095	44,983	Liid Collst			9/23/23		
			& IMPROVEMENT.	Total	43,000	41,044	10,507	17,033	44,303						
315	04		Near Muir Beach, at 1.7 miles north of Muir Beach Overlook.	PAED	0	0	0	0	0	Baseline				980	
	2927A			PSE	0	0	0	0	0	PAED					
	MRN			RW Sup	15	15	7	7	7	RW Cert					
	1			Con Sup		297	179	179	158	RTL					
			Repair damaged drainage system and pavement and reconstruct and stabilize slope embankment.	RW Cap	60	60	0	0	0	Begin		3/26/24			
			reconstruct and stabilize slope embalikment.	Con Cap		<u>980</u>	<u>0</u>	<u>0</u>	<u>980</u>	End Const			7/29/24		
				Total	1,352	1,352	186	186	1,145						
316	04	DO	Near Saratoga, from 0.4 mile south to 0.6 mile north of	PAED	0	0	0	0		Baseline				2,150	
	2927E		Sanborn Road.	PSE	0	0	0	0		PAED				2,.30	
	SCL			RW Sup	20	20	5	5	5	RW Cert					
	9			Con Sup		640	104	104	103	RTL					
			Repair slope, pavement, and drainage system.	RW Cap	50	50	0	0	0	Begin		4/11/24			
				Con Cap		2,150	<u>0</u>	<u>0</u>	2,150	End Const			7/17/24		
				Total	2,860	2,860	109	109	2,258						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
317	04	BRIDGE DECK	In Vallejo, at Napa RIver Bridge No 23-0064.	PAED	139	136	135	135	135	Baseline				6,149	
	8195B	PROGRAM		PSE	1,944	1,930	1,406	1,406	1,406	PAED	11/30/21	2/3/23			
	SOL			RW Sup	68	68	9	9	63	RW Cert	5/19/23	6/12/23			
	37			Con Sup	3,530	3,530	219	219	3,452	RTL	6/16/23	6/26/23			
			Apply polyester concrete overlay to bridge deck, replace joint	RW Cap	0	0	0	0	0	Begin	9/22/23	4/3/24			
			seals, and cold plane asphalt concrete pavement on bridge approaches and departure slabs. (Bridge Deck	Con Cap	<u>6,149</u>	6,149	<u>530</u>	<u>530</u>	6,149	End Const			12/20/24		
			Preservation).	Total	11,830	11,813	2,299	2,299	11,205						

### District 05

	District PPNO County			_	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)		Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	
<b>No</b> . 318	Route 05	Title Toro Creek Bridge	Location and Type of Work In Morro Bay, at Toro Creek Bridge No49-0068R.	Phase	2,343	2,343	1,697	1,697	1,697	Milestone Baseline	Date	Date	Date	6,613	CAPs
0.0	0072	replacement	in mone Bay, at 1010 cross Briage No 10 cocord	PAED PSE	2,343	2,343	2,101	2,101	2,101	PAED		6/26/18		0,013	
	SLO			RW Sup	2,300	275	2,101	244	281	RW Cert		10/12/20			
	1			Con Sup	2,804	2,804	2,128		2,701	RTL		10/12/20			
	•		Replace bridge.	RW Cap	4,321	4,321	2,393		3,291	Begin		4/1/21			
				Con Cap	6,613	6,613	5,875		6,613	End Const		7/1/21	8/8/25		
				Total	18,656	18,656	14,438		16,684	Lina donior			0/0/20		
319	05	Old Creek Bridge	Near Morro Bay, at Old Creek Bridge No 49-0070R.	PAED	2.187	2.187	1.775		1,775	Baseline				9,331	
0.0	0072A	replacement	rical mene bay, at old cross bridge to to corott.	PSE	1,900	1,900	1,751	1,775	1,773	PAED		5/15/18		9,551	
	SLO			RW Sup	200	200	1,731		123	RW Cert		3/9/21			
	1			Con Sup	3,163	3,163	2,316		2,997	RTL		4/14/21			
			Replace bridge.	RW Cap	450	450	278		275	Begin		11/18/21			
			, ,	Con Cap	9,331	9,331	8,352		9,331	End Const		11/10/21	9/3/24		
				Total	17,231	17,231	14,578		16,252	Liid Ooriot			O/O/E4		
320	05	Trout Creek	Near Santa Margarita, at Trout Creek Bridge.	PAED	0	0	0		0	Baseline				1	
	0072E	Biological Monitoring		PSE	0	0	0	0	0	PAED		10/31/17			
	SLO			RW Sup	0	0	0	0	0	RW Cert		10,01,11			
	58			Con Sup	40	40	1	1	43	RTL	7/1/23				
			Environmental mitigation (biological monitoring) for project	RW Cap	9	9	0	0	9	Begin	10/26/23	7/17/20			
			EA 0L723.	Con Cap	<u>0</u>	<u>0</u>	0	<u>0</u>	-	End Const			10/26/28		
				Total	49	49	1	1	92						
							•	•							

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 321	District PPNO County Route 05 0335 SB 192	<b>Title</b> Arroyo Paredon Landscape Mitigation Planting	Location and Type of Work Near Carpinteria, at Arroyo Parida Creek Bridge No 51-113.  Environmental mitigation for emergency bridge replacement project EA 1J670.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 3 5,146 692 600 381 245 7,067	SHOPP Budget (\$1,000s) 3 5,146 692 600 381 245 7,067	Total Expended (\$1,000s) 963 4,706 446 153 315 204 6,787	SHOPP Expended (\$1,000s) 963 4,706 446 153 312 204 6,784	EAC (\$1,000s)  963  4,706  484  567  326  300  7,346	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date	Actual Finish Date 6/29/09 10/24/19 3/12/20 12/18/20	Current Finish Date	Award Amount (\$1,000s) 245	CAPs
322	05 2386 SB 217	San Jose Creek Bridge Replacement	Near Goleta, from 0.1 mile south to 0.4 mile north of San Jose Creek Bridge No 51-0217.  Replace bridge with new structure which meets current standards and provides shoulders for disabled vehicles, maintenance workers, pedestrians and bicycles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,887 3,459 156 7,282 833 34,538 50,155	3,887 3,459 156 6,782 833 30.038 45,155	3,847 3,076 106 2,615 158 8,697 18,499	3,847 3,076 106 2,596 158 8,697 18,480	3,847 3,076 168 6,617 545 33,265 47,518	Baseline PAED RW Cert RTL Begin End Const	9/3/20 4/8/22 4/28/22 1/18/23	1/28/21 9/3/20 7/25/22 8/19/22 2/21/23	12/8/27	30,038	
323				PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,710 2,130 90 1,810 200 4,374 10,314	1,710 2,130 90 1,810 200 4,374 10,314	1,690 1,696 54 1,237 25 3,623 8,325	1,690 1,696 54 1,237 25 3,623 8,325	1,690 1,696 72 <b>2,216</b> 29 4,374 10,077						
324	05 2426X SB 101		In Carpinteria, from Casitas Pass Overcrossing to 0.5 mile south of South Padaro Lane.  Environmental mitigation (biological monitoring) for EA 1C821.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <b>35</b> 7 <u>0</u> 42	0 0 0 35 7 0 42	0 0 0 1 1 0 2	0 0 0 1 1 0 2	0 0 0 35 7 0 42	Baseline PAED RW Cert RTL Begin End Const	7/10/23 9/14/23	5/17/23 6/2/23		0	
325			Near Summerland, from 0.2 mile north of Padaro Lane Overcrossing to 0.2 mile north of Sheffield Avenue.  Environmental mitigation (biological monitoring) for EA 1C823.		_	_	_	_	_	Baseline PAED RW Cert RTL Begin End Const	8/11/23		10/13/28	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No	•	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
32		Refugio Bridge	Near Goleta, from 0.6 mile south and 0.4 mile north of	PAED		3,610	3,366	3,366	3,366	Baseline		6/23/21		0	
	2448	Replacement	Refugio Road Undercrossing No 51-0215L/R and Canada del Refugio No 51-0030S.	PSE		6,630	4,657	4,657	5,028	PAED	2/5/21	2/5/21			
	SB		dei Refugio No 51-00305.	RW Sup		320	256	256	358	RW Cert	1/17/23	6/28/23			Schedule
	101			Con Sup		11,200	1	1	12,016	RTL	3/16/23	6/30/23			
				RW Cap	622	622	87	87	262	Begin	11/1/23		8/9/24		
			Replace two bridges and upgrade bridge railing on one bridge.	Con Cap		<u>53,852</u>	<u>0</u>	<u>0</u>	48,527	End Const			6/5/28		
			bridge.	Total	76,234	76,234	8,367	8,367	69,557						
	_														
32	7		In Los Alamos, from 0.3 mile south to 0.3 mile north of Route 101/135 Separation No 51-0073L/R; also on Route 135 (PM	PAED	0	0	0	0	0	Baseline				233	
			0.1 ).	PSE		380	134	134	134	PAED					
			,	RW Sup	0	0	0	0		RW Cert		3/26/21			
				Con Sup		240	7	7		RTL		3/25/22			
			Landscape mitigation for bridge replacement project EA 1F500.	RW Cap	0	0	0	0	0	Begin		1/24/24			
			11 300.	Con Cap		<u>233</u>	<u>0</u>	<u>0</u>		End Const			7/23/27		
				Total	853	853	141	141	745						
32	8	Nojogui Creek Bridge	Near Buellton, from 0.1 mile south of Nojogui Creek Bridge	PAED		1,266	912	912	912	Baseline				6,486	
	-	(51-0018) Railing	No 51-0018L/R to 0.3 mile south of Santa Rosa Road	PSE		1,789	1,685	1,685	1,685	PAED		8/17/18		0,400	
		Upgrade	Overcrossing.	RW Sup		211	88	88	178	RW Cert		2/19/20			
				Con Sup		2,018	1,801	1,801	2,513	RTL		3/20/20			
			Bridge rail replacement and widening.	RW Cap	99	99	79	79	84	Begin		9/21/20			
			3	Con Cap		<u>6,486</u>	4,807	4,807	6,486	End Const		0/2 1/20	9/30/25		
				Total	11,869	11,869	9,372	9,372	11,858	2.14 00.151			0/00/20		
		San Antonio river	Near Paso Robles, at San Antonio River Bridge No 44-	PAED	0	0	0	0	0	Baseline				0	
		post-construction	0141L/R.	PSE	0	0	0	0	0	PAED		9/7/18			
		biological monitoring		RW Sup	0	0	0	0	0	RW Cert					
				Con Sup		20	1	1	12	RTL	7/1/23				
			Environmental mitigation monitoring for project EA 1F820.	RW Cap	0	0	0	0	0	Begin	10/1/23				
				Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	End Const			7/31/26		
				Total	20	20	1	1	12						
	05		In and near Diame Deach from One in March Mark Di							D ::				40.000	
	05 2630		In and near Pismo Beach, from Gracia Way to North Pismo (Route 101/Route 1) Separation.	PAED		1,156	822	822	822	Baseline				13,020	
	SLO		(, i = = = = , , i = = = , , = = F = = = = ;	PSE		2,126	2,055	2,055	2,055	PAED	12/3/18	12/3/18			
	1			RW Sup		1,670	629	629	726	RW Cert	4/6/22	6/29/22			
			Unavada Americana with Disabilities Act (ADA) such remon	Con Sup	400	2,530	2,068	2,068	2,495	RTL	4/6/22	6/30/22			
			Upgrade Americans with Disabilities Act (ADA) curb ramps, cold plane pavement, place Rubberized Hot Mix Asphalt	RW Cap	468	468	143	143	143	Begin	8/23/22	1/20/23	7/4/05		
			(RHMA) pavement and widen shoulders and construct bike	Con Cap	00.070	<u>13,020</u>	11,530	11,530	13,020	End Const			7/1/25		
			lanes as complete streets elements. This project will extend	Total	20,970	20,970	17,247	17,247	19,261						
			pavement service life and improve ride quality and safety.												

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
331	05	San Jose Creek	In Goleta, from Route 217 to 0.3 mile north of San Jose	PAED	1,400	1,400	1,347	1,347	1,347	Baseline				21,691	
	2649	Bridge replacement	Creek Bridge No 51-0163L/R.	PSE	2,730	2,730	2,072	2,072	2,072	PAED	4/15/20	10/8/20			
	SB			RW Sup	72	72	35	35	86	RW Cert	6/28/21	2/14/22			
	101			Con Sup	4,405	4,405	2,210	2,210	4,616	RTL	9/28/21	6/28/22			
			Replace bridges.	RW Cap	168	168	61	61	71	Begin	6/10/22	4/4/23			
				Con Cap	21,692	21,692	<u>9,863</u>	9,863	21,692	End Const			11/30/27		
				Total	30,467	30,467	15,588	15,588	29,884						
332	05	Santa Maria River	Near Guadalupe, at the Santa Maria River Bridge No 49-	PAED	2,523	2,523	2,493	2,493	2,493	Baseline		3/25/21		0	
	2650	Bridge Replacement	0042; also in Santa Barbara County (PM 50.3/50.6).	PSE	4,818	4,818	3,912	3,912	5,809	PAED	12/9/20	12/9/20			Cost
	SLO			RW Sup	455	455	278	278	510	RW Cert	8/15/22		9/13/24		Schedule
	1			Con Sup	9,660	9,660	0	0	7,725	RTL	1/3/23		11/20/24		
			The bridge is scour critical and needs to be replaced. The	RW Cap	1,030	1,030	262	262	1,263	Begin	10/2/23		6/10/25		
			existing bridge will be used for traffic handling during construction and then demolished. The highway will need to	Con Cap	32,640	32,640	<u>0</u>	<u>0</u>	<u>38,447</u>	End Const			10/12/29		
			be realigned as a result of the new bridge location. The new bridge will provide standard lane and shoulder widths and include a protected walkway.	Total	51,126	51,126	6,945	6,945	56,247						
333	05	San Lorenzo River Bridge and Kings	Near Boulder Creek, at San Lorenzo River Bridge No 36- 0052 and Kings Creek Bridge No 36-0054 (PM 15.49).	PAED	2,692	2,692	2,262	2,262	2,262	Baseline				0	
	2655	Creek Bridge	0032 and Kings Oreck Bridge No 30-3034 (FW 13.43).	PSE	3,663	3,663	3,118	3,118	3,440	PAED		2/8/21			
	SCR	Replacement		RW Sup	684	684	441	441	711	RW Cert	5/19/24		7/15/24		
	9			Con Sup	4,600	4,600	0	0	4,160	RTL	6/15/24		8/30/24		
			Replace bridges to maintain standards of safety and reliability.	RW Cap	660	660	198	198	388	Begin	2/17/25		3/13/25		
			reliability.	Con Cap	<u>15,150</u>	<u>15,150</u>	<u>0</u>	<u>0</u>	<u>16,165</u>	End Const			3/7/28		
				Total	27,449	27,449	6,019	6,019	27,126						
334	05	Castro Cyn Bridge	Near Big Sur, at the Castro Canyon Bridge No 44-0035.	PAED	869	869	868	868	868	Baseline				0	
	2656	Rail Upgrade		PSE	2,134	2,134	1,461	1,461	1,910	PAED		8/11/20			
	MON			RW Sup	219	219	111	111	194	RW Cert	2/14/25		2/13/26		
	1			Con Sup	1,690	1,690	0	0	0	RTL	6/15/25		4/16/26		
			Upgrade bridge railing and approach railings to meet current	RW Cap	73	73	8	8	9	Begin	1/27/26		10/26/26		
			standards.	Con Cap	4,200	4,200	<u>0</u>	0	2,552	End Const			5/28/30		
				Total	9,185	9,185	2,448	2,448	5,533						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County lo. Route 35 05 2679 MON 101	Title Prunedale CAPM	Location and Type of Work  Near Prunedale, from 0.3 mile north of Boronda Road to north of Crazy Horse Canyon Road; and from 1.0 mile south of San Benito County line to San Benito County line (100.3/101.3).  Rehabilitate pavement, upgrade median barrier and guardrail, and repair drainage system. This project will extend pavement service life and improve ride quality and	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 4,500 3,580 415 7,900 295 38,407 55,097	SHOPP Budget (\$1,000s) 4,500 3,580 415 7,900 295 38,407 55,097	Total Expended (\$1,000s) 4,418 3,189 184 2,218 14 17,712 27,735	SHOPP Expended (\$1,000s) 4,418 3,189 184 2,218 14 17,712 27,735	EAC (\$1,000s) 4,418 3,189 268 7,300 14 36,207 51,396	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 5/26/21 6/16/22 6/17/22 1/3/23	Actual Finish Date 8/18/21 5/26/21 6/16/22 6/24/22 2/9/23	Current Finish Date	Award Amount (\$1,000s)	CAPs
	00 05		safety.												
3	36 05 2679X MON 101	Prunedale Drainage	Near Prunedale, from 0.4 mile north of Crazy Horse Canyon Road to 1.1 miles south of San Juan Road.	PAED PSE RW Sup Con Sup	1,000 1,606 875 1,809	1,000 1,606 875 1,809	676 1,265 57 0	676 1,265 57 0	676 1,734 730 1,894	Baseline PAED RW Cert RTL	3/15/22 12/11/23 1/11/24	9/12/22 5/2/24 6/27/24		0	
			Rehabilitate drainage culverts.	RW Cap Con Cap Total	521 5,100 10,911	521 5,100 10,911	43 <u>0</u> 2,041	43 <u>0</u> 2,041	66 6,141 11,241	Begin End Const	7/25/24	0/21/24	1/14/25 12/14/26		
3	37 05 2696 MON	Garrapata Creek Bridge Rail Replacement	Near Carmel-by-the-Sea, at the Garrapata Creek Bridge No 44-0018.	PAED PSE RW Sup Con Sup	1,600 2,307 130 1,391	1,600 2,307 130 1,391	1,209 2,077 53 0	1,209 2,077 53 0	1,209 2,373 144 1,591	Baseline PAED RW Cert RTL	5/7/21 11/21/22 3/15/23	5/7/21 11/16/22	10/31/24	0	
	·		Replace bridge railing to meet current traffic safety standards.	RW Cap Con Cap Total	58 3,642 9,128	58 <u>3,642</u> 9,128	32 <u>0</u> 3,371	32 <u>0</u> 3,371	32 3,040 8,389	Begin End Const	9/19/23		6/12/25 6/12/26		
3	38 05 2700 SB 101	Gaviota-Nojoqui CAPM	Near Gaviota, from 0.1 mile south of Gaviota Beach State Park to Old Coast Highway.	PAED PSE RW Sup Con Sup	2,160 2,848 76 6,214	2,160 2,848 76 6,214	1,745 2,768 11 2,583	1,745 2,768 11 2,583	1,745 2,768 79 6,513	Baseline PAED RW Cert RTL	4/29/20 9/13/21 11/18/21	6/24/20 4/29/20 1/4/22 6/14/22		51,084	
			Remove and replace pavement with Rubberized Hot Mix Asphalt (RHMA). This project will extend the pavement service life and improve ride quality.	RW Cap Con Cap Total	131 <b>51,085</b> 62,514	131 <u>51,085</u> 62,514	113 26,022 33,242	113 26,022 33,242	113 <u>51,085</u> 62,303	Begin End Const	6/28/22	3/3/23	7/15/25		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 339	District PPNO County Route 05 2725 SCR 1	Title Santa Cruz Route 1 CAPM	Location and Type of Work In and near the city of Santa Cruz, from south of River Street (Route 9) to north of Western Drive.  Rehabilitate pavement, reconstruct guardrail, replace sign panels, modify transit stops, upgrade facilities to Americans with Disabilities Act (ADA) standards, update crosswalks, and repair Class 2 bike lanes.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,591 2,330 903 2,111 190 9,892 17,017	SHOPP Budget (\$1,000s) 1,591 2,330 903 2,111 190 9,892 17,017	Total Expended (\$1,000s) 1,307 19 0 0 3 0 1,329	SHOPP Expended (\$1,000s) 1,307 19 0 0 3 0 1,329	EAC (\$1,000s) 1,307 1,973 946 1,918 371 13,348 19,863	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 3/21/24 3/25/26 3/25/26 10/5/26	Actual Finish Date	Current Finish Date 4/15/26 4/29/26 11/6/26 7/7/28	Award Amount (\$1,000s)	CAPs
340	05 2726 SB 101	North Buellton CAPM & Drainage	In and near Buellton, from south of Santa Rosa Road to 1.9 miles north of Route 154.  Rehabilitate pavement and drainage systems, upgrade Transportation Management System (TMS) elements, upgrade facilities to Americans with Disabilities Act (ADA) standards, and reconstruct guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,229 2,607 125 4,342 117 28,269 36,689	1,229 2,607 125 4,342 117 28,269 36,689	661 200 2 0 0 0 863	661 200 2 0 0 0 863	661 2,300 124 <b>4,724</b> 10 28,269 36,088	Baseline PAED RW Cert RTL Begin End Const	12/8/23 10/30/24 5/1/25 11/24/25	12/8/23	9/9/24 5/1/25 1/2/26 6/6/28	0	
341	05 2736X SCR 1	Soquel Creek Biological Monitoring	In Capitola, at Soquel Creek Bridge No 36-0013.  Biological monitoring for parent project EA 1H480.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 215 25 0 240	0 0 0 215 25 0 240	0 0 5 0 0 5	0 0 0 5 0 0 0 5	0 0 0 <b>229</b> <b>274</b> 0 503	Baseline PAED RW Cert RTL Begin End Const	10/3/22 10/3/22 11/30/22	4/14/20 5/11/22 6/13/23 2/15/24	2/15/34	0	
342	05 2736Y SCR 1	Soquel Creek Landscape Planting	In Capitola, at Soquel Creek Bridge No 36-0013.  Landscape and plant establishment for parent project EA 1H480.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 250 0 452 0 305 1,007	0 250 0 452 0 305 1,007	0 162 0 24 0 <u>0</u> 186	0 162 0 24 0 0 0	162 0 468 0 300 930	Baseline PAED RW Cert RTL Begin End Const	7/21/22 2/28/23	4/14/20 1/24/23 5/18/23 2/8/24	10/7/27	233	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No		Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
34		129 Paving, Sign	In and near Watsonville, from Route 1 to east of Blackburn Street; also on Route 152 (West Lake Avenue) from Main	PAED	1,857	1,857	1,589	1,589	1,589	Baseline				0	
	2775	Improvement	Street, also on Route 152 (West Lake Avenue) from Main Street to Wagner Avenue (PM T2.8/1.33).	PSE	2,919	2,919	1,641	1,641	2,498	PAED	2/1/22	2/24/22			
	SCR	Improvement	officer to wagner world (1 in 12.5/1.50).	RW Sup	2,022	2,022	894	894	2,176	RW Cert	4/2/24		4/18/25		
	129			Con Sup	1,904	1,904	0	0	2,174	RTL	5/1/24		5/6/25		
			Rehabilitate pavement and lighting, replace sign panels,	RW Cap	943	943	87	87	943	Begin	1/8/25		1/13/26		
			install Transportation Management System (TMS) elements,	Con Cap	8,440	8,440	<u>0</u>	0	6,477	End Const			11/12/26		
			construct new sidewalk, curb ramps, high visibility crosswalks, flashing beacons, and Class 2 and Class 3 bike lanes as complete streets elements.	Total	18,085	18,085	4,211	4,211	15,857						
34		SBT US101 Pavement	Near Prunedale, San Juan Bautista, Aromas and Sargent, from Monterey County line to Santa Clara County line.	PAED	1,665	1,665	534	534	2,325	Baseline				0	
	2776	Rehabilitation Project	nom workerey county line to carna clara county line.	PSE	0	0	0	0		PAED	6/3/25		7/2/25		
	SBT	,		RW Sup	0	0	0	0		RW Cert	12/15/26		12/15/26		
	101			Con Sup	0	0	0	0	, ,	RTL	7/10/28		7/10/28		
			Rehabilitate pavement and drainage systems, replace Transportation Management System (TMS) elements,	RW Cap	0	0	0	0		Begin	2/13/29		2/13/29		
			upgrade lighting, and construct concrete barrier. (Long Lead	Con Cap	<u>0</u> 1.665	<u>0</u> 1.665	<u>0</u> 534	<u>0</u> 534	29,955 39,497	End Const			12/27/30		
			Project).	Total	,,,,	,,			,						
34		SLO County Asset Management	In and near Pismo Beach, Arroyo Grande, and Nipomo, from Los Barros Road to south of Hinds Avenue Overcrossing.	PAED	1,910	1,910	1,758	1,758	1,758	Baseline				0	
	2778	Improvements	Los Darios Modu to south of fillius Avenue Overcrossing.	PSE	3,485	3,485	2,672	2,672		PAED	9/30/22	10/12/22			
	SLO	·		RW Sup	655	655	53	53	609	RW Cert	4/12/24	4/12/24			
	101		Debelijitete op op op de	Con Sup	0	0	0	0		RTL	6/17/24	6/25/24			
			Rehabilitate pavement, drainage systems, enhance highway worker safety, designate bikeways with pavement	RW Cap	230	230	126	126	153	Begin	12/10/24		12/10/24		
			delineation, add bike lanes and curb ramps, and install	Con Cap	0	0	0	0		End Const			12/13/27		
			Transportation Management System (TMS) elements. (G13 Contingency).	Total	6,280	6,280	4,609	4,609	45,976						
34	6 05	Route 68 Drainage	In and near the city of Monterey, from west of Sunset Drive	PAED	1.900	1,900	1,638	1,638	1,638	Baseline				0	
	2787	Improvements	to west of Toro Park Undercrossing.	PSE	2,600	2,600	2,195	2,195		PAED	6/6/22	6/24/22		Ů	
	MON			RW Sup	2,300	2,300	539	539	2,063	RW Cert	6/5/24		5/21/25		
	68			Con Sup	1,950	1,950	0	0	1,914	RTL	6/5/24		6/12/25		
			Rehabilitate drainage systems and lighting, and install	RW Cap	900	900	108	108	1,147	Begin	12/20/24		1/7/26		
			Transportation Management System (TMS) elements.	Con Cap	7,600	7,600	0	0	7,514	End Const			12/3/27		
			Additional contribution of \$639,000 from county of Monterey.	Total	17,250	17,250	4,480	4,480	17,120	2.14 00.101			12/0/2/		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 347	District PPNO County Route 05 2797 MON 101	<b>Title</b> Mon 101 Drainage	Location and Type of Work In and near King City, Greenfield, Soledad, Gonzales, and Salinas, from Paris Valley Road Overcrossing to Dunbarton Road.  Rehabilitate drainage systems, replace overhead signs and structures, and update Transportation Management System (TMS) elements.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 2,830 3,500 985 3,697 168 13,260 24,440	SHOPP Budget (\$1,000s) 2,830 3,500 985 3,697 168 13,260 24,440	Total Expended (\$1,000s) 2,482 1,804 209 0 65 0 4,560	SHOPP Expended (\$1,000s) 2,482 1,804 209 0 65 0 4,560	EAC (\$1,000s) 2,482 4,344 1,032 4,309 338 17,952 30,457	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 12/12/22 11/27/24 12/16/24 7/3/25	Actual Finish Date	Current Finish Date 11/27/24 2/18/25 8/29/25 9/14/26	Award Amount (\$1,000s)	CAPs
348	05 2798 SB 101	Santa Barbara 101 Pave	In and near the cities of Santa Barbara and Goleta, from south of Milpas Street Undercrossing to North Fairview Avenue.  Rehabilitate pavement, replace bridge rail and concrete barrier, seismic restoration, install Transportation Management System (TMS) elements, rehabilitate drainage systems, and enhance highway worker safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,325 3,736 346 7,293 266 57,924 72,890	3,325 3,736 346 7,293 266 <u>57,924</u> 72,890	2,222 1,584 93 0 0 0 3,899	2,222 1,584 93 0 0 0 3,899	2,222 3,888 341 7,102 232 55,603 69,388	Baseline PAED RW Cert RTL Begin End Const	5/22/23 7/15/25 12/23/25 8/12/26	5/22/23	7/15/25 1/13/26 8/31/26 4/5/29	0	
349	05 2799 SB 101	South Coast 101 Drainage	In and near the cities of Carpinteria and Santa Barbara, from Rincon Point Road to south of Old Coast Highway at various locations.  Rehabilitate drainage systems and install Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,215 2,665 1,099 5,500 726 18,662 32,867	4,215 2,665 1,099 5,500 726 18,662 32,867	2,901 0 0 0 13 0 2,914	2,901 0 0 0 13 0 2,914	4,072 2,511 1,161 3,251 726 18,662 30,383	Baseline PAED RW Cert RTL Begin End Const	10/1/24 10/15/26 6/1/27 2/1/28		12/31/24 10/15/26 6/1/27 2/1/28 11/1/29	0	
350	05 2843 SCR 1	SCr 1 Roadside Safety	In and near the cities of Capitola and Santa Cruz, from north of Larkin Valley Road Undercrossing to Laguna Road; also in Monterey County (PM R101.53).  Rehabilitate drainage systems, enhance highway worker safety, replace lighting and install Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,206 3,273 779 0 174 0 6,432	2,206 3,273 779 0 174 0 6,432	1,717 867 51 0 11 <u>0</u> 2,646	1,717 867 51 0 11 0 2,646	1,717 3,504 798 1 212 9,971 16,203	Baseline PAED RW Cert RTL Begin End Const	11/22/22 4/1/24 5/1/24 11/1/24	2/22/23	9/26/24 11/3/25 7/3/26 1/4/29	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
351	05	Santa Margarita 58 CAPM	Near Santa Margarita, from I Street to Route 229.	PAED	1,622	1,622	1,586	1,586	1,586	Baseline				0	
	2845	0/ ti 141		PSE	2,253	2,253	1,291	1,291	1,665	PAED	4/26/22	4/4/23	22		
	SLO 58			RW Sup	968	968	268	268	1,014	RW Cert	1/12/24		6/14/24		
	58		Debeliiktete a comment and desire as a conference of the conference	Con Sup	2,103	2,103	0		1,901	RTL	5/22/24	6/28/24			
			Rehabilitate pavement and drainage, replace sign panels, and install Transportation Management System (TMS)	RW Cap	856	856	326	326	856	Begin	12/20/24		12/20/24		
			elements.	Con Cap	7,817	7,817	0	0	7,312	End Const			5/17/27		
				Total	15,619	15,619	3,471	3,471	14,334						
352	05	South SCr 9 CAPM	In and near the city of Santa Cruz, Felton and Brackney,	PAED	2,364	2,364	1.777	1,777	2,556	Baseline				0	
	2879		from Route 1 to south of El Solyo Heights Drive.	PSE	2,945	2,945	0	0	2,584	PAED	1/10/25		1/10/25		
	SCR			RW Sup	865	865	0	0	845	RW Cert	10/12/26		10/2/26		
	9			Con Sup	3,252	3,252	0	0	2,831	RTL	11/16/26		11/16/26		
			Rehabilitate pavement and drainage systems, upgrade	RW Cap	887	887	0	0	376	Begin	5/26/27		5/26/27		
			Transportation Management System (TMS) elements, reconstruct quardrail, replace sign panels, upgrade facilities	Con Cap	14,724	14,724	<u>0</u>	0	14,724	End Const			7/13/29		
			to Americans with Disabilities Act (ADA) standards, and construct sidewalks and Class 2 bike lanes.	Total	25,037	25,037	1,777	1,777	23,916						
252	0.5	House House O CARM	Non-Roulds On the Afficiation for south 40 order						. = 0						
353	05	Upper Hwy 9 CAPM	Near Boulder Creek and Saratoga, from south of Saratoga Toll Road to Route 35.	PAED	1,654	1,654	1,501	1,501	1,501	Baseline				0	
	2880 SCR			PSE	2,199	2,199	0	0	1,905	PAED	3/1/24	6/28/24	4/00/00		
	9 9			RW Sup	348	348	0	0	346	RW Cert RTL	8/29/25		4/22/26		
	9		Rehabilitate pavement and drainage systems, and	Con Sup RW Cap	1,675 72	1,675 72	0	0	1,650 51	Begin	1/15/26 7/1/26		5/6/26 10/29/26		
			reconstruct guardrail.	Con Cap	7,529	7.529	<u>0</u>	<u>0</u>	7,529	End Const	// 1/20		10/29/26		
			•	Total	13,477	13,477	1,501	1,501	12,982	End Const			10/31/20		
				Total	15,477	13,477	1,301	1,301	12,902						
354	05	Moss Landing CAP-M	Near Castroville, Moss Landing, and Watsonville, from north of Molera Road to Santa Cruz County line.	PAED	2,875	2,875	1,786	1,786	3,145	Baseline				0	
	2889		of Molera Road to Santa Cruz County line.	PSE	3,578	3,578	0	0	3,568	PAED	8/26/24		8/26/24		
	MON			RW Sup	179	179	0	0	144	RW Cert	4/10/26		4/10/26		
	1			Con Sup	3,088	3,088	0	0	2,940	RTL	6/1/26		4/24/26		
			Rehabilitate pavement, upgrade Transportation Management System (TMS) elements, upgrade facilities to	RW Cap	102	102	0	0	101	Begin	12/4/26		1/28/27		
			Americans with Disabilities Act (ADA) standards, and	Con Cap	16,810	<u>16,810</u>	0	0	<u>18,634</u>	End Const			4/20/29		
			replace guardrail and sign panels.	Total	26,632	26,632	1,786	1,786	28,532						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 355	District PPNO County Route 05 2899 MON 183	Title Salinas to Castroville CAPM	Location and Type of Work  Near Salinas and Castroville, from 0.2 mile north of South Davis Road to 0.1 mile south of Del Monte Avenue.  Rehabilitate pavement and lighting, replace sign panels, and install Transportation Management System (TMS) elements. This project will extend the pavement service life and improve ride quality.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s) 634 1,650 50 1,308 13 8,198 11,853	Total Expended (\$1,000s) 425 939 10 224 0 1,325 2,923	SHOPP Expended (\$1,000s) 425 939 10 224 0 1,325 2,923	EAC (\$1,000s) 425 939 83 1,442 0 7,561 10,450	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 11/30/21 3/2/23 6/30/23 1/24/24	Actual Finish Date 11/29/21 1/20/23 6/20/23 12/21/23	Current Finish Date	Award Amount (\$1,000s) 7,560	CAPs
356	05 2900 MON 101	King City CAPM	Near King City, from Jolon Road to Lagomarsino Avenue.  Rehabilitate pavement, drainage systems, and lighting, and install Transportation Management System (TMS) elements. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 156 <u>0</u> 3,567	1,151 2,036 224 0 156 <u>0</u> 3,567	1,144 1,930 146 0 39 <u>0</u> 3,259	1,144 1,930 146 0 39 <u>0</u> 3,259	1,144 2,461 251 3,630 150 28,536 36,172	Baseline PAED RW Cert RTL Begin End Const	6/29/22 4/3/24 6/20/24 1/6/25	6/29/22	6/5/25 6/19/25 2/25/26 4/20/27	0	
357	05 2902 SB 101		Near Buellton, from Old Coast Highway to south of Santa Rosa Road Overcrossing.  Rehabilitate pavement and drainage systems. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 188 <u>0</u> 3,652	1,312 1,963 189 0 188 <u>0</u> 3,652	886 1,958 95 0 95 <u>0</u> 3,034	886 1,958 95 0 95 0 3,034	886 2,137 187 2,464 116 16,060 21,850	Baseline PAED RW Cert RTL Begin End Const	11/28/22 4/20/24 4/30/24 2/7/25	12/9/22 5/29/24 6/28/24	2/6/25 2/6/26		
358	05 2903 SLO 46	Paso Robles 46 CAPM	In Paso Robles, from Route 101 to east of Airport Road.  Rehabilitate pavement, replace roadside signs and sign panels, install Transportation Management System (TMS) elements, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	124  13,738	477 1,524 75 1,693 124 <u>9,845</u> 13,738	429 1,511 71 874 40 <u>5,945</u> 8,870	429 1,511 71 874 40 <u>5,945</u> 8,870	429 1,511 116 1,648 41 <u>9,845</u> 13,590	Baseline PAED RW Cert RTL Beglin End Const	10/19/21 1/5/23 1/27/23 8/1/23	10/19/21 12/16/22 1/26/23 9/28/23	10/3/24	9,844	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> . 359	District PPNO County Route 05 2904 MON 101	Title Bradley CAPM	Location and Type of Work Near Bradley, Nacimiento and San Miguel, from south of East Garrison Overcrossing to Jolon Road.  Replace San Antonio River Bridge No 44-0141R and North Bradley Undercrossing No 44-0142L, rehabilitate pavement, reconstruct guardrail and drainage systems, and replace Transportation Management System (TMS) elements and signs. (Long Lead Project).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)  3,359  0 0 0 0 0 3,359	SHOPP Budget (\$1,000s) 3,359 0 0 0 0 0 0 2 3,359	Total Expended (\$1,000s) 2,274 0 0 0 0 2,274	SHOPP Expended (\$1,000s)  2,274  0  0  0  2,274	EAC (\$1,000s) 4,568 5,722 700 9,031 215 57,842 78,078	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 1/24/25 5/27/27 7/17/28 1/23/29	Actual Finish Date	Current Finish Date 4/14/25 10/22/27 8/9/28 6/5/29 8/14/31	Award Amount (\$1,000s)	CAPs
360	05 2918 SB 101	Drainage Rehab	Near Los Alamos and Orcutt, from 1.8 miles north of Route 154 to 0.2 mile south of South Santa Maria Undercrossing.  Rehabilitate drainage systems and lighting, and install Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,478 1,900 214 1,629 435 4,523 10,179	1,478 1,900 214 1,629 435 4,523 10,179	1,171 1,418 38 0 36 <u>0</u> 2,663	1,171 1,418 38 0 36 <u>0</u> 2,663	1,171 2,655 79 1,862 119 3,929 9,815	Baseline PAED RW Cert RTL Begin End Const	11/2/22 6/25/24 6/25/24 1/15/25	12/14/22 4/18/24 6/28/24	1/21/25 10/21/25	0	
361	05 2919 SB 154	Hwy 154 Drainage Improvements	In Santa Barbara County, at various locations.  Rehabilitate drainage systems and install Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,926 2,044 558 2,342 317 12,979 20,166	1,926 2,044 558 2,342 317 12,979 20,166	1,298 370 108 0 3 0 1,779	1,298 370 108 0 3 0 1,779	1,298 2,467 285 3,052 316 13,260 20,678	Baseline PAED RW Cert RTL Begin End Const	10/3/22 5/1/24 5/1/24 12/18/24	3/30/23	6/6/25 6/10/25 12/11/25 6/18/27	0	
362	05 2926 SCR 1	SCr 1 Drainage Improvements	In and near Watsonville, from Monterey County line to north of Larkin Valley Road; also in Monterey County (PM R101.53).  Rehabilitate drainage systems and lighting, install Transportation Management System (TMS) elements, pave areas behind the gore and construct Maintenance Vehicle Pullouts (MVPs) to reduce maintenance and enhance highway worker safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,570 2,456 43 1,813 296 5,869 12,047	1,570 2,456 43 1,813 296 5,869 12,047	1,201 1,446 10 0 7 0 2,664	1,201 1,446 10 0 7 0 2,664	1,201 2,307 41 1,672 8 5,869 11,098	Baseline PAED RW Cert RTL Begin End Const	11/23/22 3/20/24 4/5/24 11/4/24	1/30/23 2/23/24 5/29/24	12/27/24 7/15/25	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> 36		Title Guadalupe to Santa Maria SR 166 CAPM	Location and Type of Work In and near Guadalupe and Santa Maria, from Route 1 to Route 101.  Rehabilitate pavement, upgrade Transportation Management System (TMS) elements, guardrail, and signs, install complete streets and safety improvements, improve pedestrian crossing, and upgrade facilities to Americans with Disabilities Act (ADA) standards. Signalize intersections, and install traffic signal preemption in UPRR rail crossing and median. (Additional contribution to PS&E, RW Support, RW Capital, Construction Support, and Construction Capital from City of Guadalupe and Santa Barbara County Association of Governments).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 3,789 849 4,641 69 18,381 29,144	SHOPP Budget (\$1,000s) 1,415 2,863 763 4,263 69 18,381 27,754	Total Expended (\$1,000s) 622 0 0 0 3 0 625	0 0 0 3 <u>0</u>	EAC (\$1,000s) 1,483 3,017 756 3,912 640 11,191 20,999	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 7/5/24 3/1/26 4/16/26 2/4/27	Actual Finish Date	Current Finish Date 8/9/24 3/2/26 4/23/26 12/9/26 5/14/29	Award Amount (\$1,000s)	CAPs
36	4 05 3009 MON 101	North San Ardo Rehab	Near San Ardo and San Lucas, from Cattlemen Road to south of Paris Valley Road Overcrossing.  Rehabilitate roadway, reconstruct guardrail and drainage systems, and replace Transportation Management System (TMS) elements and signs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,608 80 <u>37,114</u> 48,032	2,078 3,087 65 5,608 80 <u>37,114</u> 48,032	1,503 86 0 0 0 0 0 2 1,589	86 0 0 0	1,503 2,959 75 5,832 80 38,605 49,054	Baseline PAED RW Cert RTL Begin End Const	2/26/24 8/25/25 5/12/26 11/13/26	2/28/24	11/5/25 5/20/26 12/31/26 8/30/28	0	
36	5 05 3010 SB 246	Route 246 Cap-M and Robinson Bridge	In and near Lompoc and Buellton, from Route 1 to east of Domingos Road.  Replace San Ynez Bridge No 51-0128, rehabilitate pavement and drainage systems, construct Class 1 bike and pedestrian path, and upgrade facilities to Americans with Disabilities Act (ADA) standards, guardrail and signs. (Additional contribution from the Santa Barbara County Association of Governments (SBCAG).) (Long Lead Project).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 0 0 4,282	4,282 0 0 0 0 0 0 0 4,282	721 0 0 0 0 0 0 2 721	0	4,303 6,512 1,168 8,857 15,413 58,403 94,656	Baseline PAED RW Cert RTL Begin End Const	3/6/25 12/27/27 7/5/28 1/5/29		8/25/34	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	Distri PPN Coun	)			Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
N	o. Rout	e Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
3	66 05	Alamo Pintado	In and near Solvang, from Alamo Pintado Road to Entrance	PAED	2,473	2,473	1,195	1,195	2,802	Baseline				0	
	3013	Replacement Bridge	Road.	PSE	4,115	4,115	0	0	3,321	PAED	8/12/25		8/6/25		
	SB			RW Sup	516	516	0	0	452	RW Cert	10/7/27		10/1/27		
	246			Con Sup	5,316	5,316	0	0	4,262	RTL	3/3/28		2/28/28		
			Replace bridge, construct Class 1 bike and pedestrian paths,	RW Cap	2,675	2,675	0	0	2,676	Begin	1/16/29		1/9/29		
			and upgrade facilities to Americans with Disabilities Act (ADA) standards. (Additional \$1,204,000 contribution from	Con Cap	<u>17,810</u>	<u>17,810</u>	<u>0</u>	<u>0</u>	30,826	End Const			4/25/30		
			the city of Solvang.).	Total	32,905	32,905	1,195	1,195	44,339						
3	67 05	San Lucas Rehab	Near San Lucas, from Rancho Undercrossing to 0.4 mile	PAED	292	292	1	1	303	Baseline				0	
	3014		south of Wild Horse Road.	PSE	3,988	3,988	0	0	3,556	PAED	10/30/24		1/6/25		
	MOM			RW Sup	49	49	0	0	45	RW Cert	4/29/26		6/30/26		
	101			Con Sup	11,429	11,429	0	0	11,088	RTL	11/6/26		6/2/27		
			Rehabilitate roadway, replace sign panels, and upgrade	RW Cap	218	218	0	0	217	Begin	5/26/27		12/15/27		
			guardrail.	Con Cap	80,646	80,646	<u>0</u>	<u>0</u>	<u>80,647</u>	End Const			9/24/31		
				Total	96,622	96,622	1	1	95,856						
3	68 05	Marina to Castroville	In and near Marina, from south of Lake Drive Undercrossing	PAED	1,168	1,168	740	740	740	Baseline				0	
	3034		to Route 156.	PSE	1,964	1,964	0	0	,	PAED	5/15/24	6/19/24			
	MOM			RW Sup	100	100	0	0	100	RW Cert	12/15/25		1/9/26		
	1			Con Sup	2,478	2,478	0	0	2,606	RTL	3/16/26		4/30/26		
			Rehabilitate pavement and drainage systems, replace	RW Cap	26	26	3	3	52	Begin	10/1/26		12/14/26		
			Transportation Management System (TMS) elements, and upgrade quardrail and lighting.	Con Cap	<u>17,640</u>	<u>17,640</u>	<u>0</u>	<u>0</u>		End Const			12/15/27		
		N. H. CH. NO. 44		Total	23,376	23,376	743	743	27,909						
3	69 05	North of the 'Y' on 41 CAPM	Near Shandon, from 0.8 mile north of Route 41/46 Separation to the Kern County line.	PAED	1,084	1,084	0	0	1,038	Baseline				0	
	3052		department to the Nerri County line.	PSE	1,766	1,766	0	0	1,621	PAED	9/8/26		3/2/26		
	SLC			RW Sup	393	393	0	0	342	RW Cert	10/20/27		6/30/27		
	41		Debeliitate a comment and desire an extension and an extension	Con Sup	1,694	1,694	0	0	1,385	RTL	10/21/27		8/19/27		
			Rehabilitate pavement and drainage systems, and upgrade quardrail.	RW Cap	571	571	0	0	571	Begin	5/4/28		3/2/28		
			gaararan.	Con Cap	<u>7,679</u>	<u>7,679</u>	0	0	<u>7,679</u>	End Const			11/15/28		
				Total	13,187	13,187	0	•	,						
3	70 05	Wave Overhead	Near Carpinteria, at Wave Overhead Nos.	PAED	25	25	0	0		Baseline				0	
	3069			PSE	904	904	0	0	867	PAED	7/1/24		8/26/24		
	SB			RW Sup	23	23	0	0		RW Cert	1/23/26		3/20/26		
	101		54 00001/B A I I I I I I I I I I I I I I I I I I	Con Sup	849	849	0	0	786	RTL	7/15/26		9/9/26		
			51-0229L/R. Apply polyester concrete overlay to bridge deck, replace joint seals, and apply epoxy injection to	RW Cap	23	23	0	0	22	Begin	2/22/27		4/19/27		
			abutment cracks.	Con Cap	<u>2,491</u>	<u>2,491</u>	<u>0</u>	<u>0</u>	<u>2,491</u>	End Const			10/27/27		
				Total	4,315	4,315	0	0	4,221						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	Dist PPI Cou	NO			Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
N	o. Roi	ute Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
	71 0		Near Scotts Valley and Felton, on Routes 1, 9, 17, and 236	PAED	0	0	0	0	0	Baseline				14,300	
	31	02 Storm Damage	at various locations.	PSE	300	300	297	297	297	PAED					
	SC	R		RW Sup	50	50	31	31	31	RW Cert					
				Con Sup		5,020	3,470	3,470		RTL		3/1/23			
			Repair storm damage, including slope restoration, culvert	RW Cap	100	100	1	1	1	Begin		3/1/23			
			replacement, roadway reconstruction, and debris removal.	Con Cap		18,080	13,584	13,584	14,300	End Const			12/31/24		
				Total	23,550	23,550	17,383	17,383							
					.,				,,,,,,,						
3	72 0	5 SCR 35 Slip Out	Near Lexington Hills, at 0.3 mile north of Zayante Road.	PAED	0	0	0	0		Baseline				2,750	
	31	42		PSE	50	50	48	48	48	PAED					
	SC	R		RW Sup	50	50	13	13	13	RW Cert					
	3	5		Con Sup		1,050	910	910	910	RTL		1/9/23			
			Install soldier pile wall, restore slope, roadway, and shoulder,	RW Cap	20	20	0	0	0	Begin		1/9/23			
			and place erosion control.	Con Cap		4,000	3,497	3,497	3,750	End Const			4/30/25		
				Total	5,170	5,170	4,468	4,468	4,721						
3	73		Near Gorda, from San Luis Obispo County Line to Limekiln	PAED	0	0	0	0		Baseline					
			State Park; also in San Luis Obispo County, from Ragged Point Inn to Monterey County line (PM 72.8/74.324).	PSE	300	300	1	1	1	PAED					
			Point inn to Monterey County line (PM 72.6/74.324).	RW Sup	50	50	2	2	2	RW Cert					
				Con Sup		5,000	1,133	1,133	1,133	RTL		1/10/23			
				RW Cap	100	100	0	0		Begin		1/10/23			
			Repair storm damage, including slopes, drainage systems, guardrail, and pavement.	Con Cap		21,750	19,286	19,286	21,750	End Const			4/30/25		
			guaruran, and pavernent.	Total	27,200	27,200	20,422	20,422	22,886						
3	74 0		rm Near Big Sur, from Limekiln State Park to 0.9 mile south of	PAED	0	0	0	0		Baseline				45,600	
	31	<sub>45</sub> Damage	Castro Canyon Bridge.	PSE	0	0	0	0	0	PAED					
	MC	ON		RW Sup	0	0	0	0	0	RW Cert					
	1			Con Sup		10,000	3,864	3,864	4,092	RTL		1/12/23			
			Repair storm damage, including slide mitigation, restoring	RW Cap	100	100	0	0	0	Begin		1/12/23			
			rockfall barrier systems, and replacing culverts.	Con Cap		76,350	<u>49,065</u>	49,065	76,350	End Const			7/1/25		
				Total	86,450	86,450	52,929	52,929	80,442						
3	75 0			PAED	0	0	0	0		Baseline				1,800	
	31	52 Building Repairs	Higuera Street.	PSE	0	0	0	0		PAED				,	
	SL	.0		RW Sup	0	0	0	0	0	1					
	10	11		Con Sup		410	312	312				2/17/23			
			Reconstruct flooring, drywall, doors, and HVAC systems	RW Cap	0	0	0.2	0.2		Begin		2/17/23			
			damaged by basement flood.	Con Cap	Ü	3,175	<u>2,484</u>	<u>2,484</u>		End Const			2/1/25		
				Total	3,585	3,585	2,796	2,796					2,,,20		
					0,000	0,000	2,700	2,730	0,407						
				•						•				•	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	County Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
376	05 3164 MON 1	Rocky Creek bridge ECE	Near Notleys Landing at Rocky Creek Bridge No 44-0036.	PAED PSE RW Sup Con Sup	<b>1,650</b> 571 50 4,600	1,600 500 50 4,600	122 0 0	122 0 0	1,601 497 <b>55</b> 4,356	Baseline PAED RW Cert RTL	8/22/24 10/21/24 11/14/24		7/28/24 1/22/25 2/20/25	0	
			Preserve bridge by conducting Electrochemical Chloride Extraction (ECE), clean and paint structural steel, and repair spalls on substructure.	RW Cap Con Cap Total	60 23,259 30,190	60 23,259 30,069	0 <u>0</u> 122	0 <u>0</u> 122	61 14,420 20,990	Begin End Const	7/15/25		10/14/25 10/1/27		
377	05 3165 SLO 1	Toro Creek southbound bridge replacement	Near Morro Bay, at Toro Creek Bridge No 49-0068L.  Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,200 2,419 159 1,800 59 13,948 19,585	1,200 2,419 159 1,800 59 13,948 19,585	906 0 0 0 4 <u>0</u> 910	906 0 0 4 <u>0</u> 910	906 2,419 136 1,865 2,306 14,965 22,597	Baseline PAED RW Cert RTL Begin End Const	6/20/24 3/27/25 6/18/25 1/13/26	6/25/24	7/1/25 7/3/25 1/15/26 9/19/28	0	
378	05 3169 SB 101	Gaviota Creek Scour Emergency Project	Near Gaviota, from 1.8 to 1.5 miles south of Route 1.  Construct secant pile wall and restore roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 3,700 100 17,500 21,300	0 0 3,700 100 <u>17,500</u> 21,300	0 0 0 2,428 17 11,858 14,303	0 0 0 2,428 17 <u>11,858</u> 14,303	0 0 2,428 15 15,000 17,443	Baseline PAED RW Cert RTL Begin End Const		5/15/23 5/16/23	10/15/24	15,000	
379	05 3171 SB 101	Clark OC Bridge Hit	Near Santa Maria, at Clark Avenue Overcrossing No 51-0232.  Replace and repair damaged bridge girders and provide traffic control.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 550 0 3,300 3,850	0 0 550 0 3,300 3,850	0 0 465 0 1,587 2,052	0 0 465 0 1,587 2,052	0 465 0 <u>3,300</u> 3,765	Baseline PAED RW Cert RTL Begin End Const		6/26/23 6/27/23	7/30/24	1,900	
380	05 3206 SB 192	144, 192 slipout, sinkhole, and slides	In Santa Barbara county, on Routes 192 and 144 at various locations.  Replace failed drainage system, repair slopes and slipouts, clear debris and rocks, repair rockfall fence, and clear creek debris.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 <b>550</b> 25 <b>2,500</b> 3,075	0 0 550 25 2,500 3,075	0 0 335 3 <u>845</u> 1,183	0 0 335 3 <u>845</u> 1,183	0 335 0 2,500 2,835	Baseline PAED RW Cert RTL Begin End Const		2/5/24 2/6/24	10/1/24	2,500	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
38	1 05	Dolan Point Slide	Near Lucia, at 1.4 miles north of Big Creek Bridge.	PAED	0	0	0	0		Baseline				3,750	
	3207			PSE	0	0	0	0		PAED					
	MON			RW Sup	0	0	0	0	0	RW Cert					
	1			Con Sup		1,000	152	152	152	RTL		2/9/24			
			Remove slide material, restore roadway, and install rockfall	RW Cap	25	25	0	0	0	Begin		2/10/24			
			netting.	Con Cap		3,750	<u>273</u>	273	1,800	End Const			4/30/25		
				Total	4,775	4,775	425	425							
38	2 05	Regent's Slide	Near Lucia, at 0.3 mile south of Big Creek Bridge.	PAED	0	0	0	0		Baseline				31,000	
	3208	Removal		PSE	0	0	0	0		PAED					
	MON			RW Sup	0	0	0	0	0	RW Cert					
	1			Con Sup		9,000	461	461	461	RTL		2/23/24			
			Remove slide material from top down, haul off slide material,	RW Cap	200	200	0	0	0	Begin		2/23/24			
			restore roadway, and install rockfall protection and provide	Con Cap		31,000	<u>251</u>	<u>251</u>	57,000	End Const			11/12/24		
			erosion control.	Total	40,200	40,200	712	712							
					·	·			,						
38	<b>.</b>		Near Santa Barbara, from 0.7 mile west of San		0	0	0	•		- ·					
30	)		Marcos/Painted Cave Road to San Antonio Creek Bridge at	PAED	0	0	0	0		Baseline					
			various locations.	PSE	0	0	0	0	_	PAED					
				RW Sup	0	0	0	0	0	RW Cert					
				Con Sup		1,700	188	188		RTL		2/26/24			
			Clear catchment areas, repair rockfall fences, repair downdrain, clear landslides, and stabilize slopes.	RW Cap	100	100	0	0		Begin		2/27/24			
			activation, clear failubilities, and classifies clopes.	Con Cap	10.100	10,600	<u>469</u>	<u>469</u>		End Const			2/1/25		
				Total	12,400	12,400	657	657	4,388						
38	4 05	Hwy 246 Storm	Near Lompoc, from 0.9 mile east of Sweeney Road to 0.8	PAED	0	0	0	0		Baseline				550	
	3210	damage drainage	mile east of Drum Canyon Road.	PSE	0	0	0	0		PAED					
	SB	repair		RW Sup	0	0	0	0	0	RW Cert					
	246			Con Sup		100	116	116		RTL		3/12/24			
			Establish roadside ditch, reconstruct downdrain, clear	RW Cap	5	5	0	0		Begin		3/12/24			
			sediment in box culvert, construct Rock Slope Construction	Con Cap		<u>550</u>	0	0		End Const		0/12/24	12/1/24		
			(RSP) pad, and provide erosion control.	Total	655	655	116	116		Lina Const			12/1/24		
									000						
00	- 05	Deal-fall deader	Near Coviete from 0.2 mile worth of Coviete Board St												
38			Near Gaviota, from 0.3 mile north of Gaviota Beach Road to 0.8 mile south of Route 1.	PAED	0	0	0	0		Baseline				600	
	3220	rooman icrioc repairs	o.o mile south of reduce 1.	PSE	0	0	0	0		PAED					
	SB			RW Sup	0	0	0			RW Cert					
	101		0	Con Sup		150	89	89		RTL		3/5/24			
			Clear catchment areas and repair rockfall fences.	RW Cap	0	0	0	0		Begin		3/5/24			
				Con Cap		<u>600</u>	<u>124</u>	<u>124</u>		End Const			10/1/24		
				Total	750	750	213	213	689						
										I					

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
386	05	SB 192 PM 5.1	In the city of Santa Barbara, at 0.9 mile west of Route 144.	PAED	0	0	0	0		Baseline				3,800	
	3221	Soldier Pile Wall		PSE	0	0	0	0		PAED					
	SB			RW Sup	0	0	0	0	0	RW Cert					
	192			Con Sup	950	950	126	126	126	RTL		4/15/24			
			Construct a retaining wall and concrete barrier, modify drainage systems, and reconstruct the roadway.	RW Cap	50	50	0	0	0	Begin		4/16/24			
			drainage systems, and reconstruct the roadway.	Con Cap	<u>3,800</u>	3,800	<u>0</u>	0	3,800	End Const			4/1/25		
				Total	4,800	4,800	126	126	3,926						
387	05	Rocky Creek Slip	Near Notleys Landing, at 0.2 mile south of Rocky Creek	PAED	0	0	0	0		Baseline				9,400	
	3222	DO/EFA	Bridge.	PSE	0	0	0	0		PAED					
	MON			RW Sup	0	0	0	0	0	RW Cert					
	1			Con Sup	2,820	2,820	761	761	761	RTL		3/30/24			
			Stabilize slope due to rock slide.	RW Cap	100	100	0	0	0	Begin		3/31/24			
				Con Cap	<u>9,400</u>	9,400	<u>321</u>	321	<u>17,800</u>	End Const			8/22/24		
				Total	12,320	12,320	1,082	1,082	18,561						
388	05	Santa Cruz 17	In Santa Cruz County on Route 17 0.20 miles North of Vine	PAED	0	0	0	0		Baseline				700	
	3223	Culvert Replacement	HIII ROAD.	PSE	0	0	0	0		PAED					
	SCR			RW Sup	0	0	0	0		RW Cert					
	017			Con Sup	200	200	20	20	20	RTL		5/3/24			
			Replace Culverts. Repair sinkhole. Traffic Control.	RW Cap	0	0	0	0		Begin		5/6/24			
				Con Cap	<u>740</u>	<u>740</u>	<u>0</u>	<u>0</u>	<u>740</u>	End Const			7/16/24		
				Total	940	940	20	20	760						
389	05	Anzar Road Sinkhole	In San Benito County on Route 101 0.6 miles south of the	PAED	0	0	0	0		Baseline				660	
	3227		101/129 interchange	PSE	0	0	0	0		PAED					
	SBT			RW Sup	0	0	0	0	0	RW Cert					
	101			Con Sup	150	150	36	36	36	RTL		5/17/24			
			Line culvert, repair sinkhole, repair inlet, replace guardrail, repair downdrain and embankment, traffic control.	RW Cap	0	0	0	0		Begin		5/20/24			
			Topan downdrain and embankinent, traine control.	Con Cap	<u>650</u>	<u>650</u>	0	0	<u>650</u>	End Const			7/30/24		
				Total	800	800	36	36	686						
390	05	Extend Drapery	In San Luis Obispo County, on Southbound 101 near Cuesta	PAED	0	0	0	0		Baseline			_	900	
	3228	System	Grade, 0.2 miles north of Hawk Hill Rd	PSE	0	0	0	0		PAED					
	SLO			RW Sup	0	0	0	0	0	RW Cert					
	101			Con Sup	160	160	22	22	22	RTL		5/28/24			
			Add cable drapery, remove and replace compromised	RW Cap	0	0	0	0	0	Begin		5/28/24			
			anchors, conform drapery systems, stabilize slope, erosion control, temporary traffic control.	Con Cap	900	900	0	0	900	End Const			12/1/24		
			control, compositify duling control.	Total	1,060	1,060	22	22	922						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	Distric PPNC Count				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No			Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
39		Rocky Creek Slip Out Permanent	Slip out on State Route 1 in Monterey County just south of Rocky Creek Bridge at PM 60.0	PAED	0	0	0	0		Baseline				21,000	
	3229	Restoration	Rocky Creek Bridge at PM 60.0	PSE	0	0	0	0		PAED					
	MON	1100101411011		RW Sup	0	0	0	0	0	RW Cert					
	001			Con Sup	6,000	6,000	243	243	738	RTL					
			Emergency permanent restoration of the Rocky Creek Slip Out. Viaduct supported roadway.	RW Cap	0	0	0	0	0	Begin		6/17/24			
			Out. Viaduct supported roadway.	Con Cap	21,000	21,000	0	<u>0</u>	21,000	End Const			4/24/25		
				Total	27,000	27,000	243	243	21,738						
39	05	Piedras Offsite	Near San Simeon, from north of Piedras Blancas Road to	PAED	0	0	0	0		Baseline				5,842	
	4928F	Mitigation-New Location	north of the Arroyo de la Cruz Bridge.	PSE	780	780	721	721	721	PAED		1/26/22			
	SLO	Location		RW Sup	150	150	10	10	69	RW Cert	7/15/23	6/16/23			
	1			Con Sup	2,710	2,710	31	31	2,724	RTL	8/15/23	10/3/23			
			Planting, wetland and California Red-Legged Frog mitigation	RW Cap	3,300	3,300	3	3	3,296	Begin	2/17/24	5/22/24			
			at Toro Preserve for PPNO 05-4928A.	Con Cap	<u>5,843</u>	<u>5,843</u>	<u>0</u>	<u>0</u>	<u>5,843</u>	End Const			4/10/29		
				Total	12,783	12,783	765	765	12,653						
39	3 05	Carpinteria to Santa	In Santa Barbara County In Carpinteria From 0.2 Mile South	PAED	0	0	0	0		Baseline				3,536	
	7101L	Barbara Widening – 4A Carpinteria	of Bailard Avenue Overcrossing To 0.7 Mile South of South Padaro Lane	PSE	250	0	500	250	500	PAED		12/18/20			
	SB	Mitigation Pltg	radalo Lalle	RW Sup	0	0	0	0	0	RW Cert		5/14/21			
	101	gg		Con Sup	500	0	692	346	1,015	RTL		6/24/21			
			to tall and a second and a second	RW Cap	0	0	0	0	0	Begin		5/27/22			
			Install mitigation planting	Con Cap	<u>1,768</u>	<u>0</u>	2,754	<u>1,377</u>	<u>3,537</u>	End Const			6/1/27		
				Total	2,518	0	3,946	1,973	5,052						
39	04 05	Padaro - (Segment	In Santa Barbara County, in and near Carpinteria and at	PAED	2,725	0	6,535	3,341	6,535	Baseline				162,317	
	7101F	4B) Combined	Summerland from 0.9 mile south of South Padaro Lane Undercrossing to 0.6 mile north of Padaro Lane	PSE	14,395	4,370	15,900	3,846	15,900	PAED	8/26/14	6/4/18			
	SB		Overcrossing	RW Sup	1,010	290	474	79	474	RW Cert	11/1/20	2/5/21			
	101		2.2.2.3	Con Sup	31,315	14,855	19,363	9,186	25,343	RTL	1/1/21	3/19/21			
			Canatauat IIOV I anno and sahahilitata saadusay	RW Cap	10,900	410	121	84	0	Begin	7/15/21	5/26/21			
			Construct HOV Lanes and rehabilitate roadway.	Con Cap	164,567	85,907	141,362	75,577	162,317	End Const	12/15/25		1/24/25		
				Total	224,912	105,832	183,755	92,113	210,569						
39	5 05	Carpinteria to Santa	In Santa Barbara County, in and near Summerland from 0.2	PAED	2,380	0	4,674	1,884	4,674	Baseline				107,672	
	71015	Barbara Widening	miles north of Padaro Lane Overcrossing to San Ysidro	PSE	7,080	330	2,742	537	2,742	PAED	8/26/14	9/29/17			
	SB	Project - Segment 4C Combined	стеек впаде.	RW Sup	520	90	7	7	40	RW Cert	11/1/20	6/22/20			
	101	Combined		Con Sup	18,430	7,530	14,245	5,820	15,250	RTL	1/1/21	6/24/20			
				RW Cap	3,930	270	37	37	0	Begin	7/15/21	10/23/20			
			Construct HOV Lanes and rehabilitate roadway.	Con Cap	108,761	34,633	103,085	33,241	107,672	End Const	12/15/25	6/14/24			
				Total	141,101	42,853	124,790	41,526	130,378						
						•	•								
										l				l	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

N	District PPNO County o. Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
3	96 05	Carpinteria to Santa Barbara Widening –	In Santa Barbara County, in and near Summerland from 0.2 miles north of Padaro Lane Overcrossing to San Ysidro	PAED	0	0	0	0	0	Baseline				3,734	
	7103L	4C Summerland	Creek Bridge.	PSE	200	0	59	0	59	PAED		1/5/22			
	SB	Mitigation Plant	Orock Bridge.	RW Sup	0	0	0	0	0	RW Cert		1/5/23			
	101	ŭ		Con Sup	476	0	276	138	956	RTL		3/6/23			
			In -4-II	RW Cap	0	0	0	0	0	Begin		8/2/23			
			Install mitigation planting	Con Cap	2,531	<u>0</u>	<u>1,184</u>	<u>592</u>	<u>3,734</u>	End Const			7/7/27		
				Total	3,207	0	1,519	730	4,749						

### District 06

<b>No.</b> 397	District PPNO County Route 06 3386E KER 46	Segment 4C	Location and Type of Work In and near Lost Hills, from 1.3 miles west of Brown Material Road to 0.2 miles east of California Aquaduct.  Convert from a 2-lane conventional highway to a 4-lane divided expressway.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 2,100 600 4,100 2,750 28,500 38,050	SHOPP Budget (\$1,000s)  0 0 0 0 4,000 4,000	Total Expended (\$1,000s)  0 2,377 350 1,895 2,935 18,244 25,801	SHOPP Expended (\$1,000s) 0 0 0 0 2,873 2,873	EAC (\$1,000s)  2,377 516 4,851 2,936 27,805 38,485	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/14/05 7/1/22 7/1/22 12/5/22 7/15/24	Actual Finish Date 6/23/21 6/14/05 8/25/22 8/29/22 8/18/23	Current Finish Date	Award Amount (\$1,000s) 27,805	CAPs
398	06 3425 KER 46	SEMITROPIC CAPM	Near Lost Hills and Wasco, from east of Route 5 to west of Scofield Avenue.  Rehabilitate pavement, construct Maintenance Vehicle Pullouts (MVP), and upgrade bridge rails, guardrails, sign panels, and Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,520 1,700 10 2,400 25 14,300 19,955	1,520 1,700 10 2,400 25 14,300 19,955	915 0 0 0 0 0 0 915	915 0 0 0 0 0 0 915	1,561 1,885 10 2,412 28 14,300 20,196	Baseline PAED RW Cert RTL Begin End Const	8/1/24 4/2/26 4/10/26 12/2/26		9/30/24 4/2/26 5/10/26 12/2/26 10/1/27	0	
399	06 6661A KER 99		In Bakersfield, from Brundage Lane Overcrossing to Beardsley Canal Bridge.  Landscape mitigation and plant establishment for thirty-six months for rehabilitate roadway project EA 0Q280.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	700 700 20 2,500 20 6,408 10,348	700 700 20 2,500 20 <u>6,408</u> 10,348	666 667 2 459 0 <u>553</u> 2,347	666 667 2 459 0 <u>553</u> 2,347	667 2 2,084 66	Baseline PAED RW Cert RTL Begin End Const	7/30/21 4/25/22 5/2/22 2/2/23	8/23/21 3/9/22 5/3/22 3/15/23	5/3/29	6,408	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 400	District PPNO County Route 06 6681	Title Union Ave to White Lane 2R Rehab	Location and Type of Work In and near Bakersfield, from 0.5 mile south of Old US 99 Overcrossing to 0.1 mile north of White Lane.	Phase PAED PSE	Approved Budget (\$1,000s) 960 2,730	SHOPP Budget (\$1,000s) 960 2,730	Total Expended (\$1,000s) 957 2,684	SHOPP Expended (\$1,000s) 957 2,684	EAC (\$1,000s) 957 2,684	Milestone Baseline PAED	Approved Finish Date	Actual Finish Date 10/17/18 3/2/18	Current Finish Date	Award Amount (\$1,000s) 56,131	CAPs
	KER 99		Rehabilitate pavement.	RW Sup Con Sup RW Cap Con Cap Total	190 6,400 770 58,126 69,176	190 6,400 770 <u>57,451</u> 68,501	131 5,782 5 <u>54,465</u> 64,024	131 5,782 5 <u>53,790</u> 63,349	131 6,158 5 <u>56,806</u> 66,741	RW Cert RTL Begin End Const	2/3/20 3/2/20 8/17/20	4/7/20 4/30/20 12/31/20	7/31/25		
401	06 6708 MAD 41	Ranchos Rehab	Near Fresno, from 0.1 mile north of Avenue 15 to 0.1 mile south of Route 145.  Rehabilitate roadway by resurfacing the pavement, widen shoulders and bridge, and reconstruct culverts. This project will improve safety and ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,909 3,302 1,296 3,550 4,200 16,017 31,274	2,909 3,302 1,296 3,550 4,200 16,017 31,274	2,820 3,113 647 2,686 2,117 11,212 22,595	2,820 3,113 647 2,686 2,117 11,212 22,595	2,820 3,113 1,145 4,034 2,162 16,017 29,291	Baseline PAED RW Cert RTL Begin End Const	5/13/20 5/1/21 5/3/21 11/1/21	5/15/20 5/31/22 6/7/22 2/15/23	7/31/24	16,016	
402	06 6726 KER 166	Calif Aqueduct Bridge Rehab	Near Mettler, at the California Aqueduct Bridge No 50-0323.  Bridge rehabilitation and seismically retrofit bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,290 2,900 600 4,800 1,100 7,670 22,360	5,290 2,900 600 4,800 1,100 <u>7,670</u> 22,360	5,172 2,798 79 0 107 <u>0</u> 8,156	5,172 2,798 79 0 107 <u>0</u> 8,156	5,172 3,106 580 4,590 111 7,670 21,229	Baseline PAED RW Cert RTL Begin End Const	7/1/22 6/1/23 6/1/23 11/20/23	8/31/22 6/29/23 1/29/24	<mark>9/2/24</mark> 10/24/25	0	
403	06 6773 FRE 33	Firebaugh & Buttonwillow Bridge Pile Repair	In Fresno County, at Colony Main Canal Bridge No 42-0031, Helm Canal Bridge No 42-0033 and Poso Canal Bridge No 42-0034; also in Kern County, on Route 58 at Main Drain Canal Bridge No 50-0013.  Repair erosion, clean and encase piers in concrete.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	775 993 334 830 910 2.099 5,941	775 993 334 830 910 2.099 5,941	797 911 224 359 142 <u>1,264</u> 3,697	797 911 224 359 142 1.264 3,697	797 911 334 792 201 2.099 5,134	Baseline PAED RW Cert RTL Begin End Const	4/15/20 4/15/22 5/1/22 9/15/22	5/5/20 4/13/23 5/1/23 10/12/23	7/1/25	2,099	
404	06 6798 KER 184	Morning Drive 3R Rehab	In and near Bakersfield, from 0.1 mile north of Edison Highway to 0.1 mile north of Chase Avenue.  Rehabilitate roadway by grinding pavement and placing Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA), widen shoulders, upgrade curb ramps to Americans with Disabilities Act (ADA) standards, and upgrade barrier railing. This project will improve safety and ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,322 2,180 250 1,800 770 19.685 26,007	1,322 2,180 250 1,800 770 19,685 26,007	1,301 2,076 233 712 502 6,349 11,173	1,301 2,076 233 712 502 <u>6,349</u> 11,173	1,301 2,076 235 1,761 770 19,685 25,828	Baseline PAED RW Cert RTL Begin End Const	10/1/20 4/1/22 5/2/22 11/14/22	10/15/20 3/1/23 3/15/23 11/30/23	8/4/25	19,685	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
405	06	Selma to Fowler	In and near Selma and Fowler, from McCall Avenue	PAED	1,130	1,130	1,088	1,088	1,088	Baseline		1/31/19		70,481	
	6800	Rehab	Undercrossing to 0.5 mile north of Merced Street Undercrossing.	PSE	2,796	2,796	2,784	2,784	2,784	PAED	12/18/18	12/18/18			
	FRE		Undercrossing.	RW Sup	179	179	157	157	157	RW Cert	3/3/20	5/28/20			
	99			Con Sup	11,000	11,000	7,922	7,922	11,037	RTL	4/14/20	6/12/20			
			Replace pavement with Continuous Reinforced Concrete	RW Cap	153	153	55	55	49	Begin	8/25/20	3/18/21			
			Pavement (CRCP). Update curb ramps to meet current Americans with Disabilities Act (ADA) standards.	Con Cap	70,482	70,482	62,059	62,059	70,482	End Const			7/31/24		
			Americano with bloadinace had visitly standards.	Total	85,740	85,740	74,065	74,065	85,597						
406	06	Weedpatch Hwy 3R	Near Bakersfield, from Dunnsmere Street to Breckenridge	PAED	2,725	2,725	2,691	2,691	2,691	Baseline				0	
	6803	Rehab	Road.	PSE	3,500	3,500	2,750	2,750	3,787	PAED	12/15/20	12/15/20			
	KER			RW Sup	2,200	2,200	1,536	1,536	2,253	RW Cert	4/4/23		9/17/24		
	184			Con Sup	3,100	3,100	0	0	2,822	RTL	4/14/23		10/1/24		
			Upgrade Americans with Disabilities Act (ADA) curb ramps, install bike lanes, cold plane pavement, place Hot Mix	RW Cap	3,100	3,100	1,132	1,132	3,058	Begin	11/20/23		9/5/25		
			Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA)	Con Cap	22,400	22,400	<u>0</u>	<u>0</u>	22,400	End Const			2/2/26		
			pavement, and construct sidewalks, bus turnouts, and improve pedestrian crossings as complete streets elements.	Total	37,025	37,025	8,109	8,109	37,011						
407	06 6805 KER 119	Pumpkin Center 3R Rehab	Near Bakersfield, from 0.1 miles east of Ashe Road to Route 99 Separation.	PAED PSE RW Sup	3,200 3,400 4,000	3,200 3,400 4,000	2,654 2,969 2,335	2,654 2,969 2,335	2,654 4,248 4,201	Baseline PAED RW Cert	12/8/20 9/1/23	3/25/21 12/8/20	8/20/24	0	Cost Schedule
	119		Debabilitate readurer with combalt revenuest reconstruct	Con Sup	4,600	4,600	0	0	3,789	RTL	12/1/23		8/21/24		
			Rehabilitate roadway with asphalt pavement, reconstruct ramp termini at southbound Route 99 offramp with concrete	RW Cap	15,900	15,900	3,768	3,768	15,851	Begin	6/1/24		2/28/25		
			pavement, widen intersections and shoulders to meet current standards, add bicycle lanes, median lane to accommodate two-way turning, install drainage inlets and stormwater basin, sidewalks and upgrade Americans with Disabilities Act (ADA) ramps to current standards.	Con Cap Total	<u>26,500</u> 57,600	<u>26,500</u> 57,600	<u>0</u> 11,726	<u>0</u> 11,726	<b>27,500</b> 58,243	End Const			5/28/26		
408	06 6857 MAD 99	COTTONWOOD CREEK BRIDGE REPLACEMENT (Br. No. 41-0065 L/R&S)	Near the city of Madera, at Cottonwood Creek Bridge No 41-065R, No 41-0065L and No 41-0065S.  Replace bridges to mitigate corrosion by chloride latent concrete.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,840 3,200 100 6,100 172 24,361 36,773	2,840 3,200 100 6,100 172 24,361 36,773	2,819 2,654 18 3,827 77 13.090 22,485	2,819 2,654 18 3,827 77 13.090 22,485	2,819 2,654 78 <b>6,747</b> 80 24,361 36,739	Baseline PAED RW Cert RTL Begin End Const	7/1/20 7/7/21 7/26/21 3/2/22	7/9/20 8/3/21 9/10/21 7/20/22	7/28/25	24,361	
					30,0	30,0	,.50	22, .30	20,.00						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 409	District PPNO County Route 06 6873 KIN 41	<b>Title</b> Stratford Kings River Bridge Replacement	Location and Type of Work In and near Stratford, at the Kings River Bridge No 45-0007; also on Route 5 (PM 16.8/16.9), Route 198 (PM 0.0/7.4), and in Fresno County on Route 5 (PM 14.9) and Route 198 (PM 32.6/42.7).  Replace 73-year old bridge due to extensive superstructure and substructure distress and susceptibility to liquefaction and rehabilitate pavement for detour during construction on various routes.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 2,550 2,700 400 4,130 338 20,997 31,115	SHOPP Budget (\$1,000s) 2,550 2,700 400 4,130 338 20,997 31,115	Total Expended (\$1,000s) 2,536 2,652 124 1,823 182 14.881 22,198	SHOPP Expended (\$1,000s) 2,536 2,652 124 1,823 182 14,881 22,198	EAC (\$1,000s) 2,536 2,652 172 4,295 274 20,997 30,926	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 5/22/20 9/1/21 10/1/21 3/30/22	Actual Finish Date 10/6/20 12/1/22 3/10/23 9/25/23	Current Finish Date	Award Amount (\$1,000s) 20,996	CAPs
410	06 6881 FRE 41	Fre-41;99;168 & 180 Fiber Optic	In and near the city of Fresno, from 0.1 mile south of North Avenue to the Madera County line; also on Route 99 (PM 19.36/PM 21.9), Route 168 (PM R0.2L/R/PM R9.7), and Route 180 (PM R58.55/PM R59.85).  Replace and upgrade existing communication elements for the Transportation Management System (TMS).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	619 2,009 165 1,791 94 13,056 17,734	619 2,009 165 1,791 94 13,056 17,734	362 1,994 42 1,422 77 10,579 14,476	362 1,994 42 1,422 77 10,579 14,476	362 1,994 90 1,615 77 13,056 17,194	Baseline PAED RW Cert RTL Begin End Const	12/10/18 2/8/21 3/8/21 9/7/21	1/31/19 12/10/18 6/24/21 6/24/21 12/2/21	7/17/24	13,056	
411	06 6894 KER 33	Ker 33 Culvert Rehab	Near Taft, from 0.9 mile south of Henry Road to north of Cymric Road (north) at various locations.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,700 2,100 1,500 1,500 1,090 4,500 12,390	1,700 2,100 1,500 1,500 1,090 4,500 12,390	1,663 1,670 409 0 325 <u>0</u> 4,067	1,663 1,670 409 0 325 <u>0</u> 4,067	1,663 1,880 1,530 2,071 381 6,382 13,907	Baseline PAED RW Cert RTL Begin End Const	3/1/22 10/2/23 10/26/23 6/1/24	4/5/22 6/26/24 6/26/24	2/21/25 11/20/26	0	
412	06 6895 KER 5	Fort Tejon 2R Rehab	Near Lebec, in the northbound direction from Los Angeles County line to 0.3 mile north of Lebec Road Overcrossing.  Rehabilitate northbound roadway and upgrade guardrail, lighting, and Transportation Management System (TMS) elements. This project will improve safety and ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,300 1,600 20 3,000 50 21,641 27,611	1,300 1,600 20 3,000 50 21,641 27,611	1,136 1,570 16 359 12 4,174 7,267	1,136 1,570 16 359 12 4,174 7,267	1,136 1,570 16 2,179 13 21,641 26,555	Baseline PAED RW Cert RTL Begin End Const	4/4/22 4/3/23 4/18/23 11/8/23	4/5/22 4/4/23 6/5/23 11/30/23	8/1/25	21,641	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> . 413	District PPNO County Route 06 6896 KER 166	<b>Title</b> Maricopa Highway CAPM	Location and Type of Work In and near Maricopa, from Route 33 to 2.3 miles west of San Emigdio Creek.  Rehabilitate pavement and culverts, upgrade guardrail and facilities to Americans with Disability Act (ADA) standards, and construct rumble strips. This project will extend the pavement service life and improve ride quality.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,600 1,782 120 1,950 120 13,198 18,770	SHOPP Budget (\$1,000s) 1,600 1,782 120 1,950 120 13,198 18,770	Total Expended (\$1,000s) 1,356 1,535 16 248 68 1,420 4,643	SHOPP Expended (\$1,000s) 1,356 1,535 16 248 68 1,420 4,643	EAC (\$1,000s) 1,356 1,535 94 2,157 56 13,198 18,396	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 7/1/22 4/3/23 4/21/23 11/1/23	Actual Finish Date 9/16/22 5/4/23 6/28/23 3/20/24	Current Finish Date	Award Amount (\$1,000s) 13,197	CAPs
414	06 6921 FRE 198	Fresno 198 Culvert Rehab	In Fresno County, on Route 198 at various locations.  Improve drainage facilities by repairing or replacing culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,000 1,850 700 2,800 785 10,186 19,321	3,000 1,850 700 2,800 785 10,186 19,321	1,844 1,795 466 24 785 23 4,937	1,844 1,795 466 24 785 23 4,937	1,844 1,795 670 2,847 791 8,972 16,919	Baseline PAED RW Cert RTL Begin End Const	12/15/20 1/15/23 2/15/23 9/11/23	12/15/20 2/28/23 6/30/23 6/7/24	11/28/25	8,972	
415	06 6925 KER 178		Near Bakersfield, from 2.4 miles east of Miramonte Drive to Vista Grande Drive.  Repair, replace, and/or clean culverts to facilitate drainage and prevent damage to the highway system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,800 900 480 1,700 465 4,402	2,800 900 480 1,700 465 4,402 10,747	2,000 638 58 1,073 98 2,733 6,600	2,000 638 58 1,073 98 2,733 6,600	2,000 638 162 1,766 96 4,402 9,064	Baseline PAED RW Cert RTL Begin End Const	10/29/20 1/7/22 1/14/22 8/1/22	1/4/21 4/28/22 4/29/22 11/15/22	9/30/24		
416	06 6927 FRE 33	Coalinga SR 33 2R Rehab	In and near Coalinga, from south of Merced Avenue to north of Cambridge Avenue.  Rehabilitate pavement, replace signs, upgrade guardrail and facilities to Americans with Disabilities Act (ADA) standards, and install Transportation Management System (TMS) elements, construct new sidewalk, curb ramps, high visibility crosswalks, flashing beacons, a transit pull-out, and Class 2 bike lanes as complete streets elements. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,700 1,500 2,000 0 360 0 5,560	1,700 1,500 2,000 0 360 0 5,560	1,713 1,365 494 0 162 0 3,734	1,713 1,365 494 0 162 0 3,734	359	Baseline PAED RW Cert RTL Begin End Const	3/21/22 3/4/24 4/2/24 10/18/24	8/3/22	1/27/25 1/27/25 8/4/25 11/27/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
Route	Title		Phase							Date	Date	Date	(\$1,000s)	CAPs
	Kettleman 2R Rehab	Near Kettleman City, from Quall Avenue to Nevada Avenue.		, , , , ,	•									
41					-,			•						
									Ü	6/15/23	8/11/23			
		Management System (TMS) elements. This project will							End Const			11/1/24		
		improve safety and ride quality.	Total	23,108	23,108	16,505	16,505	21,331						
06	Stratford-Lemoore	Near Stratford, from Nevada Avenue to Route 198.	PAED	1,800	1,800	1,772	1,772	1,772	Baseline				15,123	
6935	CAPM		PSE	1,800	1,800	1,754	1,754	1,754	PAED	4/4/22	7/19/22			
			RW Sup	130	130	25	25	180	RW Cert	10/30/23	11/2/23			
41			Con Sup	3,260	3,260	82	82	3,243	RTL	12/6/23	11/17/23			
			RW Cap	170	170	52	52	69	Begin	5/1/24	6/5/24			
			Con Cap	17,212	17,212	0	0	<u>15,124</u>	End Const			7/1/25		
		standards. This project will extend the pavement service life and improve ride quality.	Total	24,372	24,372	3,685	3,685	22,142						
06 6944		In the city of Tulare, from Paige Avenue to Prosperity Avenue Overcrossing.	PAED PSE	1,800 2,800	1,800 2,800	469 2,261	469 2,261	469 2,675	Baseline PAED	12/1/21	12/16/21		0	
TUL			RW Sup	103	103	44	44	84	RW Cert	11/1/23	2/5/24			
99			Con Sup	4,000	4,000	0	0	4,127	RTL	11/2/23	3/22/24			
		Rehabilitate roadway, upgrade lighting and Transportation	RW Cap	55	55	19	19	20	Begin	6/3/24				
			Con Cap	23,548	23,548	<u>0</u>	<u>0</u>	<u>29,800</u>	End Const			9/16/26		
		safety and improve ride quality.	Total	32,306	32,306	2,793	2,793	37,175						
06	El Dorado to Clinton	In the city of Fresno, from south of El Dorado Street to	PAED	28,000	28,000	27,747	27,747	27,747	Baseline		8/16/23		0	
6949	Rehab	Clinton Avenue.	PSE	18,000	18,000	14,288	14,288	20,248	PAED	2/6/23	2/6/23			Cost
FRE			RW Sup	2,150	2,150	1,684	1,684	2,811	RW Cert	4/15/24		11/21/24		Schedule
99			Con Sup	0	0	0	0	40,880	RTL	4/30/24		11/27/24		
		Rehabilitate roadway, repair or replace culverts, construct	RW Cap	23,100	23,100	284	181	23,100	Begin	11/27/24		7/2/25		
			Con Cap	Q	<u>0</u>	0	<u>0</u>		End Const			4/1/30		
		Construction Manager/General Contractor (CMGC) project. (G13 Contingency).	Total	71,250	71,250	44,003	43,900	494,786						
	PPNO County Route 06 6928 KIN 41  06 6935 KIN 41  06 6944 TUL 99	PPNO County Route 06 6928 KIN 41  CAPM  Stratford-Lemoore CAPM  CA	PPNO County Route 06 6928 KIN 41  Stratford-Lemoore 6935 KIN 41  Rehabilitate roadway, upgrade lighting and guardrail, replace signs, construct rumble strips, and install Transportation Management System (TMS) elements. This project will improve ride quality.  Rehabilitate pavement, replace signs, upgrade guardrail, construct rumble strips, rehabilitate drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.  Near Stratford, from Nevada Avenue to Route 198.  Rehabilitate pavement, replace signs, upgrade guardrail, construct rumble strips, rehabilitate drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.  Near Stratford, from Nevada Avenue to Route 198.  Rehabilitate pavement, replace signs, upgrade guardrail, construct purpling project will extend the pavement service life and improve ride quality.  Rehabilitate roadway, upgrade lighting and Transportation Management System; and enhance highway worker safety and improve ride quality.  In the city of Tulare, from Paige Avenue to Prosperity Avenue Overcrossing.  Rehabilitate roadway, upgrade lighting and Transportation Management System; and enhance highway worker safety and improve ride quality.  Rehabilitate roadway, repair or replace culverts, construct pumping plants, and remove or replace bridges. This is a Construction Manager/General Contractor (CMGC) project.	PNO County Route 06 Kettleman 2R Rehab Rettleman City, from Quail Avenue to Nevada Avenue.  Rehabilitate roadway, upgrade lighting and guardrail, replace signs, construct rumble strips, and install Transportation Management System (TMS) elements. This project will improve safety and ride quality.  PAED PSE RW Sup Con Sup RW Cap Con Cap Total  Rehabilitate pavement, replace signs, upgrade guardrail, construct rumble strips, rehabilitate drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.  Rehabilitate roadway, upgrade lighting and Transportation Management System (TMS) elements, replace signs, rehabilitate drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.  PAED PSE RW Sup Con Sup RW Cap Con Cap Total  PAED PSE RW Sup Con Sup RW Cap Con Cap Total  Rehabilitate roadway, upgrade lighting and Transportation Management System (TMS) elements, replace signs, rehabilitate drainage systems, and enhance highway worker safety and improve ride quality.  PAED PSE RW Sup Con Sup RW Cap Con Cap Total  Rehabilitate roadway, upgrade lighting and Transportation Management System (TMS) elements, replace signs, rehabilitate drainage systems, and enhance highway worker safety and improve ride quality.  PAED PSE RW Sup Con Sup RW Cap Con Cap Total  Rehabilitate roadway, repair or replace culverts, construct pumping plants, and remove or replace culverts, construct pumping plants, and remove or replace bridges. This is a Construction Manager/General Contractor (CMGC) project.	PPNO   County   Title   Coation and Type of Work   Near Kettleman City, from Quail Avenue to Nevada Avenue.   PAED   PA	PAD   County   Route   Title   Location and Type of Work   Near Kettleman City, from Quall Avenue to Nevada Avenue.   Phase   (\$1,000s)   (\$1,000s)	PPND   County   Route   Title   Location and Type of Work   Near Kettleman City, from Quail Avenue to Nevada Avenue.   Phase   (\$1,000s)   (\$1,000s)	PAED   Total   SMOPP   Total	PARCE   County   Co	PAED   County   Cou	PAPPOWER   PAPPOWER	Policy   County   C	PARCO   Parc	PAPER   Pape

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 421	District PPNO County Route 06 6950 KER 33	Title South Taft Rehab	Location and Type of Work In and near Taft, from Cadet Road to south of Main Street/Gardner Field Road.  Rehabilitate roadway and drainage systems, replace sign panels, widen shoulders, install Transportation Management System (TIMS) elements, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 2,500 1,800 2,600 7,200 11,300 26,900	SHOPP Budget (\$1,000s) 2,500 1,800 2,600 7,200 11,300 26,900	Total Expended (\$1,000s) 2,174 0 0 5 2,179	SHOPP Expended (\$1,000s) 2,174 0 0 0 5 0 2,179	EAC (\$1,000s) 2,740 2,292 1,124 4,014 12,262 31,000 53,432	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 1/25/25 2/12/26 3/16/26 12/14/26	Actual Finish Date	Current Finish Date 10/4/24 2/12/26 3/16/26 12/14/26 11/1/28	Award Amount (\$1,000s)	CAPs
422	06 6958 KER 99	Bakersfield 99 Rehab II (South)	In and near Bakersfield, from White Lane to California Avenue.  Rehabilitate roadway, upgrade lighting, replace signs, rehabilitate drainage systems, construct southbound auxiliary lane, replace Palm Avenue Overcrossing No 50-0261, and upgrade Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	5,000 8,000 790 10,200 20 85,800 109,810	5,000 8,000 790 10,200 20 85,800 109,810	3,435 316 0 0 3 0 3,754	3,435 316 0 0 3 0 3,754	3,435 8,166 786 11,060 707 42,000 66,154	Baseline PAED RW Cert RTL Begin End Const	10/23/23 7/15/26 7/31/26 3/29/27	1/30/24	7/15/26 7/31/26 3/29/27 2/26/29	0	
423	06 6959 TUL 245	Tul 245 Culvert Rehab	Near Visalia, from Route 198 to Fresno County line at various locations.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,405 1,923 1,200 2,371 1,412 8,200 17,511	2,405 1,923 1,200 2,371 1,412 8,200 17,511	2,366 629 658 0 74 Q 3,727	2,366 629 658 0 74 0 3,727	2,366 1,912 1,332 2,474 916 7,645 16,645	Baseline PAED RW Cert RTL Begin End Const	4/1/23 4/1/25 4/15/25 3/3/26	6/13/23	4/1/25 4/15/25 12/15/25 8/1/28	0	
424	06 6960 KER 155	Delano SR-155 Rehab (3R)	In Deleno, from Fremont Street to west of Browning Road.  Rehabilitate roadway, widen shoulders, upgrade facilities to Americans with Disabilities Act (ADA) standards, and rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,700 2,730 728 1,800 1,400 9,000 17,358	1,700 2,730 728 1,800 1,400 <u>9,000</u> 17,358	1,561 2,726 523 0 743 <u>0</u> 5,553	1,561 2,726 523 0 743 <u>0</u> 5,553	1,561 2,895 755 1,496 1,571 9,268 17,546	Baseline PAED RW Cert RTL Begin End Const	3/1/22 3/1/24 3/15/24 9/1/24	3/21/22	4/15/25 5/1/25 12/1/25 12/1/25	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 425	District PPNO County Route 06 6963 TUL 99	<b>Title</b> Delano to Pixley Rehab	Location and Type of Work  Near Earlimart, from County line Road Overcrossing to 0.7 mile north of Court Avenue Overcrossing.  Rehabilitate roadway, construct median concrete barrier, replace signs, rehabilitate drainage systems, upgrade Transportation Management System (TMS) elements, and replace signs. This project will improve safety and ride quality.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 225  8,971	SHOPP Budget (\$1,000s) 3,896 4,450 400 0 225 0 8,971	Total Expended (\$1,000s) 3,885 3,056 54 0 42 0 7,037	SHOPP Expended (\$1,000s) 3,885 3,056 54 0 42 0 7,037	EAC (\$1,000s) 3,885 4,640 83 0 42 56,800 65,450	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 5/5/23 4/2/24 5/3/24 10/14/24	Actual Finish Date 9/11/23 4/4/24 6/3/24	Current Finish Date 1/15/25	Award Amount (\$1,000s)	CAPs
426	06 6967 TUL 99	Tul 99 Culvert Rehab	In and near the city of Tulare, from 0.8 mile north of Avenue 152 Overcrossing to 0.7 mile south of Fresno County line at various locations.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,650 371 <u>6,659</u> 13,990	2,350 2,350 610 1,650 371 6,659 13,990	2,030 1,767 169 0 59 0 4,025	2,030 1,767 169 0 59 0 4,025	2,030 2,603 586 1,549 60 9,900 16,728	Baseline PAED RW Cert RTL Begin End Const	10/5/22 4/1/24 4/15/24 11/1/24	1/17/23 5/16/24 5/21/24	3/1/25 1/20/26	0	
427	06 6970 FRE 5		Near Mendota, from 1.0 mile south of Kamm Avenue 0.2 mile south of Panoche Road.  Pavement rehabilitation, repair culverts and upgrade Transportation Management Systems (TMS) field elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,100	2,000 850 210 5,200 3,100 30,381 41,741	1,815 758 0 3,058 176 27,205 33,012	1,815 758 0 3,058 176 27,205 33,012	1,815 758 0 4,965 167 30,381 38,086	Baseline PAED RW Cert RTL Begin End Const	3/26/21 8/2/21 12/1/21 7/1/22	5/12/21 3/26/21 8/6/21 12/1/21 7/1/22	9/6/24	30,381	
428	06 6971 FRE 5	Shields to Nees CAPM	Near Los Banos, from Shields Avenue to Merced County line (PM 66.159).  Rehabilitate pavement, install Transportation Management System (TMS) elements, and upgrade signs, guardrail, and lighting. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	10 ————————————————————————————————————	1,491 1,100 19 2,130 10 14,455 19,205	432 571 11 308 8 4.629 5,959	432 571 11 308 8 4.629 5,959	432 571 17 2,037 8 14,455 17,520	Baseline PAED RW Cert RTL Begin End Const	10/8/21 8/1/22 10/7/22 5/1/23	10/14/21 12/8/22 3/14/23 9/28/23	4/11/25	14,454	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

6+ months behind schedule or delayed beyond fiscal year or EAC

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 429	District PPNO County Route 06 6972 FRE 33	Title Firebaugh 3R Rehab	Location and Type of Work In and near Firebaugh, from Morris Kyle Drive to 0.6 mile north of Clyde Fannon Drive.  Rehabilitate roadway, replace signs, install Transportation Management System (TMS) elements, upgrade guadrail, upgrade facilities to Americans with Disabilities Act (ADA) standards, replace signs, upgrade traffic signals and lighting, and rehabilitate drainage systems. This project will preserve and extend the life of the facility, improve ride quality, and improve safety.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s) 1,700 2,100 150 2,800 281 15,894 22,925	Total Expended (\$1,000s) 1,289 1,679 77 472 75 2,637 6,229	SHOPP Expended (\$1,000s) 1,289 1,679 77 472 75 2,637 6,229	EAC (\$1,000s) 1,289 1,679 305 3,367 76 15,894 22,610	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 3/18/22 4/7/23 4/28/23 10/26/23	Actual Finish Date 6/23/22 6/27/23 6/28/23 3/1/24	Current Finish Date	Award Amount (\$1,000s) 15,894	CAPs
430	06 6978 KER 33	Blackwell's Corner CAPM	Near McKittrick, from south of Lokern Road to 0.9 mile south of Route 46.  Rehabilitate pavement, widen shoulders, replace signs, install rumble strips, install Transportation Management System (TMS) elements, and rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,266 ———————————————————————————————————	1,800 1,750 450 3,550 1,266 30,903 39,719	1,800 1,724 431 0 296 <u>0</u> 4,251	1,800 1,724 431 0 296 <u>0</u> 4,251	1,800 1,807 515 3,237 1,091 28,526 36,976	Baseline PAED RW Cert RTL Begin End Const	4/15/22 4/15/23 4/18/23 11/3/23	5/3/22 10/10/23 12/13/23	<b>8/5/24</b> 5/5/26	0	
431	06 6980 KER 5		Near Grapevine, from south of Fort Tejon Road to Grapevine Road Undercrossing.  Rehabilitate roadway in northbound direction with continuously reinforced concrete pavement and jointed plain concrete, replace signs, upgrade guardrail and Transportation Management System (TMS) elements, and rehabilitate drainage systems and lighting.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	8,328 191 <u>90,969</u> 106,256	3,258 3,400 110 8,328 191 90,969 106,256	3,082 409 0 0 0 0 0 2 3,491	3,082 409 0 0 0 0 0 3,491	191	Baseline PAED RW Cert RTL Begin End Const	1/5/24 3/6/25 4/1/25 11/4/25	1/18/24	3/6/25 5/21/25 11/4/25 8/7/27		
432	06 6981 KER 58	Edison 2R Rehab	Near Edison, from west of Tejon Highway Overcrossing to 2.5 miles west of General Beale Road.  Rehabilitate roadway, replace signs, rehabilitate drainage systems, and upgrade guardrail and Transportation Management System (TMS) elements. This project will improve safety and ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	10	910 1,600 50 1,500 10 11,963 16,033	572 1,240 18 640 4 4.299 6,773	572 1,240 18 640 4 4.299 6,773	572 1,240 47 1,618 4 11,963 15,444	Baseline PAED RW Cert RTL Begin End Const	1/14/22 2/15/23 2/24/23 9/15/23	1/28/22 2/6/23 3/14/23 9/14/23	11/29/24	11,963	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 433	District PPNO County Route 06 6984 KER 223	Title Arvin CAPM	Location and Type of Work In and near Arvin, from west of Comanche Drive to St Thomas Street.  Rehabilitate pavement and drainage systems, replace sign panels, upgrade Transportation Management System (TMS) elements, and construct Americans with Disabilities Act (ADA) compliant curb ramps and sidewalks, modify traffic signals, install flashing beacon systems, bulbouts, and high visibility crosswalks as part of complete streets and safety elements.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 950 1,050 28 930 361 6,410 9,729	SHOPP Budget (\$1,000s) 950 1,050 28 930 361 6,410 9,729	Total Expended (\$1,000s)  563  0  0  7  0  577	SHOPP Expended (\$1,000s) 563 0 0 7 Q 570	EAC (\$1,000s) 563 1,081 107 743 318 3,750 6,562	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 3/15/24 6/1/25 6/15/25 12/2/25	Actual Finish Date 5/14/24	Current Finish Date 6/11/25 6/16/25 12/29/25 12/14/26	Award Amount (\$1,000s)	CAPs
434	06 6985 KER 5	Wheeler Ridge CAPM	Near Grapevine, from Grapevine Road to Route 5/99 Separation.  Rehabilitate pavement, replace signs, install Transportation Management System (TMS) elements, and rehabilitate drainage systems. This project will preserve and extend the life of the pavement, improve ride quality, and improve safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 2,200 30 2,100 20 18,410 24,160	1,400 2,200 30 2,100 20 18,410 24,160	906 2,009 16 0 4 0 2,935	906 2,009 16 0 4 0 2,935	906 2,423 62 1,823 4 16,800 22,018	Baseline PAED RW Cert RTL Begin End Const	7/5/22 8/15/23 11/16/23 8/30/24	8/10/22 10/31/23 11/14/23	10/31/24 12/31/25	0	
435	06 6988 KIN 41	Reef City CAPM	Near Kettleman City, from Kern County line to 0.5 mile south of Route 5.  Rehabilitate pavement, construct rumble strips, and rehabilitate sign structures and drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,400 1,700 60 2,800 124 18,500 24,584	1,400 1,700 60 2,800 124 18,500 24,584	1,396 1,247 26 0 55 <u>0</u> 2,724	1,396 1,247 26 0 55 <u>0</u> 2,724	1,396 1,906 59 2,773 94 18,200 24,428	Baseline PAED RW Cert RTL Begin End Const	11/1/22 7/1/24 7/15/24 1/15/25	12/13/22 6/6/24	7/24/24 2/20/25 2/20/26	0	
436	06 6992 FRE 168	Fre 168 Culvert Rehab	In and near Clovis, from Fowler Avenue to east of Warbler Lane near Shaver Lake (PM R8.28/45.8) at various locations.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	4,500 1,900 1,180 1,700 843 11,150 21,273	4,500 1,900 1,180 1,700 843 11,150 21,273	2,946 710 339 0 102 0 4,097	2,946 710 339 0 102 <u>0</u> 4,097	2,946 1,815 760 2,010 842 11,150 19,523	Baseline PAED RW Cert RTL Begin End Const	3/13/23 2/19/25 3/3/25 9/9/25	5/9/23	2/19/25 3/3/25 9/9/25 10/6/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 437	District PPNO County Route 06 7005 MAD 145	<b>Title</b> Downtown Madera CAPM	Location and Type of Work In and near the city of Madera, from south of Avenue 13 to 1.0 mile north of Tozer Street.  Rehabilitate pavement, install Transportation Management System (TMS) elements, construct rumble strips, replace signs, rehabilitate drainage systems, install street lighting, construct curb extensions/bulb-outs, install or improve transit shelters, plant trees, and restripe roadway to install bike lanes as complete streets elements.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,080 2,887 365 2,000 300 14,020 20,652	SHOPP Budget (\$1,000s) 1,080 2,887 365 2,000 300 14,020 20,652	Total Expended (\$1,000s) 1,060 2,712 249 0 77 0 4,098	SHOPP Expended (\$1,000s) 1,060 2,712 249 0 77 0 4,098	EAC (\$1,000s) 1,060 3,643 327 1,812 213 21,290 28,345	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 4/1/22 4/1/24 5/1/24 10/1/24	Actual Finish Date 5/3/22	Current Finish Date 11/1/24 12/1/24 7/15/25 7/30/27	Award Amount (\$1,000s)	CAPs
438	06 7008 TUL 63	Visalia Mall CAPM	In Visalia, from south of Caldwell Avenue to Route 198.  Rehabilitate pavement, upgrade Transportation  Management System (TMS) elements, replace signs, and  upgrade facilities to Americans with Disabilities Act (ADA)  standards. This project will extend the pavement service life  and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,220 2,590 1,180 2,500 365 <b>9,513</b> 17,368	1,220 2,590 1,180 2,500 365 9,513 17,368	849 2,241 713 539 159 52 4,553	849 2,241 713 539 159 52 4,553	849 2,241 1,071 <b>2,633</b> 159 <u>9,008</u> 15,961	Baseline PAED RW Cert RTL Begin End Const	6/29/21 3/1/23 3/6/23 8/30/23	6/29/21 3/27/23 4/26/23 11/30/23	9/8/25	9,008	
439	06 7015 TUL 198	Tul 198 Culvert Rehab	In Tulare County, from Kings County line to east of Sequoia National Park Boundary at various locations.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,515 3,298 1,759 3,027 576 13,885 26,060	3,515 3,298 1,759 3,027 576 13.885 26,060	2,506 1,509 209 87 164 <u>0</u> 4,475	2,506 1,509 209 87 164 0 4,475	2,506 1,509 1,444 2,945 265 11,548 20,217	Baseline PAED RW Cert RTL Begin End Const	4/20/22 5/24/23 5/30/23 2/1/24	7/6/22 6/26/23 6/30/23 5/13/24	8/1/25	13,885	
440	06 7064 FRE 41	FRESNO SR 41 REHAB	Near the city of Fresno, Caruthers, Camden, and Riverdale, from King County line to north of East Elkhorn Avenue.  Rehabilitate pavement, install Transportation Management System (TMS) elements, and replace signal.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	500 1,800 40 2,400 60 12,400 17,200	500 1,800 40 2,400 60 12,400 17,200	364 583 41 0 0 0 988	364 583 41 0 0 0 988	364 1,699 48 1,268 0 12,400 15,779	Baseline PAED RW Cert RTL Begin End Const	3/31/23 5/1/24 7/1/24 12/2/24	3/23/23	10/1/24 10/1/24 5/30/25 12/1/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> . 441	PPNO County Route 06	Title KER I5 CAPM	Location and Type of Work Near Bakersfield, from Route 99 to 0.9 mile north of Old	Phase PAED	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone Baseline	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
	7070		River Road.	PSE	2,100	2,100	20	20	1,867	PAED	3/28/24		7/26/24	_	
	KER			RW Sup	20	20	1	1	82	RW Cert	7/1/25		10/25/25		
	5			Con Sup	3,430	3,430	0	0	3,120	RTL	7/15/25		11/7/25		
			Rehabilitate roadway, upgrade guardrail, signs, and Transportation Management System (TMS) elements, and	RW Cap	53	53	0	0	83	Begin	2/2/26		1/5/26		
			enhance highway worker safety.	Con Cap	28,844	28,844	<u>0</u>	<u>0</u>	28,844	End Const			7/1/27		
			,	Total	35,917	35,917	1,164	1,164	35,723						
442	06	Fresno County	In Fresno County, on Routes 180, 5, 33, 41, 63, 168, 198,	PAED	3,091	3,091	2,235	2,235	3,307	Baseline				0	
	7071	Culvert Improvements	245, and 269 at various locations.	PSE	1,960	1,960	0	0	1,848	PAED	7/1/24		12/2/24		
	FRE			RW Sup	955	955	0	0	910	RW Cert	3/16/26		3/16/26		
	180			Con Sup	2,120	2,120	0	0	1,875	RTL	3/27/26		4/28/26		
			Rehabilitate drainage systems.	RW Cap	890	890	0	0	810	Begin	10/26/26		10/1/26		
				Con Cap	<u>9,340</u>	9,340	<u>0</u>	<u>0</u>	9,333	End Const			4/7/28		
				Total	18,356	18,356	2,235	2,235	18,083						
443	06	Chowchilla CAPM	In Chowchilla, from Avenue 24 1/2 to Route 99.	PAED	1,226	1,226	1,214	1,214	1,214	Baseline				0	
	7095			PSE	980	980	0	0	3,441	PAED	6/14/24		8/9/24		
	MAD			RW Sup	30	30	0	0	2,532	RW Cert	2/15/26		3/9/26		
	233			Con Sup	979	979	0	0	2,448	RTL	3/15/26		3/15/26		
			Rehabilitate pavement and upgrade Transportation Management System (TMS) elements, roadside signs, and	RW Cap	140	140	5	5	694	Begin	10/13/26		11/2/26		
			guardrail, and construct Class 2 bike lanes, Americans with	Con Cap	<u>10,575</u>	<u>10,575</u>	<u>0</u>	<u>0</u>	<u>13,900</u>	End Const			5/30/28		
			Disabilities Act (ADA) compliant curb ramps and sidewalks,	Total	13,930	13,930	1,219	1,219	24,229						
			bulbouts, and flashing beacons as complete streets and safety elements, and add fiber optic cable.												

#### District 07

No.	District PPNO County Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
444	07	Storm Drain Repair	In Rancho Palos Verdes, at 0.5 mile south of Palos Verdes	PAED	402	402	333	333	333	Baseline				1,224	
	3734		Drive.	PSE	1,023	1,023	844	844	844	PAED		9/28/18			
	LA			RW Sup	390	390	310	310	310	RW Cert		6/29/20			
	213			Con Sup	423	423	44	44	453	RTL		6/30/20			
			Replace two damaged drainage systems.	RW Cap	260	260	97	97	310	Begin		11/25/21			
				Con Cap	1,224	1,224	<u>0</u>	<u>0</u>	<u>1,224</u>	End Const			3/17/25		
				Total	3 722	3 722	1 628	1 628	3 /17/						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 445	District PPNO County Route 07 4496 VEN 33	Title VEN-33, SA Crk, Br Rehab + Fish Psg	Location and Type of Work Near Oak View, at San Antonio Creek Bridge No 52-0065.  Scour mitigation and bridge rail upgrade.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap	Approved Budget (\$1,000s) 2,020 1,423 680 2,795 2,755 6,176	SHOPP Budget (\$1,000s) 2,020 1,423 680 2,795 2,755 6,176	Total Expended (\$1,000s) 1,898 1,421 672 1,354 236 1,311	SHOPP Expended (\$1,000s) 1,898 1,421 672 1,354 236 1,311	EAC (\$1,000s) 1,898 1,421 683 2,732 2,763 6,176	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date	Actual Finish Date 6/30/17 1/10/19 6/28/19 6/30/21	Current Finish Date	Award Amount (\$1,000s) 6,176	CAPs
446	07 4498 LA 1	TRANCAS CREEK BRIDGE	In Malibu, from Guernsey Avenue to Trancas Canyon Road/Broad Beach Road.  Replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	15,849 2,737 3,500 2,000 7,258 31,716 21,847 69,058	15,849 2,737 3,500 2,000 7,258 31,716 21,847 69,058	6,892 2,722 3,450 1,684 4,629 1,394 11,712 25,591	6,892 2,722 3,450 1,684 4,629 1,394 11,712 25,591	15,673 2,722 3,450 1,788 7,059 1,461 21,716 38,196	Baseline PAED RW Cert RTL Begin End Const	6/30/17 8/21/20 9/30/20 3/30/21	10/17/18 6/30/17 9/11/20 10/9/20 3/9/21	12/30/25	12,315	
447	07 4687 VEN 101	Ven 101 Padre Juan Rehab	Near Mussel Shoals, from 0.5 mile south of Padre Juan Canyon Road to 0.3 mile north of Punta Gorda Pedestrian Undercrossing.  Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	530 3,300 200 7,040 150 36,947 48,167	530 3,300 200 7,040 150 36,947 48,167	511 3,208 90 6,924 1 <u>34,721</u> 45,455	511 3,208 90 6,924 1 34.721 45,455	511 3,208 197 <b>7,221</b> 150 <u>36,947</u> 48,234	Baseline PAED RW Cert RTL Begin End Const	9/28/18 1/10/20 2/14/20 8/28/20	12/6/18 9/28/18 3/16/20 6/24/20 12/24/20	9/13/24	36,947	
448	07 4688 VEN 23	VEN-23 REHAB	In and near cities of Thousand Oaks and Moorpark, from Route 101 to Route 118 (PM R11.451).  Rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,630 7,500 100 14,721 860 76,622 101,433	1,630 7,500 100 14,721 860 76,622 101,433	1,630 5,082 21 12,789 0 68,196 87,718	1,630 5,082 21 12,789 0 68,196 87,718	1,630 5,082 93 14,332 0 76,622 97,759	Baseline PAED RW Cert RTL Begin End Const	9/28/17 5/10/19 6/14/19 3/10/20	10/17/18 9/28/17 6/13/19 6/28/19 3/2/20	8/28/24	76,621	
449	07 4704 LA 91	91, 110, and 710 Seismic Retrofit	In Compton, at Compton Creek Bridge Overhead and offramp No 53-2235 and No 53-2237S; also in Long Beach, on Routes 710 and 110, at Harbor Scenic Drive Overhead No 53-2934 (PM 6.0) and Gaffy Street Bridge No 53-0397Y (PM R0.8).  Bridge seismic retrofit and bridge rail upgrade. This project will preserve the structural integrity of the bridges and upgrade the rail to a standard concrete barrier.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,260 4,380 295 5,907 1,926 16.336 31,104	2,260 4,380 295 5,907 1,926 16,336 31,104	1,698 4,345 243 0 260 <u>0</u> 6,546	1,698 4,345 243 0 260 <u>0</u> 6,546	1,698 4,414 390 5,587 1,587 13,140 26,816	Baseline PAED RW Cert RTL Begin End Const	9/30/20 2/25/22 3/30/22 11/30/22	10/21/20 10/11/23 12/5/23	<mark>9/13/24</mark> 7/21/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
450	07 4718 LA	57 2R Lane Replacement	In and near Diamond Bar, from the Orange County line to Route 60.	PAED PSE	9, <b>900</b>	50 9,900	49 7,710 8	49 7,710 8	49 7,710	Baseline PAED	1/3/18	10/17/18 1/3/18		70,316	
	57		Pavement rehabilitation.	RW Sup Con Sup RW Cap	10 13,000 59	10 13,000 59	12,661 59	12,661 59	13,010 10	RW Cert RTL Begin	4/10/19 5/31/19 1/10/20	3/7/19 6/18/19 6/29/20			
				Con Cap Total	<b>70,316</b> 93,335	70,316 93,335	62,823 83,310	62,823 83,310	70,316 91,103	End Const			2/28/25		
451	07 4846 LA 1	Solstice Creek	In the cities of Los Angeles and Malibu, from 0.4 mile south of Temescal Canyon Road to Ventura County line; also in Ventura County, from Los Angeles County line to 0.1 mile north of Tonga Street (PM 0.0/0.9).	PAED PSE RW Sup Con Sup	2,345 5,785 2,933 6,850	2,345 5,785 2,933 6,850	2,319 5,484 2,836 1,776	2,319 5,484 2,836 1,776	2,319 5,484 2,908 6,678	Baseline PAED RW Cert RTL	4/8/19 6/1/21 6/14/21	6/26/19 4/8/19 12/6/22 12/9/22		29,937	
			Rehabilitate culverts and construct Solstice Creek Bridge for fish passage.	RW Cap Con Cap Total	14,353 29,938 62,204	14,353 29,938 62,204	1,932 <u>7,454</u> 21,801	1,932 <u>7,454</u> 21,801	14,353 29,938 61,680	Begin End Const	1/14/22	9/1/23	7/20/29		
452	07 4887 LA	SR-14 2R in Palmdale	In and near Palmdale and Lancaster, from Technology Drive to the Kern County line.	PAED PSE RW Sup	3,000 13,200 280	3,000 13,200 280	2,088 9,150 3	2,088 9,150 3	2,088 9,150 207	Baseline PAED RW Cert	7/31/19 2/8/21	10/9/19 7/31/19 4/1/21		172,997	Cost
	14		Replace distressed lanes/shoulders, cold plane and overlay ramps, upgrade guardrail, dikes, sign panels, curb ramps and traffic loop detectors.	Con Sup RW Cap Con Cap Total	18,600 210 172,997 208,287	18,600 210 <u>172,997</u> 208,287	5,066 34 <u>58,129</u> 74,470	5,066 34 <u>58,129</u> 74,470	20,669 34 <u>172,997</u> 205,145	RTL Begin End Const	3/15/21 1/10/22	6/30/21 3/3/23	1/15/26		
453	07	El Monte Bus Sta	In El Monte, at Rio Hondo Busway Bridge No 53-2637.	PAED	550	550	491	491	491	Baseline				6,124	
	4902 LA 10S	Bridge Deck Replc	Replace bridge deck, adjust profile grade, strengthen the	PSE RW Sup Con Sup RW Cap	1,963 304 3,370 315	1,963 304 3,370 315	1,864 190 179 56	1,864 190 179 56	1,864 310 3,437 332	PAED RW Cert RTL Begin	12/29/17 11/27/19 12/30/19 6/17/20	6/11/20 4/21/23 6/30/23 2/15/24			
			existing girder and cap, and upgrade bridge railing.	Con Cap Total	6,124 12,626	6,124 12,626	20 2,800	20 2,800	6,124 12,558	End Const	0/11/20	2/10/24	2/2/26		
454	07 4915 LA 101	Encino POC Demo	In the city of Los Angeles, near the neighborhood of Encino, at the Encino Pedestrian Overcrossing No 53-1289.	PAED PSE RW Sup Con Sup	1,336 4,226 522 1,685	1,336 4,226 522 1,685	1,318 4,229 506 1,195	1,318 4,229 506 1,195	1,318 4,229 506 3,078	Baseline PAED RW Cert RTL	3/30/18 7/15/22 8/15/22	3/30/18 5/25/22 5/25/22		2,666	
	131		Remove pedestrian overcrossing.	RW Cap Con Cap Total	995 2,666 11,430	995 2,666 11,430	1,195 667 <u>1,875</u> 9,790	1,195 667 <u>1,875</u> 9,790	1,139 2,666 12,936	Begin End Const	2/15/23	8/3/22	8/28/24		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
455	07	Ventura OH	Near the city of Ventura, at Ventura Overhead No 52-0040.	PAED	1,200	1,200	1,054	1,054	1,054	Baseline				l 0	CAPS
.00	4972	Replacement	riodi and only or vomana, at vomana ovombaa no ob oo io.	PSE	7,020	7,020	6,656	6,656	7,028	PAED	6/26/19	6/26/19		0	
	VEN			RW Sup	635	635	587	587	616	RW Cert	7/10/24	0/20/13	8/8/24		
	1		Replace bridge and make bicycle and pedestrian	Con Sup	9.640	9,640	0	0	8,630	RTL	7/31/24		8/15/24		
				RW Cap	4,378	4,378	98	98	3,985	Begin	2/12/25		4/25/25		
			improvements.	Con Cap	40.237	40.237	0	0	42,875	End Const	2/12/20		10/25/30		
				Total	63,110	63,110	8,395	8,395	64,188	2.14 001.01			10/20/00		
				7 0 101	00,110	00,	0,000	0,000	01,100						
456	07	Bridge Rail Upgrade	In Long Beach, at the San Gabriel River Bridge No 53-0060.	PAED	2,555	2,555	2,371	2,371	2,371	Baseline				0	
	4983			PSE	3,283	3,283	1,656	1,656	3,943	PAED	12/30/22	12/21/22			
	LA			RW Sup	1,130	1,130	284	284	2,100	RW Cert	2/28/25		2/28/25		
	1			Con Sup	5,342	5,342	0	0	5,577	RTL	3/28/25		3/28/25		
			Widen bridge and upgrade bridge rail.	RW Cap	23,225	23,225	9	9	8,269	Begin	10/31/25		10/31/25		
				Con Cap	23,580	23,580	<u>0</u>	<u>0</u>	<u>27,150</u>	End Const			3/1/27		
				Total	59,115	59,115	4,320	4,320	49,410						
457	07		In Long Beach, at the San Gabriel River Bridge No 53-1185 and SB 605 to NB I-405 Connector Bridge No 53-1737H; also in Orange County, on Route 405 at the SB 405 to NB 605 Connector Bridge No 55-0413F (PM 24.11).	PAED	2,355	2,355	2,354	2,354	2,354	Baseline				0	
	4984	(CMGC)		PSE	6,615	6,615	6,206	6,206	6,664	PAED	6/30/20	6/30/20			
	LA			RW Sup	576	576	512	512	1,750	RW Cert	12/1/23	12/1/23			
	405			Con Sup	7,140	7,140	0	0	6,373	RTL	11/1/24		11/1/24		
				RW Cap	7,100	7,100	1,014	1,014	7,100	Begin	7/1/25		6/17/25		
			Retrofit scour critical bridges to preserve the structural	Con Cap	41,550	41,550	0	0	41,516	End Const			10/9/26		
			integrity of the bridges by extending pier footings, adding Cast in Drilled Hole (CIDH) piles and reinforcing the area with Rock Slope Protection (RSP). This is a Construction Manager/General Contractor (CMGC) project.	Total	65,336	65,336	10,086	10,086	65,757						
458	07	PCH CAPM, OC to	In the cities of Long Beach, Los Angeles, Lomita, and	PAED	2,048	2,048	1,944	1,944	1,944	Baseline		3/25/20		55,167	
	4998	Torrance	Torrance, from Orange County line to Paseo De Las Delicias.	PSE	5,575	5,575	5,565	5,565	5,565	PAED	12/31/19	12/31/19			
	LA		Delicias.	RW Sup	1,165	1,165	1,091	1,091	1,105	RW Cert	8/30/21	4/27/23			
	1			Con Sup	7,401	7,401	792	792	7,380	RTL	9/30/21	4/28/23			
			Grind pavement, place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) pavement to rehabilitate pavement, upgrade Americans with Disabilities Act (ADA) curb ramps and Accessible Pedestrian Signals (APS), add pedestrian and bike improvements as complete streets elements, and upgrade guardrail.	RW Cap	1,554	1,554	147	147	1,357	Begin	2/28/22	1/23/24			
				Con Cap	<u>55,168</u>	<u>55,168</u>	<u>143</u>	<u>143</u>	<u>55,168</u>	End Const			11/30/27		
				Total	72,911	72,911	9,682	9,682	72,519						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 459	District PPNO County Route 07 5003 LA 134	Title Bridge Rail Upgrade (OS)	Location and Type of Work In Pasadena, at Arroyo Seco Bridge No 53-0166 and Orange Grove Boulevard Onramp Overcrossing No 53- 2197K.  Replace/upgrade bridge railing.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,300 2,320 200 3,700 10 7,375 14,905	SHOPP Budget (\$1,000s) 1,300 2,320 200 3,700 10 7,375 14,905	Total Expended (\$1,000s) 716 2,271 22 2,607 0 6,716 12,332	SHOPP Expended (\$1,000s) 716 2,271 22 2,607 0 6,716 12,332	EAC (\$1,000s) 716 2,271 43 3,787 10 7,375 14,202	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 2/7/20 8/30/21 9/30/21 2/25/22	Actual Finish Date 2/28/20 12/7/21 12/21/21 8/19/22	Current Finish Date	Award Amount (\$1,000s) 7,375	CAPs
460	07 5004 LA 103	Union Pacific OH Deck Rehabilitation	In the city of Los Angeles, at the Union Pacific Overhead No 53-2626.  Replace the bridge deck with composite reinforced concrete. This project will increase the bridge lifespan and improve safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	719 3,682 516 7,100 1,730 23,025 36,772	719 3,682 516 7,100 1,730 23.025 36,772	695 3,666 462 39 1,321 <u>0</u> 6,183	695 3,666 462 39 1,321 <u>0</u> 6,183	695 3,666 462 6,388 1,730 23.025 35,966	Baseline PAED RW Cert RTL Begin End Const	11/12/19 12/31/21 1/28/22 8/26/22	6/30/20 9/25/23 9/26/23 5/17/24	3/19/26	23,024	
461	07 5007 LA 27	TCB CAPM	In and near the city of Los Angeles, from Pacific Coast Highway (Route 1) to Devonshire Street.  Grind and overlay asphalt pavement, and upgrade curb ramps to meet Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,793 4,205 389 5,967 1,928 45,310 59,592	1,793 4,205 389 5,967 1,928 45,310 59,592	1,739 4,135 184 847 123 <u>8,596</u> 15,624	1,739 4,135 184 847 123 <u>8,596</u> 15,624	1,739 4,135 389 <b>6,894</b> 1,928 45,310 60,395	Baseline PAED RW Cert RTL Begin End Const	7/30/21 3/3/22 3/17/22 11/17/22	10/13/21 7/30/21 3/13/23 4/21/23 11/30/23	9/10/27	45,310	Cost
462	07 5013 LA 5	I-5 Protective Betterments in Castaic	Near Castaic, from Lake Hughes Road Undercrossing to 1.9 miles north of Templin Highway.  Replace approach slabs, upgrade drainage systems and guardrail, and repair and stabilize slope by performing rock scaling, installing geogrid and rockfall net, and constructing soldier pile wall.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	100 6,000 250 6,670 10 28,784 41,814	100 6,000 250 6,670 10 28.784 41,814	100 5,610 167 3,244 2 10,926 20,049	100 5,610 167 3,244 2 10,926 20,049	100 5,610 249 <b>6,677</b> 2 <u>28,784</u> 41,422	Baseline PAED RW Cert RTL Begin End Const	3/28/18 12/30/20 1/29/21 2/26/21	10/17/18 3/28/18 4/23/21 5/21/21 3/30/22	12/5/25	28,784	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	Distri PPN				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
	Coun	ty			Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No	o. Rout	e Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
463	3 07	VEN-150 CAPM	In and near Ojai and Mira Monte, from Burham Road to	PAED		600	583	583	583	Baseline				6,335	
	5014	14	Gorham Road.	PSE		2,144	2,098	2,098	2,098	PAED	9/18/19	9/30/19			
	VEN			RW Sup		503	498	498	498	RW Cert	6/1/21	6/29/22			
	150			Con Sup		0	0	0	0	RTL	6/15/21	6/29/22			
			Rehabilitate pavement by grinding and overlaying Hot Mix	RW Cap	221	221	24	24	221	Begin	2/15/22	5/10/23			
			Asphalt (HMA), upgrade guardrail, and repair earthen ditch. This project will extend and preserve pavement service life	Con Cap	_	<u>0</u>	0	0	<u>6,335</u>	End Const			10/24/25		
			and improve ride quality and safety.	Total	3,468	3,468	3,203	3,203	9,735						
46		Ventura PCH CAPM	Near the city of Ventura, from 0.2 mile south of Ventura Overhead to Mobil Pier Road.	PAED		625	622	622	622	Baseline				8,989	
	5018		Overnead to Mobil Flet Road.	PSE		1,960	1,946	1,946	1,946	PAED	7/15/20	10/30/20			
	VEN			RW Sup		71	70	70	71	RW Cert	11/1/21	3/18/22			
	1			Con Sup		3,017	982	982	3,044	RTL	12/15/21	6/29/22			
			Rehabilitate pavement by grinding and placing new Hot Mix Asphalt (HMA), upgrade guardrail, replace signs, and restripe bike lanes and crosswalks. This project will extend	RW Cap	1,542	1,542	62	62	1,542	Begin	8/5/22	4/10/23			
				Con Cap		8,989	4,204	4,204	<u>8,989</u>	End Const			5/17/26		
			and preserve pavement service life and improve ride quality and safety.	Total	16,204	16,204	7,886	7,886	16,214						
46			In Long Beach, from Route 1 to the Orange County line.	PAED		670	473	473	473	Baseline				5,546	
	5022	!		PSE		2,876	1,604	1,604	1,604	PAED	1/30/20	12/18/19			
	LA			RW Sup		215	202	202	207	RW Cert	11/5/20	5/12/21			
	22			Con Sup		1,959	1,924	1,924	1,958	RTL	12/15/20	6/25/21			
			Cold plane pavement and overlay with Rubberized Hot Mixed Asphalt - Type G (RHMA-G), upgrade curb ramps to	RW Cap	477	477	85	85	439	Begin	9/3/21	4/18/22			
			current Americans with Disabilities Act (ADA) standards,	Con Cap		<u>5,799</u>	<u>5,591</u>	<u>5,591</u>	5,799	End Const			7/11/24		
			install guardrail and construct bus pads.	Total	11,996	11,996	9,879	9,879	10,480						
46			In the city of Los Angeles, at Humboldt Street, Glendale	PAED		294	281	281	281	Baseline				5,493	
	5024	stations	Boulevard, and Sheldon Street.	PSE		1,135	1,107	1,107	1,107	PAED	12/2/19	4/1/20			
	LA			RW Sup		32	14	14	14	RW Cert	12/31/20	6/17/21			
	5			Con Sup		1,188	840	840	1,192	RTL	2/26/21	6/29/21			
			Upgrade pump plants.	RW Cap	44	44	0	0	44	Begin	11/30/21	6/10/22			
				Con Cap		<u>5,493</u>	<u>4,011</u>	4,011	<u>5,493</u>	End Const			12/3/24		
				Total	8,186	8,186	6,253	6,253	8,131						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 467	District PPNO County Route 07 5034 LA 1	Title PCH CAPM, Torrance to Santa Monica	Location and Type of Work In the cities of Torrance, Redondo Beach, Hermosa Beach, Manhattan Beach, El Segundo, and Los Angeles, from Paseo De Las Delicias to Dewey Street.  Rehabilitate pavement, construct turn lanes and bus pads, install raised medians, and upgrade curb ramps to Americans with Disabilities Act (ADA) standards.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 2,356 7,647 2,255 9,154 2,993 60,257 84,662	SHOPP Budget (\$1,000s) 2,356 7,647 2,255 9,154 2,993 54,128 78,533	Total Expended (\$1,000s) 2,338 7,581 2,245 0 1,283 0 13,447	SHOPP Expended (\$1,000s) 2,338 7,581 2,245 0 1,283 0 13,447	EAC (\$1,000s) 2,338 7,647 2,245 9,125 3,500 60,256 85,111	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 12/31/19 8/30/21 9/30/21 2/28/22	Actual Finish Date 3/25/20 12/31/19	Current Finish Date 1/17/25 1/31/25 8/29/25 10/30/30	Award Amount (\$1,000s)	CAPs Cost Schedule
468	07 5035 LA 39	SR- 39 Seismic Retrofit	In Azusa, at the San Gabriel River Bridge No 53-0113.  Seismic retrofit, replace barrier, and paint bridge. This will preserve structural integrity, reduce seismic vulnerabilities, and improve safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,709 4,000 488 2,904 271 5.232 14,604	1,709 4,000 488 2,904 271 5,232 14,604	1,545 1,875 95 1,917 53 <u>3,614</u> 9,099	1,545 1,875 95 1,917 53 3,614 9,099	1,545 1,875 218 <b>3,167</b> 78 <u>5,232</u> 12,115	Baseline PAED RW Cert RTL Begin End Const	3/16/20 10/4/21 11/3/21 6/10/22	6/30/20 4/15/22 5/13/22 12/21/22	8/19/ <u>2</u> 4	5,232	
469	07 5040 LA 60	Upgrade Transportation Management System	In and near the city of Los Angeles, from eastbound Route 60/5 Separation to Route 60/5; also on Route 2 (PM R18.7), Route 5 (PM 6.8), Route 10 (PM 18.3), and Route 605 (PM 20.2).  Upgrade the existing Transportation Management System (TMS) elements to improve traffic monitoring, data transmission, and network connectivity including the Los Angeles Regional Transportation Management Center (LARTMC) on Route 2, Route 5, Route 10, and Route 605.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	233 1,331 45 1,642 153 5,394 8,798	233 1,331 45 1,642 153 5,394 8,798	230 1,317 43 1,560 0 4,726 7,876	230 1,317 43 1,560 0 4,726 7,876	230 1,317 43 1,991 153 5,394 9,128	Baseline PAED RW Cert RTL Begin End Const	12/31/18 10/9/20 11/5/20 8/19/21	12/31/18 12/16/20 4/1/21 2/4/22	7/31/24	5,394	
470	07 5043 LA 103	Heim Pump Station	In the city of Los Angeles, near Long Beach, at Henry Ford Avenue offramp.  Construct larger pump plant facility including replacing undersized pumps.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,198 2,586 420 4,328 1,657 24,727 34,916	1,198 2,586 420 4,328 1,657 <u>24,727</u> 34,916	1,018 2,297 194 1,981 17 14,078 19,585	1,018 2,297 194 1,981 17 14,078 19,585	1,018 2,297 196 4,320 1,176 22,002 31,009	Baseline PAED RW Cert RTL Begin End Const	12/20/19 12/1/20 2/16/21 2/28/22	2/5/20 6/24/21 6/30/21 6/9/22	4/13/26	14,002	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> . 471	District PPNO County Route 07 5067 LA 10	<b>Title</b> I-10 Closure Pour in El Monte	Location and Type of Work In El Monte, from Baldwin Avenue Overcrossing to Route 605 at Rio Hondo Bridge No 53-657, East El Monte Overhead No 53-0867 and San Gabriel River Bridge No 53- 109L/R.  Replace overhang joints with reinforced concrete closure pours to insure structural integrity of bridges.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 813 2,458 590 2,564 1,357 7,243 15,025	SHOPP Budget (\$1,000s) 813 2,458 590 2,564 1,357 7,243 15,025	Total Expended (\$1,000s)  783 2,456 552 446 157 130 4,524	SHOPP Expended (\$1,000s) 783 2,456 552 446 157 130 4,524	EAC (\$1,000s) 783 2,456 589 2,789 1,356 7,243 15,216	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 1/7/20 1/3/22 2/1/22 11/23/22	Actual Finish Date 1/16/20 3/21/23 3/24/23 10/18/23	Current Finish Date	Award Amount (\$1,000s) 7,243	CAPs
472	07 5184 LA 2	Overlay	In and near the city of Los Angeles, from Centinela Avenue to Cotner Avenue, North La Brea Avenue to North Oxford Avenue and Route 101 to Glendale Boulevard Undercrossing.  Rehabilitate pavement, construct bus pads, make bicycle and intersection improvements, modify traffic signals, upgrade curb and gutters and lighting, and upgrade facilities to Americans with Disabilities Act (ADA) standards. (Additional Contribution: \$825,000 CONST in Measure M funds from City of Los Angeles.).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,590 6,512 1,308 <b>5,500</b> 2,821 <b>48,416</b> 67,147	2,590 6,512 1,308 5,500 2,821 <u>47,591</u> 66,322	2,515 6,459 1,091 0 271 <u>0</u> 10,336	2,515 6,459 1,091 0 271 <u>0</u> 10,336	2,515 6,532 1,331 5,400 1,573 26,725 44,076	Baseline PAED RW Cert RTL Begin End Const	12/31/20 4/15/22 4/30/22 10/20/22	6/23/21 12/31/20 11/1/23 12/1/23	<mark>9/30/24</mark> 10/31/29	0	Schedule
473	07 5221 LA 101	LA-101 Upgrade CCTV/CMS	In various cities, from Route 10 to Route 405, Route 2 at Route 134 (PM R18.7) and Route 10 at 7th Street (PM 18.3).  Upgrade Transportation Management System (TMS) elements including Closed Circuit Television (CCTV) cameras, Ramp Metering Systems (RMS), Vehicle Detection Stations (VDS), Highway Advisory Radio (HAR), Changeable Message Signs (CMS) and the communication system network. These upgrades will improve efficiency and reliability of field systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	438 3,008 162 2,198 13 10,257 16,076	438 3,008 162 2,198 13 10,257 16,076	320 2,365 10 870 0 3,853 7,418	320 2,365 10 870 0 3,853 7,418	320 2,365 144 2,156 13 10,257 15,255	Baseline PAED RW Cert RTL Begin End Const	2/28/19 9/3/21 1/3/22 8/1/22	2/28/19 11/17/21 3/1/22 11/9/22	9/30/25	10,257	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County Route 07 5222 LA 134	. •	Location and Type of Work In the cities of Los Angeles, Glendale, and Pasadena, from Route 170 to Routes 210/710; also on Route 2 at Route 134 (PM R18.7), on Route 10 at Routes 5/10 (PM18.3), and on Route 101 near Pleasant Valley Road (PM11.8 L/R).  Upgrade Transportation Management System (TMS) elements including Closed Circuit Television (CCTV) cameras, Ramp Metering Systems (RMS), Vehicle Detection Systems (VDS), Highway Advisory Radio (HAR), Changeable Message Signs (CMS) and install Maintenance Vehicle Pullouts(MVPs). This project will help to manage traffic moreeffectively and reduce delay.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 454 2,840 154 1,974 13 4,601 10,036	SHOPP Budget (\$1,000s) 454 2,840 154 1,974 13 4,601 10,036	Total Expended (\$1,000s)  161 1,928 31 912 0 3,170 6,202	SHOPP Expended (\$1,000s) 161 1,928 31 912 0 3,170 6,202	EAC (\$1,000s) 161 1,928 154 1,918 13 4.601 8,775	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 12/26/18 9/3/21 1/3/22 8/1/22	Actual Finish Date 12/26/18 12/2/21 4/6/22 12/13/22	Current Finish Date	Award Amount (\$1,000s) 4,601	CAPs
475	07 5226 LA 91		In and near the cities of Los Angeles, Carson, Compton, Long Beach, Bellflower, Cerritos, and Artesia, from Route 110 to Orange County line; also on Route 2 (PM R18.7), Route 5 (PM 6.8), and Route 405 (PM 21.1).  Upgrade the existing Transportation Management System (TMS) elements to improve traffic monitoring, data transmission, and network connectivity including the various communication hubs on Route 2, Route 5, and Route 405. This project will help to better manage traffic and keep the system network operating at a high level of reliability.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	511 3,100 150 4,000 267 14,419 22,447	511 3,100 150 4,000 267 14,419 22,447	264 2,971 36 191 0 <u>2,666</u> 6,128	264 2,971 36 191 0 2,666 6,128	264 2,971 147 4,013 267 14,419 22,081	Baseline PAED RW Cert RTL Begin End Const	12/28/18 1/14/22 3/1/22 1/13/23	5/16/19 12/28/18 8/14/23 9/8/23 3/4/24	10/2/25	14,418	
476	07 5297 LA 60	60	In the City of Industry at Hacienda Boulevard Undercrossing (UC) No 53-1789 (PM 15.93), Stemson Avenue UC No 53-1784 (PM 16.30), Azusa Avenue Overcrossing No 53-1785 (PM 17.97) and Fullerton Road UC No 53-1786 (PM 19.46).  Improve freight corridor movement by modifying and replacing bridges to meet vertical clearance and load carrying capacity standards. ACCELERATED BRIDGE (PA&ED Only).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,320 0 0 0 8 0 3,328	3,320 0 0 0 8 0 3,328	1,637 0 0 3 3 0 1,640	1,637 0 0 0 3 0 1,640	1,637 2,704 164 3,214 45 16,000 23,764	Baseline PAED RW Cert RTL Begin End Const		6/27/19	6/12/26 7/22/26 12/30/26 9/10/27	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 477	District PPNO County Route 07 5353 VEN 150	<b>Title</b> VEN-150 Pavement Rehab and Curb Ramps	Location and Type of Work In and near Santa Paula, from north of Bridge Road to Route 126 (PM 34.398).  Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, rehabilitate Transportation Management System (TMS) elements, and upgrade guardrail.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 687 2,971 1,160 1,809 2,166 8,760 17,553	SHOPP Budget (\$1,000s) 687 2,971 1,160 1,809 2,166 8,760 17,553	Total Expended (\$1,000s) 678 2,594 1,067 0 112 0 4,451	SHOPP Expended (\$1,000s) 678 2,594 1,067 0 112 0 4,451	EAC (\$1,000s) 678 2,987 1,207 1,938 2,152 9,838 18,801	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 12/15/21 2/15/24 3/15/24 11/8/24	Actual Finish Date 12/23/21 6/28/24 6/30/24	Current Finish Date 5/23/25 2/25/27	Award Amount (\$1,000s)	CAPs
478	07 5355 LA 103	Anaheim Street Overhead Bridge Rail Upgrade	In the city of Los Angeles, near Wilmington, at the Anaheim Street Overhead No 53-2627.  Upgrade bridge rail to current standards. This project will improve safety and reduce the number and severity of collisions.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	872 2,045 104 1,930 119 5,693	872 2,045 104 1,930 119 5,693 10,763	511 1,978 17 0 48 <u>0</u> 2,554	511 1,978 17 0 48 <u>0</u> 2,554	511 2,035 39 1,929 119 <u>5,568</u> 10,201	Baseline PAED RW Cert RTL Begin End Const	11/3/21 2/15/24 3/29/24 12/9/24	11/3/21 9/28/23 12/28/23	8/30/24 12/31/25	0	
479	07 5357 LA 710		In Los Angeles County, on various routes at various locations.  Rehabilitate and install new Transportation Management System (TMS) elements and upgrade communication systems. This project will improve travel data accuracy.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	873 3,305 312 3,241 406 13,566 21,703	873 3,305 312 3,241 406 13,566 21,703	677 3,153 7 0 17 <u>0</u> 3,854	677 3,153 7 0 17 <u>0</u> 3,854	677 3,304 161 3,233 238 15,559 23,172	Baseline PAED RW Cert RTL Begin End Const	10/13/21 2/1/23 3/1/23 2/1/24	10/13/21 5/3/23 4/11/24	<b>8/13/24</b> 11/13/26		
480	07 5364 LA 1	PCH @ LAR Bridge Seismic Retrofit	In Long Beach, at Los Angeles River Bridge No 53-0341 and De Forest Avenue Undercrossing No 53-1047.  Seismic retrofit, upgrade bridge rails and lighting, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,570 3,204 420 3,500 817 8,800 18,311	1,570 3,204 420 3,500 817 8,800 18,311	1,268 2,969 353 0 30 0 4,620	1,268 2,969 353 0 30 0 4,620	1,268 3,646 475 4,044 573 19.877 29,883	Baseline PAED RW Cert RTL Begin End Const	12/2/21 2/2/23 3/8/23 11/1/23	6/29/22	9/4/24 9/18/24 7/7/25 9/29/28	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 481	District PPNO County Route 07 5365 VEN Var	<b>Title</b> Mobility (TMS) on Ven 23	Location and Type of Work In Ventura and Los Angeles Counties, on various routes at various locations.  Upgrade and install new Transportation Management System (TMS) elements, install Maintenance Vehicle Pullouts (MVPs), and upgrade communication system at the Los Angeles Regional Transportation Management Center (LARTMC). This project will improve system operations and increase reliability.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,112 3,487 18 3,463 22 12,229 20,331	SHOPP Budget (\$1,000s) 1,112 3,487 18 3,463 22 12,229 20,331	Total Expended (\$1,000s) 816 2,732 15 6 20 0 3,589	SHOPP Expended (\$1,000s) 816 2,732 15 6 20 0 3,589	EAC (\$1,000s) 816 2,732 16 3,268 95 12,229 19,156	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 11/30/21 2/28/23 3/30/23 12/29/23	Actual Finish Date 12/10/21 6/9/23 6/30/23 6/20/24	Current Finish Date	Award Amount (\$1,000s) 12,228	CAPs
482	07 5366 LA 101	LA-101 Pavement Rehab near Universal	In the city of Los Angeles, near Universal City, from south of Pilgrimage Overcrossing to Route 170.  Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, and upgrade guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	636 2,580 41 3,824 357 16,437 23,875	636 2,580 41 3,824 357 16,437 23,875	630 2,543 41 0 16 <u>0</u> 3,230	630 2,543 41 0 16 <u>0</u> 3,230	630 2,758 226 4,475 357 15,936 24,382	Baseline PAED RW Cert RTL Begin End Const	3/30/22 7/3/23 8/3/23 3/22/24	6/24/22 6/28/24 6/30/24	<b>3/25/25</b> 7/29/29	0	
483	07 5371 LA 213		In and near the cities of Los Angeles, Rancho Palos Verdes, Lomita, and Torrance, from West 25th Street to Route 405.  Rehabilitate pavement, upgrade guardrail, install complete streets elements, including bike lanes and crosswalk improvements, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,620 3,751 900 4,828 5 26,441 37,545	1,620 3,751 900 4,828 5 <u>26,441</u> 37,545	1,557 0 0 0 0 0 0 0 1,557	1,557 0 0 0 0 0 0 0 1,557	1,619 3,855 912 6,039 999 <u>47,916</u> 61,340	Baseline PAED RW Cert RTL Begin End Const	6/7/24 3/20/26 4/20/26 11/23/26		7/15/24 3/2/26 4/6/26 12/7/26 7/9/29		
484	07 5373 VEN 232	Pavement Rehab on Ven 232	In and near Oxnard, from Route 101 to Route 118.  Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, and upgrade guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	768 2,840 472 2,859 233 10,854 18,026	768 2,840 472 2,859 233 10,854 18,026	764 2,522 34 0 0 0 3,320	764 2,522 34 0 0 0 0 2 3,320	764 3,849 199 3,810 233 10,854 19,709	Baseline PAED RW Cert RTL Begin End Const	12/30/21 2/28/24 3/29/24 12/30/24	6/24/22 6/18/24 6/28/24	3/24/25 12/30/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP	Total Expended	SHOPP	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
485	07 5374	LA-710, Drainage System Restoration	In Long Beach and Pasadena, at various locations.	PAED	909	909	464	464	464	Baseline				5,300	
	5374 LA	-,		PSE	2,265	2,265	2,027	2,027	2,027	PAED	6/16/21	6/16/21			
	710			RW Sup	97	97	70	70	78	RW Cert	7/15/22	11/8/22			
	710		Rehabilitate pump plants to improve reliability, efficiency,	Con Sup	1,861	1,861	185 19	185	1,925 38	RTL	8/15/22	4/26/23 11/1/23			
			and pumping capacity.	RW Cap Con Cap	38 <b>6.332</b>	38 6.332		19 <u>0</u>		Begin End Const	3/1/23	11/1/23	10/31/25		
				Total	11,502	11,502	<u>0</u> 2.765	2.765	<u>5,300</u> 9,832	End Const			10/31/25		
				Total	11,302	11,502	2,703	2,703	9,032						
486	07		In and near the city of Los Angeles, from 0.4 mile south of	PAED	2,474	2,474	2,474	2,474	2,474	Baseline		12/27/22		0	
	5382	Van Nuys	Wilshire Boulevard to Victory BoulevaRd Rehabilitate roadway, rehabilitate culverts, replace bridge	PSE	6,875	6,875	6,733	6,733	7,456	PAED	6/30/22	6/30/22			
	LA		approach/departure slabs, replace overhead sign structures	RW Sup	50	50	14	14	41	RW Cert	2/21/23	6/21/23			
	405		and sign panels, upgrade Transportation Management	Con Sup	14,281	14,281	0	0	7	RTL	3/21/23	6/30/23			
			System (TMS) elements, upgrade guardrail, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	RW Cap	311	311	2	2		Begin	11/6/23		10/24/24		
			identified to 7 timericanie with Broadmines 7 for (* 1271) standarde.	Con Cap	<u>137,612</u>	<u>137,612</u>	0	0	94,062	End Const			5/29/29		
				Total	161,603	161,603	9,223	9,223	118,623						
			This project will improve safety and ride quality.												
487	07		In La Canada Flintridge and Pasadena, from West of Foothill	PAED	800	800	732	732	732	Baseline				0	
	5386		Boulevard to Hill Avenue.	PSE	2,927	2,927	2,914	2,914	3,346	PAED	11/30/21	2/11/22			
	LA			RW Sup	257	257	151	151	327	RW Cert	2/15/24				
	210			Con Sup	2,883	2,883	0	0	2,880	RTL	3/15/24	6/30/24			
			Seismic retrofit of Orange Grove Boulevard Overcrossing No	RW Cap	83	83	0	0	3	Begin	12/20/24		1/8/25		
			53-2195, rehabilitate irrigation system and landscaping, and rehabilitate culverts.	Con Cap	<u>11,440</u>	<u>11,440</u>	<u>0</u>	<u>0</u>		End Const			7/6/26		
				Total	18,390	18,390	3,797	3,797	19,082						
488	07	I-210/SR-2 Upgrade	In La Canada Flintridge, from 0.2 mile east of Route 2 to 0.1	PAED	1,160	1,160	600	600	600	Baseline				0	
	5393	Lighting Systems to LED	mile east of Foodhill Boulevard on E2-W210 Connector Undercrossing No 53-2191G, and Foothill La Canada	PSE	3,403	3,403	2,368	2,368	3,393	PAED	11/30/21	2/8/22			
	LA		Separation No 53-2138.	RW Sup	225	225	41	41	222	RW Cert	8/1/23	10/19/23			
	210			Con Sup	3,600	3,600	0	0	3,321	RTL	9/1/23	3/8/24			
				RW Cap	50	50	0	0	50	Begin	8/1/24		9/27/24		
			Add Light Emitting Diode (LED) lighting to one bridge and	Con Cap	<u>14,304</u>	14,304	<u>0</u>	<u>0</u>	11,991	End Const			6/18/27		
			one tunnel.	Total	22,742	22,742	3,009	3,009	19,577						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
489	07	District-wide CCTV	In Los Angeles and Ventura Counties, on various routes at various locations.	PAED		805	608	608	608	Baseline				6,759	
	5395		various locations.	PSE		3,167	1,968	1,968	1,968	PAED	6/10/21	6/10/21			
	LA			RW Sup		280	61	61	72	RW Cert	12/30/22	6/21/23			
	Var			Con Sup		3,827	25	25	3,809	RTL	2/28/23	6/28/23			
			Install and upgrade video cameras, install guardrail, and install Maintenance Vehicle Pullouts (MVPs). This project will	RW Cap	23	23	0	0	23	Begin	4/28/25	3/27/24			
			help to manage traffic delay and provide timely incident	Con Cap		6,760	<u>0</u>	<u>0</u>	<u>6,760</u>	End Const			12/15/26		
			response.	Total	14,862	14,862	2,662	2,662	13,240						
490	07	SR-39 Bridge rail	Near Azusa, at Van Orum Canyon Bridge No 53-0115.	PAED		533	303	303	303	Baseline				1.808	
	5396	upgrade		PSE		1,484	1,151	1,151	1,151	PAED	9/2/21	9/2/21		1,000	
	LA			RW Sup		14	9	9	13	RW Cert	8/11/23	8/28/23			
	39			Con Sup		1,225	0	0	1,276	RTL	10/6/23	11/27/23			
			Upgrade bridge rail, install quardrail, replace joint seals, and	RW Cap	14	14	0	0	3	Begin	7/19/24	6/10/24			
			overlay bridge deck with polyester concrete to improve	Con Cap		<u>1,808</u>	0	0	<u>1,808</u>	End Const	7710724	0/10/24	1/23/26		
			safety.	Total	5,078	5,078	1,463	1,463	4,554	Lina Const			1720720		
491	07		Near Big Pines, from 1.3 miles west of Dawson Saddle to		0,010	·	·	·	·						
491	5397		the San Bernardino County line.	PAED		894	682	682	682	Baseline	0.107.104	0.107.10.4			
	LA			PSE		1,729	1,420	1,420	1,420	PAED	9/27/21	9/27/21			
	2			RW Sup		24	15	15	21	RW Cert	2/28/23	5/15/23			
	2		Rehabilitate drainage culverts to ensure efficient drainage	Con Sup	10	1,046	50	50	1,038	RTL	3/29/23	6/21/23			
			and preserve the integrity of the highway.	RW Cap	10	10	0	0	0	Begin	12/8/23	12/13/23			
			and process to the integrity of the ingliniary.	Con Cap		<u>1,678</u>	0	0	<u>1,678</u>	End Const			10/31/25		
100	07	040 7340 11		Total	5,381	5,381	2,167	2,167	4,839						
492	07	210 TMS Upgrade in San Dimas	In Los Angeles County, on various routes at various locations.	PAED		529	323	323	323	Baseline				4,903	
	5400	Sali Dillias	locations.	PSE		1,839	1,812	1,812	1,812	PAED	11/19/21	12/17/21			
	LA			RW Sup		13	5	5	6	RW Cert	12/1/22	5/26/23			
	210		D. I.	Con Sup		2,100	82	82	2,005	RTL	1/13/23	6/30/23			
			Rehabilitate Transportation Management System (TMS) elements, install guardrail, and improve highway worker	RW Cap	28	28	0	0	11	Begin	8/18/23	3/27/24			
			safety. This project will decrease delay and improve system	Con Cap		<u>4,903</u>	<u>0</u>	<u>0</u>	<u>4,903</u>	End Const			10/14/26		
			reliability.	Total	9,412	9,412	2,222	2,222	9,060						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 493	District PPNO County Route 07 5401 LA 170	Title 170 TMS Upgrade + Safety	Location and Type of Work In the city of Los Angeles, near North Hollywood, from Route 134 to Route 5.  Rehabilitate and install new Transportation Management System (TMS) elements, install guardrail, and enhance highway worker safety.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 702 2,885 215 2,393 232 11,224 17,651	SHOPP Budget (\$1,000s) 702 2,885 215 2,393 232 11,224 17,651	Total Expended (\$1,000s) 208 2,407 27 127 0 0 2,769	SHOPP Expended (\$1,000s) 208 2,407 27 127 0 0 2,769	EAC (\$1,000s) 208 2,407 32 2,275 0 11,224 16,146	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 9/16/21 2/28/23 3/28/23 12/1/23	Actual Finish Date 9/16/21 5/30/23 6/30/23 3/27/24	Current Finish Date	Award Amount (\$1,000s) 11,224	CAPs
494	07 5408 LA 1	Comm. System Upgrade	In Los Angeles County, on various routes at various locations.  Upgrade existing fiber communication system and rehabilitate Transportation Management System (TMS) elements, including video cameras, ramp meters, and Changeable Message Signs (CMS).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,366 47 2,924 12 8,956 14,981	676 2,366 47 2,924 12 <u>8,956</u> 14,981	641 1,802 7 0 2 <u>0</u> 2,452	641 1,802 7 0 2 <u>0</u> 2,452	7	Baseline PAED RW Cert RTL Begin End Const	9/30/21 2/28/24 3/29/24 1/30/25	9/30/21 3/25/24 6/20/24	12/18/24 8/28/28	0	
495	07 5409 LA 2		In the city of Los Angeles, near Eagle Rock, at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway.  Update video wall in LARTMC, upgrade networking equipment, and upgrade traffic management software. This project will help to maximize system performance and aid in managing traffic congestion.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	632 1,942 53 1,337 10 4,009 7,983	632 1,942 53 1,337 10 4,009 7,983	429 1,422 12 51 0 1,730 3,644	429 1,422 12 51 0 1,730 3,644	429 1,422 24 1,301 10 4,009 7,195	Baseline PAED RW Cert RTL Begin End Const	6/7/21 2/1/23 3/1/23 11/1/23	6/7/21 10/12/22 12/2/22 6/21/23	7/30/25		
496	07 5410 LA 405	405 ATM/ITS near LAX (CMGC)	In Los Angeles County, on various routes at various locations.  Rehabilitate and add new Transportation Management System (TMS) elements and upgrade the communication system at the Los Angeles Regional Transportation Management Center (LARTMC). This is a Construction Manager/General Contractor (CMGC) project.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,076 6,377 73 7,227 66 29,854 46,673	3,076 6,377 73 7,227 66 29,854 46,673	2,292 5,319 3 0 0 0 7,614	2,292 5,319 3 0 0 0 7,614	13	Baseline PAED RW Cert RTL Begin End Const	2/17/22 9/19/23 10/19/23 7/23/24	6/10/22 6/28/24 6/30/24	<b>5/16/25</b> 8/21/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
497	07	CCTV Camera	In Los Angeles County, at various locations.	PAED	962	962	420	420	420	Baseline				0	
	5412B	Upgrades/Replaceme nts		PSE	2,250	2,250	1,694	1,694	2,016	PAED					
	LA	IIIS		RW Sup	34	34	18	18	55	RW Cert		4/12/24			
	Var			Con Sup	0	0	0	0	2,583	RTL		5/22/24			
			Upgrade video cameras, enhance highway worker safety,	RW Cap	45	45	2	2	45	Begin			12/5/24		
			and construct concrete barriers, guardrail, and crash cushions. This project will ensure cameras are operational	Con Cap	<u>o</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>7,593</u>	End Const			10/14/26		
			and will help with verification of field conditions and incident response.	Total	3,291	3,291	2,134	2,134	12,712						
498	07	CCTV Camera	In Los Angeles County, at various locations.	PAED	962	962	496	496	496	Baseline				0	
	5412C	Upgrades/Replaceme		PSE	2,650	2,650	1,930	1,930	2,619	PAED		6/29/22			
	LA	nts		RW Sup	23	23	23	23	23	RW Cert		6/5/24			
	Var			Con Sup	2,873	2,873	0	0	2,828	RTL		6/28/24			
			Upgrade video cameras, enhance highway worker safety,	RW Cap	23	23	0	0	22	Begin			2/6/25		
			and construct concrete barriers, guardrail, and crash	Con Cap	8,520	8,520	<u>0</u>	<u>0</u>	7,109	End Const			10/14/26		
			cushions.	Total	15,051	15,051	2,449	2,449	13,097						
499	07	Seismic Retrofit of I-	In the city of Los Angeles, at E2-N5 Ramp and W2-S5 Ramp	PAED	1,270	1,270	1,078	1,078	1,078	Baseline				8,611	
	5414	5/Route 2 Connector	Tunnel No 53-0577.	PSE	2,045	2,045	2,000	2,000	2,000	PAED	11/19/21	12/10/21			
	LA			RW Sup	55	55	6	6	15	RW Cert	3/1/23	6/23/23			
	2			Con Sup	2,300	2,300	129	129	2,143	RTL	3/30/23	6/29/23			
			Seismic retrofit existing tunnel and upgrade guardrail.	RW Cap	45	45	0	0	45	Begin	12/15/23	2/16/24			
				Con Cap	<u>8,612</u>	<u>8,612</u>	<u>179</u>	<u>179</u>	8,612	End Const			12/14/26		
				Total	14,327	14,327	3,392	3,392	13,893						
500	07	1 A 404 D : 1 D : 1													
500	07	LA-101, Bridge Rail Upgrade	In Los Angeles County, on various routes at Santa Monica Bridge No 53-0675, First Street Undercrossing No 53-0582,	PAED	1,238	1,238	1,187	1,187	1,187	Baseline				0	
	5429	opgrado	Alvarado Street Separation No 53-0617 and Avenue 60 on	PSE	2,958	2,958	2,426	2,426	2,883	PAED	9/1/22	11/28/22			
	LA		and offramp Bridge No 53-0986S.	RW Sup	69	69	17	17	52	RW Cert	12/1/23	5/21/24			
	2			Con Sup	2,463	2,463	0	0	2,418	RTL	1/3/24	6/30/24			
				RW Cap	50	50	0	0	49	Begin	9/4/24		12/16/24		
			Upgrade bridge rails, upgrade guardrail, and upgrade	Con Cap	<u>8,185</u>	<u>8,185</u>	0	<u>0</u>	<u>8,187</u>	End Const			1/15/26		
			facilities to Americans with Disabilities Act (ADA) standards.	Total	14,963	14,963	3,630	3,630	14,776						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 501	District PPNO County Route 07 5432 VEN 118	<b>Title</b> Ven-118 CAPM in Moorpark	Location and Type of Work In Moorpark, from Montair Drive to Spring Road.  Rehabilitate pavement, upgrade guardrail, upgrade Transportation Management System (TMS) elements, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,260 3,542 435 3,200 327 16,744 25,508	SHOPP Budget (\$1,000s) 1,260 3,542 435 3,200 327 16,744 25,508	Total Expended (\$1,000s) 1,245 2,652 36 0 82 0 4,015	SHOPP Expended (\$1,000s) 1,245 2,652 36 0 82 0 4,015	EAC (\$1,000s) 1,245 4,066 290 3,075 327 16,514 25,517	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 2/1/22 3/22/24 3/29/24 11/15/24	Actual Finish Date 6/16/22 6/26/24 6/29/24	Current Finish Date 3/19/25 3/13/26	Award Amount (\$1,000s)	CAPs
502	07 5440 LA 5	I-5 North County Drainage Project/Sand Shed	Near Castaic, from 0.5 mile north of Lake Hughes Road to 0.5 mile north of Vista Del Lago Road.  Rehabilitate culverts, install a Gross Solids Removal Device (GSRD), and replace a sand shed. This project will restore effectiveness of the drainage system.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,217 3,280 242 2,861 211 8,045 15,856	1,217 3,280 242 2,861 211 8,045 15,856	1,215 3,217 82 0 0 0 4,514	1,215 3,217 82 0 0 0 4,514	1,215 3,217 139 2,466 0 8,045 15,082	Baseline PAED RW Cert RTL Begin End Const	12/17/21 6/16/23 8/1/23 2/2/24	4/28/22 11/30/23 2/2/24 6/20/24	9/18/26	8,044	
503	07 5484 LA 405	LA-405, Pavement Rehabilitation	In and near the cities of Long Beach, Signal Hill, Los Angeles, and Carson, from the Orange County line to south of Route 110.  Rehabilitate pavement, upgrade signs, rehabilitate bridge, upgrade lighting, improve safety, rehabilitate Transportation Management System (TMS) elements and replace copper cabling with fiber, rehabilitate culverts, replace landscape and irrigation system, rock blanket paving, minor concrete paving, grind concrete pavement, and upgrade facilities to Americans with Disabilities Act (ADA) standards. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,646 6,430 703 0 768 <u>0</u> 10,547	2,646 6,430 703 0 768 <u>0</u> 10,547	2,620 5,946 383 0 121 <u>0</u> 9,070	2,620 5,946 383 0 121 0 9,070	2,620 6,276 674 10,975 541 106,500 127,586	Baseline PAED RW Cert RTL Begin End Const	6/28/22 5/31/24 6/14/24 12/13/24	2/27/23 6/28/22 6/27/24	8/12/24 3/21/25 7/24/28	0	Cost Schedule
504	07 5490 LA 405	LA-405 Bridge Seismic Restoration	In Lawndale, at Route 107, at Hawthorne Undercrossing Bridge No 53-1231.  Seismic retrofit of bridge and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	543 2,177 16 2,050 43 2,743 7,572	543 2,177 16 2,050 43 2,743 7,572	356 1,861 5 294 0 1,384 3,900	356 1,861 5 294 0 1,384 3,900	356 1,861 15 1,980 43 <u>2,743</u> 6,998	Baseline PAED RW Cert RTL Begin End Const	6/29/21 12/15/22 1/13/23 8/25/23	6/29/21 5/2/23 5/12/23 12/21/23	7/1/25	2,742	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> . 505	District PPNO County Route 07 5491 LA 1	Title PCH CAPM, Malibu Lagoon to Ventura CL	Location and Type of Work In and near Malibu, from north of Serra Road to the Ventura County line.  Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, and upgrade guardrail. (G13 Contingency).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 337 0 5,017	SHOPP Budget (\$1,000s) 1,225 2,960 495 0 337 0 5,017	Total Expended (\$1,000s) 1,224 2,509 349 0 116 0 4,198	SHOPP Expended (\$1,000s) 1,224 2,509 349 0 116 0 4,198	EAC (\$1,000s) 1,224 7,298 2,557 4,280 337 23,987 39,683	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 1/18/22 2/12/24 3/15/24 11/15/24	Actual Finish Date 6/3/22	Current Finish Date 11/7/25 11/14/25 8/7/26 7/28/28	Award Amount (\$1,000s)	CAPs
506	07 5499 LA 710	Paint Hobart Yard OH Bridge	In Commerce and Vernon, at Hobart Rail Yard Overhead No 53-0840; also at Bandini Boulevard (PM 22.0).  Rehabilitate, clean, and paint bridge, and replace overhead sign structure.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,704 913 <u>17,117</u> 24,198	449 1,602 413 3,704 913 17,117 24,198	368 1,474 181 0 0 0 2,023	368 1,474 181 0 0 0 2,023	368 1,608 416 4,201 912 17,217 24,722	Baseline PAED RW Cert RTL Begin End Const	11/15/21 1/16/24 3/29/24 1/22/25	1/12/22 4/26/24 6/12/24	3/28/25 9/25/28	0	
507	07 5506 LA 118		In the city of Los Angeles, near Pacoima, from east of Herrick Avenue to west of Foothill BoulevaRd Rehabilitate culverts to restore functionality and extend service life.  LINING/REPLACE DAMAGED PIPE WITH HOLES	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	15 6,286	511 1,679 51 1,485 15 <u>2,545</u> 6,286	491 1,493 5 129 3 <u>344</u> 2,465	491 1,493 5 129 3 344 2,465	491 1,493 23 1,300 57 2,545 5,909	Baseline PAED RW Cert RTL Begin End Const	1/18/22 8/2/23 9/1/23 4/26/24	6/15/22 8/11/23 9/18/23 4/10/24	3/6/26		
508	07 5509 LA 2	LA-2 Culvert	In and near the cities of Los Angeles, Glendale, La Canada Flintridge, and Pasadena, from Riverside Drive to the Mount Waterman ski lifts, also on Route 210 from 0.5 mile east of Ocean View Boulevard to 0.2 mile west of Foothill Boulevard (PM R18.7/R19.4).  Rehabilitate drainage systems, enhance highway worker safety, and upgrade guardrail to concrete barrier. This project will restore drainage functionality and improve safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	134  13,612	1,246 2,332 13 2,466 134 7,421 13,612	880 2,044 5 69 23 0 3,021	880 2,044 5 69 23 0 3,021	880 2,044 12 <b>2,689</b> 134 <u>7,421</u> 13,180	Baseline PAED RW Cert RTL Begin End Const	8/31/21 11/7/22 12/5/22 8/28/23	8/31/21 4/17/23 6/16/23 2/28/24	10/28/25	7,420	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 509	District PPNO County Route 07 5515 VEN 34	Title CAPM / ADA / Complete Streets	Location and Type of Work In and near Camarillo, from 0.5 mile east of Rice Avenue to Route 118.  Rehabilitate pavement, upgrade guardrail, install complete street elements, and upgrade facilities to Americans with Disabilities Act (ADA) standards. (G13 Contingency).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 0 1,714 0 10,100	SHOPP Budget (\$1,000s) 1,958 3,983 2,445 0 1,714 0 10,100	Total Expended (\$1,000s) 1,952 3,185 723 0 12 0 5,872	SHOPP Expended (\$1,000s) 1,952 3,185 723 0 12 0 5,872	1,712	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 5/24/22 4/15/24 5/15/24 2/19/25	Actual Finish Date 6/29/22	9/17/25 10/15/25 7/22/26 12/3/26	Award Amount (\$1,000s)	CAPs
510	07 5516 LA 210	Replacing pump plant	In Irwindale and Azusa, from Irwindale Avenue to Vernon Avenue.  Replace pumps, install additional storage, and upgrade the pump control system and electric service.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	17  12,528	484 1,460 77 1,720 17 <u>8,770</u> 12,528	481 1,391 5 0 0 0 1,877	481 1,391 5 0 0 0 1,877	481 1,436 16 1,626 3 <u>7,868</u> 11,430	Baseline PAED RW Cert RTL Begin End Const	3/1/22 9/28/23 11/1/23 6/24/24	6/28/22 10/27/23 2/1/24	<b>10/1/24</b> 9/6/25	0	
511	07 5521 LA 605		In and near Santa Fe Springs, Whittier, Pico Rivera, Industry, and Baldwin Park, from Telegraph Road to Route 10.  Rehabilitate roadway, apply High Friction Surface Treatment (HFST), upgrade facilities to Americans with Disabilities Act (ADA) standards, upgrade guardrail, upgrade signs, enhance highway worker safety, and rehabilitate landscaping. This project will improve safety and ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	217,865	3,096 9,150 200 19,500 40 185,879 217,865	2,537 7,803 26 74 11 0 10,451	2,537 7,803 26 74 11 <u>0</u> 10,451	2,537 7,803 145 19,328 18 185,879 215,710	Baseline PAED RW Cert RTL Begin End Const	12/2/21 5/15/23 5/31/23 1/29/24	3/16/22 12/2/21 4/26/23 6/29/23 4/30/24	12/17/29		
512	07 5535 LA 5	I-5 CAPM in Downey & Commerce	In Santa Fe Springs, Downey, and Commerce, from south of Route 5 to north of Atlantic BoulevaRd Rehabilitate pavement using concrete slab replacement and overlay with Hot Mix Asphalt (HMA), retrofit overhead sign structures, upgrade drainage system, and upgrade facilities to Americans with Disabilities Act (ADA) standards.  This project will extend the life of the pavement and improve ride quality and safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	20  37,456	1,428 3,631 35 3,900 20 28,442 37,456	917 2,815 29 1,446 0 4,945 10,152	917 2,815 29 1,446 0 4,945 10,152	917 2,815 34 3,887 12 28,442 36,107	Baseline PAED RW Cert RTL Begin End Const	11/30/20 5/19/23 3/30/23 12/7/23	5/25/21 5/10/22 6/29/22 5/22/23	7/11/25	28,441	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
<b>No</b> . 513		Title LA-10, Culvert	Location and Type of Work In the city Los Angeles, from east of Bundy Drive to Route 5.	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
513	5547	Rehabilitation	in the city Los Angeles, from east of Burldy Drive to Route 5.	PAED	609	609	599	599	599	Baseline	4/04/00	4/45/00		0	
	LA			PSE	1,495	1,495	1,336	1,336	1,465	PAED DW Cont	1/31/22	4/15/22			
	10			RW Sup	25 1,694	25 1,694	16 0	16 0	24	RW Cert RTL	7/14/23 8/18/23	5/6/24 6/5/24			
	10		Rehabilitate culverts.	Con Sup RW Cap	1,094	1,694	0	0	1,533 18	Begin	5/10/24	0/5/24	1/23/25		
			renabilitate curverts.	Con Cap	4,545	4,54 <u>5</u>	<u>0</u>	0	3.033	End Const	3/10/24		7/2/26		
				Total	8,386	8,386	1,951	1,951	6.672	Liid Collst			112120		
514	07	BRIDGE RAIL	Near Seacliff & Ojai, upgrade bridge railings for #52-003 on	PAED	1,564	1,564	1,366	1,366	1,366	Baseline				4,400	
01-	5568	UPGRADE	Rte 1 & at #52-0044 & 52-0173 Rte 33	PSE	3,306	3,306	2,256	2,256	2,256	PAED		9/30/19		4,400	
	VEN			RW Sup	326	326	66	66	66	RW Cert		6/29/21			
	001			Con Sup	3,881	3,881	1,121	1,121	3,912	RTL		6/30/21			
			Upgrade bridge railing	RW Cap	733	733	96	96	0	Begin		9/12/22			
				Con Cap	4,400	4,400	<u>737</u>	737	4,400	End Const			1/9/25		
				Total	14,210	14,210	5,642	5,642	12,000						
515	5 07	Argyle-Franklin (UC)	In the city of Los Angeles, at the Argyle-Franklin	PAED	946	946	504	504	504	Baseline				0	
	5616	(53-0680) & Big	Undercrossing Bridge No 53-0680; also on Route 210 at the	PSE	2,615	2,615	252	252	2,665	PAED	5/23/23	7/14/23			
	LA	Tujunga Wash (53- 2249)	Big Tujunga Wash Bridge No 53-2249 (PM R9.9).	RW Sup	235	235	47	47	166	RW Cert	5/1/25		5/1/25		
	101	22.0)		Con Sup	1,219	1,219	0	0	4,950	RTL	6/1/25		6/1/25		
			Dala de 1844 de la decembra de como de circo de decembra de color	RW Cap	4,925	4,925	0	0	4,925	Begin	2/15/26		2/15/26		
			Rehabilitate bridges by resurfacing bridge decks, reconstructing approach and departure slabs, and	Con Cap	<u>6,718</u>	<u>6,718</u>	<u>0</u>	<u>0</u>	<u>6,718</u>	End Const			6/30/27		
			seismically retrofitting hinges.	Total	16,658	16,658	803	803	19,928						
540	0.7	VEN 00 CARM	le code co Cici form and af Dalaina Director and af												
516	5 07 5619	VEN-33 CAPM	In and near Ojai, from south of Parkview Drive to north of Foothill Trail.	PAED	1,638	1,638	1,329	1,329	1,651	Baseline	4/5/04		E 100 10 E	0	
	VEN			PSE	3,057	3,057	0	0	3,246	PAED	4/5/24		5/30/25		
	33			RW Sup	2,483 3.013	2,483	0	0	2,656	RW Cert RTL	2/18/26 3/20/26		12/23/26 1/22/27		
	33		Rehabilitate pavement, upgrade guardrail and traffic signals,	Con Sup RW Cap	3,013	3,013 3,515	0	0	3,156 3,434	Begin	3/20/26 10/9/26		8/11/27		
			install pedestrian crossings, and upgrade facilities to	Con Cap	3,515 <u>18,325</u>	3,515 <u>18,325</u>	0	0	3,434 18,325	End Const	10/9/20		7/11/29		
			Americans with Disabilities Act (ADA) standards.	Total	32,031	32,031	1,329	1,329	32,468	End Const			7/11/29		
				Total	32,031		·	·	·						
517		Ven-118 CAPM, ADA	In and near the cities of Ventura, Oxnard, and Moorpark, from Route 126 to Montair Drive.	PAED	1,312	1,312	1,238	1,238	1,238	Baseline				0	
	5620		Hom Route 120 to Workaii Brive.	PSE	0	0	0	0	2,850	PAED	11/28/23	6/12/24			
	VEN			RW Sup	0	0	0	0	1,611	RW Cert	5/1/26		6/23/26		
	118		Rehabilitate pavement, restore eroded embankment, apply	Con Sup	3,163	3,163	0	0	3,096	RTL	5/8/26		6/30/26		
			new striping and pavement markings, install speed feedback	RW Cap Con Cap	2,191	2,191	0	·	1,278	Begin End Const	3/5/27		3/5/27 2/25/28		
			signs, construct bike lane and bikeway, and upgrade	Con Cap Total	<u>18,061</u> 24,727	<u>18,061</u> 24,727	<u>0</u> 1,238	<u>0</u> 1,238	25,165 35,238	Ena Const			2/20/20		
			facilities to Americans with Disabilities Act (ADA) standards.	Total	24,121	24,727	1,236	1,236	33,236						

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

CAP - Corrective A

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 518	District PPNO County Route 07 5624 LA 105	<b>Title</b> LA 105 - Drainage upgrade	Location and Type of Work In Paramount, at Grove Street at the Garfield Avenue Pump Station.  Replace pumps, add lighting, construct Maintenance Vehicle Pullouts (MVPs), and provide a fiber optic connection to the pump house.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 699 1,933 24 2,061 39 5,448 10,204	SHOPP Budget (\$1,000s) 699 1,933 24 2,061 39 5,448 10,204	Total Expended (\$1,000s) 530 674 8 0 0 0 1,212	SHOPP Expended (\$1,000s) 530 674 8 0 0 0 1,212	EAC (\$1,000s) 530 2,270 14 2,035 25 4.531 9,405	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 3/24/23 10/4/24 11/4/24 4/25/25	Actual Finish Date	Current Finish Date 1/17/25 2/21/25 8/27/25 2/16/28	Award Amount (\$1,000s)	CAPs
519	07 5625 LA 1	PCH CAPM, SM to Malibu Lagoon	In and near the cities of Santa Monica, Los Angeles, and Malibu, from Colorado Avenue to south of Cross Creek Road.  Rehabilitate pavement, upgrade guardrail, Transportation Management System (TMS) elements, and culverts, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,156 3,140 1,159 4,226 5 38,537 49,223	2,156 3,140 1,159 4,226 5 38,537 49,223	1,616 0 0 0 4 <u>0</u> 1,620	1,616 0 0 0 4 <u>0</u> 1,620	2,402 3,136 1,155 4,215 2,362 46,444 59,714	Baseline PAED RW Cert RTL Begin End Const	9/30/24 3/27/26 3/30/26 10/30/26		9/30/24 3/27/26 3/30/26 1/15/27 7/12/28	0	
520	07 5626 VEN 23	Ven-23 CAPM, JX	In and near Moorpark, from Route 23 to Shekell Road.  Rehabilitate pavement, upgrade guardrail and census stations, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	996 2,588 787 2,609 1,065 15,779 23,824	996 2,588 787 2,609 1,065 15,779 23,824	923 0 0 0 0 0 0 923	923 0 0 0 0 0 0 0 923	923 2,938 1,664 2,581 1,025 14,347 23,478	Baseline PAED RW Cert RTL Begin End Const	11/22/23 1/22/26 2/18/26 10/19/26	6/29/24	1/22/26 2/18/26 10/19/26 10/20/27	0	
521	07 5628 LA 210	LA-210 Drainage	In the city of Los Angeles, near the neighborhood of Sunland-Tujunga, from west of Sunland Boulevard to east of Sunland BoulevaRd Rehabilitate drainage systems.  Drainage work on a total of 8 culverts; replace 1 and repair lining on 7.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,330 74 1,354 55 3,347 6,764	604 1,330 74 1,354 55 3,347 6,764	419 152 0 0 0 0 <u>0</u> 571	419 152 0 0 0 0 0	419 1,365 16 1,355 56 3,347 6,558	Baseline PAED RW Cert RTL Begin End Const	10/27/23 7/5/25 5/31/25 12/28/25	11/2/23	6/6/25 6/27/25 12/28/25 1/25/28	0	
522	07 5629 LA 210	LA-210 Repair Drainage System	In and near Pasadena and Arcadia, from Allen Avenue to Santa Anita Avenue.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,658 23 1,115 320 2,084 5,809	609 1,658 23 1,115 320 2,084 5,809	580 15 0 0 0 Ω 595	580 15 0 0 0 0 0 595	580 1,609 13 1,060 66 2,083 5,411	Baseline PAED RW Cert RTL Begin End Const	12/20/23 3/2/26 5/29/26 1/5/27	5/7/24	2/4/26 3/4/26 10/28/26 8/1/28	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> . 523	District PPNO County Route 07 5631 LA 110	Title 110 Culverts; San Pedro to 91	Location and Type of Work In and near the city of Los Angeles, from Miraflores Avenue to 182nd Street.  Rehabilitate drainage systems.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 645 1,870 210 1,432 5 3,611 7,773	SHOPP Budget (\$1,000s) 645 1,870 210 1,432 5 3,611 7,773	Total Expended (\$1,000s) 514 228 73 0 0 0 0 815	SHOPP Expended (\$1,000s) 514 228 73 0 0 0 0 815	EAC (\$1,000s) 514 1,861 212 1,289 317 3,589 7,782	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 7/15/23 2/20/26 3/20/26 10/16/26	Actual Finish Date	Current Finish Date 2/20/26 3/20/26 10/16/26 10/6/28	Award Amount (\$1,000s)	CAPs
524	07 5635 LA 5	LA-5 Mobility - TMS	In the city of Los Angeles, on Routes 5, 10, and 101 at various locations, and at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway.  Upgrade Transportation Management System (TMS) elements, upgrade fiber optic lines, replace copper wiring with fiber optic cable, and upgrade communication hubs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,152 2,802 92 3,958 131 25,084 33,219	1,152 2,802 92 3,958 131 25,084 33,219	1,100 36 0 0 0 0 0 1,136	1,100 36 0 0 0 0 0 0 1,136	1,100 2,723 15 3,689 <b>525</b> 19.871 27,923	Baseline PAED RW Cert RTL Begin End Const	12/15/23 7/10/25 8/12/25 4/7/26	6/6/24	10/14/25 11/12/25 7/17/26 12/22/28	0	
525	07 5636 LA 47	LA-47 Upgrade TMS	In the cities of Los Angeles and Long Beach, from Route 110 to 0.1 mile south of New Dock Street; also in Long Beach from Route 710 to north of Route 710 (PM 3.497/3.58).  Upgrade Transportation Management System (TMS) elements, replace fiber optic cable, and connect upgraded equipment to communication hubs.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,363 75 2,037 56 7,429 12,636	676 2,363 75 2,037 56 7,429 12,636	496 70 3 0 0 0 569	496 70 3 0 0 0 569	496 2,296 69 1,922 119 7,373 12,275	Baseline PAED RW Cert RTL Begin End Const	11/3/23 2/27/26 3/27/26 11/30/26	4/22/24	3/28/25 4/30/25 11/26/25 10/20/28	0	
526	07 5640 LA 101	Upgrade TMS elements on LA-101	In the city of Los Angeles, from Route 405 to Route 27; also at Tujunga Avenue (PM 11.8L/R); also at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway.  Upgrade Transportation Management System (TMS) elements, upgrade fiber optic lines, and upgrade communication equipment at hubs and at the LARTMC.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	973 3,370 227 4,269 718 21,430 30,987	973 3,370 227 4,269 718 21,430 30,987	575 546 4 0 0 0 1,125	575 546 4 0 0 0 1,125	575 2,993 17 3,556 33 21,428 28,602	Baseline PAED RW Cert RTL Begin End Const	10/27/23 2/7/25 3/28/25 11/26/25	10/19/23	2/7/25 3/28/25 11/26/25 12/31/27	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 527	District PPNO County Route 07 5642 VEN 101	Title Mobility - TMS	Location and Type of Work In Thousand Oaks and Camarillo, from 0.5 mile east of Rancho Road to 0.1 mile west of Route 34; also on Route 23 at Route 101 (PM R3.6); also in Los Angeles County, in the city of Los Angeles on Routes 134, 101, and 170 and at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway.  Upgrade Transportation Management System (TMS) elements, install fiber optic lines, and upgrade communication equipment at hubs and at the LARTMC.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)  1,460 4,379 41 6,931 104 42,254 55,169	SHOPP Budget (\$1,000s) 1,460 4,379 41 6,931 104 42,254 55,169	Total Expended (\$1,000s)  843  0  0  0  0  843	SHOPP Expended (\$1,000s)  843  0  0  0  0  843  843	EAC (\$1,000s) 843 4,304 10 6,930 290 42,254 54,631	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/17/24 1/15/25 2/14/25 10/24/25	Actual Finish Date 5/10/24	Current Finish Date 3/7/25 3/28/25 10/24/25 10/29/27	Award Amount (\$1,000s)	CAPs
		LA-405 Mobility - TMS	In the cities of Los Angeles and Culver City, from Route 90 to Roscoe Boulevard; also on Routes 101 (PM 11.8R), 105 (PM R2.0), and at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway.  Upgrade Transportation Management System (TMS) elements, upgrade fiber optic lines, and upgrade communication equipment at hubs and at the LARTMC.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,728 3,679 70 5,475 31 27,300 38,283	1,728 3,679 70 5,475 31 27,300 38,283	1,394 655 5 0 0 0 2,054	1,394 655 5 0 0 0 2,054	1,394 3,503 43 5,351 25 27,300 37,616	Baseline PAED RW Cert RTL Begin End Const	4/3/23 2/28/25 3/28/25 11/26/25	5/22/23	2/28/25 3/28/25 11/26/25 12/31/27	0	
			In and near Los Angeles and Santa Clarita, from Route 5 to 0.4 mile north of Sand Canyon Road; also on Routes 101 (PM 11.8R), 405 (PM 48.48), and at the Los Angeles Regional Transportation Management Center (LARTMC) at 2901 West Broadway.  Upgrade Transportation Management System (TMS) elements, construct fiber optic lines, and upgrade communication equipment at hubs and at the LARTMC.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,100 2,650 50 5,900 183 31,425 41,308	1,100 2,650 50 5,900 183 31,425 41,308	1,033 588 1 0 0 0 1,622	1,033 588 1 0 0 0 1,622	1,033 2,639 18 5,208 182 31,425 40,505	Baseline PAED RW Cert RTL Begin End Const	10/31/23 1/22/25 2/19/25 9/10/25	12/28/23	1/22/25 2/19/25 9/10/25 3/15/28		
			In Burbank, from north of San Fernando Boulevard to south of Cohasset Street.  Rehabilitate roadway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	525 0 0 2,140 10 12,720 15,395	525 0 0 2,140 10 12,720 15,395	494 0 0 0 0 0 0 494	494 0 0 0 0 0 0 0 494	494 1,383 25 2,035 0 10.853 14,790	Baseline PAED RW Cert RTL Begin End Const	10/20/23 3/24/25 4/30/25 9/30/25	4/26/24	3/24/25 4/30/25 9/30/25 9/30/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 531	District PPNO County Route 07 5786 LA 710	<b>Title</b> LA-710 Upgrade Pump Plant	Location and Type of Work In South Gate and Bell Gardens, at the South Gate Pump Plant and the Florence Avenue Pump Plant; also in Downey on Route 105 at the Ardis Avenue Pump Plant (PM R16.48).  Upgrade pump plants.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap	Approved Budget (\$1,000s) 684 1,903 126 2,604 1 8,047	SHOPP Budget (\$1,000s) 684 1,903 126 2,604 1 8,047	Total Expended (\$1,000s) 627 278 12 0 1	SHOPP Expended (\$1,000s) 627 278 12 0 1	EAC (\$1,000s) 627 2,284 123 2,602 107 8,048	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 11/3/23 1/30/26 2/27/26 10/23/26	Actual Finish Date	Current Finish Date 1/30/26 2/27/26 10/23/26 9/14/29	Award Amount (\$1,000s)	CAPs
500	0.7	LA OAA Danisaa II in a	la contra con Contra Chaire, form Discourts Common Davids	Total	13,365	13,365	918	918	13,791						
532	07 5794 LA 14	LA-014 Replace/Line Culverts	In and near Santa Clarita, from Placerita Canyon Road to Sand Canyon Road.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,087 0 0 1,284 81 2,467 4,919	1,087 0 0 1,284 81 2,467 4,919	1,081 0 0 0 0 0 0 0	1,081 0 0 0 0 0 0 <u>0</u> 1,081	1,081 1,470 180 1,419 82 2,642 6,874	Baseline PAED RW Cert RTL Begin End Const	12/14/23 2/24/26 3/26/26 11/26/26	3/8/24	6/15/26 6/30/26 2/28/27 11/11/28	0	
533	07 5795 LA 110	Arroyo Seco Pkwy Drainage	In the cities of Los Angeles, South Pasadena, and Pasadena, from Alpine Street to Glenarm Street.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,116 0 0 1,208 55 3,825 6,204	1,116 0 0 1,208 55 3,825 6,204	792 0 0 0 0 0 0 792	792 0 0 0 0 0 0 792	792 2,057 29 1,167 31 2,603 6,679	Baseline PAED RW Cert RTL Begin End Const	1/12/24 11/27/24 12/31/24 9/5/25	5/15/24	4/18/25 5/20/25 11/24/25 12/24/26	0	
534	07 5796 LA 405	LA-405 Drainage, PE:MN-KY	In and near the cities of Los Angeles, Torrance, Lawndale, Redondo Beach, Hawthorne, Inglewood, and Culver City, from south of Normandie Avenue to Route 10.  Rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,700 3,477 191 2,169 2 6,903 14,442	1,700 3,477 191 2,169 2 6,903 14,442	1,510 127 6 0 2 0 1,645	1,510 127 6 0 2 0 1,645	1,510 3,293 165 2,160 1,115 6,903 15,146	Baseline PAED RW Cert RTL Begin End Const	12/29/23 1/30/26 3/13/26 11/6/26	3/4/24	1/30/26 3/13/26 11/25/26 6/14/28	0	
535	07 5801 VEN 23	Ven-23 Drainage, PE:JX	Near Fillmore, from Bellevue Avenue to Guiberson Road.  Restore drainage system and construct and rehabilitate culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	952 1,758 20 1,729 100 <u>6,544</u> 11,103	952 1,758 20 1,729 100 <u>6,544</u> 11,103	913 252 2 0 0 0 0	913 252 2 0 0 0 0	913 1,884 18 1,839 173 4,685 9,512	Baseline PAED RW Cert RTL Begin End Const	4/15/23 3/25/25 4/15/25 12/16/25	6/23/23	3/25/25 4/15/25 12/16/25 12/16/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	PI Co	strict PNO ounty oute	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
	5 5	07 802 LA 138		Near Longview, from west of 116th Street to Longview Road.	PAED PSE RW Sup Con Sup	1,525	610 1,800 1,050 1,525	583 457 853 0	583 457 853 0	583 2,058 1,350 1,559	Baseline PAED RW Cert RTL	9/21/22 2/25/25 3/25/25	4/24/23	2/25/25 3/3/25	0	CAPS
				Construct Reinforced Concrete Box (RCB) culvert to replace perforated pipe system and concrete v-ditch and install wrong-way driving diversion features, signs, traffic signal upgrades, and rumble strips.	RW Cap Con Cap Total	83 <u>6,554</u> 11,622	83 <u>6,554</u> 11,622	43 <u>0</u> 1,936	43 <u>0</u> 1,936	684 6,554 12,788	Begin End Const	11/4/25		10/14/25 12/18/26		
Ę	37			In Long Beach, at LA River (W91 - N710 & S710) Bridge No 53-2143F.Replace portions of the bridge deck and apply polyester concrete overlay to ensure the safety and integrity of the structure. (Bridge Deck Preservation).  Replace portions of the bridge deck and apply polyester	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	10	0 788 10 973 10 5.022 6,803	0 712 1 380 0 1,396 2,489		0 712 9 954 0 5.022 6,697	Baseline PAED RW Cert RTL Begin End Const	10/8/21 2/1/23 3/31/23 10/20/23	10/8/21 4/13/23 5/19/23 3/13/24	7/31/25	5,022	
5		07	Acc Br Deck - 2, 5 &	In the city of Los Angeles, at Newell Street Undercrossing	PAED	0	0	0	0		Baseline				1,237	
		921 LA 5	110	No 53-0162K; also on Route 110 at Beaudry Avenue Undercrossing No 53-0621H (PM 23.8); also on Route 2 at Avenue 36 Overcrossing No 53-0780 (PM 16.6).	PSE RW Sup Con Sup RW Cap Con Cap	0	680 10 578 0 1,238	606 0 152 0 <u>114</u>	606 0 152 0 <u>114</u>	606 9 <b>581</b> 0 1,238	PAED RW Cert RTL Begin End Const	10/8/21 2/1/23 3/31/23 10/20/23	10/11/21 1/31/23 5/22/23 1/23/24	7/1/25		
				Apply polyester concrete overlay to bridge decks, apply methacrylate bridge decks, repair spalls, and replace joint seals. (Bridge Deck Preservation).	Total	2,510	2,506	872		2,434						
ŧ	5	07 946 LA 605	I-605 CAPM, Irwindale	In Baldwin Park and Irwindale, on Route 605, from Route 10/605 Separation to 0.2 mile north of Route 210/605 Separation.  Construct stormwater treatment BMPs including biofiltration	PAED PSE RW Sup Con Sup RW Cap	2,951 9,523 243 5,151 961	2,951 9,523 243 5,151 961	1,993 4,525 116 1,126 186	1,993 4,525 116 1,126 186	1,993 4,525 116 <b>5,224</b> 0	Baseline PAED RW Cert RTL Begin	12/6/18 10/8/21 11/8/21 9/6/22	12/6/18 6/23/22 6/29/22 5/12/23		18,369	
				strips, GSRD, and DPPIAs. Replace freeway damaged slabs with rapid strength concrete, cold plane and overlay median, shoulders, and ramps with HMA.	Con Cap Total	<u>18,370</u> 37,199	<u>18,370</u> 37,199	<u>4,654</u> 12,600	<u>4,654</u> 12,600	18.370 30,228	End Const			10/5/26		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
540	07	I-605 CAPM, OC to	Route 605 between Katella Avenue (PM R0.0) and Telegraph Road (PM R10.40).	PAED	3,908	3,908	2,243	2,243	2,243	Baseline				57,507	
	5971	Telegraph	relegrapit Koad (FM K 10.40).	PSE	12,574	12,574	8,264	8,264	8,264	PAED	6/19/19	6/19/19			
	LA			RW Sup	217	217	32	32	32	RW Cert	11/15/21	6/8/22			
	605			Con Sup	13,710	13,710	3,366	3,366	14,231	RTL	12/30/21	6/30/22			
			on lanes number 3, 4, and 5.	RW Cap	590	590	43	43	208	Begin	9/30/22	7/6/23			
				Con Cap	<u>57,508</u>	<u>57,508</u>	<u>11,940</u>	<u>11,940</u>	<u>57,508</u>	End Const			12/28/27		
				Total	88,507	88,507	25,888	25,888	82,486						
541			Near Mira Monte, from Santa Barbara County line to Burnham Road; also near Ojai, from Gorham Road to 0.1	PAED	2,002	2,002	0	0	2,076	Baseline				0	
			mile west of Bridge Road (PM 19.0/31.3).	PSE	1,656	1,656	0	0	1,668	PAED	10/1/25		10/1/25		
				RW Sup	201	201	0	0	201	RW Cert	2/1/27		2/1/27		
				Con Sup	3,134	3,134	0	0	2,961	RTL	3/1/27		3/1/27		
			Rehabilitate pavement, upgrade quardrail, install	RW Cap	177	177	0	0	177	Begin	11/29/27		11/29/27		
			Transportation Management System (TMS) elements,	Con Cap	<u>23,443</u>	<u>23,443</u>	<u>0</u>	<u>0</u>	<u>23,443</u>	End Const			8/31/29		
			rehabilitate drainage systems, and upgrade roadside signs.	Total	30,613	30,613	0	0	30,526						
542	07		In Moorpark, at Arroyo Simi Overhead Nos.	PAED	384	384	383	383	383	Baseline				0	
	5977	Safety Fence		PSE	1,301	1,301	512	512	1,263	PAED	10/20/23	12/8/23			
	VEN			RW Sup	14	14	3	3	11	RW Cert	7/10/24	6/21/24			
	118			Con Sup	1,603	1,603	0	0	1,795	RTL	7/15/24		7/12/24		
			53-0331R and 53-0331L. Install suicide deterrent fences	RW Cap	25	25	2	2	25	Begin	2/17/25		5/20/25		
			along bridges.	Con Cap	7,562	<u>7,562</u>	<u>0</u>	<u>0</u>	<u>7,562</u>	End Const			11/30/26		
				Total	10,889	10,889	900	900	11,039						
543	07		Near Wheeler Springs, at 13.3 miles south of Lockwood	PAED	1,435	1,435	0	0	1,461	Baseline				0	
	5986		Valley Road.	PSE	0	0	0	0	1,975	PAED	7/5/27		7/2/27		
	VEN			RW Sup	0	0	0	0	40	RW Cert	1/15/29		1/12/29		
	33			Con Sup	0	0	0	0	1,271	RTL	3/31/29		3/30/29		
			Modify drainage system to address fish passage barrier.	RW Cap	0	0	0	0	16	Begin	11/30/29		11/30/29		
			(Long Lead Project).	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>6,124</u>	End Const			12/30/31		
				Total	1,435	1,435	0	0	10,887						
544	07	LA-10 Bridge Rail	In the city of Los Angeles, at State Street Overcrossing	PAED	1,370	1,370	1,222	1,222	1,222	Baseline				0	
	5993	ŭ	Bridge No 53-1328, State Street Overcrossing Bridge No 53-	PSE	3,274	3,274	0	0	3,216	PAED	11/17/23	6/12/24		Ü	
	LA		0130, and State Street Overcrossing (Ramp Spur) Bridge No 53-1350k.	RW Sup	23	23	0	0	16	RW Cert	1/29/26	0, 12,2 1	3/13/26		
	10		53-135UK.	Con Sup	4.350	4.350	0	0	3,905	RTL	2/26/26		4/3/26		
				RW Cap	47	47	0	0	11	Begin	10/22/26		10/27/26		
			Harmada baidan milian kaste ainmala and skar (17.1)	Con Cap	14,565	14,565	0	0	14,565	End Const			2/21/29		
			Upgrade bridge railing, traffic signals, and street lights, improve the turning radius at one intersection, improve landscaping, make crosswalk improvements, and reconstruct sidewalks.	Total	23,629	23,629	1,222	1,222	22,935						

EAC = Estimate at Completion Approved = Last Commission

CAP = Corrective Action Plan

\*\* Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

Bold Phase allocated

3 to 6 months behind schedule

<b>No.</b> 545	District PPNO County Route 07 5994 LA 5	in Castaic	Location and Type of Work  Near Castaic, from north of Lake Hughes Road to north of Reservoir Hill Road.  Rehabilitate pavement, upgrade guardrail, and replace overhead sign structure and sign panels.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,408 3,159 137 6,994 297 49,176 61,171	SHOPP Budget (\$1,000s) 1,408 3,159 137 6,994 297 49,176 61,171	Total Expended (\$1,000s) 1,328 2,561 42 0 41 0 3,972	SHOPP Expended (\$1,000s) 1,328 2,561 42 0 41 0 3,972	EAC (\$1,000s) 1,328 3,259 105 7,171 287 64,572 76,722	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 5/30/23 11/27/24 12/30/24 8/25/25	Actual Finish Date 6/27/23 6/20/24 6/28/24	Current Finish Date 2/13/25 11/30/29	Award Amount (\$1,000s)	CAPs
546	07 6024 LA 47	Vincent Thomas Bridge Deck Replacement	In the city of Los Angeles, near the Port of Long Beach, at Vincent Thomas Bridge No 53-1471.  Replace bridge deck and seismic sensors. This is a Construction Manager/General Contractor (CMGC) project. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	17,140 20,900 17 0 30 <u>0</u> 38,087	17,140 20,900 17 0 30 <u>0</u> 38,087	9,468 0 0 0 0 0 0 0 9,468	9,468 0 0 0 0 0 0 0 9,468	17,542 20,293 17 38,059 30 628,464 704,405	Baseline PAED RW Cert RTL Begin End Const	5/8/24 6/23/25 7/8/25 10/17/25		10/1/24 7/1/25 7/8/25 10/31/25 7/30/27	0	
547	07 6026 LA 10		In Pomona and Claremont, from Route 57 to San Bernardino County line.  Rehabilitate roadway, upgrade guardrail, construct stormwater Best Management Practices (BMPs), improve visibility at crosswalks, implement wrong-way safety countermeasures, install Transportation Management System (TMS) elements, restore landscaping, and enhance highway worker safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,992 5,268 271 8,800 625 <u>74,136</u> 91,092	1,992 5,268 271 8,800 625 <u>74,136</u> 91,092	39 0 0 0 0 0 0 2 39	39 0 0 0 0 0 0 39	1,991 5,204 263 7,575 625 <u>74,136</u> 89,794	Baseline PAED RW Cert RTL Begin End Const	8/15/25 3/5/27 3/15/27 11/15/27		8/15/25 3/5/27 3/15/27 11/15/27 7/30/30		
548	07 6035 VEN 150	VEN-150 CAPM & ADA	IN AND NEAR OJAI AND MIRA MONTE, FROM BURHAM ROAD TO GORHAM ROAD.  Cold Plane and AC Overlay, Upgrade Non-Standard Traffic Signs, MGBR and ADA Curb Ramps	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 3,013 0 9,389 12,402	0 0 0 3,013 0 9,389 12,402	0 0 0 1,333 0 3,836 5,169	0 0 0 1,333 0 3,836 5,169	0 0 0 2,996 0 9,389 12,385	Baseline PAED RW Cert RTL Begin End Const		9/30/19 6/29/22 6/29/22 5/10/23	10/24/25	9,388	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
549		Landslide	Near Falling Springs, from 0.3 mile south of Morris Dam Road to 0.5 mile north of Falling Springs Road.	PAED PSE RW Sup Con Sup	0 0 100	0 0 100 1,215	0 0 0 1,418	0 0 0 1,418	0	Baseline PAED RW Cert RTL				8,485	S S
			Perform rock scaling, clear debris, and construct slope drapery protection systems.	RW Cap Con Cap Total	11,900	100 <u>10,485</u> 11,900	0 <u>9,277</u> 10,695	0 <u>9.277</u> 10,695	0 <u>10,485</u> 12,524	Begin End Const		4/14/23	8/9/24		
550	07 6066 LA 2	Washout	Near La Canada Flintridge, from 2.4 miles west of Upper Big Tujunga Canyon Road to 1.5 miles west of Mount Mooney Road.	PAED PSE RW Sup Con Sup	0 0 50	0 0 50 840	0 0 0 744	0 0 0 744	0 1,476	Baseline PAED RW Cert RTL				2,760	
			Remove slide debris, perform rock scaling, and repair slope drapery protection system.	RW Cap Con Cap Total	7,700	50 <u>6,760</u> 7,700	0 <u>6,094</u> 6,838	0 <u>6,094</u> 6,838	0 <u>6,760</u> 8,236	Begin End Const		5/11/23	9/30/24		
551	07 6081 LA 5		In the cities of Los Angeles, Glendale, and Burbank, from North Main Street to Verdugo Avenue.	PAED PSE RW Sup Con Sup	3,732 106 7,669	2,887 3,732 106 7,669	3 0 0 0	3 0 0 0	1,788 3,609 98 6,415	Baseline PAED RW Cert RTL	8/15/25 7/20/27 8/15/27		8/15/25 7/20/27 8/13/27	0	
			Rehabilitate pavement, apply pavement delineation, replace overhead sign structures and panels, upgrade guardrail, install vegetation control pads, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	RW Cap Con Cap Total	115 53,277 67,786	115 <u>53,277</u> 67,786	0 <u>0</u> 3	0 <u>0</u> 3	<u>53,227</u> 65,251	Begin End Const	4/7/28		4/7/28 9/27/29		
552	07 6084 LA 101	Wire Theft	In the city of Los Angeles, near the neighborhood of North Hollywood, at the North Hollywood Communication Hub at 4632 Tuhunga Avenue.	PAED PSE RW Sup Con Sup RW Cap	0 0 0	0 0 0 710 0	0 0 0 226 0	0 0 0 226 0		Baseline PAED RW Cert RTL Begin		6/23/23		1,090	
			Repair communication hub damage and install hardened door, fence, and security system.	Con Cap Total	3,300	<u>2,590</u> 3,300	<u>1,059</u> 1,285	<u>1,059</u> 1,285	2,590 3,084	End Const			9/13/24		
553	07 6195 LA 138	LA-138 Pavement CAPM		PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,250 540 2,000 318 <u>9,328</u> 15,216	780 2,250 540 2,000 318 9,328 15,216	0 0 0 0 0 0	0 0 0 0 0 0 0	2,282 513 1,747 317 9,328	Baseline PAED RW Cert RTL Begin End Const	5/1/25 10/21/27 11/18/27 8/17/28		10/21/27 11/18/27 8/17/28 7/13/29	1,773	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

### District 08

<b>No</b> . 554	District PPNO County Route 08 0043L RIV 60	Title RIV 60 TRAFFIC OPERATIONS SYSTEM	Location and Type of Work In and near Moreno Valley, from 0.3 mile west of Perris Boulevard to 0.4 mile east of Gilman Springs Road.  Install Transportation Management System (TMS) elements to improve the safety of the traveling public by providing real time traffic information to motorists.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 797 1,687 23 2,415 20 11,305 16,247	SHOPP Budget (\$1,000s) 797 1,687 23 2,415 20 11,305 16,247	Total Expended (\$1,000s)  733 1,666 14 337 18 6,420 9,188	SHOPP Expended (\$1,000s) 733 1,666 14 337 18 6,420 9,188	EAC (\$1,000s) 733 1,666 22 2,413 18 11,305 16,157	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 11/3/21 4/3/23 4/28/23 12/7/23	Actual Finish Date 11/3/21 3/8/23 6/27/23 2/12/24	Current Finish Date	Award Amount (\$1,000s) 11,305	CAPs
555			In and near Big Bear Lake and Lucerne Valley, at various locations, from Route 38 at Big Bear Lake Dam to Arctic Canyon Wash.  Replace culverts to ensure efficient drainage and preserve the integrity of the highway.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,511 1,911 1,700 1,506 1,400 4,089 12,117	1,511 1,911 1,700 1,506 700 <u>4,089</u> 11,417	1,508 1,896 571 473 121 2,848 7,417	1,508 1,896 571 473 0 2,848 7,296	1,508 1,896 998 1,704 169 4,089 10,364	Baseline PAED RW Cert RTL Begin End Const	7/1/20 12/1/21 1/18/22 10/3/22	8/21/20 2/9/22 3/28/22 6/19/23	1/14/25		
556	08 0184C SBD 18	SBD 18 RELINE OR REPLACE CULVERTS	In and near the city of San Bernardino, from 48th Street to Route 138.  Repair, reline and replace culverts.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,016 1,082 101 1,651 385 9,678 13,913	1,016 1,082 101 1,651 385 <u>9,678</u> 13,913	1,014 1,049 18 984 36 5,225 8,326	1,014 1,049 18 984 36 5,225 8,326	1,014 1,049 25 1,642 353 9.678 13,761	Baseline PAED RW Cert RTL Begin End Const	3/16/20 11/5/21 12/6/21 8/15/22	3/23/20 7/1/21 12/8/21 8/5/22	9/13/24	6,278	
557	08 3001S SBD 40		Near Needles, from Park Moabi Road to Topock Road at the Colorado River Bridge No 54-0415.  Bridge replacement. Caltrans will be the lead agency and will share half of all costs with Arizona Department of Transportation (ADOT) as indicated via a signed Letter of Intent. This is a Construction Manager/General Contractor (CMGC) project.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	6,230 11,048 431 10,268 169 49,616 77,762	6,054 10,735 431 10,268 169 49,616 77,273	6,105 600 0 0 4 0 6,709	5,984 600 0 0 4 0 6,588	6,105 9,249 451 20,548 8,000 83,458 127,811					0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	Distric PPNO County Io. Route 58 08 3002C RIV 74	Title RIV 74/79/371 UPGRADE TO	Location and Type of Work In and near the cities of Lake Elsinore, Perris, Menifee and Hemet, at Leach Canyon Channel Bridge No 56-0750 and Blue Ridge Wash Bridge No 56-0257; also on Routes 79 and 371, at Arroyo Seco Bridge No 56-0189, and Cahuilla Bridge No 56-0490.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap	Approved Budget (\$1,000s) 1,031 2,850 80 2,800 550 6,260	SHOPP Budget (\$1,000s) 1,031 2,850 80 2,800 550 6,260	Total Expended (\$1,000s) 1,026 2,757 70 2,631 73 6,093	SHOPP Expended (\$1,000s) 1,026 2,757 70 2,631 73 6,093	EAC (\$1,000s) 1,026 2,757 70 2,781 228 6,260	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date	Actual Finish Date 6/28/19 3/4/20 6/11/20 1/19/21	Current Finish Date	Award Amount (\$1,000s) 5,910	CAPs
			Bridge rail replacement, replace one bridges, and extend one culvert.	Total	13,571	13,571	12,650	12,650	13,122						
5	3002S SBD 215	SBD 215 MT VERNON/WASHING TON ST OC	In Colton, from 0.3 mile south to 0.3 mile north of Washington Street Overcrossing No 54-0530.	PAED PSE RW Sup Con Sup	1,438 3,894 864 5,759	1,438 3,894 664 5,759	1,393 3,842 829 5,601	1,393 3,842 663 5,601	1,393 3,842 854 <b>5,777</b>	Baseline PAED RW Cert RTL	4/18/18 1/21/20 2/3/20	10/17/18 4/18/18 4/13/20 6/2/20		18,538	
5	60 08	SBD 15 REHAB	Replace Overcrossing.  In Hesperia and Victorville, from Oak Hill Road to 0.1 mile	RW Cap Con Cap Total PAED	8,059 19,589 39,603 1,190	8,059 <u>17,378</u> 37,192 1,190	7,715 <u>18,174</u> 37,554 1,175	7,715 <u>16,238</u> 35,452 1,175	8,282 19,589 39,737 1,175	Begin End Const  Baseline	10/1/20	3/25/21	6/2/25	133,912	
	3003U SBD 15		south of Bear Valley Road.  Rehabilitate roadway.	PSE RW Sup Con Sup	7,380 260 19,891	7,380 260 19,891	7,340 218 13,494	7,340 218 13,494	7,340 280 17,348	PAED RW Cert RTL	5/17/18 11/4/19 2/3/20	5/17/18 2/26/20 6/12/20		100,012	
			,	RW Cap Con Cap Total	298 154,162 183,181	298 <u>154,162</u> 183,181	230 <u>106,845</u> 129,302	230 <u>106,845</u> 129,302	279 <u>144,162</u> 170,584	Begin End Const	10/29/20	10/7/21	7/1/25		
5	61 08 3004C SBD 127	SBD 127 NEAR BAKER PAVEMENT REHAB	Near Baker, from 2.3 miles north of Silver Lake Road to 3.8 miles south of the Inyo County line.  Rehabilitate pavement, upgrade quardrail, construct	PAED PSE RW Sup Con Sup RW Cap	2,124 2,753 1,825 3,677 405	2,124 2,753 1,825 3,677	1,798 0 0 0	1,798 0 0 0	2,402 3,194 1,615 3,330 955	Baseline PAED RW Cert RTL Begin	7/2/24 2/3/26 2/6/26 8/10/26		10/3/24 3/2/26 3/6/26 12/2/26	0	
			shoulder backing and rumble strips, apply pavement delineation, replace sign panels, install warning signs and Rapid Rectangular Flashing Beacon (RRFB), and improve/construct pedestrian and bicycle infrastructure.	Con Cap Total	38,492 49,276	405 38,492 49,276	0 0 1,798	0 0 1,798	35.118 46,614	End Const	6/10/26		12/2/27		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> 562		Title RIV 74 REPLACE 2 BRIDGES	Location and Type of Work  Near Lake Elsinore, at Morrill Canyon Bridge No 56-0169; also near Hemet, at Strawberry Creek Bridge No 56-0180 (PM 53.5).  Rehabilitate bridges by bridging the existing structures with a new slab and a new substructure, and upgrading bridge rails. The current structures have experienced significant deterioration and have nonstandard features which will be upgraded to meet current design and safety standards.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 493	SHOPP Budget (\$1,000s) 2,059 1,839 173 3,753 493 10,095 18,412	Total Expended (\$1,000s) 2,030 1,838 79 2,128 27 6,757 12,859	SHOPP Expended (\$1,000s) 2,030 1,838 79 2,128 27 6,757 12,859	EAC (\$1,000s) 2,030 1,838 259 4,441 493 10,095 19,156	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 3/1/21 3/1/22 4/1/22 12/1/22	Actual Finish Date 3/22/21 2/11/22 6/2/22 5/10/23	Current Finish Date	Award Amount (\$1,000s) 10,094	CAPs
563	3007L SBD 66		In the city of San Bernardino, at Lytle Creek Channel Bridge No 54-0423; also on Route 215 at Little League Drive Overcrossing Bridge No 54-0533 (PM 14.9).  Upgrade bridge rails and widen bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,403 876 9,090 17,832	967 3,232 264 3,403 876 9,090 17,832	966 2,285 200 0 0 0 2 3,451	966 2,285 200 0 0 0 0 3,451	966 3,214 323 3,825 337 8,487 17,152	Baseline PAED RW Cert RTL Begin End Const	6/1/22 12/1/23 2/1/24 11/1/24	6/29/22	9/27/24 10/4/24 7/1/25 5/5/28		
564	4 08 3007P SBD 66		In San Bernardino, from Pepper Avenue to H Street (PM 20.14/23.156).  Rehabilitate pavement, add barrier separation, upgrade bridge rail, add sidewalk as a complete streets element, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,043 3,178 <u>14,241</u> 27,713	1,380 3,367 2,504 3,043 3,118 14,241 27,653	1,370 2,881 1,473 0 886 <u>0</u> 6,610	1,370 2,881 1,473 0 860 <u>0</u> 6,584	1,370 3,348 2,865 3,491 3,221 17,722 32,017	Baseline PAED RW Cert RTL Begin End Const	6/1/22 12/1/23 2/1/24 11/1/24	6/29/22	9/27/24 10/4/24 7/1/25 5/5/28	0	
568	5		In and near Coachella, from 0.3 mile east of Coachella Canal to 0.2 mile east of Hazy Gulch Bridge.  Grind pavement and overlay with Portland Cement Concrete (PCC). Construct eastbound truck climbing lane. A one lane temporary detour will be constructed in the median for traffic handling. (This is a Design-Build project.).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	240,258	7,900 2,380 90 15,400 13,991 200,497 240,258	7,577 2,065 72 9,042 13,292 125,453 157,501	7,577 2,065 72 9,042 13,011 125,453 157,220	7,577 2,065 145 15,975 13,990 200,497 240,249	Baseline PAED RW Cert RTL Begin End Const	9/2/20 6/1/21 6/1/21 9/1/21	1/28/21 9/17/20 3/1/21 4/30/21 3/28/22	8/3/26	200,496	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
566	08 3008C RIV 74	RIV 74 CAPM	Near Perris and Hemet, from Route 215 to Route 79 (Winchester Road).  Rehabilitate pavement and install Transportation Management System (TMS) elements. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,568 1,715 549 0 80 0 3,912	1,568 1,715 549 0 80 <u>0</u> 3,912	1,553 1,669 225 0 37 0 3,484	1,553 1,669 225 0 37 0 3,484	1,553 1,712 536 <b>3,515</b> 80 <b>19,188</b> 26,584	Baseline PAED RW Cert RTL Begin End Const	4/1/22 8/1/23 10/2/23 7/1/24	3/25/22 6/6/23 3/18/24	11/1/24 5/1/26	0	
567			In Palm Springs, from Golf Club Drive to West Gateway Drive. Rehabilitate pavement by repairing localized failure, grinding roadway, and overlaying with asphalt to extend pavement service life and improve ride quality.  COLD PLANE 0.20' AND OVERLAY 0.20' WITH RHMA-G WITH DIGOUTS	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	901 1,837 149 3,977 65 18,070 24,999	901 1,837 149 3,977 65 18.070 24,999	836 1,683 58 0 33 <u>0</u> 2,610	836 1,683 58 0 33 <u>0</u> 2,610	836 1,815 177 3,978 53 18.070 24,929	Baseline PAED RW Cert RTL Begin End Const	5/2/22 11/1/23 2/1/24 11/1/24	5/6/22 12/13/23 3/19/24	10/7/24 2/2/26	0	
568	08 3008K SBD 40	SBD 40 BRIDGE SCOUR MITIGATION	Near Needles, at the Halfway Hills Wash Bridge No 54-0799L/R.  Replace bridges and replace and expand Rock Slope Protection (RSP) limits to prevent bridge failure and ensure safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,732 2,607 56 5,200 151 21,494 31,240	1,732 2,607 56 5,200 151 21,494 31,240	1,732 2,593 26 3,289 51 14,063 21,754	1,732 2,593 26 3,289 51 14,063 21,754	1,732 2,593 67 6,163 53 21,494 32,102	Baseline PAED RW Cert RTL Begin End Const	10/1/20 3/1/22 4/1/22 11/2/22	1/29/21 3/1/22 5/9/22 3/2/23	8/5/25	21,493	
	08 3008L RIV 74	RIV 74 CORRIDOR IMPROVEMENTS	In and near Hemet, from Winchester Road to Fairview Avenue.  Rehabilitate pavement, install fiber optic/vehicle detection stations, and upgrade curb ramps to Americans with Disabilities Act (ADA)standards. This project will preserve and extend the life of the pavement and improve safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,500 5,400 5,074 4,800 1,677 39,884 60,335	3,500 5,400 5,074 4,800 1,044 39,884 59,702	2,713 5,127 4,005 3,010 701 15,412 30,968	2,713 5,127 4,005 3,010 129 15,412 30,396	2,713 5,127 5,074 <b>4,829</b> 1,218 <u>39,884</u> 58,845	Baseline PAED RW Cert RTL Begin End Const	2/18/20 2/1/22 3/1/22 12/21/22	5/13/20 2/18/20 4/20/22 5/10/22 4/28/23	7/1/25	39,884	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

N.	PPNO County	,	Landan and Torra of Wark	Dhaar	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
<b>No.</b> 570	Route 08 3008N RIV 10	Title RIV 10 REPLACE EXISTING ROCK SLOPE PROTECTION	Location and Type of Work  Near Desert Center, from Krume Ditch to Wide Ditch.  Replace existing Rock Slope Protection (RSP) to prevent further scour damage and preserve the integrity of twenty-four bridges.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	281  14,625	1,264 1,441 259 3,955 279 <u>7,425</u> 14,623	1,262 1,442 55 1,479 219 6,293 10,750	1,262 1,442 55 1,479 217 6,293 10,748	1,262 1,442 190 3,523 286 7,425 14,128	Baseline PAED RW Cert RTL Begin End Const	9/23/20 2/16/22 3/16/22 11/4/22	10/26/20 12/27/21 5/5/22 11/18/22	1/2/25	7,425	CAPS
571	08 3008Y RIV 10		Near Blythe, from 0.2 mile west of Route 177 to 0.2 mile east of Teed Ditch Bridge.  Cold plane mainline pavement and overlay with Portland Cement Concrete (PCC). The shoulders and ramps will be milled and overlaid with Hot Mix Asphalt (HMA-A).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	9,000 	16,900 2,000 153 37,509 9,000 289,222 354,784	12,175 1,950 27 26,785 356 246,616 287,909	12,175 1,950 27 26,785 356 246,616 287,909	12,175 1,950 164 39,456 6,967 289,222 349,934	Baseline PAED RW Cert RTL Begin End Const	11/15/19 5/1/20 6/1/20 5/3/21	1/29/20 11/15/19 4/10/20 6/11/20 4/15/21	11/1/24	289,221	
572	08 3009E SBD 210		FR HIGHLAND AVE TO JCT RTE 10  ADD 1 MF LN IN EACH DIRECTION & RECONSTRUCT EXISTING EXIT AND ENTRANCE RAMPS, WIDEN SHOULDER IN MEDIAN, ADD AUXILIARY LNS AT SELECT LOCS & IMPROVE BASELINE RD IC	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 0 0 0 0 110,815 110,815	0 0 0 0 0 42,121 42,121	1 22 0 0 0 58,366 58,389	0 6 0 0 0 36,458 36,464	1 22 0 0 0 172,301 172,324	Baseline PAED RW Cert RTL Begin End Const		12/16/16 1/2/19 1/18/19 1/15/19	10/6/27	149,680	
573			In and near Hesperia, Victorville, and Adelanto, from Route 15 to 3.1 miles north of Route 58.  Rehabilitate pavement, install Changeable Message Signs (CMS), upgrade guardrail and sign panels, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	363  48,183	1,240 2,472 451 4,413 363 39,244 48,183	1,239 2,245 266 621 31 <u>968</u> 5,370	1,239 2,245 266 621 31 <u>968</u> 5,370	1,239 2,245 486 4,551 43 39,244 47,808	Baseline PAED RW Cert RTL Begin End Const	4/1/22 4/3/23 5/5/23 1/5/24	5/17/22 3/17/23 5/12/23 11/28/23	10/6/25	39,244	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
574		I-10 Express Lanes- San Antonio Ave to Route 15 (Contract 1)	From LA/SBd Co Ln to I-10/I-15 Interchange & in LA County from 0.4 Mi W/o White Ave OC to LA/SBd Co Ln; Implement two express lanes in each direction for a total of four general purpose and two express lanes in each direction with auxiliary lanes, widening undercrossings, and reconstruction	PAED PSE RW Sup Con Sup	213 62,293 0 0	0 0 0	166 0 0 21,796	0 0 0	166 0 0 23,000	Baseline PAED RW Cert RTL	7/6/17 3/1/22 11/1/21	10/17/18 5/15/17 1/16/18 1/16/18		807,571	Schedule
			of ramps and lane transitions where needed.  This project will be delivered using Design-Build method (TCIF 128).	RW Cap Con Cap Total	49,219 <b>817,466</b> 929,191	0 <u>8,213</u> 8,213	0 <u>277,146</u> 299,108	0 <u>114,610</u> 114,610	137,575 788,168 948,909	Begin End Const	7/1/18 2/1/24	9/7/18	10/31/25		
575	08 3011A RIV 60	RIV 60 INSTALL NEW RAMP METERING SYSTEMS	In the cities of Jurupa Valley and Riverside, from Wineville Road to west of Route 91/215 Separation.  Install ramp meters and other Transportation Management System (TMS) elements, widen ramps for High-Occupancy Vehicle (HOV) bypass, upgrade facilities to Americans with Disabilities Act (ADA) standards, and install Maintenance Vehicle Pullouts (MVPs).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,233 2,083 64 2,774 59 8,532 14,745	1,233 2,083 64 2,774 59 8,532 14,745	1,178 2,082 34 1,131 50 3,638 8,113	1,178 2,082 34 1,131 50 3,638 8,113	1,178 2,082 52 2,756 51 8,532 14,651	Baseline PAED RW Cert RTL Begin End Const	10/11/21 12/1/22 1/3/23 9/7/23	10/19/21 9/19/22 3/24/23 10/16/23	9/8/25	8,531	
576	3011E RIV 215	RIV 215 CAPM	Near Murrieta, from 1.0 mile north of Clinton Keith Road to 1.0 mile north of Newport Road.  Rehabilitate pavement, replace shoulder rumble strip, upgrade culverts, upgrade guardrail, stabilize slopes, and enhance highway worker safety. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,374 2,316 113 4,182 79 25,436 33,500	1,374 2,316 113 4,182 79 25,436 33,500	1,123 1,885 64 332 2 315 3,721	1,123 1,885 64 332 2 315 3,721	1,123 1,885 92 4,620 2 25,436 33,158	Baseline PAED RW Cert RTL Begin End Const	11/1/21 2/1/23 3/1/23 10/2/23	11/3/21 12/13/22 4/21/23 2/9/24	11/1/25	25,436	
577	08 3011F SBD 247	SBD 247 PAVEMENT AND SHOULDER WIDENING	In and near Yucca Valley, from Route 62 to north of Gin Road.  Rehabilitate pavement and widen shoulders.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,694 2,300 2,465 4,200 1,326 28,500 40,485	1,694 2,300 2,465 4,200 1,326 28,500 40,485	1,694 2,039 1,055 0 197 Q 4,985	1,694 2,039 1,055 0 197 Q 4,985	1,694 2,433 1,928 3,950 1,326 28,284 39,615	Baseline PAED RW Cert RTL Begin End Const	3/1/22 3/1/24 4/2/24 1/3/25	6/8/22 2/26/24 6/29/24	1/3/25 7/31/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No</b> 57			Location and Type of Work In Ontario, from Route 60 to Route 10; also from Merrill Avenue to Route 60 (PM 3.92/7.15).  Financial Contribution Only (FCO) to City of Ontario to relinquish roadway.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)  3,342 1,150 50 0 23,449 27,991	SHOPP Budget (\$1,000s) 3,342 1,150 50 0 0 23,449 27,991	Total Expended (\$1,000s) 2,792 140 24 0 0 2,956	SHOPP Expended (\$1,000s) 2,792 140 24 0 0 0 2,956	EAC (\$1,000s) 2,792 156 47 0 0 23,449 26,444	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 10/3/22 5/1/24 6/3/24 3/3/25	Actual Finish Date 12/1/22 3/14/24	Current Finish Date	Award Amount (\$1,000s)	CAPs
57	9 08 3011H RIV 215	RIV 215 CAPM IN PERRIS	In and near Perris, from 1.2 miles north of Route 73 to 0.3 mile north of Ramona Expressway.  Rehabilitate pavement by repairing localized failure, grinding roadway, and overlaying with asphalt to extend pavement service life and improve ride quality. Work includes upgrading facilities to Americans with Disabilities Act (ADA) standards, upgrading guardrail, enhancing highway worker safety, and installing slope stabilization and erosion control measures.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,678 2,676 51 4,261 77 30,299 39,042	1,678 2,676 51 4,261 77 30,299 39,042	1,645 2,589 31 0 16 <u>0</u> 4,281	1,645 2,589 31 0 16 <u>0</u> 4,281	1,645 2,677 47 4,246 16 34,799 43,430	Baseline PAED RW Cert RTL Begin End Const	12/23/21 11/2/23 12/4/23 8/1/24	3/16/22 12/23/21 7/27/23 10/13/23	7/9/24 7/9/26	0	Cost
58	00 08 3011J SBD 18	SBD 18 CAPM MILL AND OVERLAY	In Apple Valley and Victorville, from Apple Valley Inn Road/Dale Evans Parkway to Route 15.  Rehabilitate pavement, rehabilitate drainage systems, upgrade facilities to Americans with Disabilities Act (ADA) standards, upgrade signs, and construct sidewalk, Light Emitting Diode (LED) lighting, enhanced crosswalks, bike lanes, and flashing beacons as complete streets elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,112 2,753 1,657 3,480 779 16,274 27,055	2,112 2,753 1,657 3,480 779 16,274 27,055	1,985 2,526 1,030 0 248 <u>0</u> 5,789	1,985 2,526 1,030 0 248 0 5,789	1,985 2,871 1,638 4,050 452 18,430 29,426	Baseline PAED RW Cert RTL Begin End Const	4/1/22 10/2/23 1/2/24 9/16/24	5/23/22 3/28/24 6/13/24	<mark>2/3/25</mark> 6/1/27	0	
58	31 08 3011K SBD 18	SBd DRAINAGE / CULVERTS & ITS	Near Big Bear Lake, from Arrowbear Drive to Route 38.  Rehabilitate culverts and install Changeable Message Sign (CMS).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,472 1,802 230 1,742 523 4,988 10,757	1,472 1,802 230 1,742 523 4,988 10,757	1,401 1,548 34 0 80 <u>0</u> 3,063	1,401 1,548 34 0 80 <u>0</u> 3,063	1,401 1,859 196 2,071 469 5,754 11,750	Baseline PAED RW Cert RTL Begin End Const	5/2/22 11/15/23 12/15/23 8/8/24	6/30/22 8/30/23 6/28/24	<b>3/5/25</b> 4/1/27	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
582	08 3011Q RIV 10	BRIDGE SCOUR	Near Chiriaco Summit, at Three Star Ditch Bridge No 56-0129R/L; also at Determination Ditch Bridge No 56-0124R/L (PM R90.98).  Replace existing Rock Slope Protection (RSP) to restore scour protection and upgrade bridge rail to maintain bridge stability and functionality, and improve the safety of the traveling public.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	250  14,955	1,250 2,200 51 3,130 250 <u>8,074</u> 14,955	1,189 1,936 23 0 51 <u>0</u> 3,199	1,189 1,936 23 0 51 <u>0</u> 3,199	1,189 2,136 44 3,046 100 8,074 14,589	Baseline PAED RW Cert RTL Begin End Const	8/4/22 9/5/23 10/2/23 6/6/24	8/5/22 10/23/23 1/25/24	<mark>9/3/24</mark> 8/1/25	0	
583			In Ontario, at S15-E10 Connector Overcrossing No 54- 0910F.  Upgrade bridge rail, apply polyester concrete on bridge deck, install ramp meter, maintenance vehicle pullout, and upgrade drainage.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	10 - 19,186	1,090 2,372 31 2,727 10 12,956 19,186	1,012 2,272 31 0 0 0 2 3,315	1,012 2,272 31 0 0 0 2 3,315	1,012 2,431 31 2,736 0 12,956 19,166	Baseline PAED RW Cert RTL Begin End Const	1/18/22 7/3/23 8/1/23 5/1/24	2/11/22 5/1/23 9/11/23	1/30/25 12/4/25	0	
584	08 3011S RIV 243	RIV 243 MILL AND OVERLAY PAVEMENT	Near Mountain Center, Idyllwild and Banning, from Route 74 to Route 10.  Rehabilitate pavement and drainage systems; upgrade guardrail, lighting, and sign panels; upgrade facilities to Americans with Disabilities Act (ADA) standards; and enhance highway worker safety improvements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,204 477 <u>18,245</u> 27,107	1,150 3,353 678 3,204 477 18,245 27,107	1,149 2,249 249 0 171 <u>0</u> 3,818	1,149 2,249 249 0 171 <u>0</u> 3,818	1,149 3,284 540 3,521 340 20,535 29,369	Baseline PAED RW Cert RTL Begin End Const	6/3/22 12/5/23 3/6/24 1/3/25	6/20/22 4/23/24 6/30/24	1/6/25 4/6/27	0	
585	08 3011U SBD 215		In the cities of Colton and San Bernardino, from 0.1 mile south of Cooley Drive to Mill Street.  Rehabilitate pavement, upgrade safety devices, upgrade facilities to Americans with Disabilities Act (ADA) standards, and enhance highway worker safety. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2222,109	645 1,397 129 2,317 22 17,599 22,109	575 1,392 30 763 0 6.150 8,910	575 1,392 30 763 0 6.150 8,910	575 1,392 118 <b>2,535</b> 0 <u>17,599</u> 22,219	Baseline PAED RW Cert RTL Begin End Const	8/9/21 11/9/22 3/3/23 12/4/23	8/9/21 11/28/22 3/27/23 10/18/23	7/30/25	17,599	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
586	08 3011V RIV 10	RIV 010 Lane Replacement	In and near Beaumont, from east of Brookside Avenue to Pennsylvania Avenue.  Rehabilitate roadway, lighting, and drainage systems, upgrade guardrail, improve pedestrian and bicycle infrastructure and highway worker safety, install fiber optic cable, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	8,544 50 <u>57,597</u> 73,237	2,261 4,755 30 8,544 50 <u>57,597</u> 73,237	2,288 0 2 0 0 0 0 2,290	2,288 0 2 0	2,288 2,504 86 10,213	Baseline PAED RW Cert RTL Begin End Const	11/1/23 2/3/25 6/2/25 1/2/26	3/4/24	2/13/25 6/2/25 1/2/26 7/7/27	0	UAFS
587			In Calimesa, from the San Bernardino County line to east of Brookside Avenue.  Rehabilitate roadway, improve highway worker safety, upgrade median barrier, signs, guardrail, drainage, and striping, upgrade facilities to Americans with Disabilities Act (ADA) standards, install fiber optic cable, improve pedestrian and bicycle infrastructure, and construct stormwater Best Management Practices (BMP) to meet requirements of National Pollutant Discharge Elimination System (NPDES) permit.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,150 318 7,435 56 <u>67,331</u> 81,758	3,468 3,150 318 7,435 56 67,331 81,758	3,202 0 0 0 0 0 0 0 3,202	0 0 0 0 0	1,953 326 6,448 56 61,795	Baseline PAED RW Cert RTL Begin End Const	9/3/24 5/1/25 6/2/25 1/2/26		10/14/24 5/1/25 6/2/25 1/2/26 7/7/27	0	
588	08 3011Y RIV 215	RIV 215 CAPM	In the city of Riverside, from 0.4 mile south of Martin Luther King Boulevard to 0.1 mile north of Chicago Avenue.  Rehabilitate pavement, upgrade curb ramps to Americans with Disabilities Act (ADA) standards, and replace sign structures and signs. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	90  35,477	1,022 2,332 206 4,538 90 27,289 35,477	1,013 2,284 147 0 21 <u>0</u> 3,465	1,013 2,284 147 0 21 <u>0</u> 3,465	30	Baseline PAED RW Cert RTL Begin End Const	2/1/22 7/3/23 8/1/23 3/4/24	1/31/22 7/5/23 3/20/24	<b>12/2/24</b> 9/30/26	0	
589	08 3012J RIV 10		Near Desert Center, at Orris Ditch Bridge No 56-0123L/R.  Mitigate bridge scour and upgrade bridge rail to preserve the structural integrity of these bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	233  8,652	1,203 1,646 80 1,717 233 3,773 8,652	1,129 1,595 53 15 31 <u>0</u> 2,823	1,129 1,595 53 15 31 <u>0</u> 2,823	53 1,913 229	Baseline PAED RW Cert RTL Begin End Const	6/1/22 3/13/23 4/10/23 11/13/23	6/22/22 2/10/23 6/2/23 6/7/24	4/3/25	3,400	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

\*\* Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
590	08	PAVEMENT	In and near Barstow, from Route 15 to 3.4 miles west of	PAED	1,445	1,445	1,405	1,405	1,405	Baseline				0	
	3012K	REHABILITATION (CAPM)	National Trails Highway; also on Main Street spur (PM S0.0/S0.8).	PSE	2,002	2,002	1,952	1,952	1,999	PAED	5/2/22	5/5/22			
	SBD	(6/ 11 111)	55.5/ 55.5/.	RW Sup	831	831	500	500	970	RW Cert	2/13/24	1/18/24			
	40			Con Sup	0	0	0	0	4,195	RTL	3/15/24	6/28/24			
			Pavement rehabilitation, upgrade signs and lighting, upgrade curb ramps to Americans with Disabilities Act (ADA)	RW Cap	364	364	70	70	652	Begin	10/1/24		1/3/25		
			standards, and upgrade safety devices. (G13 Contingency).	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	48,022	End Const			3/19/26		
				Total	4,642	4,642	3,927	3,927	57,243						
591	80	SBD VAR Install	Near Barstow, Needles, Yucca Valley, and Vidal Junction,	PAED	1,028	1,028	1,028	1,028	1,028	Baseline				0	
	3012M	Changeable Message Signs (CMS)	on Routes 40, 58, 62, and 95 at various locations; also in Riverside County, on Route 62 from 0.9 mile west of Cadiz	PSE	2,121	2,121	1,785	1,785	1,877	PAED	12/30/21	12/30/21			
	SBD	oigno (oino)	Road to 2.5 miles east of Desert Center at Route 177 (PM	RW Sup	227	227	128	128	179	RW Cert	1/5/23	5/30/23			
	Var		82.5/87.5).	Con Sup	2,700	2,700	0	0	2,923	RTL	2/6/23	6/27/23			
				RW Cap	20	20	17	17	20	Begin	10/3/23		7/19/24		
				Con Cap	<u>14,115</u>	<u>14,115</u>	<u>0</u>	<u>0</u>	<u>10,758</u>	End Const			2/11/26		
			Install Changeable Message Signs (CMS) to provide real time roadway and weather conditions to traveling motorists, and install guardrail shielding and Maintenance Vehicle Pullouts (MVPs).	Total	20,211	20,211	2,958	2,958	16,785						
592	08	SBD INSTALL CMS	In San Bernardino County, on various routes at various	PAED	1,345	1,345	1,342	1,342	1,342	Baseline				0	
	3012N	VAR ROUTES	locations.	PSE	1,807	1,807	1,804	1,804	1,808	PAED	11/22/21	11/18/21			
	SBD			RW Sup	118	118	93	93	203	RW Cert	1/3/23	1/30/23			
	Var			Con Sup	2,780	2,780	0	0	2,803	RTL	2/1/23	6/26/23			
			Install Changeable Message Signs (CMS) to provide enroute	RW Cap	117	117	8	8	9	Begin	10/5/23		8/2/24		
			traveler information of real-time road and weather conditions.	Con Cap	<u>16,569</u>	<u>16,569</u>	<u>0</u>	<u>0</u>	12,208	End Const			9/1/27		
				Total	22,736	22,736	3,247	3,247	18,373						
593	80	SBD REPLACE CMS VAR ROUTES	In San Bernardino County, on routes 10, 15, 40, 58, 60, 210, and 215 at various locations.	PAED	1,061	1,061	930	930	930	Baseline				15,263	
	3012P	VAICIOUTES	and 213 at various locations.	PSE	2,100	2,100	1,978	1,978	1,978	PAED	5/27/21	5/27/21			
	SBD			RW Sup	223	223	55	55	218	RW Cert	8/1/22	11/1/22			
	Var		Hamada Ohamaahla Masaana Oinna (OMO) 4	Con Sup	3,271	3,271	9	9	3,283	RTL	9/1/22	3/24/23			
			Upgrade Changeable Message Signs (CMS) to improve visibility and maintainability and to better communicate with	RW Cap	20	20	0	0	20	Begin	7/3/23	6/5/24			
			the Transportation Management Center (TMC).	Con Cap	<u>15,263</u>	<u>15,263</u>	0	0	<u>18,751</u>	End Const			4/30/26		
				Total	21,938	21,938	2,972	2,972	25,180						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 594	District PPNO County Route 08 3012Q RIV Var	Title RIV VAR ROUTES AVMS	Location and Type of Work In Riverside County, on Routes 10, 15, 60, 62, 91, 111, and 215 at various locations; also in San Bernardino County, on Route 215 in Colton at Iowa Avenue (PM 0.2).  Upgrade Changeable Message Signs (CMS), guardrail shielding, and construct Maintenance Vehicle Pullouts (MVPs). This project will upgrade CMSs to current standards and improve communication with the Transportation Management Center (TMC).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s) 863 1,463 65 2,300 42 6,604 11,337	Total Expended (\$1,000s) 745 1,358 41 289 0 770 3,203	1,358 41 289 0 <u>770</u>	EAC (\$1,000s) 745 1,358 62 1,612 5 6,604 10,386	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/30/21 12/1/22 1/3/23 9/7/23	Actual Finish Date 6/30/21 12/1/22 5/4/23 11/1/23	Current Finish Date	Award Amount (\$1,000s) 6,604	CAPs
595				PAED PSE RW Sup		659 1,228 51	643 94 1	94	643 1,256 50	Baseline PAED RW Cert	1/4/24 7/7/25	3/12/24	7/7/25	0	
596	08		In and near Redlands, from Occidental Drive to Crafton Avenue.	Con Sup RW Cap Con Cap Total	1,113 23 <u>3,542</u> 6,616	3,542 6,616 2,052	0 0 <u>0</u> 738 2,029	0 <u>0</u> 738 2,029	1,179 23 <u>3,292</u> 6,443 2,029	RTL Begin End Const Baseline	8/4/25 4/6/26		8/4/25 4/6/26 4/6/28	0	
	3014G SBD 38		Rehabilitate pavement, upgrade Transportation Management System (TMS) elements, upgrade facilities to Americans with Disabilities Act (ADA) standards, install fiber optic cable, and construct pedestrian and bicycle infrastructure.	PSE RW Sup Con Sup RW Cap Con Cap Total	2,450 784 1 <u>3,308</u> 25,215	2,505 4,116 2,450 784 13,308 25,215	120 252 0 23 <u>0</u> 2,424	252 0 23 <u>0</u> 2,424	2,522 4,107 2,136 2,150 12.862 25,806	PAED RW Cert RTL Begin End Const	2/1/24 11/3/25 12/4/25 7/6/26	3/27/24	11/3/25 12/4/25 7/6/26 8/2/27		
597			In Redlands, from Route 10 to Occidental Drive; also on spurs from Orange Street to Pearl Avenue (PM S0.372/S0.597) and from Eureka Street to Route 10 (PM S0.598/S0.855).  Rehabilitate pavement, upgrade Transportation Management System (TMS) elements, upgrade facilities to Americans with Disabilities Act (ADA) standards, and install fiber optic cable.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,272 1,165 <u>8,820</u> 18,069	1,165 <u>8,820</u>	1,701 559 273 0 19 <u>0</u> 2,552	273 0 19 <u>0</u>	1,701 2,242 2,121 2,071 1,299 10,668 20,102	Baseline PAED RW Cert RTL Begin End Const	11/13/23 3/3/25 3/10/25 9/2/25	2/20/24	3/10/25 3/24/25 9/2/25 11/2/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
598	08	COMBINED EA	In and near Redlands and Yucaipa, from 1.6 miles east of	PAED	2,818	2,818	0	0	1,619	Baseline				0	
	3014V	(1M400 AND 1L070)	Garnet Street to State Lane / Mitchell Lane.	PSE	2,402	2,402	0	0	1,235	PAED	7/24/26		7/24/26		
	SBD			RW Sup	868	868	0	0	445	RW Cert	12/6/27		12/6/27		
	38			Con Sup	2,458	2,458	0	0	1,331	RTL	1/7/28		1/7/28		
			Rehabilitate drainage systems and upgrade guardrail.	RW Cap	259	259	0	0	0	Begin	7/14/28		7/14/28		
				Con Cap	12,641	12,641	0	_	12,641	End Const			12/16/30		
				Total	21,446	21,446	0	0	17,271						
599			In and near Barstow, from Stoddard Wells Road to Route 15.	PAED	1,480	1,480	1,531	1,531	1,531	Baseline				0	
000			mana nous Baroton, nom etoadara violo reda to redate re-	PSE	1,400	1,400	27	27	1,677	PAED	1/4/24	4/12/24		0	
				RW Sup	1,672	1,675	32	32	1,676	RW Cert	1/5/26	4/12/24	1/5/26		
				Con Sup	1,524	1,524	0		1,070	RTL	2/4/26		1/28/26		
			Rehabilitate pavement, replace sign panels, add bike lanes,	RW Cap	652	652	10	10	2,241	Begin	11/3/26		9/2/26		
			and upgrade facilities to Americans with Disabilities Act	Con Cap	9,399	9,399	0	0	9,136	End Const	11/5/20		11/5/27		
			(ADA) standards.	Total	16,402	16,402	1,600	1,600	17,338	Liid Const			11/0/21		
						,	,								
600	80	SBD 83 CHINO PAVEMENT REHAB	In and near Chino, from Route 71 to north of Chino Avenue.	PAED	1,530	1,530	1,223	1,223	1,570	Baseline		_		0	
	3015C	PAVEIVIENT REHAD		PSE	1,792	1,792	0	0		PAED	5/1/24		8/5/24		
	SBD			RW Sup	489	489	0		532	RW Cert	11/3/25		11/3/25		
	83			Con Sup	2,835	2,835	0			RTL	12/1/25		12/1/25		
			Rehabilitate pavement, replace sign panels, upgrade lighting, construct bus pads, and upgrade facilities to	RW Cap	128	128	0	0	128	Begin	8/14/26		8/14/26		
			Americans with Disabilities Act (ADA) standards.	Con Cap	<u>15,885</u>	<u>15,885</u>	0		12,839	End Const			9/1/27		
			` ,	Total	22,659	22,659	1,223	1,223	20,170						
601	08	RIV-91 CAPM	In the cities of Riverside and Corona, from 0.3 mile west of	PAED	1,457	1,457	0	0	1,514	Baseline				0	
	3015G		Buchanan Street to 0.5 mile east of Tyler Street.	PSE	2,490	2,490	0	0	2,474	PAED	9/2/25		9/2/25		
	RIV			RW Sup	555	555	0	0	502	RW Cert	3/1/27		3/1/27		
	91			Con Sup	5,076	5,076	0	0	4,623	RTL	4/2/27		4/2/27		
			Rehabilitate pavement, upgrade facilities to Americans with	RW Cap	145	145	0	0	145	Begin	12/6/27		12/6/27		
			Disabilities Act (ADA) standards, guardrail, lighting, and Transportation Management Systems (TMS) elements, and	Con Cap	36,321	36,321	<u>0</u>	<u>0</u>	<u>36,578</u>	End Const			8/7/29		
			replace sign panels.	Total	46,044	46,044	0	0	45,836						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
602	80	SBD 18 LUCERNE	Near Lucerne Valley, from Camp Rock Road to Custer	PAED	3,429	3,429	3,112	3,112	3,112	Baseline				0	
	3015H	VALLEY PAVEMENT REHAB	Avenue.	PSE	2,472	2,472	0	0	2,728	PAED	4/4/24	6/30/24			
	SBD	RENAD		RW Sup	3,987	3,987	0	0	4,301	RW Cert	4/3/26		4/14/26		
	18			Con Sup	2,325	2,325	0	0	2,304	RTL	4/15/26		4/15/26		
			Rehabilitate pavement, upgrade guardrail and	RW Cap	5,617	5,617	25	25	3,382	Begin	12/2/26		12/2/26		
			Transportation Management System (TMS) elements, construct shoulders and rumble strips, and install pedestrian	Con Cap	23,342	23,342	<u>0</u>	<u>0</u>	19,054	End Const			11/1/27		
			hybrid signals.	Total	41,172	41,172	3,137	3,137	34,881						
603	08	SBD 15 PAVEMENT	Near Baker, from 0.6 mile north of Basin Road to 7.4 miles	PAED	2,211	2,211	2,035	2,035	2,035	Baseline				0	
	3015J	REHAB	north of Route 127.	PSE	2,543	2,543	0	0	2,586	PAED	5/1/24	6/28/24			
	SBD			RW Sup	25	25	0	0	65	RW Cert	11/3/25		11/3/25		
	15			Con Sup	5,582	5,582	0	0	5,391	RTL	12/1/25		12/1/25		
			Rehabilitate pavement, drainage systems, and lighting,	RW Cap	79	79	3	3	201	Begin	8/6/26		8/6/26		
			upgrade guardrail, replace sign panels, and install fiber optic cable, high tension cable barrier, and guardrail.	Con Cap	39,592	39,592	<u>0</u>	<u>0</u>	<u>41,400</u>	End Const			12/6/27		
			casio, high tension casio samor, and galardali.	Total	50,032	50,032	2,038	2,038	51,678						
604	08	RIV 215 PAVEMENT REHAB	In and near the city of Riverside, from north of Ramona Expressway to south of Martin Luther King BoulevaRd	PAED	1,851	1,851	1,755	1,755	1,755	Baseline				0	
	3015L	KLIAD	Rehabilitate pavement, upgrade guardrail and	PSE	2,703	2,703	904	904	2,745	PAED	9/1/23	9/28/23		_	
	RIV		Transportation Management System (TMS) elements,	RW Sup	198	198	25	25	197	RW Cert	1/3/25		7/1/25		
	215		replace roadside sign panels, construct rumble strips, improve pedestrian and bicycle infrastructure, and upgrade	Con Sup	5,495	5,495	0	0	5,644	RTL	2/3/25		8/1/25		
			facilities to Americans with Disabilities Act (ADA) standards.	RW Cap	115	115	0	0	115	Begin	11/3/25		4/1/26		
			identified to / interioring that Disabilities / lot ( 12/1) standards.	Con Cap	<u>55,585</u>	<u>55,585</u>	0	0	<u>45,911</u>	End Const			9/1/27		
				Total	65,947	65,947	2,684	2,684	56,367						
			CAPM, RUMBLE STRIPS, IMPROVE PEDESTRIAN & BICYCLE INFRASTRUCTURE												
605	80	RIV 91 RIVERSIDE PAVEMENT REHAB	In the city of Riverside, from east of Tyler Street to east of Madison Street.	PAED	1,569	1,569	1,431	1,431	1,431	Baseline				0	
	3015M	PAVEWENT REHAD	Madison Street.	PSE	2,597	2,597	558	558	2,370	PAED	9/5/23	9/29/23			
	RIV			RW Sup	219	219	6	6	292	RW Cert	12/2/24		12/2/24		
	91			Con Sup	4,037	4,037	0	0	3,936	RTL	1/2/25		1/15/25		
			Rehabilitate pavement, upgrade guardrail, sign panels, and Transportation Management System (TMS) elements.	RW Cap	23	23	0	0	23	Begin	9/16/25		9/16/25		
			enhance highway worker safety, implement stormwater Best	Con Cap	<u>20,256</u>	<u>20,256</u>	<u>0</u>	<u>0</u>	20,227	End Const			6/1/27		
			Management Practices (BMPs) to capture and remove trash, and improve pedestrian and bicycle infrastructure.	Total	28,701	28,701	1,995	1,995	28,279						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
606	08	SBD 95 PAVEMENT	Near Needles, from Route 40 to 0.5 mile north of Goffs	PAED	1,575	1,575	1,220	1,220	1,220	Baseline				0	
	3015T	REHAB	Road.	PSE	941	941	0	0	1,082	PAED	5/1/24	6/20/24			
	SBD			RW Sup	61	61	0	0	63	RW Cert	3/3/25		3/3/25		
	95			Con Sup	1,623	1,623	0	0	1,750	RTL	4/1/25		4/1/25		
			Rehabilitate pavement and replace Asphalt Concrete (AC)	RW Cap	350	350	3	3	343	Begin	12/1/25		12/1/25		
			dike and rumble strips.	Con Cap	<u>7,158</u>	7,158	<u>0</u>	<u>0</u>	6,323	End Const			8/3/26		
				Total	11,708	11,708	1,223	1,223	10,781						
607			Near Big Bear Lake, from 2.0 miles south of Holcomb Valley	PAED	1,694	1,694	1,799	1,799	1,965	Baseline				0	
			Road to Camp Rock Road.	PSE	1,642	1,642	0	0	2,107	PAED	6/3/24		7/15/24		
				RW Sup	944	944	0	0	923	RW Cert	12/2/25		2/2/26		
				Con Sup	3,691	3,691	0	0	3,285	RTL	3/2/26		3/2/26		
			Rehabilitate pavement and drainage systems, upgrade	RW Cap	150	150	4	4	231	Begin	11/16/26		11/16/26	1	
			guardrail, replace sign panels, construct rumble strips, widen shoulders, and apply pavement delineation.	Con Cap	<u>18,760</u>	<u>18,760</u>	<u>0</u>	<u>0</u>	<u>14,168</u>	End Const			7/3/28		
			shoulders, and apply pavement defineation.	Total	26,881	26,881	1,803	1,803	22,679						
608	80	SR-210U FRONTAGE RD	In the city of San Bernardino, at Lytle Creek Bridge No 54- 0422.	PAED	1,958	1,958	1,942	1,942	2,440	Baseline				0	
	3016L	LYTLE CREEK	0122.	PSE	2,308	2,308	0	0	3,420	PAED	6/3/24		9/6/24		
	SBD	BRIDGE SEISMIC		RW Sup	214	214	0	0	419	RW Cert	1/2/26		1/2/26		
	210	RETROFIT	0	Con Sup	2,342	2,342	0	0	3,058	RTL	4/2/26		4/2/26		
			Seismic retrofit.	RW Cap	597	597	0	0		Begin	10/2/26		10/2/26		
				Con Cap	6,920	6,920	0	0		End Const			12/15/27		
				Total	14,339	14,339	1,942	1,942	25,379						
609	80		Near the city of San Bernardino, at Devore Overhead Right Bridge No 54-0818R and Devore Overhead Left Bridge No	PAED	970	970	829	829	829	Baseline				0	
	3016M		54-0818L.	PSE	1,370	1,370	28	28	1,225	PAED	1/5/24	5/22/24			
	SBD			RW Sup	58	58	1	1	57	RW Cert	1/3/25		1/3/25		
	15		Discount of the second of the	Con Sup	1,003	1,003	0	0		RTL	2/3/25		2/3/25		
			Place polyester concrete on bridge decks, treat approach and departure slabs with methacrylate, and replace bridge	RW Cap	45	45	0	0	45	Begin	11/3/25		11/3/25		
			joint seals.	Con Cap	<u>3,551</u>	<u>3,551</u>	<u>0</u>	<u>0</u>	3,092	End Const			7/3/26		
				Total	6,997	6,997	858	858	6,320						
610	80	SBD-15 - REPLACE RSP FOR 6	Near Zzyzx and Mountain Pass, from Telephone Wash Bridge to Ivanpah Ditch Bridge at various locations.	PAED	1,824	1,824	1,721	1,721	2,171	Baseline				0	
	3016N	BRIDGES	bridge to transpart bitter bridge at various locations.	PSE	2,212	2,212	0	0	2,110	PAED	8/1/24		8/1/24		
	SBD			RW Sup	168	168	0	0	166	RW Cert	12/1/25		12/1/25		
	15			Con Sup	3,900	3,900	0	0	2,774	RTL	1/8/26		1/8/26		
			Restore rock slope protection at six bridges to mitigate scour, upgrade bridge rail, sign panels, and apply pavement	RW Cap	501	501	3	3	290	Begin	10/1/26		10/1/26		
			delineation.	Con Cap	<u>11,538</u>	<u>11,538</u>	<u>0</u>	<u>0</u>	<u>10,387</u>	End Const			4/3/28		
				Total	20,143	20,143	1,724	1,724	17,898						
														L	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
611	80	MOJAVE RIVER	In Victorville, at Mojave River Bridge and Overhead No 54-	PAED	1,529	1,529	718	718	1,738	Baseline				0	
	3017G	BRIDGE DECK OVERLAY	0307.	PSE	1,857	1,857	0	0	1,831	PAED	11/3/25		11/3/25		
	SBD	OVERLAT		RW Sup	222	222	0	0	213	RW Cert	9/2/27		9/2/27		
	18			Con Sup	1,890	1,890	0	0	1,764	RTL	10/4/27		10/4/27		
			Rehabilitate bridge.	RW Cap	102	102	0	0	747	Begin	7/5/28		7/5/28		
				Con Cap	6,869	6,869	<u>0</u>	0	6,283	End Const			8/1/29		
				Total	12,469	12,469	718	718	12,576						
612	08	CULVERT	Near Temescal Valley, from south of Indian Truck Trail to	PAED	1,403	1,403	1,213	1,213	1,390	Baseline				0	
	3017J	REPAIR/REPLACEM	south of Temescal Canyon Road.	PSE	1,265	1,265	0	0	1,451	PAED	5/1/24		8/1/24		
	RIV	ENT (+IIJA SM)		RW Sup	384	384	0	0		RW Cert	11/3/25		11/3/25		
	15			Con Sup	1,232	1,232	0	0		RTL	12/1/25		12/1/25		
			Rehabilitate drainage systems and construct stormwater	RW Cap	374	374	0	0	292	Begin	6/1/26		6/1/26		
			Best Management Practices (BMPs) to meet requirements of	Con Cap	3,824	3,824	0	0	3,060	End Const			7/3/28		
			National Pollutant Discharge Elimination System (NPDES)	Total	8,482	8,482	1,213	1,213	7,813						
			permit.	, ota,		·	·								
613			Near Needles, from Woods Wash Bridges to Homer Wash	PAED	1,930	1,930	1,813	1,813	, , , , ,	Baseline				0	
			Bridges at various locations.	PSE	1,947	1,947	0	0	2,285	PAED	5/1/24		5/1/25		
				RW Sup	84	84	0	0	109	RW Cert	12/1/25		1/2/26		
				Con Sup	4,279	4,279	0	0	4,201	RTL	1/15/26		4/1/26		
			Replace two bridges and restore Rock Slope Protection	RW Cap	565	565	0	0	565	Begin	6/19/26		1/4/27		
			(RSP) at six bridges to mitigate scour.	Con Cap	<u>19,900</u>	<u>19,900</u>	<u>0</u>	<u>0</u>	<u>17,304</u>	End Const			6/20/28		
				Total	28,705	28,705	1,813	1,813	28,763						
614	80	SR-18 CAPM	In and near Big Bear Lake, from Route 330 Separation to 0.2 mile north of Pine Knot Avenue.	PAED	2,798	2,798	0	0	2,181	Baseline				0	
	3018T		mile north of Pine Knot Avenue.	PSE	2,207	2,207	0	0	2,021	PAED	1/15/26		1/15/26		
	SBD			RW Sup	1,358	1,358	0	0	1,055	RW Cert	4/15/27		4/15/27		
	18			Con Sup	5,956	5,956	0	0	5,702	RTL	4/20/27		4/20/27		
			Rehabilitate pavement and drainage systems, upgrade curb	RW Cap	544	544	0	0	543	Begin	11/1/27		11/1/27		
			ramps to Americans with Disability Act (ADA) standards and quardrail, and construct sidewalk.	Con Cap	<u>28,258</u>	<u>28,258</u>	<u>0</u>	<u>0</u>	<u>28,258</u>	End Const			2/14/29		
			guardraii, and construct sidewaik.	Total	41,121	41,121	0	0	39,760						
045	00														
615	80		In and near Needles, at Whale Mountain Wash Bridge No 54-0668L/R, from 0.1 mile west of West Park Road to 1.1	PAED	1,746	1,746	0		7	Baseline				0	
	3018U		miles west of Park Moabi Road.	PSE	2,270	2,270	0		2,255	PAED	6/1/26		7/1/26		
	SBD			RW Sup	165	165	0	0	133	RW Cert	10/1/27		10/1/27		
	40			Con Sup	4,319	4,319	0	0	3,475	RTL	11/1/27		11/1/27		
			Scour mitigation, upgrade end treatments and sign panels,	RW Cap	192	192	0	0	192	Begin	5/1/28		5/1/28		
			rehabilitate lighting, and construct maintenance vehicle	Con Cap	<u>11,813</u>	<u>11,813</u>	0	0	<u>11,813</u>	End Const			5/3/32		
			pullout.	Total	20,505	20,505	0	0	19,697						
										I				1	
										l					
				ı						•				1	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
616	08 3019G RIV 10	RIV 10, 15, 74 PC OVERLAY	In Riverside County, on Routes 10, 15, and 74 at various locations.  Apply polyester concrete overlay to bridge decks and replace joint seals. (Bridge Deck Preservation).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	20  6,450	528 460 10 1,090 20 4,342 6,450	504 389 9 415 0 3,121 4,438	504 389 9 415 0 3,121 4,438	504 389 9 1,135 20 4,342 6,399	Baseline PAED RW Cert RTL Begin End Const	8/30/22 10/1/22 12/31/22 5/15/23	9/6/22 11/23/22 1/13/23 9/27/23	9/3/24	4,342	
617			In Hesperia, at Joshua Street Overcrossing No 54-0666; also on Route 40 near Barstow at Nebo Street Undercrossing No 54-0662L; also on Route 40 near Needles at Fenner Overhead No 54-1270L.  Apply polyester concrete overlay to bridge decks and replace bridge rails to ensure the safety and integrity of the structures. (Bridge Deck Preservation).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	10 	570 607 10 1,150 10 <u>4,873</u> 7,220	551 547 2 4 0 <u>0</u> 1,104	551 547 2 4 0 <u>0</u> 1,104	551 547 26 1,162 10 4.873 7,169	Baseline PAED RW Cert RTL Begin End Const	8/30/22 10/1/22 12/31/22 5/15/23	10/7/22 11/29/22 4/4/23 5/22/24	2/18/25		
618	08 3019W RIV 010	RIV-10 (1C083+1N060 COMBINE)	IN AND NEAR BLYTHE, FROM TEED DITCH BRIDGE TO ARIZONA STATE LINE (PM 156.492).  COLD PLANE AND OVERLAY WITH CONCRETE PAVEMENT, INSTALL BEAUTIFICATION IMPROVEMENT MEASURES, TRANSPORTATION ART, SAFETY MEASURE ENHANCEMENTS, SHOULDERS AND RAMPS WILL BE MILLED AND OVERLAID WITH ASPHALT PAVEMENT	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	9,000 11,200 329 30,000 9,258 239,148 298,935	9,000 11,200 329 30,000 8,961 239,148 298,638	8,445 11,356 324 1,821 214 4,151 26,311	8,381 11,192 324 1,730 13 4.151 25,791	8,445 11,356 324 29,533 0 250,322 299,980	Baseline PAED RW Cert RTL Begin End Const	8/28/20 4/1/22 5/2/22 4/3/23	6/1/22 6/27/22 7/24/23	6/21/26	250,321	
619	08 3023F SBD 127	SUMMER STORM DAMAGE	Near Barstow, from 0.3 mile north of School Road to the Inyo County line.  Repair roadbed and pavement, armor eroded embankments, backfill shoulders, remove debris, repair drainage, and provide traffic control.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	100 200 50 1,000 ————————————————————————————————	100 200 50 3,125 1,000 28,100 32,575	0 70 0 637 3 27,343 28,053	0 70 0 637 3 27,343 28,053	0 70 0 864 1,000 <u>27,850</u> 29,784	Baseline PAED RW Cert RTL Begin End Const		11/6/23	8/1/24 12/31/24	8,750	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

N	District PPNO County o. Route		Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
62		RIV-74 CAPM +	NEAR PERRIS AND HEMET, FROM ROUTE 215 (PM	PAED	0	0	0	0		Baseline				0	J. 1. J
	3023N	MMBN (CONST	27.540) TO ROUTE 79.	PSE	0	0	0	0	0	PAED					
	RIV	ONLY)		RW Sup	0	0	0	0	0	RW Cert		6/6/23			
	074			Con Sup	2,925	2,925	0	0	0	RTL		3/18/24			
			REHABILITATE PAVEMENT AND INSTALL	RW Cap	0	0	0	0	0	Begin			11/1/24		
			TRANSPORTATION MANAGEMENT SYSTEM (TMS) ELEMENTS INCLUDING INSTALLATION OF 6.8 MILES OF	Con Cap	19,209	19,209	<u>0</u>	<u>0</u>	21,636	End Const			5/1/26		
			FIBER OPTICS FOR MIDDLE MILE BROADBAND NETWORK (MMBN).	Total	22,134	22,134	0	0	21,636						
62	3023S		In Hesperia and Victorville, from 1.0 mile north of Main Street to Bear Valley Road.	PAED PSE	0	0	0	0		Baseline PAED			8/30/24	3,750	
	SBD			RW Sup	100	100	0	0	0	RW Cert					
	15			Con Sup		1,575	75	75	228	RTL					
			Repair slope and install slope paving and Rock Slope Protection (RSP) for added protection.	RW Cap	500	500	0	0	0	Begin		4/2/24			
			Protection (RSP) for added protection.	Con Cap		4,000	0	<u>0</u>	<u>3,750</u>	End Const			7/31/24		
				Total	6,175	6,175	75	75	3,978						
62	22 08	Nickname Required	Near Hesperia, from Pilot Rock Road to Old Mill Road.	PAED	0	0	0	0		Baseline				2,400	
	3023U			PSE	0	0	0	0		PAED			9/4/24		
	SBD			RW Sup	10	10	0	0	0	RW Cert					
	138			Con Sup		840	384	384	520	RTL					
			Clean drainage system, replace damaged culverts, and	RW Cap	100	100	0	0	0	Begin		3/4/24			
			repair roadway.	Con Cap		4,200	2,383	2,383	2,400	End Const			9/4/24		
				Total	5,150	5,150	2,767	2,767	2,920						

#### District 09

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
623	09	Sonora Jct Shoulders		PAED		1,395	623	623	623	Baseline				16,604	
	2460		of Route 108.	PSE		1,764	1,021	1,021	1,021	PAED	6/1/21	6/1/21			
	MNO			RW Sup		395	76	76	286	RW Cert	6/8/23	8/30/23			
	395			Con Sup		2,039	459	459	1,854	RTL	6/8/23	8/30/23			
			Reduce the number and severity of collisions by widening	RW Cap	1,855	1,855	22	22	22	Begin	12/14/23	3/5/24			
			shoulders, installing rumble strips, wildlife crossing and	Con Cap		16,604	<u>1,574</u>	1,574	16,604	End Const			7/30/25		
			fencing, and correcting roadway cross slope at three curves.	Total	24,052	24,052	3,775	3,775	20,410						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
624	09 2648 MNO 395	BRIDGEPORT REHAB	Near Bridgeport, from south of Route 182 to Buckeye Road.  Rehabilitate pavement, upgrade facilities to Americans with Disabilities Act (ADA) standards, replace guardrail, and rehabilitate drainage systems.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,416 695 383 2,531 75 10,488 15,588	1,416 695 383 2,531 75 10,488 15,588	1,028 114 10 0 4 <u>0</u> 1,156	1,028 114 10 0 4 0 1,156	1,028 <b>755</b> 343 2,414 <b>539</b> 8,682 13,761	Baseline PAED RW Cert RTL Begin End Const	6/1/23 9/1/25 10/1/25 4/24/26	6/7/23	9/1/25 10/1/25 4/24/26 12/31/26	0	
625	09 2653 INY 395	BISHOP PAVEMENT	In and near Bishop, on Main Street from 0.1 mile south of Jay Street to Barlow Lane; also on Route 168 (Line Street) from 0.1 mile west of Pioneer Lane to Route 395 (Main Street) (PM 17.6/18.3).  Rehabilitate roadway and drainage, install Transportation Management System (TMS) elements, upgrade facilities to Americans with Disabilities Act (ADA) standards, and construct multi-use path as complete streets elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,288 2,190 1,614 0 4,142 <u>0</u> 9,234	1,288 2,190 1,614 0 4,142 <u>0</u> 9,234	1,045 1,875 919 0 87 <u>0</u> 3,926		1,045 2,238 1,615 1,984 1,162 15,510 23,554	Baseline PAED RW Cert RTL Begin End Const	8/16/21 6/28/23 6/28/23 3/6/24	8/16/21 4/17/24 4/25/24	<b>10/23/24</b> 11/15/25	0	
626	09 2667 INY 395	FISH SPRINGS PAVEMENT	Near Big Pine, from 1.3 miles south of Fish Springs Road (south) to Route 168 (east).  Rehabilitate pavement, install Transportation Management System (TMS) elements, complete streets improvements, and upgrade lighting, guardrail, and facilities to Americans with Disabilities Act (ADA) standards. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,378 1,181 1,224 0 96 0 3,879	1,378 1,181 1,224 0 96 0 3,879	690 966 157 0 34 0 1,847	690 966 157 0 34 <u>0</u> 1,847	690 1,453 1,128 2,931 31 28,596 34,829	Baseline PAED RW Cert RTL Begin End Const	12/2/21 12/5/23 1/16/24 6/26/24	6/29/22	5/15/24 1/10/25 11/12/25	0	
627	09 2668 KER 58	KEENE PAVEMENT	Near Tehachapi, from 0.7 mile east of Route 223 to 3.4 miles east of Broome Road.  Rehabilitate roadway, construct truck climbing lane, install Transportation Management System (TMS) elements, wildlife crossings, upgrade lighting, median barrier, guardrail, bridge railing, rehabilitate drainage systems, and enhance highway worker safety. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,997 3,585 1,079 0 2,112 0 9,773	2,997 3,585 1,079 0 2,112 <u>0</u> 9,773	2,309 1,231 6 0 0 0 2 3,546		2,309 3,362 961 <b>9,769</b> 2,112 <b>123,515</b> 142,028	Baseline PAED RW Cert RTL Begin End Const	6/28/22 10/4/24 10/7/24 3/24/25	12/27/22 6/28/22	8/4/25 10/7/25 3/24/26 11/4/26	0	Cost Schedule

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

\*\* Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

P Co	strict PNO ounty oute	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
	09	ROCK CREEK	Near Toms Place, from 0.5 mile north of Rock Creek Road	PAED	652	652	489	489	489	Baseline				l 0	OAI 3
2	669	PAVEMENT	to 1.3 miles south of South Landing Road.	PSE	976	976	900	900		PAED	1/14/22	1/21/22			
N	INO			RW Sup	77	77	36	36	75	RW Cert	5/18/23	12/6/23			
:	395			Con Sup	1,717	1,717	0	0	1,652	RTL	10/27/23	3/20/24			
			Rehabilitate roadway, replace signs, rehabilitate drainage	RW Cap	34	34	15	15	10	Begin	4/12/24		9/11/24		
			systems, upgrade guardrail and lighting, and add deceleration and acceleration lanes. This project will improve	Con Cap	<u>15,329</u>	<u>15,329</u>	<u>0</u>	<u>0</u>	9,041	End Const			1/15/26		
			safety and ride quality.	Total	18,785	18,785	1,440	1,440	12,394						
629	09	MANZANAR	At and near Independence, from 3.0 miles south of	PAED	1,447	1,447	566	566	566	Baseline				0	
	671	PAVEMENT	Manzanar Reward Road to 0.3 mile north of Shabbell Lane.	PSE	1,273	1,273	954	954	1,691	PAED	12/29/21	12/29/21			
	NY			RW Sup	1,203	1,203	182	182	1,103	RW Cert	11/1/23		9/1/24		
	395			Con Sup	0	0	0	0	2,366	RTL	12/1/23		8/12/24		
			Rehabilitate roadway, install Transportation Management System (TMS) elements, and upgrade facilities to Americans	RW Cap	331	331	21	21	17	Begin	5/8/24		3/5/25		
			with Disabilities Act (ADA) standards and install complete	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>47,202</u>	End Const			11/22/25		
			streets improvements. (G13 Contingency).	Total	4,254	4,254	1,723	1,723	52,945						

#### District 10

N	Distr PPN Cou o. Rou	o ty	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
63		AMADOR SR 88	Near Martell, from Route 124 to Route 49.	PAED	980	980	804	804	804	Baseline				0	
	016	ROADWAY IMPROVEMENTS		PSE	1,708	1,708	1,440	1,440	1,930	PAED	3/10/22	3/17/22			
	AM			RW Sup	104	104	49	49	83	RW Cert	5/10/24	4/24/24			
	88			Con Sup	1,674	1,674	0	0	1,727	RTL	5/31/24	6/11/24			
			Rehabilitate pavement, modify traffic signals, upgrade	RW Cap	126	126	10	10	63	Begin	12/24/24		12/24/24		
			guardrail, and rehabilitate drainage systems.	Con Cap	<u>11,516</u>	<u>11,516</u>	<u>0</u>	<u>0</u>	<u>13,051</u>	End Const			12/24/25		
				Total	16,108	16,108	2,303	2,303	17,658						
6		SR4 Pavement	Near Bear Valley, from Calaveras County line to Route 89;	PAED	2,213	2,213	1,763	1,763	1,763	Baseline				0	
	104	Anchor Project	also on Route 89 at 0.9 mile north of Route 4 (PM 10.84).	PSE	2,322	2,322	2,122	2,122	2,626	PAED	6/9/22	9/12/22			
	AL			RW Sup	1,076	1,076	117	117	1,058	RW Cert	5/23/24		7/29/24		
	4			Con Sup	0	0	0	0	5,093	RTL	6/20/24		7/31/24		
			Rehabilitate pavement, replace guardrail and signs, place	RW Cap	575	575	90	90	510	Begin	2/10/25		1/6/25		
			Rock Slope Protection (RSP), rehabilitate drainage systems, and enhance highway worker safety. (G13 Contingency).	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>19,204</u>	End Const			9/10/27		
			and enhance highway worker safety. (G13 Contingency).	Total	6,186	6,186	4,092	4,092	30,254						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
632	10	PEDDLER HILL PAVEMENT	Near Kirkwood, from west of Foster Meadow Road to 1.1 miles east of Shot Rock Vista Point.	PAED		1,653	775	775	775	Baseline				0	
	2680	ANCHOR	Third dust of officer cook visita i direct	PSE		2,035	1,128	1,128	1,489	PAED	8/12/22	5/19/22			
	AMA 88			RW Sup		70	11	11	17	RW Cert	10/19/23	4/29/24			
	88		Rehabilitate drainage systems and pave driveways. (G13	Con Sup	0	0	0	0	1,709	RTL	11/17/23	6/25/24			
			Contingency).	RW Cap	100	100	0	0	0	Begin	5/17/24		11/29/24		
			3 7/	Con Cap	0	<u>0</u>	<u>0</u>	<u>0</u>	4,500 8,490	End Const			11/3/25		
				Total	3,858	3,858	1,914	1,914	8,490						
633			In and near the city of Merced, from 0.4 mile south of Childs	PAED		2,510	2,178	2,178	2,178	Baseline		12/6/18		51,724	
			Avenue to 0.3 mile south of Franklin Road.	PSE		3,700	2,874	2,874	2,874	PAED	6/27/18	6/27/18			
				RW Sup		122	30	30	30	RW Cert	5/1/20	4/6/20			
				Con Sup		11,052	10,621	10,621	11,150	RTL	5/15/20	5/15/20			
			Roadway rehabilitation.	RW Cap	95	95	17	17	17	Begin	12/14/20	2/11/21			
				Con Cap		61,807	<u>55,797</u>	<u>55,797</u>	60,229	End Const			7/23/24		
				Total	79,286	79,286	71,517	71,517	76,478						
634	10	MERCED SEISMIC	In Merced County, on Routes 152, 140, and 59 at various	PAED		2,530	2,488	2,488	2,488	Baseline				18,061	
	3122	RESTORATION	locations.	PSE		3,150	3,122	3,122	3,122	PAED	4/16/20	4/16/20			
	MER			RW Sup		400	211	211	298	RW Cert	8/1/22	11/2/22			
	152			Con Sup		3,000	812	812	3,562	RTL	10/1/22	1/26/23			
			Seismic retrofit and bridge rail upgrade of seven bridges, apply polyester concrete overlay on Bridge No 39-0034L/R	RW Cap	1,700	1,700	699	699	705	Begin	4/5/23	11/27/23			
			and architectural treatment on Bridge No 39-0009L/R.	Con Cap		<u>17,988</u>	2,948	2,948	<u>18,061</u>	End Const			4/4/25		
			and aromicotaria acamoni on Briago no co coccert a	Total	28,841	28,768	10,280	10,280	28,236						
635	10		Near Markleeville, on Routes 4, 88, and 89 at various	PAED		1,410	1,298	1,298	1,298	Baseline				6,341	
	3134		locations.	PSE		2,111	1,808	1,808	1,808	PAED		1/15/19			
	ALP			RW Sup		115	68	68	75	RW Cert		4/23/20			
	88			Con Sup		2,945	2,762	2,762	3,073	RTL		6/29/20			
			Bridge rail upgrade on two bridges, replace one bridge, and barricade another bridge.	RW Cap	313	313	152	152	149	Begin		4/21/21			
			barrioude direction bridge.	Con Cap	10.000	6,341	<u>5,178</u>	<u>5,178</u>	<u>6,341</u>	End Const			12/18/24		
				Total	13,235	13,235	11,266	11,266	12,744						
636	10	Alpine 4 Biological	Near Bear Valley, at 0.3 mile north of Route 4; also at 0.38	PAED	0	0	0	0	0	Baseline				325	
	3138A	Monitoring	mile north of Route 4 (PM 0.38); also in Amador county near	PSE		354	250	250	250	PAED		8/30/18			
	ALP		Plymouth on Route 16, 0.1 mile west of Route 124 (PM 8.97).	RW Sup	0	0	0	0	0	RW Cert		2/22/22			
	207		0.01 j.	Con Sup		544	1	1	527	RTL	7/4/22	5/11/23			
				RW Cap	0	0	0	0	0	Begin	2/15/23	12/28/23			
			Environmental mitigation for drainage rehabilitation project	Con Cap		<u>325</u>	<u>0</u>	<u>0</u>	<u>325</u>	End Const			6/1/28		
			EA 0S750.	Total	1,223	1,223	251	251	1,102						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 637	District PPNO County Route 10 3142 ALP 4	Title ALPINE CULVERT REHAB	Location and Type of Work In Alpine County on Routes 4, 88, and 89 at various locations.  Rehabilitate culverts.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,359 384 3,452 8,418	SHOPP Budget (\$1,000s) 1,370 1,494 359 1,359 384 3,452 8,418	Total Expended (\$1,000s) 1,150 1,222 93 763 140 1,716 5,084	SHOPP Expended (\$1,000s) 1,150 1,222 93 763 140 1,716 5,084	EAC (\$1,000s) 1,150 1,222 118 1,360 384 3,452 7,686	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date	Actual Finish Date 8/30/18 3/24/20 6/12/20 7/20/21	Current Finish Date	Award Amount (\$1,000s) 3,452	CAPs
638	10 3142A ALP 4	Alpine 4 Biological Monitoring	In Alpine County, on Routes 4, 88, and 89 at various locations.  Environmental mitigation for drainage rehabilitation project EA 0S680.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 229 0 400 0 200 829	0 229 0 400 0 200 829	0 204 0 22 0 0 0 226	0 204 0 22 0 0 0 226	0 204 0 380 0 200 784	Baseline PAED RW Cert RTL Begin End Const	2/14/22 9/3/22	8/30/18 11/30/21 2/8/22 7/20/23	1/3/28	200	
639			In Tracy, from Byron Road Undercrossing to Paradise Road Overcrossing.  Install ramp meters and other Transportation Management System (TMS) elements.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,650 3,925 979 6,562 2,010 20,440 35,566	1,650 3,925 979 6,562 2,010 20,440 35,566	1,560 3,902 682 2,777 1,631 9,658 20,210	1,560 3,902 682 2,777 1,631 9,658 20,210	1,560 3,902 899 6,716 2,011 20,440 35,528	Baseline PAED RW Cert RTL Begin End Const	9/11/18 12/17/20 1/1/21 7/23/21	12/6/18 9/11/18 6/29/21 6/30/21 5/3/22	1/2/25		
640	10 3167 MPA 140	MPA Route 140 Pavement Preservation	Near the community of Mariposa and El Portal, from East Whitlock Road to Yosemite National Park entrance.  Rehabilitate pavement by grinding and overlaying asphalt. This project will extend and preserve pavement service life and improve ride quality and safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,189 2,261 35 2,783 162 28,047 34,477	1,189 2,261 35 2,783 162 28,047 34,477	1,014 1,392 10 1,669 7 20,554 24,646	1,014 1,392 10 1,669 7 20,554 24,646	1,014 1,392 10 2,766 8 28.047 33,237	Baseline PAED RW Cert RTL Begin End Const	10/15/20 10/1/21 4/15/22 5/16/22	1/4/21 6/24/22 6/27/22 6/8/23	10/31/24	28,047	
641	10 3219 AMA 49	Mokelumne River Bridge Upgrade	Near Jackson, at Mokelumne River Bridge No 26-0012.  Upgrade bridge rails, widen shoulders, and apply polyester concrete overlay on bridge deck.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,590 2,010 135 2,055 58 4,477 10,325	1,590 2,010 135 2,055 58 4,429 10,277	1,021 1,575 0 1,079 15 1,859 5,549	1,021 1,575 0 1,079 15 1,859 5,549	1,021 1,575 0 2,014 17 4,477 9,104	Baseline PAED RW Cert RTL Begin End Const	7/2/20 4/28/22 5/2/22 12/27/22	7/21/20 8/11/22 8/12/22 3/9/23	11/29/24	4,476	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 642	District PPNO County Route 10 3229 SJ 99	Title SJ DRAINAGE PUMP PLANT UPGRADE	Location and Type of Work  In and near Stockton and Lodi, at various locations from Eastside Underpass to Acampo Road; also on Route 4 at the Route 4/5 Separation (PM R16.10) and on Route 120in Lathrop at Mossdale Underpass (PM R0.5).  Upgrade drainage pump plants to reduce maintenance and repair costs, and increase reliability and efficiency. This project will keep the pump plants functioning at design capacity, ensuring stormwater is removed from the roadway and improve safety at these locations.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s) 589 1,600 59 1,520 330 5,057 9,155	Total Expended (\$1,000s) 553 1,100 59 739 22 1,958 4,431	1,100 59 739	EAC (\$1,000s) 553 1,100 59 1,841 16 5,057 8,626	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 11/22/19 2/14/22 3/4/22 7/5/22	Actual Finish Date 1/28/20 4/20/22 4/22/22 12/22/22	Current Finish Date	Award Amount (\$1,000s) 5,057	CAPs
643			In and near Manteca and Lathrop, from Route 5 to Route 99; also on Route 5 at PM R13.34 and on Route 99 at PM 4.56.  Install fiber optic cable as part of the Transportation Management System (TMS).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	97 	373 1,321 107 1,480 97 4.893 8,271	255 1,273 41 963 81 3,477 6,090	1,273 41 963 81 3,477	255 1,273 41 <b>1,846</b> 79 <u>4,893</u> 8,387	Baseline PAED RW Cert RTL Begin End Const	9/21/18 12/3/20 1/29/21 9/13/21	9/21/18 5/28/21 6/7/21 12/14/21	9/30/24	4,893	
644	10 3247 CAL 26	Upgrade bridge rails of two bridges in CAL Co	Near West Point, at South Fork Mokelumne River Bridge No 30-0022 (PM 30.0), and at North Fork Mokelumne River Bridge No 30-0049 (PM 38.3).  Upgrade bridge railing at two structures, also seismic retrofit at one location.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	685  9,931	1,033 1,909 207 2,169 685 3,928 9,931	863 1,454 170 1,044 51 <u>2,164</u> 5,746	1,044 51 <u>2,164</u>	863 1,454 207 <b>2,241</b> 612 <u>3,928</u> 9,305	Baseline PAED RW Cert RTL Begin End Const	8/3/20 8/2/21 9/3/21 3/22/22	10/15/20 5/3/22 8/31/22 3/15/23	8/30/24	3,928	
645	10 3250 SJ 5	SJ Changeable Message Signs	In and near Stockton, on Route 5 at various locations; also on Route 4 (PM 14.6/26.0) and Route 99 (PM 15.8/18.5) at various locations.  Install Transportation Management System (TMS) elements. This project will improve traffic management and keep the system network operating at a high level of reliability.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	335  17,485	820 3,005 410 1,805 335 11,110 17,485	811 2,987 379 1,429 137 <u>8,957</u> 14,700	1,429 137 <u>8,957</u>	811 2,987 394 1,873 179 11,110 17,354	Baseline PAED RW Cert RTL Begin End Const	9/13/18 11/23/21 12/22/21 7/14/22	9/13/18 7/15/22 7/15/22 3/3/23	7/30/24	11,110	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 646	District PPNO County Route 10 3252 MPA 140	Title SR140 MARIPOSA CAPM	Location and Type of Work In and near the Mariposa community, from 1.7 miles east of Catheys Valley Park to the north Route 49 Junction.  Rehabilitate pavement by repairing localized failure, grinding roadway, and overlaying with asphalt to extend pavement service life and improve ride quality. Work includes upgrading guardrail, rumble strips, and ADA curb ramps, and replacing drainage systems.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 318 	SHOPP Budget (\$1,000s) 1,125 1,496 416 1,966 318 14,811 20,132	Total Expended (\$1,000s) 1,010 1,402 337 421 38 1,277 4,485	337 421 38 1,277	EAC (\$1,000s) 1,010 1,402 406 2,186 42 14.811 19,857	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 4/1/20 5/1/22 6/1/22 12/1/22	Actual Finish Date 6/24/20 1/11/23 1/12/23 7/28/23	Current Finish Date	Award Amount (\$1,000s) 14,810	CAPs
647			Near Angels Camp, at West Branch Cherokee Creek Bridge No 30-0036.  Replace bridge with new structure which meets current standards and provides shoulders for disabled vehicles, maintenance workers, pedestrians and bicycles. (Additional \$300,000 for PS&E from local contribution.).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	278  10,189	866 1,530 281 1,750 278 5,184 9,889	803 1,745 243 1,212 179 1,559 5,741	1,451 243 1,212 179	803 1,745 289 2,068 155 5,184 10,244	Baseline PAED RW Cert RTL Begin End Const	12/27/19 10/19/21 11/29/21 6/18/22	12/19/19 5/2/22 5/16/22 12/1/22	8/30/24	5,184	
648	10 3274 SJ 4	SR-4 Ramp Metering System Installation	In Stockton, from Route 5 to Route 99.  Install ramp meters, traffic monitoring systems, Closed Circuit Television (CCTV), and synchronize intersection signals with ramp metering.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,332 — 49,353	2,177 6,057 695 10,311 1,332 28,781 49,353	1,959 5,643 150 924 61 5,406 14,143	150 924 61 5,406	1,959 5,643 607 10,484 604 28,781 48,078	Baseline PAED RW Cert RTL Begin End Const	5/28/20 11/17/22 1/5/23 8/17/23	8/12/20 5/28/20 10/21/22 2/24/23 10/5/23	4/25/26	28,781	
649	10 3276 SJ 4	SR 4 OLD RIVER BRIDGE MAINTENANCE	Near Discovery Bay, at Old River Bridge No 29-0045.  Install walers, place polyester concrete overlay, paint steel bridge, and remove abandoned garage.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 2,480 498 <u>7,801</u> 13,865	1,591 1,495 0 2,480 498 <u>7,801</u> 13,865	1,200 969 0 0 65 0 2,234	969 0 0	1,200 1,490 0 <b>2,606</b> 591 4,955 10,842	Baseline PAED RW Cert RTL Begin End Const	4/1/23 3/1/24 4/1/24 10/1/24	3/13/23 6/20/24 6/28/24	11/29/24 10/30/26	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO				Approved	SHOPP	Total	SHOPP			Approved	Actual	Current	Award	
	County				Budget (\$1,000s)	Budget (\$1,000s)	Expended (\$1,000s)	Expended (\$1,000s)	EAC (\$1,000s)		Finish Date	Finish Date	Finish Date	Amount (\$1,000s)	
<b>No</b> . 650	Route 10	Title SJ 4 CAPM	Location and Type of Work  Near Stockton, from Route 99 to Stanislaus County line (PM)	Phase PAED	(\$1,000\$)	3,126	3.048	3.048	3.048	Milestone Baseline	Date	Date	Date	(\$1,0005)	CAPs
000	3277	00 4 07 ti Wi	38.059); also in Stanislaus County from San Joaquin County	PSE		2,701	2,151	2,151	3,322	PAED	2/1/23	3/13/23		U	
	SJ		line to 0.5 mile east of Dunton Road (PM 0.0/7.2).	RW Sup		657	202	202	837	RW Cert	5/31/24	3/13/23	1/6/25		
	4			Con Sup	0	0	0	0	5,228	RTL	6/14/24		1/15/25		
				RW Cap	379	379	32	32	483	Begin	12/16/24		6/20/25		
			Rehabilitate pavement, upgrade guardrail, construct rumble	Con Cap	0	0	<u>0</u>	<u>0</u>	33,676	End Const			3/20/26		
			strips, upgrade facilities to Americans with Disabilities Act (ADA) standards, rehabilitate drainage systems, install Transportation Management System (TMS) elements, and upgrade bridge railing. (G13 Contingency).	Total	6,863	6,863	5,433	5,433	46,594						
651			Near San Andreas, from 0.2 mile west to 0.3 mile east of	PAED		1,172	1.098	1.098	1.098	Baseline				0	
001			North Fork Calaveras Creek Bridge No 30-0007.	PSE		2.396	2.098	2.098	2,510	PAED	5/16/22	5/18/22		O	
				RW Sup		267	123	123	261	RW Cert	4/2/24	0/10/22	3/7/25		
				Con Sup	2,500	2.500	0	0	2,806	RTL	4/8/24		3/14/25		
			Replace bridge and realign roadway.	RW Cap	145	145	76	76	713	Begin	11/18/24		9/11/25		
				Con Cap	<u>16,631</u>	16,631	<u>0</u>	0	<u>15,213</u>	End Const			2/8/27		
				Total	23,111	23,111	3,395	3,395	22,601						
652	10	CAL 4 Culvert	Near Forest Meadows, from 1.4 miles east of Forest	PAED		1,298	1,285	1,285	1,285	Baseline				0	
	3409	Replacement	Meadows Drive to Moran Road; also on Route 49 in Calaveras County (PM 5.78/16.98) and Tuolumne County	PSE		1,100	934	934	1,891	PAED	10/7/22	3/6/23			
	CAL		(PM 12.64/17.17) at various locations.	RW Sup		225	44	44	589	RW Cert	2/5/24		6/13/25		
	4		,	Con Sup	1,134	1,134	0	0	933	RTL	4/10/24		6/20/25		
				RW Cap	418	418	50	50	235	Begin	2/6/25		1/5/26		
			Rehabilitate drainage systems.	Con Cap	<u>4,297</u>	<u>4,297</u>	<u>0</u>	<u>0</u>	<u>4,375</u>	End Const			10/30/26		
			<b>,</b>	Total	8,472	8,472	2,313	2,313	9,308						
653	10		Near Groveland, from 4.7 miles west of La Grange Road to	PAED		1,332	1,161	1,161	1,161	Baseline				0	
	3411		west of Ferretti Road; also in Calaveras County, on Routes	PSE		1,400	951	951	1,590	PAED	8/19/22	10/11/22			
	TUO		12 and 26 and in Tuolumne County, on Route 108 at various locations.	RW Sup		298	209	209	503	RW Cert	3/7/24		6/3/25		
	120			Con Sup	1,307	1,307	0	0	1,769	RTL	4/8/24		6/17/25		
				RW Cap	247	247	120	120	544	Begin	10/10/24		12/10/25		
			Rehabilitate drainage systems.	Con Cap	<u>3,100</u>	<u>3,100</u>	<u>0</u>	<u>0</u>	2,837	End Const			10/26/27		
			<b>,</b>	Total	7,684	7,684	2,441	2,441	8,404						
654	10	STA 5 BRIDGE	Near Patterson, from Fink Road Undercrossing No 38-0114L	PAED		894	833	833	833	Baseline				12,448	
	3420	REHAB	to Khaksa Road Undercrossing No 38-0127L/R at various	PSE		1,947	1,521	1,521	1,521	PAED	8/26/21	9/15/21		12,440	
	STA		locations.	RW Sup		15	2	2	2	RW Cert	3/28/23	3/23/23			
	5			Con Sup		1,919	418	418	1,785	RTL	4/28/23	5/15/23			
			Rehabilitate bridge decks with concrete overlay, replace joint	RW Cap	22	22	11	11	29	Begin	11/30/23	3/13/24			
			seals and approach slabs, and rehabilitate columns.	Con Cap		12,448	2,323	2,323	12,448	End Const			12/30/24		
				Total	17,245	17,245	5,108	5,108	16,618						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 655	District PPNO County Route 10 3422 SJ 5	Title SR-4 ITS UPDATE	Location and Type of Work In San Joaquin County, on Routes 5, 4, 12, 26, 33, 88, 99, 120, and 205 at various locations.  Upgrade Transportation Management System (TMS) elements.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 962 1,708 188 1,559 25 9,090 13,532	SHOPP Budget (\$1,000s) 962 1,708 188 1,559 25 9,090 13,532	Total Expended (\$1,000s) 827 1,397 24 0 7 0 2,255	SHOPP Expended (\$1,000s) 827 1,397 24 0 7 7 0 2,255	EAC (\$1,000s) 827 1,635 47 1,522 129 6,676 10,836	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 11/1/22 2/20/24 4/3/24 11/15/24	Actual Finish Date 2/2/23 5/2/24 6/25/24	Current Finish Date 12/18/24 8/15/25	Award Amount (\$1,000s) 0	CAPs
656	10 3425 MER 152	Los Banos SR 152 Pavement Anchor	In Los Banos, from west of Badger Flat Road to west of Santa Fe Road.  Rehabilitate pavement and drainage systems, upgrade Transportation Management System (TMS) elements, roadway signs, guardrail and facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,281 2,244 1,375 3,142 239 21,919 30,200	1,281 2,244 1,375 3,142 239 21,919 30,200	1,239 28 5 0 11 <u>0</u> 1,283	1,239 28 5 0 11 <u>0</u> 1,283	1,239 2,126 1,002 2,621 6,017 17,997 31,002	Baseline PAED RW Cert RTL Begin End Const	1/31/24 11/3/25 11/14/25 5/15/26	5/8/24	3/3/26 3/14/26 10/15/26 12/1/27	0	
657	10 3427 SJ 5	I-5 PAVEMENT ANCHOR PROJECT	In and near Stockton, from Hammer Lane to the Sacramento County line (PM 49.819).  Rehabilitate roadway, upgrade lighting, guardrail and bridge railing, install Transportation Management System (TMS) elements, replace signs, rehabilitate drainage systems, enhance highway worker safety, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will improve safety and ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,108 4,153 162 10,953 69 111,680 129,125	2,108 4,153 162 10,953 69 111.680 129,125	1,684 4,070 155 429 26 955 7,319	1,684 4,070 155 429 26 955 7,319	1,684 4,070 158 10,798 69 111,680 128,459	Baseline PAED RW Cert RTL Begin End Const	1/26/22 5/15/23 6/16/23 2/1/24	6/29/22 1/26/22 5/18/23 6/26/23 3/8/24	11/20/26	111,679	
658	10 3436 ALP 88	Carson TMS	Near Kirkwood, on Routes 88, and 89 in Alpine, Amador, and El Dorado Counties at various locations.  Install new Transportation Management System (TMS) elements and construct Maintenance Vehicle Pullouts (MVPs). (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,094 2,589 1,073 0 820 0 6,576	2,094 2,589 1,073 0 820 <u>0</u> 6,576	2,024 415 6 0 9 0 2,454	2,024 415 6 0 9 0 2,454	2,024 2,317 742 <b>2,563</b> 14 12,079 19,739	Baseline PAED RW Cert RTL Begin End Const	1/17/24 3/25/25 4/24/25 10/22/25	12/11/23	3/25/25 4/24/25 10/22/25 3/2/27	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
659	10	Merced Pavement	Near Merced, from Route 152 to Reilly Road.	PAED	1,757	1,757	1,517	1,517	1,517	Baseline				0	
	3439	Anchor Project		PSE	2,358	2,358	2,099	2,099	2,549	PAED	5/20/22	5/23/22			
	MER			RW Sup	610	610	342	342	690	RW Cert	5/6/24		9/30/25		
	59			Con Sup	0	0	0	0	2,931	RTL	6/13/24		10/31/25		
			Rehabilitate pavement, upgrade guardrail and lighting,	RW Cap	908	908	73	73	298	Begin	12/30/24		5/17/26		
			replace sign panels, construct rumble strips, rehabilitate drainage, replace one bridge, and rehabilitate two bridge	Con Cap	0	<u>0</u>	0	<u>0</u>	20,493	End Const			4/28/28		
			decks. (G13 Contingency).	Total	5,633	5,633	4,031	4,031	28,478						
660	10	SJ & STA TMS	In Stanislaus and San Joaquin Counties, on various routes	PAED	1,100	1,100	804	804	804	Baseline				0	
	3443		at various locations.	PSE	1,700	1,700	1,379	1,379	1,696	PAED	6/17/22	6/24/22			
	STA			RW Sup	100	100	44	44	89	RW Cert	3/1/24		7/5/24		
	99			Con Sup	2,000	2,000	0	0	1,714	RTL	5/3/24		7/22/24		
			Install Transportation Management System (TMS) elements,	RW Cap	607	607	43	43	104	Begin	1/6/25		2/21/25		
			and enhance highway worker safety.	Con Cap	<u>8,935</u>	8,935	<u>0</u>	<u>0</u>	<u>10,900</u>	End Const			8/28/26		
				Total	14,442	14,442	2,270	2,270	15,307						
661			Near Loope, from 1.6 miles west of Wolf Creek Road to west	PAED	1,328	1,328	1,178	1,178	1,178	Baseline					
			of Route 89; also on Route 88 and Route 89 at various locations.	PSE	999	999	668	668	967	PAED	10/26/22	10/26/22			
			locations.	RW Sup	763	763	188	188	732	RW Cert	1/21/25		1/21/25		
				Con Sup	1,226	1,226	0	0	1,213	RTL	2/20/25		2/20/25		
			Rehabilitate drainage systems.	RW Cap	395	395	9	9	220	Begin	9/25/25		9/25/25		
				Con Cap	<u>4,809</u>	<u>4,809</u>	<u>0</u>	<u>0</u>	4,809	End Const			8/30/27		
				Total	9,520	9,520	2,043	2,043	9,119						
662	10	CAL SR4 CAPM	Near Copperopolis, from Stanislaus County line to 2.1 miles	PAED	1,496	1,496	443	443	1,486	Baseline				0	
	3495		east of Rock Creek Road.	PSE	1,450	1,450	0	0	1,455	PAED	2/3/25		2/3/25		
	CAL			RW Sup	29	29	0	0	26	RW Cert	3/17/26		3/17/26		
	4			Con Sup	1,503	1,503	0	0	1,506	RTL	4/17/26		4/17/26		
			Rehabilitate pavement and drainage systems and upgrade	RW Cap	10	10	0	0	10	Begin	10/7/26		10/7/26		
			guardrail.	Con Cap	13,300	13,300	0	0	<u>18,284</u>	End Const			10/29/27		
200	10	00.500		Total	17,788	17,788	443	443	22,767						
663	10	SR 59 Pavement Anchor Project	In the city of Merced, from West Child Avenue to Route 99, also on Route 59 from Route 99 to north of Santa Fe Drive	PAED	1,478	1,478	1,305	1,305	1,580	Baseline					
	3496	Andrior i Toject	(PM 14.78/16.3).	PSE	2,621	2,621	0	0	2,030	PAED	1/30/24		8/1/24		
	MER		,	RW Sup	1,288	1,288	0	0	1,151	RW Cert	12/17/25		12/17/25		
	59			Con Sup	2,191	2,191	0	0	2,017	RTL	12/24/25		12/24/25		
			Rehabilitate pavement and drainage systems, install	RW Cap	868	868	0	0	784	Begin	7/31/26		7/31/26		
			Transportation Management System (TMS) elements,	Con Cap	<u>11,602</u>	<u>11,602</u>	0	0	11,602	End Const			5/28/27		
			upgrade facilities to Americans with Disabilities Act (ADA) standards, and construct sidewalks and Class 2 bike lanes.	Total	20,048	20,048	1,305	1,305	19,164						
540	F-4:4	at O and lation	CAR Compative Astron Plan												

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
	No. Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
-	664 10	Drainage System	Near Bear Valley, from east of Bear Valley Road to 1.2 miles west of Route 89 at various locations: also on Route 207	PAED	1,101	1,101	849	849	1,097	Baseline				0	
	3511	Restoration	from 0.4 mile to 1.2 miles north of Route 4 (PM 0.38/1.19) at	PSE	1,184	1,184	0	0	1,312	PAED	9/2/24		9/2/24		
	ALP		various locations.	RW Sup	588	588	0	0	587	RW Cert	5/1/26		5/1/26		
	4			Con Sup	1,279	1,279	0	0	1,294	RTL	6/1/26		6/1/26		
				RW Cap	2,736	2,736	0	0	2,605	Begin	1/4/27		1/4/27		
			Rehabilitate drainage systems.	Con Cap	9,391	9,391	<u>0</u>	0	<u>11,130</u>	End Const			10/6/28		
			<b>3</b> ,	Total	16,279	16,279	849	849	18,025						
			In Mariposa, Alpine, and Tuolumne Counties, on Routes 49,	PAED	520	520	371	371	371	Baseline				0	
			16, 88,104, 108 124, 132 and 140 at various locations.	PSE	1,299	1,299	271	271	1,192	PAED	11/17/23	12/12/23			
				RW Sup	30	30	13	13	33	RW Cert	10/6/24		4/7/25		
				Con Sup	630	630	0	0		RTL	11/6/24		5/6/25		
			Replace and install new Transportation Management	RW Cap	36	36	0	0	13	Begin	5/12/25		10/6/25		
			System (TMS) elements.	Con Cap	1,900	1,900	0	0	1,897	End Const			10/6/26		
				Total	4,415	4,415	655	655	4,149						
		HAR Signal Upgrade	In Stockton, from Route 5 to Wilson Road at various	PAED	770	770	391	391	772	Baseline				0	
			locations, and on Route 5 at March Lane.	PSE	1.940	1.940	0	0	1,958	PAED	11/17/24		8/16/24		
				RW Sup	220	220	0	0	317	RW Cert	3/16/25		5/18/26		
				Con Sup	1,850	1,850	0	0	1,784	RTL	7/15/25		6/15/26		
			Replace Transportation Management System (TMS)	RW Cap	114	114	0	0	80	Begin	3/9/26		12/7/26		
			elements, rehabilitate drainage systems and upgrade	Con Cap	9,430	9,430	0	0	<u>8,520</u>	End Const	0/0/20		1/7/27		
			facilities to Americans with Disabilities Act (ADA) standards.	Total	14,324	14,324	391	391	13,431	Liid Ooriot			1,1,121		
			Near Discovery Bay and Holt, from Contra Costa County line to east of South Whiskey Road.	PAED	1,164	1,164	694	694	694	Baseline				0	
			to east of South Whiskey Noau.	PSE	2,050	2,050	224	224	1,772	PAED	11/15/23	11/17/23			
				RW Sup	47	47	7	7	41	RW Cert	4/10/25		4/10/25		
			B. 1.77.	Con Sup	2,452	2,452	0	0	2,094	RTL	5/1/25		6/13/25		
			Rehabilitate pavement, construct an approach slab, upgrade Transportation Management System (TMS) elements, install	RW Cap	42	42	9	9	41	Begin	2/2/26		2/2/26		
			lighting, apply erosion control, and replace guardrail and sign	Con Cap	<u>15,909</u>	<u>15,909</u>	<u>0</u>	<u>0</u>	<u>13,558</u>	End Const			2/2/27		
			panels.	Total	21,664	21,664	934	934	18,200						
			Near Copperopolis, at Hoods Creek Bridge No 38-0041.	PAED	2,058	2,058	934	934	2,161	Baseline				0	
				PSE	2,511	2,511	0	0	2,150	PAED	2/10/25		2/10/25		
				RW Sup	505	505	0	0	417	RW Cert	3/31/26		3/31/26		
				Con Sup	3,493	3,493	0	0	3,007	RTL	5/1/26		5/1/26		
			Replace bridge.	RW Cap	2,040	2,040	0	0	1,832	Begin	9/23/26		9/23/26		
				Con Cap	9,282	9,282	<u>0</u>	<u>0</u>	<u>15,220</u>	End Const			10/29/27		
				Total	19,889	19,889	934	934	24,787						
										L					

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 669	District PPNO County Route 10 3533 SJ 5	<b>Title</b> I 580 Separation Bridge MTCE	Location and Type of Work Near Lathrop, at the southbound Route 5 to westbound Route 580 Separation Bridge No 29-0242L.  Apply polyester concrete overlay to bridge deck, replace joint seals, repair unsound concrete and conform pavement at approach and departure slabs. (Bridge Deck Preservation).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 120 235 0 290 0 1.298 1,943	SHOPP Budget (\$1,000s) 120 235 0 290 0 1.298 1,943	Total Expended (\$1,000s)  75 234 0 90 0 669 1,068	SHOPP Expended (\$1,000s) 75 234 0 90 0 669 1,068	EAC (\$1,000s) 75 234 0 280 0 1.298 1,887	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 7/15/22 5/20/23 6/17/23 12/8/23	Actual Finish Date 7/8/22 8/25/22 3/16/23 8/11/23	Current Finish Date	Award Amount (\$1,000s) 1,298	CAPs
670	10 3563 MER 99	MER STA, & TUO TMS Replacement	In Merced, Stanislaus, and Tuolumne Counties, on Routes 5, 99, 108, 120, 140, and 152, at various locations.  Upgrade and install new Traffic Management System (TMS) elements, pave areas for maintenance vehicle pullouts, and upgrade guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,220 2,790 30 1,790 27 7,640 13,497	1,220 2,790 30 1,790 27 7,640 13,497	9 0 0 0 0 0 0	9 0 0 0 0 0	2,492 19 1,598 26	Baseline PAED RW Cert RTL Begin End Const	4/13/26 6/16/27 11/23/27 5/9/28		4/13/26 6/16/27 11/23/27 5/9/28 3/12/29	0	
671	10 3597 SJ 5		In Stockton, at Smith Canal Bridge No 29-0173L/R.  Restore levee areas under the bridges by placing rock slope protection. (Long Lead Project).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,640 0 0 0 0 0 0 0 0 0 1,640	1,640 0 0 0 0 0 0 0 0 0	3 0 0 0 0 0 0 2 3	3 0 0 0 0 0 0 0 3	265 1,218 121	Baseline PAED RW Cert RTL Begin End Const	4/5/27 1/26/29 2/16/29 8/6/29		4/5/27 1/26/28 2/16/29 8/6/29 9/20/30	0	
672	10 3625 MER 165	Merced 165 Pavement Anchor Project	In and near Los Banos, from 0.1 mile south of Middle Road to 0.1 mile north of Santa Fe Grade.  Rehabilitate pavement and drainage systems, construct pedestrian and bicycle infrastructure, upgrade guardrails and facilities to Americans with Disabilities Act (ADA) standards, and replace bridge.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,843 3,485 2,224 5,846 732 28,415 43,545	2,843 3,485 2,224 5,846 732 28,415 43,545	0 0 0 0 0 0 0	0 0 0 0 0 0 0	3,699 2,395 6,112 0 26,035	Baseline PAED RW Cert RTL Begin End Const	4/6/26 5/22/28 6/5/28 1/9/29		4/6/26 5/22/28 6/5/28 1/9/29 1/9/31	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
67		SJ 5, 99, &120 TMS	In and near Stockton, on Routes 5, 99, 120, and 205 at	PAED	731	731	0	0		Baseline				0	
	3631	Repair	various locations.	PSE	1,517	1,517	0	0	1,475	PAED	4/1/26		4/1/26		
	SJ			RW Sup	121	121	0	0	98	RW Cert	12/15/27		12/15/27		
	5			Con Sup	1,514	1,514	0	0	1,416	RTL	4/1/28		4/1/28		
			Upgrade and install new Traffic Management System (TMS)	RW Cap	14	14	0	0	1,224	Begin	10/1/28		10/1/28		
			elements, and construct maintenance vehicle pullouts.	Con Cap	<u>7,684</u>	<u>7,684</u>	<u>0</u>	<u>0</u>	<u>7,684</u>	End Const			1/1/30		
				Total	11,581	11,581	0	0	12,657						
67	1 10	Alternative Delivery	Near El Portal and Yosemite National Park, from 1.2 miles	PAED	0	0	0	0	0	Baseline				0	
	3636	Method (CMGC) Ferguson Rock	west to 0.5 mile west of South Fork Merced River.	PSE	3,100	3,100	580	580	3,478	PAED					
	MPA	Avalanche Shed		RW Sup	100	100	2	2	99	RW Cert	7/17/24		9/17/24		
	140			Con Sup	0	0	0	0		RTL	8/15/24		10/10/24		
			Construct rock shed. This is a Construction	RW Cap	3,150	3,150	0	0	5,034	Begin	1/6/25		4/8/25		
			Manager/General Contractor (CMGC) project. (PS&E, R/W Sup, R/W Cap Only).	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>		End Const			4/17/31		
			cap, ivii cap ciiij).	Total	6,350	6,350	582	582	246,813						
67	5 10	MER 99 Highway	In and near Atwater, at Atwater-Merced Expressway		400	400	194	194	404	Baseline				l 4.500	
01	5431Y	planting and irrigation		PAED	959	959	918	918	194	PAED	7/4/00	7/40/00		1,529	
	MER		•	PSE RW Sup	10	10	910	910		RW Cert	7/1/20 10/1/21	7/18/20			
	99			Con Sup	1,218	1,218	322		10 1,180	RTL		5/4/22 5/27/22			
	33		Landscape mitigation for roadway rehabilitation project EA	RW Cap	1,216	1,216	0		1,160	Begin	10/15/21 4/1/22	12/21/22			
			3A720.	Con Cap	1,529	<u>1,529</u>	1,291	1,291	1,529	End Const	4/1/22	12/21/22	11/2/26		
				Total	4,121	4,121	2,726		3,831	End Const			11/2/20		
				TOTAL	4,121	4,121	2,720	2,720	3,031						
67		SR88 Pavement	Near Lockeford, east of Comstock Road to east of Disch	PAED	2,168	2,168	2,903	2,903	2,903	Baseline				0	
	7546	Anchor Project	Road.	PSE	2,267	2,267	1,094	1,094	2,820	PAED	7/27/22	11/9/22			
	SJ			RW Sup	950	950	601	601	1,158	RW Cert	2/24/24		11/7/25		
	88			Con Sup	0	0	0	0	3,619	RTL	3/15/24		11/14/25		
			Rehabilitate pavement, upgrade facilities to Americans with	RW Cap	1,336	1,336	143	143	4,219	Begin	9/17/24		5/14/26		
			Disabilities Act (ADA) standards, reconstruct rumble strips, lengthen merge lanes, replace signs, upgrade	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>27,311</u>	End Const			2/15/27		
			Transportation Management System (TMS) elements, construct Class 2 and 3 bike lanes and sidewalks as	Total	6,721	6,721	4,741	4,741	42,030						
			complete streets elements. (G13 Contingency).												

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

#### District 11

<b>No.</b> 677	District PPNO County Route 11 1188 SD 54	Title SR 54 PAVEMENT PRESERVATION	Location and Type of Work In and near National City and Chula Vista, from Route 54/5 Separation to the Route 54/125 Junction.  Rehabilitate pavement by replacing concrete slabs and asphalt pavement, rehabilitate culverts, apply methacrylate to bridge decks, upgrade guardrail, and upgrade curb ramps to Americans with Disabilities Act (ADA) standards. This project will extend and preserve pavement service life and improve ride quality and safety.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 969 2,928 24 2,522 297 18,947 25,687	SHOPP Budget (\$1,000s) 969 2,928 24 2,522 297 18,947 25,687	Total Expended (\$1,000s) 888 2,912 24 1,383 0 9,244 14,451	SHOPP Expended (\$1,000s) 888 2,912 24 1,383 0 9,244 14,451	EAC (\$1,000s) 888 2,912 24 2,477 0 18,947 25,248	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 2/7/20 8/31/21 10/22/21 5/20/22	Actual Finish Date 6/30/20 1/12/22 6/30/22 7/5/23	Current Finish Date	Award Amount (\$1,000s) 18,947	CAPs
678	11 1241 IMP,SD VAR	Intelligent Transportation System Technology (Advanced Technology Corridors at Border Ports of Entry)	In San Diego County and Imperial County on various routes at various locations.  Install Intelligent Technology Statewide Border Wait Time, implement a fiber optic cable network to facilitate an advanced traveler information and border wait time system connecting the entire San Diego and Imperial border network.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	818 4,038 62 5,938 375 27,945 39,176	818 1,721 62 4,404 375 19,827 27,207	712 4,121 21 5,930 7 20,242 31,033	712 1,813 21 4,398 7 14,000 20,951	712 4,121 23 5,994 15 21,507 32,372	Baseline PAED RW Cert RTL Begin End Const	11/16/18 2/1/20 2/15/20 7/15/20 5/20/22	10/15/18 6/23/20 6/24/20 4/8/21	3/31/25	21,507	Schedule
679	11 1247 SD 78	CULVERT REPLACEMENT	In and near Oceanside, Vista, and San Marcos, at various locations from 0.3 mile east of Route 5 to 0.5 mile west of Route 15.  Rehabilitate and replace culverts and rehabilitate pavement.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,091 2,538 212 3,177 204 15,429 22,651	1,091 2,538 212 3,177 204 15,429 22,651	1,091 2,527 175 2,685 27 10,611 17,116	1,091 2,527 175 2,685 27 10,611 17,116	1,091 2,527 <b>230</b> 2,996 27 <u>15,429</u> 22,300	Baseline PAED RW Cert RTL Begin End Const	12/31/19 12/10/21 12/10/21 6/13/22	3/27/20 12/21/21 12/21/21 11/25/22	8/15/25	15,429	
680	11 1255 SD 8	I8 - PAVEMENT REHAB	Near Alpine, from 0.5 mile east of Willows Road to Pine Valley Creek Bridge.  Upgrade guardrail, replace approach/departure slabs and construct rumble strips.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,026 3,762 0 6,224 0 46,830 57,842	1,026 3,762 0 6,224 0 46,830 57,842	1,008 3,216 0 5,106 0 <u>33,128</u> 42,458	1,008 3,216 0 5,106 0 <u>33,128</u> 42,458	1,008 3,216 0 6,120 0 46,830 57,174	Baseline PAED RW Cert RTL Begin End Const	5/1/19 1/8/21 2/12/21 7/22/21	8/15/19 5/1/19 1/4/21 6/22/21 5/3/22	10/2/24	46,830	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 681	District PPNO County Route 11 1257 SD 125	Title SR-125 PAVEMENT REHAB	Location and Type of Work In and near La Mesa, El Cajon, Lemon Grove, and Santee, from the southern Route 94 Separation to Mission Gorge Road; also on Route 94 from the western Route 125 separation to the eastern Route 125 separation (PM R9.8/R10.6).  Rehabilitate pavement by grinding and replacing concrete slabs and cold plane and overlay shoulders with Rubberized Hot Mix Asphalt (RHMA-G).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 1,383 2,541 53 5,420 30 30,796 40,223	SHOPP Budget (\$1,000s) 1,383 2,541 53 5,420 30,30,796 40,223	Total Expended (\$1,000s) 1,337 2,426 16 2,706 0 15,225 21,710	SHOPP Expended (\$1,000s) 1,337 2,426 16 2,706 0 15,225 21,710	EAC (\$1,000s) 1,337 2,426 28 5,292 0 30,796 39,879	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 2/6/20 6/22/21 8/17/21 1/7/22	Actual Finish Date 5/13/20 2/6/20 6/25/21 8/13/21 5/20/22	Current Finish Date	Award Amount (\$1,000s) 30,796	CAPs
682	11 1302 SD 52	SR-52 DIPS PAVEMENT REHAB	In the city of San Diego, from 0.4 mile west of Convoy Street Overcrossing (OC) to 0.3 mile east of Santo Road.  Rehabilitate roadway to mitigate highway settlement, construct auxiliary lane, Transportation Management System (TMS), lighting, and roadside safety improvements. This project will preserve and extend the life of the facility, improve ride quality, and improve safety.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,066 4,197 45 8,405 15 64,356 79,084	2,066 4,197 45 8,405 15 64,356 79,084	1,612 4,137 0 890 0 9,933 16,572	1,612 4,137 0 890 0 9,933 16,572	1,612 4,137 0 7,971 0 64,356 78,076	Baseline PAED RW Cert RTL Begin End Const	3/22/21 2/1/22 5/13/22 12/12/22	5/12/21 3/22/21 1/28/22 6/23/22 1/29/24	9/24/27	64,355	
683	11 1303 SD 94	SD-94 CULVERT REHAB	In and near the cities of San Diego and Lemon Grove, from Route 5 to 0.1 mile west of Millar Ranch Road; also on Route 15 at PM 2.1, Route 125 at PM 13.0/13.5, and Route 805 at PM 13.5.  Rehabilitate culverts, rehabilitate pavement, replace signs, upgrade median barrier, install fiber optic cable, upgrade Transportation Management System (TMS) elements, and upgrade facilities to Americans with Disabilities Act (ADA) standards. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,825 4,524 931 0 489 <u>0</u> 8,769	2,825 4,524 931 0 489 <u>0</u> 8,769	2,681 1,726 26 0 0 4,433	2,681 1,726 26 0 0 0 4,433	2,681 5,120 898 10,326 489 72,203 91,717	Baseline PAED RW Cert RTL Begin End Const	7/15/22 3/6/24 4/26/24 11/13/24	2/27/23 7/15/22	4/3/25 5/30/25 12/22/25 12/5/30	0	Cost Schedule

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No			Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
68		SR94 CULVERT	Near Jamul, Campo, and Boulevard, from south of Route 54/Jamacha Road to Route 8; also on Route 188, from the	PAED		2,768	2,766	2,766	2,766	Baseline				0	
	1306	REHAB & SR188 CAPM	Mexico border to Route 94 (PM 0.0/1.850).	PSE		2,118	391	391	2,049	PAED	7/15/22	12/6/23			
	SD	07 ti 141	MOXIGO BOTGOT TO TOUTO 54 (1 M 0.5/1.000).	RW Sup		1,327	48	48	1,250	RW Cert	1/19/24		4/25/25		
	94			Con Sup	0	0	0	0	2,506	RTL	3/8/24		6/13/25		
			B 1 1 1 2 2 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	RW Cap	1,420	1,420	18	18	433	Begin	8/16/24		2/19/26		
			Rehabilitate culverts, upgrade curb ramps to Americans with Disabilities Act (ADA) standards, replace roadside signs,	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	18,502	End Const			6/19/28		
			install rumble strips, and upgrade lighting. (G13 Contingency).	Total	7,633	7,633	3,223	3,223	27,506						
68	5		Near Pala, Pauma Valley, Rincon, and La Jolla Amago, from east of Route 15 to west of Route 79.	PAED		1,533	1,403	1,403	1,403	Baseline				0	
			east of Noute 13 to west of Noute 79.	PSE		1,506	341	341	1,451	PAED	9/12/23	9/12/23			
				RW Sup		1,587	113	113	1,332	RW Cert	3/4/25		2/13/25		
				Con Sup	2,224	2,224	0	0	2,183	RTL	4/3/25		4/3/25		
			Rehabilitate culverts, replace signs, upgrade lighting, and upgrade facilities to Americans with Disabilities Act (ADA)	RW Cap	500	500	0	0	495	Begin	10/20/25		10/17/25		
			standards.	Con Cap	<u>13,909</u>	<u>13,909</u>	<u>0</u>	<u>0</u>	<u>13,909</u>	End Const			11/3/27		
				Total	21,259	21,259	1,857	1,857	20,773						
68	6 11	1805 NORTH MAINT	In the city of San Diego, from north of Route 52 to Route 5.	PAED		1,479	1,437	1,437	1,437	Baseline				0	
	1308	& REHAB		PSE		4,505	4,286	4,286	4,511	PAED	2/1/22	5/12/22			
	SD			RW Sup		126	42	42	43	RW Cert	3/5/24	1/2/24			
	805			Con Sup		8,528	0	0	8,034	RTL	4/5/24	3/5/24			
			Rehabilitate culverts, upgrade Transportation Management	RW Cap	200	200	0	0	2	Begin	11/8/24		10/10/24		
			System (TMS) elements, replace signs, enhance highway worker safety, upgrade lighting, and upgrade facilities to	Con Cap		39,001	<u>0</u>	<u>0</u>	38,479	End Const			3/9/28		
			Americans with Disabilities Act (ADA) standards.	Total	53,839	53,839	5,765	5,765	52,506						
68	7 11	1805 MIDDLE MAINT	In the city of San Diego, from Route 15 to Route 52.	PAED		2,863	2,861	2,861	2,861	Baseline		2/27/23		0	
	1309	& REHAB	· -	PSE		6,194	6,186	6,186	6,291	PAED	6/30/22	6/30/22		_	
	SD			RW Sup		117	63	63	95	RW Cert	7/3/23	12/20/23			Schedule
	805			Con Sup		14,000	0	0	10,744	RTL	9/22/23	12/20/23			
			Add and upgrade Transportation Management System	RW Cap	360	360	12	12	23	Begin	12/28/23	.2,20,20	8/15/24		
			(TMS) elements, rehabilitate pavement, rehabilitate	Con Cap	000	77,590	0	0	71,421	End Const	12/20/20		12/30/27		
			drainage, replace signs, and enhance highway worker safety.	Total	101,124	101,124	9,122	9,122	91,435	Liid Collst			12/30/27		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	c	District PPNO County				Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)		Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
	88	Route 11	Title SD-125 (SD-54 TO SD-94)	Location and Type of Work In and near Lemon Grove, from south of Elkelton Place to Route 94.	Phase PAED	3,071	3,071	1,993	1,993	1,993	Milestone Baseline		10/22/20		33,954	CAFS
		1310 SD	30-94)	Noute 34.	PSE RW Sup	5,557 317	5,557 317	5,475 29	5,475 29	5,475	PAED DW Cont	8/18/20	8/18/20			
		125			Con Sup	7,900	7,900	1,086	1,086	29 7,643	RW Cert RTL	11/29/21 2/18/22	5/6/22 8/18/22			
				Rehabilitate roadway, rehabilitate culverts, install new and	RW Cap	120	120	0	0	0	Begin	7/18/22	10/5/23			
				upgrade Transportation System Management (TMS) elements, and upgrade facilities to Americans with	Con Cap	<u>33,954</u>	33,954	9,947	9,947	33,954	End Const			4/7/26		
				Disabilities Act (ADA) standards. This project will improve safety and ride quality.	Total	50,919	50,919	18,530	18,530	49,094						
6	89	11	I-805 S. MAINT AND	In and near the cities of San Diego, Chula Vista, and	PAED	7,517	7,517	7,607	7.607	7.607	Baseline				0	
		1311	REHAB PROJECT	National City, from south of Route 5 (PM 0.149) to Route 15.	PSE	16,138	16,138	7,251	7,251	16,369	PAED	7/1/22	6/22/23			
		SD			RW Sup	1,660	1,660	333	333	1,648	RW Cert	4/30/24		11/1/24		
		805		Rehabilitate roadway, rehabilitate culverts, construct	Con Sup	0	0	0	0	25,275	RTL	5/31/24		2/21/25		
				auxiliary lanes, add bike trail and pedestrian bridge as	RW Cap Con Cap	848 <u>0</u>	848 <u>0</u>	6 <u>0</u>	6 0	307 159,617	Begin End Const	12/6/24		9/11/25 1/13/31		
				complete streets elements, upgrade safety devices, enhance highway worker safety, upgrade lighting, and make bicycle and pedestrian improvements. (G13 Contingency).	Total	26,163	26,163	15,197	15,197	210,823	Life Const			1/13/31		
6	90	11	SR-79 NORTH -	Near Santa Ysabel, Warner Springs, and Holcomb Village,	PAED	1,243	1,243	1,238	1,238	1,238	Baseline				0	
		1313	CULVERT ASSET MANAGEMENT	from north of Route 78 to the Riverside County line.	PSE	1,461	1,461	1,291	1,291	1,585	PAED	4/22/22	1/5/23		· ·	
		SD	MANAGEMENT		RW Sup	669	669	207	207	576	RW Cert	1/23/24	3/29/24			
		79		Rehabilitate culverts, replace sign panels, and make bicycle	Con Sup	1,372	1,372	0	0	1,545	RTL	2/28/24	6/21/24	1/17/05		
				and pedestrian improvements.	RW Cap Con Cap	140 <u>5,703</u>	140 <u>5,703</u>	15 0	15 0	20 <u>5,703</u>	Begin End Const	9/18/24		1/17/25 2/6/26		
					Total	10,588	10,588	2,751	2,751	10,667	End Const			2/0/20		
6	91	11	SR-67 DRAINAGE	Near Lakeside and Eucalyptus Hills, from north of Riverford Road to Ellie Lane.	PAED	1,440	1,440	1,439	1,439	1,439	Baseline				0	
		1314 SD	RESTORATION	Road to Ellie Larie.	PSE	2,500	2,500	1,455	1,455	2,598	PAED	6/30/22	5/3/23			
		67			RW Sup Con Sup	<b>305</b> 3,076	305 3,076	219 0	219 0	513 3,022	RW Cert RTL	10/25/22 11/1/23		1/17/25 4/4/25		
				Rehabilitate culverts, upgrade lighting, enhance highway	RW Cap	663	663	7	7	946	Begin	7/3/24		11/18/25		
				worker safety, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	Con Cap Total	<u>12,200</u> 20,184	<u>12,200</u> 20,184	<u>0</u> 3,120	<u>0</u> 3,120	<u>11,650</u> 20,168	End Const			12/26/28		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	SHOPP Budget (\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
692	11 1315 SD 15	I-15 S - CULVERT/TUNNEL LIGHTING/ADA	In the city of San Diego, from Main Street to Route 52.  Rehabilitate culverts, upgrade lighting, replace signs, install new Transportation Management System (TMS) elements, and upgrade facilities to Americans with Disabilities (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,610 4,300 127 3,998 366 23,819 34,220	1,610 4,300 127 3,998 366 23,819 34,220	1,451 3,476 35 0 0 0 4,962	0 0 <u>0</u>	1,451 4,513 147 3,749 0 12,400 22,260	Baseline PAED RW Cert RTL Begin End Const	2/25/22 4/21/23 6/9/23 1/8/24	3/28/23 6/14/24 6/28/24	1/17/25 3/8/27	0	
693			In Imperial County, on Routes 8 and 78 at various locations.  Rehabilitation of six bridges, including painting, deck and column work. This project will preserve and extend the service life of these bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	420 1,185 0 2,081 0 8,316 12,002	420 1,185 0 2,081 0 8,316 12,002	399 1,184 0 1,399 0 <u>6,464</u> 9,446	1,184 0 1,399 0 6,464	399 1,184 0 2,035 0 8,316 11,934	Baseline PAED RW Cert RTL Begin End Const	3/3/20 8/13/21 11/30/21 3/17/22	6/30/20 6/1/22 6/28/22 1/18/23	9/30/24	8,315	
694	11 1339 SD 8	I-8 EL CAJON BRIDGE REHAB	In La Mesa and El Cajon, at El Cajon Overhead No 57-0362 and Marshall Avenue Overhead No 57-0369.  Rehabilitate two bridge decks.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	550 1,974 25 4,760 15 22,935 30,259	550 1,974 25 4,760 15 22,935 30,259	478 1,468 6 3,658 1 12,821 18,432	6 3,658 1 12,821	478 1,468 6 4,558 15 22,935 29,460	Baseline PAED RW Cert RTL Begin End Const	5/20/20 10/19/21 11/19/21 3/17/22	6/25/20 11/18/21 11/18/21 8/19/22	3/3/25	18,835	
695	11 1344 SD 67	11-SD-67 RHMA OVERLAY W/ SAMI	In and near Poway, from 0.1 mile south of Lakeside Avenue to Route 78.  Rehabilitate asphalt pavement, drainage system restoration, curb ramp upgrades, guardrail upgrades, and enhance crosswalk visibility.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	807 2,955 85 6,030 326 43,054 53,257	807 2,910 85 5,250 326 37.124 46,502	243 2,815 74 5,534 70 38,762 47,498	2,771 74 4,489 70 <u>34,632</u>	243 2,815 78 <b>6,313</b> 70 <u>40,506</u> 50,025	Baseline PAED RW Cert RTL Begin End Const	12/13/19 5/5/20 7/10/20 10/2/20	1/29/20 12/21/20 1/29/21 4/21/22	7/31/24	37,992	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 696	District PPNO County Route 11 1350 SD 15	Title I-15 CONCRETE LANE REPLACEMENT	Location and Type of Work In and near Escondido, from 0.2 mile south of Route 78 to 0.5 mile north of Deer Springs Road.  Rehabilitate pavement by replacing sections of the existing pavement and the outside shoulder with Continuously Reinforced Concrete Pavement (CRCP), pavement slab replacement, bridge approach slab replacement, bridge joint	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 2,749 5,497 200 10,994 0 52,228 71,668	SHOPP Budget (\$1,000s) 2,749 5,497 200 10,994 0 52,228 71,668	Total Expended (\$1,000s) 1,155 5,494 4 7,515 0 29,169 43,337	SHOPP Expended (\$1,000s) 1,155 5,494 4 7,515 0 29,169 43,337	EAC (\$1,000s) 1,155 5,494 4 11,432 0 52,228 70,313	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 5/15/20 1/8/21 4/26/21 3/18/22	Actual Finish Date 6/24/20 5/4/20 3/18/21 6/30/21 6/27/22	Current Finish Date	Award Amount (\$1,000s) 52,228	CAPs
697	11 1352 SD	SD-075-CORONADO BRIDGE SUICIDE BARRIER	seal work, and sign panel replacement.  In the city of San Diego, on San Diego-Coronado Bay Bridge No 57-0857 and E75-NS Connector Overcrossing No 57-0912G; also on Route 5 at S5-S75 Connector Overcrossing No 57-0939H (PM R13.8/R14.3).	PAED PSE RW Sup	0 14,000 69	0 14,000 69	0 2,773 1	0 2,773 1	0 14,158 67	Baseline PAED RW Cert	6/23/22 1/20/26	8/16/23 6/23/22	1/20/26	0	Cost
	75		Install suicide deterrent fences along bridges. (PS&E, R/W Sup, R/W Cap Only).	Con Sup RW Cap Con Cap Total	0 78 <u>0</u> 14,147	0 78 <u>0</u> 14,147	0 0 <u>0</u> 2,774	0 0 0 <u>0</u> 2,774	13,115 331 <u>94,797</u> 122,468	RTL Begin End Const	3/9/26 9/30/26		3/9/26 9/30/26 10/18/29		
698	11 1355 SD 163	SR163 MOBILITY	In the city of San Diego, from 0.1 mile south of Friars Road to Kearny Villa Road.  Upgrade Transportation Management System (TMS) elements, upgrade Weigh-In-Motion (WiM) scale, enhance highway worker safety, replace overhead signs, and make pedestrian safety improvements. This project will improve	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	800 1,498 0 1,715 1 8,707 12,721	800 1,498 0 1,715 1 8,707 12,721	790 1,498 0 280 0 1,102 3,670	790 1,498 0 280 0 1,102 3,670	790 1,498 0 1,674 0 <u>8,707</u> 12,669	Baseline PAED RW Cert RTL Begin End Const	2/18/22 5/17/23 6/28/23 11/30/23	4/28/22 6/7/23 6/29/23 1/10/24	12/1/25	8,706	
699	11 1381 SD	I-5 - BRIDGE PRESERVATION	In the city of San Diego, at Clairemont Drive Overcrossing Bridge No 57-0429.	PAED PSE RW Sup	589 866 30	589 866 30	475 0 0	475 0 0	<b>655</b> 866 <b>75</b>	Baseline PAED RW Cert	6/21/24 2/27/26		7/10/24 2/27/26	0	
	5		Repair bridge deck, replace traffic signal, make bicycle and pedestrian safety improvements, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	Con Sup RW Cap Con Cap Total	1,154 25 <u>11,101</u> 13,765	1,154 25 <u>11,101</u> 13,765	0 0 <u>0</u> 475	0 0 <u>0</u> 475	1,025 0 <u>11,101</u> 13,722	RTL Begin End Const	3/20/26 9/14/26		3/20/26 9/14/26 2/1/29		

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

No.	District PPNO County Route	Title	Location and Type of Work	Phase	Approved Budget (\$1,000s)	(\$1,000s)	Total Expended (\$1,000s)	SHOPP Expended (\$1,000s)	EAC (\$1,000s)	Milestone	Approved Finish Date	Actual Finish Date	Current Finish Date	Award Amount (\$1,000s)	CAPs
700	11 1382 SD 78	SR 78 - PAVEMENT REHABILITATION (PM 33.7-37.3)	Near Ramona, from west of Haverford Road to east of Magnolia Avenue.	PAED PSE RW Sup Con Sup	1,725 1,811 380 2,681	1,725 1,811 380 2,681	1,462 0 0	1,462 0 0		Baseline PAED RW Cert RTL	6/21/24 3/28/25 5/16/25	6/28/24	10/14/25 10/31/25	0	
			Rehabilitate pavement and drainage systems, replace roadside sign panels, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	RW Cap Con Cap Total	650 <u>16,204</u> 23,451	650 <u>16,204</u> 23,451	0 <u>0</u> 1,462	0 <u>0</u> 1,462	628 <u>17,899</u> 26,269	Begin End Const	1/16/26		7/6/26 9/24/27		
701	11 1383 SD 78	SR 78 - PAVEMENT REHABILITATION (PM 37.2-60.0)	Near Ramona, from east of Magnolia Avenue to west of Wynola Road.  Rehabilitate pavement and drainage systems, replace roadside sign panels, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,139 1,746 1,039 3,821 435 25,809 34,989	2,139 1,746 1,039 3,821 435 25,809 34,989	1,779 0 0 0 0 0 0 0 1,779	1,779 0 0 0 0 0 0 0 1,779	,	Baseline PAED RW Cert RTL Begin End Const	2/14/25 1/2/26 2/27/26 10/8/26		2/14/25 1/2/26 2/27/26 10/8/26 12/15/28	0	
702	11 1384 SD 79	PAVEMENT REHABILITATION	Near Julian, from 0.5 mile north of Milk Ranch Road to 1.1 mile south of Chihuahua Valley Road.  Rehabilitate pavement, replace signs, construct Transportation Management System (TMS) elements, and upgrade guardrail.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,528 2,000 28 2,939 30 26,538 33,063	1,528 2,000 28 2,939 30 26,538 33,063	1,526 45 0 0 0 0 0 0 1,571	1,526 45 0 0 0 0 0 1,571	-, -	Baseline PAED RW Cert RTL Begin End Const	11/30/23 4/1/25 5/16/25 10/10/25	4/2/24	4/1/25 5/16/25 12/3/25 4/15/27	0	
703	11 1387 SD 805	BRIDGE PRESERVATION - 43090K	In and near the cities of San Diego, Chula Vista, and National City, from Palm Avenue to Federal Boulevard at various locations; also on Route 5 at the Palomar Street Overcrossing.  Rehabilitate five bridges.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,149 4 1,500 74 8,937 12,001	337 1,149 4 1,500 74 8,937 12,001	337 913 4 0 0 0 0	337 913 4 0 0 0 0 1,254	337 1,135 4 1,400 0 8,359 11,235	Baseline PAED RW Cert RTL Begin End Const	6/29/23 9/3/24 9/17/24 5/15/25	6/29/23 4/12/24 6/13/24	11/28/24 7/7/26	0	
704	11 1390 SD 76	SR 76 - PAVEMENT REHABILITATION	In Oceanside, from Route 5 to east of Melrose Drive.  Rehabilitate pavement and drainage systems, enhance highway worker safety, upgrade traffic signals and roadside signs, add fiber, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	1,867 2,803 30 3,948 16 37,804 46,468	1,867 2,803 30 3,948 16 37,804 46,468	1,760 67 0 0 0 0 0 1,827	1,760 67 0 0 0 0 0 1,827	1	Baseline PAED RW Cert RTL Begin End Const	12/3/23 3/5/25 4/30/25 11/14/25	4/19/24	10/5/25 11/20/25 6/20/26 3/27/29	0	
EAC =	Estimate	at Completion	CAP = Corrective Action Plan		Bold	Phase allocate	ed			3 to 6 months	behind schedule				

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

Approved = Last Commission

<b>No.</b> 705	District PPNO County Route 11 1400 SD 56	Title SR 56, 0.0/2.93 PAVEMENT REHABILITATION	Location and Type of Work In the city of San Diego, from Route 5 to west of Carmel Valley Road.  Rehabilitate pavement, install Light Emitting Diode (LED) lighting, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 932 1,807 129 3,202 109 17,165 23,344	SHOPP Budget (\$1,000s) 932 1,807 129 3,202 109 17,165 23,344	Total Expended (\$1,000s) 694 0 0 0 0 0 694 694	SHOPP Expended (\$1,000s) 694 0 0 0 0 0 694 694	EAC (\$1,000s) 1,139 1,692 123 2,991 0 16,696 22,641	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 7/7/24 12/2/25 1/13/26 7/30/26	Actual Finish Date	Current Finish Date  2/14/25 12/26/25 4/24/26 10/19/26 2/1/29	Award Amount (\$1,000s)	CAPs
706	11 1433 SD 905	OTAY MESA CVEF SCALE	Near San Diego, at the Otay Mesa Commercial Vehicle Enforcement Facility (CVEF).  Add new inspection lane and truck weighing system to reduce delay and emissions from idling vehicles.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,631 300 50 1,462 0 7,057 12,500	3,631 300 50 1,462 0 7.057 12,500	192 300 0 1,414 0 <u>6,111</u> 8,017	192 300 0 1,414 0 <u>6,111</u> 8,017	192 300 0 1,441 0 <u>7,057</u> 8,990	Baseline PAED RW Cert RTL Begin End Const		1/25/22 3/1/22 3/16/22 11/18/22	2/24/25	7,057	
707	11 1434 SD 5	I-5 ASSET MGMT SPLIT	In the cities of San Diego, Chula Vista, and National City from Camino De La Plaza to 0.3 mile south of Via De La Valle.  Rehabilitate pavement, drainage, and signs, upgrade Transportation Management System (TMS) elements, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,631 8,915 780 12,305 349 80,379 106,359	3,631 8,915 780 12,305 349 80,379 106,359	3,287 8,153 174 0 13 <u>0</u> 11,627	3,287 8,153 174 0 13 <u>0</u> 11,627	3,287 8,913 687 11,812 29 86,171 110,899	Baseline PAED RW Cert RTL Begin End Const	1/25/22 6/23/23 6/29/23 12/21/23	6/29/22 1/25/22 6/30/24 6/30/24	1/10/25 11/19/27	0	Schedule
708	11 1467 SD 5	REPAIR BRIDGE DECK	In Chula Vista and San Diego, at Palomar Street Overcrossing No 57-0354 and Route 5/163 Separation No 57-0391.  Apply polyester concrete overlay to bridge decks, apply methacrylate to approach slabs, and repair spalls. (Bridge Deck Preservation).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	300 550 0 650 0 1,702 3,202	300 550 0 650 0 1.702 3,202	183 523 0 272 0 1.189 2,167	183 523 0 272 0 1,189 2,167	183 523 0 621 0 1.702 3,029	Baseline PAED RW Cert RTL Begin End Const	4/20/22 10/25/22 1/30/23 6/10/23	6/30/22 6/23/23 6/28/23 1/2/24	7/19/24	1,701	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
709	11	SR125 AND SR52	In La Mesa, at Panorama Drive Undercrossing No 57-0309;	PAED	250	250	192	192	192	Baseline				2,588	
	1468	BRIDGE PRESERVATION	also in the city of San Diego at San Diego River - Hollins Lake Bridge No 57-0983R (PM 13.6).	PSE	440	440	413	413	413	PAED	4/20/22	6/30/22			
	SD	FILSERVATION	Lake Bridge No 37-09031 (FIN 13.0).	RW Sup	0	0	0	0	0	RW Cert	10/25/22	5/18/23			
	125			Con Sup	750	750	296	296	778	RTL	1/10/23	6/20/23			
				RW Cap	0	0	0	0	0	Begin	5/20/23	11/8/23			
			Apply polyester concrete overlay to bridge decks, apply methacrylate to approach slabs, and repair spalls. (Bridge	Con Cap	2,589	2,589	2,006	2,006	2,589	End Const			7/19/24		
			Deck Preservation).	Total	4,029	4,029	2,907	2,907	3,972						
710	11	DO - REPLACE	In and near Chula Vista, from 0.2 mile south to 0.1 mile north	PAED	0	0	0	0	0	Baseline				13,750	
	1469	FAILED CULVERTS	of H Street.	PSE	0	0	0	0	0	PAED					
	SD			RW Sup	0	0	0	0	0	RW Cert					
	805			Con Sup	2,750	2,750	1,289	1,289	1,369	RTL					
			Replace culverts.	RW Cap	100	100	15	15	100	Begin		5/10/22			
				Con Cap	22,250	22,250	19,215	19,215	13,750	End Const			8/31/24		
				Total	25,100	25,100	20,519	20,519	15,219						
711	11		In and near Oceanside, Vista, San Marcos, and Escondido,	PAED	6,804	6,804	1,063	1,063	1,063	Baseline		2/27/23		0	
	1477		from Route 5 to North Broadway.	PSE	8,450	8,450	7,416	7,416	8,518	PAED	6/30/22	6/30/22			
	SD			RW Sup	550	550	55	55	509	RW Cert	4/15/24	6/28/24			Schedule
	78			Con Sup	13,500	13,500	0	0	14,122	RTL	5/15/24		8/15/24		
			Rehabilitate pavement, upgrade facilities to Americans with	RW Cap	145	145	3	3	59	Begin	11/21/24		1/15/25		
			Disabilities Act (ADA) standards, upgrade bridge rail and	Con Cap	85,300	85,300	<u>0</u>	<u>0</u>	<u>85,301</u>	End Const			9/19/27		
			Transportation Management System (TMS) elements, replace damaged sign panels, and make operational improvements to reduce delay.	Total	114,749	114,749	8,537	8,537	109,572						
712	11	DO - REPAIR RAMP	In San Diego County, on Routes 5, 8, 15, 54, 67, 78, 79, 94,	PAED	0	0	0	0	0	Baseline				9,100	
	1518	PAVEMENT	125, and 805 at various locations.	PSE	0	0	0	0	0	PAED					
	SD			RW Sup	0	0	0	0	0	RW Cert					
				Con Sup	1,000	700	261	261	449	RTL					
			Grind pavement and place Hot Mix Asphalt (HMA) in	RW Cap	0	0	0	0	0	Begin		6/1/23			
			damaged areas.	Con Cap	13,000	9,400	<u>8,318</u>	8,318	12,000	End Const			12/31/24		
				Total	14,000	10,100	8,579	8,579	12,449						
713	11	DO - EMERGENCY -		PAED	0	0	0	0						700	
	1580	REPAIR FAILED CULVERT		PSE	0	0	0	0							
	SD	0017EI(I		RW Sup	0	0	0		0						
	5			Con Sup	100	100	25	25	127						
				RW Cap	0	0	0	0	0			4/24/24			
				Con Cap	<u>700</u>	<u>700</u>	<u>670</u>	<u>670</u>	<u>700</u>				12/30/25		
				Total	800	800	695	695	827						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District														
	PPNO				Approved	SHOPP	Total	SHOPP	540		Approved	Actual	Current	Award	
	County				Budget	Budget	Expended	Expended	EAC		Finish	Finish	Finish	Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
714	11	REPAIR STORM	In the city of San Diego, at the interchange with Route 94.	PAED	0	0	0	0		Baseline				2,400	
	1581	DAMAGE		PSE	0	0	0	0		PAED					
	SD 15			RW Sup	0	0	0	0	0	RW Cert					
	15		Backfill eroded slopes, remove debris, and replace failed	Con Sup	500	500	110	110	197	RTL					
			concrete panels in drainage channel.	RW Cap	0	0	0	0	0	Begin		5/8/24			
				Con Cap	2,400	2,400	<u>659</u>	<u>659</u>	2,400	End Const			12/30/24		
				Total	2,900	2,900	769	769	2,597						
715	11		In San Diego County on various routes.	PAED	0	0	0	0		Baseline				1,000	
	1583	REPAIR STORM DAMAGE		PSE	0	0	0	0		PAED					
	SD	DAMAGE		RW Sup	0	0	0	0	0	RW Cert					
				Con Sup	150	150	80	80	169	RTL					
			Repair damaged guardrail and end treatments.	RW Cap	0	0	0	0	0	Begin		5/1/24			
				Con Cap	1,000	1,000	<u>643</u>	<u>643</u>	1,000	End Const			12/31/25		
				Total	1,150	1,150	723	723	1,169						
716	11	DO - REPAIR	In Oceanside, at 0.1 mile south of Oceanside BoulevaRd	PAED	0	0	0	0		Baseline				500	
	1584	FAILED CULVERT	Backfill eroded area, replace culvert, and remove debris.	PSE	0	0	0	0		PAED					
	SD			RW Sup	0	0	0	0	0	RW Cert					
	5			Con Sup	75	75	44	44	160	RTL					
			REPAIR FAILED CULVERT	RW Cap	0	0	0	0	0	Begin		4/25/24			
				Con Cap	<u>500</u>	<u>500</u>	<u>0</u>	<u>0</u>	<u>500</u>	End Const			5/10/28		
				Total	575	575	44	44	660						
717		DO - REPAIR	IN SD CO, IN SD & CHULA VISTA, ON RT 805 ABOUT .2	PAED	0	0	0	0		Baseline				1,500	
	1585	SINKHOLES	MILE SOUTH OF PALM AVENUE & ON RT 163 AT LAURAL ST	PSE	0	0	0	0		PAED					
	SD		E TOTALE OT	RW Sup	0	0	0	0	0	RW Cert					
	805			Con Sup	300	300	15	15	131	RTL					
			REPAIR SINKHOLES	RW Cap	0	0	0	0	0	Begin		4/24/24			
				Con Cap	<u>1,500</u>	<u>1,500</u>	<u>490</u>	<u>490</u>	<u>1,500</u>	End Const			5/11/25		
				Total	1,800	1,800	505	505	1,631						
718		DO - REPAIR STORM DAMAGE	In Chula Vista, at 0.2 mile south of Telegraph Canyon Road; also near El Cajon, at Los Coches Road (PM 19.98).	PAED	0	0	0	0		Baseline				4,300	
	1588	STORIVI DAIVIAGE	also flear El Cajori, at Los Coches Road (PM 19.96).	PSE	0	0	0	0		PAED					
	SD			RW Sup	0	0	0	0	0	RW Cert					
	805			Con Sup	700	700	83	83	183	RTL					
			Replace damaged culverts, install junction structures, and repair damaged pavement.	RW Cap	0	0	0	0	0	Begin		5/9/24			
			ropaii damaged pavement.	Con Cap	4,300	4,300	<u>1,513</u>	<u>1,513</u>	4,300	End Const			12/30/24		
				Total	5,000	5,000	1,596	1,596	4,483						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

#### District 12

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
719	12	12-0Q930 Bridge	In Orange County, on Routes 5, 133, and 241 at various	PAED	1,215	1,215	1,203	1,203	1,203	Baseline				16,966	
	1204	Project on Route 5 and 133	locations.	PSE	2,600	2,600	2,550	2,550	2,550	PAED	3/2/20	1/30/20			
	ORA			RW Sup	155	155	140	140	167	RW Cert	8/1/21	10/28/21			
	Var			Con Sup	4,616	4,616	3,038	3,038	4,265	RTL	10/1/21	11/24/21			
			Rehabilitate 25 bridges.	RW Cap	77	77	4	4	77	Begin	5/2/22	6/21/22			
				Con Cap	<u>18,566</u>	<u>18,566</u>	<u>11,810</u>	11,810	<u>18,566</u>	End Const			3/3/25		
700	40	40.000011.01.4	In Orange County in Laurena Basel, on Basel 4 France 7th	Total	27,229	27,229	18,745	18,745	26,828						
720	12 2257	12-0P69U Rte 1 Upgrade ADA curb	In Orange County in Laguna Beach, on Route 1 From 7th Avenue To Ruby Street	PAED	1,800	0	1,757	0	1,757	Baseline				17,731	
	ORA	ramps, widen	, we have to make you are	PSE	5,220	5,100	5,217	5,100	5,217	PAED		10/15/01			
	001	sidewalk		RW Sup	3,000	3,000	2,467	2,467	2,467	RW Cert		12/15/21			
	001		Upgrade ADA in NB and SB of SR-1	Con Sup RW Cap	4,125 3,121	4,110 3,121	1,528 952	1,521 952	<b>4,250</b>	RTL Begin		1/21/22 6/8/23			
			opgrade ADA III ND and OD of ON-1	Con Cap	3,121 <u>18,122</u>	3,121 <u>17,867</u>	7,780	7,667	18,122	End Const		0/0/23	2/2/26		
				Total	35,388	33,198	19,701	17,707	31,813	End Const			2/2/20		
721	12	12-0M82C Rte 001	In Laguna Beach, from Ruby Street to Ledroit Street.	PAED	1,500	1,500	1,435	1,426	1,435	Baseline		3/14/19		13,289	
	2300	Upgrade to ADA	in Lagana Boasii, nom Hazy Gubor to Loaioit Gubot.	PSE	2,530	2,530	2,527	2,527	2,527	PAED	1/18/18	1/18/18		13,209	
	ORA	Standards & CAPM		RW Sup	3,230	3,230	2,254	2,327	2,254	RW Cert	6/1/20	1/10/10			
	1			Con Sup	3,720	3,720	2,855	2,855	3,869	RTL	6/1/20				
			Upgrade pedestrian facilities to Americans with Disabilities	RW Cap	3,100	3,100	2,256	2,256	0	Begin	1/2/21	2/18/21			
			Act (ADA) standards.	Con Cap	13,286	13,286	<u>5,055</u>	<u>5,055</u>	11,321	End Const			5/29/25		
				Total	27,366	27,366	16,382	16,373	21,406						
722	12	12-0P68U, Rte 1,	In Orange County at Various Locations from Crystal Heights Dr. to the Los Angeles/Orange County Line	PAED	3,611	3,611	2,838	2,838	2,838	Baseline				40,548	
	2330A	Upgrade Traffic Signals,Resurface	Dr. to the Los Angeles/Orange County Line	PSE	8,311	8,311	8,295	8,295	8,295	PAED	1/5/19				
	ORA	Lanes,ADA		RW Sup	3,310	3,310	2,848	2,848	2,848	RW Cert	5/15/21				
	001		Upgrade traffic signals, upgrade curb ramps to ADA	Con Sup	6,700	6,700	1,301	1,301	6,471	RTL	5/30/21				
			standards, delineate Class II bike lanes and upgrade	RW Cap	1,364	1,364	811	811	0	Begin	1/30/22	8/23/23	10/0/05		
			crosswalk, 14.9 miles of combined estimate	Con Cap Total	<u>40,548</u> 63,844	40,548 63,844	<u>13,654</u> 29,747	<u>13,654</u> 29,747	<u>40,548</u> 61,000	End Const			10/3/25		
				Total	03,044	03,044	29,747	29,747	61,000						
723	12	12-0R410 PCH at	In Newport Beach, from Jamboree Road to Santa Ana River			4.000	4 504	4.504	4.504					44.500	
123	2374	Newport Beach	Bridge.	PAED	1,980	1,980	1,501	1,501	1,501	Baseline	40/4/40	40/04/40		11,580	
	ORA	CAPM w ADA & FO	· ·	PSE RW Sup	3,120 1.045	3,120 1.045	2,986 648	2,986 648	2,986 1,044	PAED RW Cert	10/1/19 11/30/21	10/31/19 4/20/22			
	1			Con Sup	2,438	2.438	808	808	2,338	RTL	11/30/21	5/3/22			
	•		Rehabilitate pavement by placing Hot Mix Asphalt (HMA)	RW Cap	630	630	161	161	2,330	Begin	5/26/22	10/14/22			
			over existing pavement and upgrade facilities to Americans	Con Cap	11,581	<u>11,581</u>	2 <u>.756</u>	2,756	<u>11,581</u>	End Const	3/20/22	10/14/22	6/3/25		
			with Disabilities Act(ADA) standards. This project will improve ride quality and improve safety.	Total	20,794	20,794	8,860	8.860	19,732				0/0/20		
			improve ride quality and improve salety.		20,.07	_0,, 0 1	5,550	3,550	.5,.52	I				I	
										I				I	
										I				I	

EAC = Estimate at Completion Approved = Last Commission CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No	-		Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
72		12-0R970 I-5 Multi	In San Clemente, Dana Point, and San Juan Capistrano,	PAED	2,440	2,440	1,601	1,601	1,601	Baseline				0	CAI 5
	2531H	Asset Project	from 0.5 mile north of the San Diego County line to north of	PSE	4,285	4,285	124	124	3,305	PAED	12/1/23	2/16/24			
	ORA		Route 74.	RW Sup	0	0	0	0		RW Cert	6/17/25		6/17/25		
	5			Con Sup	3,736	3,736	0	0	3,583	RTL	7/15/25		7/15/25		
			Rehabilitate pavement, enhance highway worker safety,	RW Cap	100	100	0	0		Begin	4/15/26		4/15/26		
			upgrade bridge rail, overhead sign structure, and lighting,	Con Cap	25,391	25,391	<u>0</u>	0	25,000	End Const			10/12/27		
			restore drainage systems, construct stormwater treatment Best Management Practices (BMPs), add bike lanes, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	Total	35,952	35,952	1,725	1,725	33,589						
72	25 12	12-0S051, Rte 5,	In and near Irvine, from Route 405 to Yale Avenue.	PAED	1,120	1,120	1,000	1,000	1,000	Baseline				0	
	2590A	Multi Asset from I-405 to Yale Ave. OC		PSE	2,250	2,250	832	832	2,237	PAED	5/11/23	5/11/23			
	ORA	to fale Ave. OC		RW Sup	0	0	0	0	0	RW Cert	10/1/24		4/25/25		
	5			Con Sup	4,310	4,310	0	0	2,959	RTL	5/23/25		5/23/25		
			Rehabilitate pavement and drainage systems, enhance	RW Cap	0	0	0	0	0	Begin	11/23/25		3/20/26		
			highway worker safety, replace roadside sign panels, add fiber optic cable, and construct stormwater treatment Best	Con Cap	28,930	28,930	<u>0</u>		24,635	End Const			1/5/27		
			Management Practices (BMPs).	Total	36,610	36,610	1,832	1,832	30,831						
72		12-0S052, Rte5, Multi Asset Project from	In and near Irvine and Tustin, from Yale Avenue to Route 55.	PAED	760	760	757	757	757	Baseline				0	
	2590B	Yale Ave OC to SR55		PSE	2,050	2,050	1,496		1,962	PAED	5/11/23	5/11/23			
	ORA			RW Sup	0	0	0	0		RW Cert	12/15/24		2/11/25		
	5		Debeliitet and desire	Con Sup	3,340	3,340	0	0	2,653	RTL	1/15/25		3/13/25		
			Rehabilitate pavement and drainage systems, enhance highway worker safety, add fiber optic cable, and install	RW Cap	0	0	0		0	Begin	1/2/26		1/2/26		
			census stations.	Con Cap	<u>19,869</u>	<u>19,869</u>	<u>0</u>		<u>13,189</u>	End Const			5/12/28		
				Total	26,019	26,019	2,253	2,253	18,561						
72		12-0S380, Rte 5, RT	In San Juan Capistrano, Mission Viejo, Laguna Niguel, and	PAED	4,550	4,550	3,396	3,396	3,396	Baseline				0	
	2676A	74 to RT 405 Multi- Asset Project	Irvine, from north of Route 74 to Route 405.	PSE	5,555	5,555	51	51	5,508	PAED	1/15/24	4/25/24			
	ORA	Asset i Toject		RW Sup	195	195	0	0	164	RW Cert	2/11/25		2/11/25		
	5			Con Sup	6,353	6,353	0	0	5,877	RTL	3/3/25		3/31/25		
			Rehabilitate pavement and drainage systems, upgrade	RW Cap	135	135	0	0	135	Begin	12/16/25		12/31/25		
			lighting, enhance highway worker safety, replace overhead sign panels, construct bicycle and pedestrian improvements,	Con Cap	44,544	44,544	<u>0</u>			End Const			1/14/28		
			construct a park and ride facility, and construct stormwater treatment Best Management Practices (BMPs).	Total	61,332	61,332	3,447	3,447	59,580						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

		PPNO				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
		County Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
	728	12	12-0S500, Rte 5,	In and near the cities of Tustin, Santa Ana, Orange,	PAED	2,680	2,680	2,241	2,241	2,241	Baseline				0	CAFS
		2834B	Multi Asset Project 55	Anaheim, Fullerton, and Buena Park, from Route 55 to the	PSE	5,950	5,950	56		5,956	PAED	12/14/23	2/29/24			
		ORA	to LA County	Los Angeles County line.	RW Sup	0	0,000	0	0	0	RW Cert	12/17/25	2/20/2	12/17/25		
		5			Con Sup	5,688	5,688	0	0	5,332	RTL	2/16/26		2/16/26		
					RW Cap	4	4	0	0	6	Begin	12/3/26		12/3/26		
				Rehabilitate roadway and drainage systems, upgrade guardrail and pump plant, enhance highway worker safety,	Con Cap	34,438	34,438	0	0	34,438	End Const			2/3/28		
				guardrail and pump piant, ennance nignway worker salety, replace overhead sign panels, and upgrade facilities to Americans with Disabilities Act (ADA) standards.	Total	48,760	48,760	2,297	2,297	47,973						
7	729	12		In the cities of Orange, Anaheim, Santa Ana, Fullerton and	PAED	1,655	1,655	3,073	3,073	3,073	Baseline		10/17/18		20,456	
		2859B	& SR 91 ICM123	Buena Park on Route 5, from PM 33.0 to PM 43.2; also on	PSE	2,520	2,520	5,027	5,027	5,027	PAED	6/19/18	6/19/18			
		ORA	Project combined with ICM 1,2, & 3	Route 57, from PM 10.7L to PM 16.6; also on Route 91, from PM R2.6 to PM R4.084L and PM 0.410 to PM 7.2.	RW Sup	320	320	9	9	9	RW Cert	3/18/20	3/18/20			
		Var	,		Con Sup	4,715	4,715	3,928	3,928	4,730	RTL	5/1/20	5/1/20			
					RW Cap	24	24	0	0	0	Begin	1/4/21	10/2/20			
				Install and modify Intelligent Transportation System (ITS)	Con Cap	<u>21,851</u>	<u>21,851</u>	16,376	<u>16,376</u>	21,851	End Const			1/31/25		
	700	40	40.0007414	elements.	Total	31,085	31,085	28,413	28,413	34,690						
7	730	12	12-0P671 Integrated Corridor Mamt on 3	In Orange County, on Routes 5, 22, 55, 57, 91, and 405 at various locations.	PAED	2,380	2,380	948		948	Baseline		12/6/18		8,888	
		2859C	State Route	various locations.	PSE	4,343	4,343	1,713	•	1,713	PAED	11/1/18	11/19/18			
		ORA			RW Sup	320	320	6	6	6	RW Cert	4/15/20	4/14/20			
		Var		Develop Information Tasks along (IT) and Information	Con Sup	2,990	2,990	2,147	2,147	2,918	RTL	5/1/20	5/1/20			
				Develop Information Technology (IT) and Information Exchange Network (IEN) to support the Orange County	RW Cap	0	0	0	0	0	Begin	2/1/21	10/2/20			
				Triangle (Routes 5, 57, and 91) Integrated Corridor Management (ICM).	Con Cap Total	<u><b>8,888</b></u> 18,921	<u>8,888</u> 18,921	3,011 7,825		<u>8,888</u> 14,473	End Const			5/12/25		
	731	12	12-0S080 Rte 22.	In and near the cities of Santa Ana and Orange, from west of	DAED	1,383	1.383	1.113	1,113	1,113	Baseline				0	
	701	2982	Maintenance Facility	Cambridge Street to Route 55; also at the Orange	PAED	3,832	3,832	1,113	1,113	4,160	PAED	11/17/23	12/8/23		ľ	
		ORA	& TMS	Maintenance Station at 691 South Tustin Street.	PSE RW Sup	0	0	0	0	4,100	RW Cert	1/6/26	12/0/23	1/6/26		
		22			Con Sup	4,910	4,910	0		3,923	RTL	2/5/26		2/5/26		
					RW Cap	4,910	4,910	0		0,923	Begin	9/3/26		9/3/26		
				Upgrade and install new Transportation Management	Con Cap	<u>29,195</u>	<u>29,195</u>	<u>0</u>		21,600	End Const	3/3/20		2/19/29		
				System (TMS) elements, construct guardrail, reconstruct buildings at the Orange Maintenance Station, construct bicycle and pedestrian improvements, install Zero Emission Vehicle (ZEV) chargers, and construct stormwater treatment Best Management Practices (BMPs).	Total	39,320	39,320	1,230		30,796	2.10 001.01			27.0720		
															l	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

	District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
No.	Route	Title	Location and Type of Work	Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	Milestone	Date	Date	Date	(\$1,000s)	CAPs
732	12	12-0Q980 SR 241	In Rancho Santa Margarita, Mission Viejo, Lake Forest, and	PAED	1,641	1,641	1,591	1,591	1,591	Baseline				0	
	3102A	SB-1 Bridge, TMS & Roadside	Irvine, from Oso Parkway to 0.7 mile north of Portola Parkway.	PSE	3,344	3,344	3,297	3,297	3,316	PAED	10/8/21	10/7/21			
	ORA	Roauside	Ракway.	RW Sup	0	0	0	0	0	RW Cert	10/3/22	12/14/22			
	241			Con Sup	3,248	3,248	0	0	3,222	RTL	3/8/23	3/5/24			
			Rehabilitate Trabuco Creek Bridge No 55-0700R/L, upgrade	RW Cap	0	0	0	0	0	Begin	9/7/23		10/4/24		
			Transportation Management System (TMS) elements,	Con Cap	19,370	19,370	0	0	19,370	End Const	0/1/20		10/30/26		
			upgrade safety devices, and improve highway worker safety.	Total	27,603	27,603	4,888	4,888	27,499	Life Corist			10/30/20		
			This project will maintain bridge health, improve TMS system functionality, and enhance highway worker safety.	Total	27,003	21,003	4,000	4,000	21,499						
733	12		In Huntington Beach and Westminster, from Route 1 to	PAED	2,477	2,477	31	31	2,384					0	
	3237		Route 22.	PSE	3,936	3,936	0	0	3,968						
	ORA			RW Sup	3,612	3,612	0	0	3,636						
	39			Con Sup	4,391	4,391	0	0	3,944						
			Rehabilitate pavement by grinding and placing Rubberized	RW Cap	1,075	1,075	0	0	1,075						
			Hot Mix Asphalt (RHMA), rehabilitate drainage systems, and	Con Cap	30,639	30,639	<u>0</u>	0	30,639						
			upgrade curb ramps, crosswalks, and lighting.	Total	46,130	46,130	31	31	45,646						
70.4	40	40 0D000 D1 55				·									
734	12	12-0R320 Rte 55 Multi-Asset Project	In Newport Beach, Costa Mesa, Santa Ana, Tustin, Orange, and Anaheim. from Route 1 to Route 91.	PAED	5,700	5,700	5,588	5,588	5,588	Baseline		2/27/23		0	
	3402B	Widiti-Asset Floject	and Anaheim, nom Noute 1 to Noute 91.	PSE	8,890	8,890	8,498	8,498	9,494	PAED	6/30/22	6/30/22			Cost
	ORA			RW Sup	0	0	0	0	0	RW Cert	4/1/24	3/27/24			
	55			Con Sup	0	0	0	0	0	RTL	6/7/24	6/28/24			
			Rehabilitate pavement, rehabilitate drainage, upgrade	RW Cap	36	36	11	11	15	Begin	1/2/25		1/2/25		
			lighting, rehabilitate bridge rail, rehabilitate landscaping, upgrade Transportation Management System (TMS)	Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>80,598</u>	End Const					
			elements, add bike and pedestrian improvements as complete streets elements, and improve highway worker safety. (G13 Contingency).	Total	14,626	14,626	14,097	14,097	95,695						
705	10	40.00000 0 : 1													
735	12	12-0Q390 Bridge Seismic Restoration		PAED	1,048	1,048	884	884	884						
	3450A	Colonia i tootoration		PSE	2,279	2,279	2,253	2,253	2,253						
	ORA			RW Sup	11	11	0	0	-						
	55			Con Sup	2,750	2,750	2,592	2,592	2,821						
				RW Cap	0	0	0	0	0						
				Con Cap	<u>6,859</u>	6,859	<u>5,778</u>	<u>5,778</u>	6,054						
				Total	12,947	12,947	11,507	11,507	12,012						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 736	District PPNO County Route 12 3759A ORA 57	Title 12-0T120 Deck spall repairs and polyester concrete overlay	Location and Type of Work In Anaheim, at Stadium Overhead No 55-0399.  Apply polyester concrete overlay to bridge deck and repair spalls. (Bridge Deck Preservation).	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 171 463 0 720 0 2.389 3,743	SHOPP Budget (\$1,000s) 171 443 0 720 0 2.389 3,723	Total Expended (\$1,000s)  150 408 0 588 0 1.828 2,974	SHOPP Expended (\$1,000s) 150 408 0 588 0 1.828 2,974	EAC (\$1,000s) 150 408 0 721 0 2,389 3,668	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 6/6/22 12/15/22 12/20/22 5/5/23	Actual Finish Date 6/6/22 1/12/23 3/6/23 9/14/23	Current Finish Date	Award Amount (\$1,000s) 2,388	CAPs
737	12 3959 ORA Var	12-0R560 VAR Connector Rehab project.	In the cities of Santa Ana, Tustin, Irvine, Costa Mesa, Laguna Niguel and Anaheim on various routes.  Rehabilitate pavement by repairing damaged concrete slabs and replacing asphalt with Rubberized Hot Mix Asphalt (RHMA-G) at 16 connectors, two ramps, and one freeway segment. This project will extend the pavement service life and improve ride quality.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,250 5,400 0 5,500 0 41,823 55,973	3,250 5,400 0 5,500 0 41,823 55,973	3,043 5,144 0 2,985 0 18,359 29,531	3,043 5,144 0 2,985 0 18,359 29,531	3,043 5,144 0 <b>5,612</b> 0 41,823 55,622	Baseline PAED RW Cert RTL Begin End Const	9/30/20 4/1/22 5/1/22 11/1/22	1/28/21 9/30/20 3/9/22 5/3/22 6/8/23	4/1/26	41,822	
738	12 4506F ORA 91	12-0R311 State Route 91 Multi-Asset Project	In La Palma, Buena Park, Anaheim, and Fullerton, from the Los Angeles County line to Acacia Street; also in Los Angeles County in the city of Los Angeles from 0.1 mile east of Carmenita Road to the Orange County line (PM R20.6/R20.7).  Rehabilitate pavement, rehabilitate culverts, upgrade lighting, upgrade Transportation Management System (TMS) elements and make highway worker safety improvements. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	2,150 4,116 540 0 264 <u>0</u> 7,070	2,150 4,116 540 0 264 <u>0</u> 7,070	2,128 4,230 427 0 36 <u>0</u> 6,821	2,128 4,230 427 0 36 <u>0</u> 6,821	2,128 4,357 597 5,176 43 39,360 51,661	Baseline PAED RW Cert RTL Begin End Const	10/29/21 3/1/24 3/29/24 12/2/24	1/26/22 10/29/21 6/24/24 6/28/24	3/14/25 7/1/27	0	Cost
739	12 4506G ORA 91	12-0R312, Rte 091, Multi-Asset Project	In Anaheim and Placentia, from Acacia Street to La Palma Avenue.  Rehabilitate pavement, rehabilitate culverts, upgrade lighting, upgrade Transportation Management System (TMS) elements and make highway worker safety improvements. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	885 1,885 20 0 4 0 2,794	885 1,885 20 0 4 0 2,794	885 1,822 12 0 3 0 2,722	885 1,822 12 0 3 0 2,722	885 1,992 19 2,581 4 20,044 25,525	Baseline PAED RW Cert RTL Begin End Const	6/30/21 11/30/23 2/1/24 8/1/24	6/30/21	7/18/24 12/13/24 8/29/25 3/1/29	0	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated

3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

740 12 12-0R313, Rte 091, In and near Anaheim, from La Palma Avenue to Route 55. 4506H Multi-Asset Project PAED PAED PAED PAED PAED PAED PAED 9,3126 3,126 3,220 3,220 3,259 PAED 6/30/21 6/30/21 0		District PPNO County				Approved Budget	SHOPP Budget	Total Expended	SHOPP Expended	EAC		Approved Finish	Actual Finish	Current Finish	Award Amount	
## Actions   Multi-Asset Project   ORA   91					Phase	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)	(\$1,000s)		Date	Date	Date	(\$1,000s)	CAPs
CORA	740			In and near Anaheim, from La Palma Avenue to Route 55.	PAED	2,070	2,070		1,371						0	
PAED			Mulli-Asset Project			3,126	3,126			3,359		6/30/21	6/30/21			Cost
Rehabiliste powerent, rehabiliste columns upgrade   Part					•	20	20	13	13	20		12/29/23				Schedule
Second		91			•		-	0		3,314			6/25/24			
Figure   Control   Contr					•			0	0	0	· ·	6/28/24				
Total   12   12-0R314, Rts 091,   Multi-Asset Project   Gray					•	_			_		End Const			1/29/27		
Ago					Total	5,225	5,225	4,604	4,604	45,124						
PAR   Part   P	741	12		In Anaheim, from Route 55 to 0.7 mile west of Route 90.	PAED	430	430	430	430	430	Baseline				0	
Consumer		4506I	Multi-Asset Project		PSE	805	805	803	803	807	PAED	6/30/21	6/30/21			
Lugrade Transportation Management System (TMS) elements, upgrade lighting, and make injewsy worker safety improvements. (G13 Contingency).   PAED   1,259   1,259   1,259   1,246   1,246   7,367   1,246		ORA			RW Sup	20	20	10	10	20	RW Cert	5/1/23	4/18/24			
Fig. 2, 2, 2, 2, 3, 3, 3, 3, 3, 4, 3, 3, 3, 4, 3, 3, 3, 3, 3, 4, 3, 3, 3, 3, 3, 3, 3, 3, 3, 3, 3, 3, 3,		91			Con Sup	0	0	0	0	576	RTL	7/3/23	5/10/24			
Total 1.299 1.299 1.299 1.296 1.246 7.367  Total 1.299 1.299 1.299 1.299 1.296 7.367  Total 1.299 1.299 1.296 7.367  Total 1.299 1.299 1.299 1.299 1.299 1.299  Total 1.299 1.299 1.299 1.299 1.299 1.299  Total 1.299 1.299 1.299 1.299 1.299 1.299 1.299 1.299  Total 1.299 1					RW Cap	4	4	3	3	4	Begin	12/1/23		10/25/24		
Total 1,259 1,259 1,259 1,246 1,246 7,367  Total 1,259 1,246 1,240 1,240 1,240 1,241 1,244 1					Con Cap	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	5,530	End Const			1/2/26		
4506J   Multi-Asset Project   ORA				improvements. (G13 Contingency).	Total	1,259	1,259	1,246	1,246							
A506J   Multi-Asset Project   ORA	742	12	12 0P315 Pto 001	In Anghairm from 0.7 mile west of Pouts 00 to Piverside		000	000	052	052	050	Danatina					
ORA 91  Upgrade Transportation Management System (TMS) elements, rehabilitate culvers, upgrade lighting, and make highway worker safety improvements. (G13 Contingency).  743 12 12-0P94U SR-133 Widening and PARD PSE (Anagement Project)  Roadway widening, restriping and drainage work  Roadway widening, restriping and drainage work  Roadway widening, restriping and drainage work  Wish 23 23 13 13 3 0 RW Cetr 3/12/4 6/4/24  RW Cap 0 0 0 0 0 1,388 RTL 3/29/24 6/17/24  Begin 12/21/25 End Const 12/1/27  End Const 12/1/27  End Const 12/1/27  End Const 12/1/27  Face Const 12/1/27  PAED 4.102 2.828 4.039 2.776 4.039  PSE 6.814 3.857 5.866 3.124 5.866  PSE 7.001 7.001 5.43 5.83 1.006  PAED 3/11/21  End Const 6/17/20  End Const 12/24/29  Find Const 12/24/20  Find Const 12/2	742											10/00/01	10/00/01		0	
91 Upgrade Transportation Management System (TMS) elements, rehabilitate culverts, upgrade lighting, and make highway worker safety improvements. (G13 Contingency).  743 12 12-0P94U SR-133 Widening and Drainage Improvement  133 In Orange County, in the City of Laguna Beach, from 0.2 mile south of E1 Toro Road to Route 73/133 Separation  PSE 6,814 3,857 5,866 3,124 5,866   RW Sup 2,148 1,565 1,208 756 1,209 RW Cert 6/2/20 Con Sup 5,940 3,808 3,201 2,336 4,909 RTL 6/17/20 RW Cert 6/2/20 Con Sup 5,940 3,808 3,201 2,336 4,909 RTL 6/17/20 Begin 3/11/21 Con Cap 18,62Z 10,299 5,923 3,474 18,597 Total 43,671 25,888 24,296 15,431 40,785 End Const 12/2/4/29  744 12 12-0R30, Rte 405 Multi-Objective Asset Management Project Management Project Management Project Census stations.  Rehabilitate pavement and drainage systems, and add traffic census stations.			,	, ( ,		1										
Upgrade Transportation Management System (TMS) elements, rehabilitate culverts, upgrade lighting, and make highway worker safety improvements. (G13 Contingency).  743 12 12-0P94U SR-133 Widening and Drainage Improvement 133 PAED Drainage Improvement 133 PAED Drainage Improvement 133 PAED PAED PAED PAED PAED PAED PAED PAED					•											
Part		91		Ungrada Transportation Management System (TMS)	•		-						6/17/24	1/07/05		
Total 2,979 2,979 2,276 2,276 15,496  743 12 12-0P94U SR-133 Widening and Drainage Improvement					•			·		-	-	12/2/24				
743 12 12-0P94U SR-133 Widening and Drainage Improvement				highway worker safety improvements. (G13 Contingency).	•	_	_	_	_		End Const			12/1/27		
A794						,	·	·	·	·						
Part	743														9,431	
Total   12-0R330, Rte 405   Nulti-Objective Asset Management Project   Numangement Project   Reabilitate pavement and drainage systems, and add traffic census stations.   RW Sup   2,148   1,565   1,208   756   1,209   759   750   75				Time south of El Toro Road to Route 13/133 Separation		-										
Roadway widening, restriping and drainage work  RW Cap 6,040 3,531 4,059 2,965 6,165 Con Cap 18,627 10,299 5,923 3,474 18,597 Total 43,671 25,888 24,296 15,431 40,785  Total 43,671 25,888 24,296 15,431 40,785  Total 43,671 550 550 550 Multi-Objective Asset Management Project Man															I	
Con Cap 18.627 10.299 5.923 3.474 18.597 Total 43.671 25.888 24.296 15.431 40.785  Total 43.671 25.888 24.296 15.431 40.785  Total 43.671 550 550 550 Baseline and Westminster, from Harbor Boulevard to south of McFadden Avenue.  PAED PSE 1,001 1,001 543 543 1,006 McFadden Avenue.  PAED PSE 1,001 1,001 543 543 1,006 McFadden Avenue.  PAED PSE 1,001 1,001 543 543 1,006 McFadden Avenue.  PAED PSE 1,001 1,001 543 543 1,006 McFadden Avenue.  PAED PAED PAED 2/1/23 2/1/23 PAED 2/1/23 2/1/23 PAED 2/1/24 1/10/24 PAED PAED 2/1/25 2/3/25 PAED 2/1/25 2/3/25 PAED 2/1/25 2/3/25 PAED PAED 2/1/25 2/3/25 PAED PAED PAED PAED PAED PAED PAED PAED		133					•	•								
Total 43,671 25,888 24,296 15,431 40,785  In and near Costa Mesa, Fountain Valley, Huntington Beach, and Westminster, from Harbor Boulevard to south of McFadden Avenue.  PAED 617 550 550 550 550 PAED 2/1/23 2/1/23 PAED 2/1/23 2/1/23 PAED 2/1/23 2/1/23 PAED 2/1/24 1/10/24  Rehabilitate pavement and drainage systems, and add traffic census stations.  Total 43,671 25,888 24,296 15,431 40,785  PAED 78E 1,001 1,001 543 543 1,006 PAED 2/1/23 2/1/23 PAED 2/1/23 2/1/23 PAED 2/1/23 2/1/23 PAED 2/1/23 2/1/23 PAED 2/1/24 1/10/24  RW Cap 0 0 0 0 0 RTL 6/3/24 6/18/24  RW Cap 0 0 0 0 Begin 2/1/25 2/3/25  Con Cap 9,700 9,700 0 0 9,700 End Const				Roadway widening, restriping and drainage work			•	•			-		3/11/21		I	
744 12 12-0R330, Rte 405 Multi-Objective Asset Management Project Management Project Management Project Management Project Management and drainage systems, and add traffic census stations.    12					Con Cap		10,299	<u>5,923</u>	<u>3,474</u>		End Const			12/24/29		
5040B ORA					Total	43,671	25,888	24,296	15,431	40,785						
ORA Management Project McFadden Avenue.  No. Fadden Avenue.  No. F	744														0	
ORA 2																
Rehabilitate pavement and drainage systems, and add traffic census stations.  RW Cap 0 0 0 0 0 Begin 2/1/25 2/3/25  Con Cap 9.700 9.700 0 0 9.700  End Const			3					·		0						
Rehabilitate pavement and drainage systems, and add traffic census stations.  Con Cap 9,700 0 0 9,700 End Const		405			•		*			0			6/18/24			
census stations. Con Cap 9,700 9,700 0 0 9,700 End Const				Rehabilitate payement and drainage systems, and add traffic	•		~	·	_	· ·	-	2/1/25		2/3/25		
Total 12,466 12,466 1,093 1,093 11,256					•			_	_	-	End Const					
					Total	12,466	12,466	1,093	1,093	11,256						

EAC = Estimate at Completion

CAP = Corrective Action Plan

Bold Phase allocated

3 to 6 months behind schedule

Approved = Last Commission

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act

<b>No.</b> 745	District PPNO County Route 12 5040D ORA 405	Title 12-0Q970 Rte 405 (S.) Asset Management	Location and Type of Work  In and near Irvine and Costa Mesa, from Route 5 to Harbor BoulevaRd Rehabilitate pavement, replace bridge approach and departure slabs, upgrade bridge railings, improve highway worker safety, upgrade safety devices, and upgrade Transportation Management System (TMS) elements.  This is a Design-Build project.	Phase PAED PSE RW Sup Con Sup RW Cap Con Cap Total	Approved Budget (\$1,000s) 9,700 13,000 1,000 17,000 634 231,785 273,119	SHOPP Budget (\$1,000s) 9,700 13,000 1,000 17,000 634 231,785 273,119	Total Expended (\$1,000s) 9,677 8,669 657 917 314 47,825 68,059	SHOPP Expended (\$1,000s) 9,677 8,669 657 917 314 47,825 68,059	EAC (\$1,000s) 9,677 8,669 1,002 18,123 629 231,785 269,885	Milestone Baseline PAED RW Cert RTL Begin End Const	Approved Finish Date 10/21/21 8/1/22 8/1/22 9/1/23	Actual Finish Date 1/26/22 10/21/21 7/21/22 6/27/22 9/1/23	Current Finish Date	Award Amount (\$1,000s) 231,784	CAPs
746	12 5094C ORA 405	12-0R570 RT 405 Multi-Asset Project	In Huntington Beach, Westminster, Garden Grove, and Seal Beach, from south of McFadden Avenue to the Los Angeles County line.  Rehabilitate pavement, improve highway worker safety, rehabilitate landscaping, and install a Weigh-In-Motion (WIM) system. (G13 Contingency).	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	3,146 5,016 21 0 0 0 0 8,183	3,146 5,016 21 0 0 0 0 8,183	1,771 4,309 9 0 0 0 0 6,089	1,771 4,309 9 0 0 0 0 0 6,089	1,771 4,934 21 0 0 49,866 56,592	Baseline PAED RW Cert RTL Begin End Const	1/31/22 1/12/24 6/3/24 2/1/25	5/18/22 1/31/22 1/10/24 6/18/24	2/3/25	0	Cost
747	12 5502 ORA 241	12-0H047 SR 241, Capital Preventive Maintenance Project	In and near Anaheim, from 0.4 mile north of Route 133 to 1.1 miles south of Route 91.  Pavement rehabilitation.	PAED PSE RW Sup Con Sup RW Cap Con Cap Total	0 3,205 0 3,668 0 20,851 27,724	0 3,205 0 3,668 0 20,851 27,724	0 3,193 0 3,267 0 13,539 19,999	0 3,193 0 3,267 0 13,539 19,999	0 3,193 0 3,754 0 20,851 27,798	Baseline PAED RW Cert RTL Begin End Const	8/13/18 2/26/21 4/1/21 11/30/21	12/6/18 9/14/18 4/20/21 5/14/21 11/23/21	10/4/24	15,792	

EAC = Estimate at Completion

CAP = Corrective Action Plan

Approved = Last Commission

Bold Phase allocated 3 to 6 months behind schedule

<sup>\*\*</sup> Includes all SHOPP projects with Road Maintenance and Rehabilitation Act