

**State Highway Operation and Protection Program (SHOPP) Corrective Action Plans - Non-SB 1 Funded (Non-RMRA) projects with Baseline Agreements
April 01 - June 30, 2021**

No.	Co-Route	Title	Scope	Schedule	Cost	Benefits
1	04-0738 SON-121	SON-121 WIDENING, RUMBLE STRIPS, & CURVE CORRECTION		Utility relocations plans and right of way acquisitions have been delayed. The project received a 20-month allocation time extension for Construction Support and Construction Capital at the June 2020 CTC Meeting. Schedule will be revised in PRSM.		
2	06-6805 KER-119	Pumpkin Center 3R Rehab			Planned expenditure at completion for PS&E will be adjusted to match allocated amount.	
3	08-3006G RIV-79	RIV 79 NEAR TEMECULA WIDEN PAVEMENT TO PROVIDE 8' SHOULDERS			Right of Way Support cost will be adjusted to be within G-12 capacity.	
4	10-0280 MPA-140	Ferguson Slide Rock Shed Construction		The schedule change is tied to the availability of construction funds.	This Construction Manager/General Contractor (CMGC) project is only programmed for PS&E and RW Support and will be managed within G-12 capacity. A Project Change Request (PCR) will be requested to program Construction Capital and Construction Support.	